

**BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL  
PRINCIPAL BENCH, NEW DELHI**

Original Application No. 593/2017  
(W.P.(Civil) No. 375/2012)

**In the matter of:**

Paryavaran Suraksha Samiti & Anr.

...Applicant(s)

Versus

Union of India & Ors.

... Respondent(s)

NDOH: -31.10.2023

**INDEX**

S. No.	Particular	Page No.
1.	COMPLIANCE/ STATUS REPORT ON BEHALF OF GOVERNMENT OF NCT OF DELHI WITH RESPECT TO THE ORDER DATED 17.08.2023.	1 - 23
2.	<u><b>Annexure-R-1.</b></u> Copy of the said Action Plan of High-Level Committee (HLC) and order dated 27.01.2023 of Chief Secretary, Govt. of NCT of Delhi.	24 - 158
3.	<u><b>Annexure-R-2.</b></u> Order dated 27.01.2023 passed by CS, Delhi.	159 - 177
4.	<u><b>Annexure-R-3.</b></u> Copies of the minutes of the Second, Third, Fourth, Fifth, Sixth and Seventh meetings of High-Level Committee (HLC) held on 14.02.2023, 14.03.2023, 21.04.2023, 09.06.2023, 10.08.2023 and 10.10.2023.	178 - 302
5.	<u><b>Annexure-R-4.</b></u> Copy of the order dated 11.07.2023 of Hon'ble Supreme Court of India in the Civil Appeal Diary No. 22325/2023 "Govt. of NCT of Delhi Vs. Ashwani Yadav"	303 - 304
6.	<u><b>Annexure-R-5</b></u> Copy of the order dated 08.08.2023 of Hon'ble Supreme Court of India in SMW (C) No. 1 / 2021 "In Re Remediation of Polluted Rivers"	305 - 307
7.	<u><b>Annexure-R-6 (Colly)</b></u> Water quality Status of river Yamuna of July-2023 and August-2023.	308 - 310

8.	<b><u>Annexure-R-7</u></b> Brief of existing 37 operational STPs of Delhi Jal Board in Delhi along with their capacities and compliance with respect to prescribed standards for the month of September, 2023.	311 - 314
9.	<b><u>Annexure-R-8</u></b> Brief status of up-gradation and increasing capacity of existing 18 STPs of DJB.	315 -
10.	<b><u>Annexure-R-9</u></b> Copy of the Directions u/s 33 (A) of Water Act, 1974 issued by DPCC on 27.03.2023 regarding faecal sludge management.	316 - 319
11.	<b><u>Annexure-R-10</u></b> Status of 22 Drains out falling into River Yamuna along with proposed action for trapping of flow.	320 - 323
12.	<b><u>Annexure-R-11</u></b> Copy of the Directions issued by DPCC to Local Bodies, DDA, DJB & Discoms (BSES/ NDPL) on 22.06.2023.	324 - 325
13.	<b><u>Annexure-R-12</u></b> List of 13 CETPs along with their capacities and compliance status in September, 2023.	326 - 329
14.	<b><u>Annexure-R-13</u></b> Copy of the letter dated 11.10.2023 issued to Delhi Jal Board and Delhi Development Authority	330 - 334
15.	<b><u>Annexure-R-14</u></b> Copy of Reply received from Delhi Jal Board on 13.10.2023 mentioning Reasons for delay	335 - 342

Filed by

(Dr. K.S. Jayachandran)  
Special Secretary (Environment),  
Government of NCT of Delhi

New Delhi

Dated: 27<sup>th</sup> October, 2023

**BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL  
PRINCIPAL BENCH, NEW DELHI**

Original Application No. 593/2017  
(W.P.(Civil) No. 375/2012)

In the matter of :

Paryavaran Suraksha Samiti & Anr.

...Applicant(s)

Versus

Union of India & Ors.

... Respondent(s)

COMPLIANCE / STATUS REPORT OF DELHI POLLUTION CONTROL  
COMMITTEE IN RESPECT OF NCT OF DELHI WITH RESPECT TO THE  
ORDER DATED 17.08.2023 .

1. That the Hon'ble National Green Tribunal in Original Application No.593/2017, Paryavaran Suraksha Samiti & Anr. Vs. Union of India & Ors., vide order dated 22.02.2021, considered the directions issued by the Hon'ble Supreme Court of India dated 22.02.2017 which mandated establishment and functioning of requisite ETPs / CETPs / STPs by 31.03.2018 and in default, to take coercive measures.
2. That, this Hon'ble National Green Tribunal vide order dated 17.08.2023 was pleased to ordered that:

*" 8. Learned Counsel appearing for the State sought a short time to submit the report. Since the matter pertains to PAN India, thus, for compliance of order of the Hon'ble Supreme Court of India passed in Paryavaran Suraksha Samiti & Anr. vs. Union of India & Ors., quoted above, notice is required to be sent to all the State PCBs /PCCs to submit the compliance report within two months by e-mail at judicialngt @ gov.in preferably in the form of searchable PDF/OCR Support PDF and not in the form of Image PDF. CPCB is directed to call and compile the report and submit with its recommendations before this Tribunal.*

9. Registry is directed to list the matter after submission of the report on 31.10.2023.

10. M.A. No. 62/2023 will be taken up with the report as directed above.

11. A copy of this order be forwarded to CPCB, State of UP and all State PCBs/PCC by e-mail for compliance.”

3. That, this Hon'ble National Green Tribunal passed an order dated 09.01.2023 in OA No.21 / 2023 titled as “Ashwani Yadav Vs. Govt. of NCT of Delhi” [Now the case is being dealt under OA No.06 / 2012 (Nizamuddin West Association Vs Union of India) ] with regard to abetment of pollution in river Yamuna in Delhi. Other similar matters OA No. 06 / 2012 (Manoj Mishra vs. Union of India & Ors.) and OA No. 562 / 2022 (Ishika vs. Govt. of NCT of Delhi) related to abetment of pollution in river Yamuna in Delhi were also dealt in the past as per the directions of the Hon'ble Green Tribunal from time to time.

4. That, this Hon'ble Green Tribunal vide order dated 09.01.2023 in OA No. 21/2023 constituted a High Level Committee (HLC) of concerned authorities in Delhi headed by the Hon'ble Lieutenant Governor, Delhi, with the Chief Secretary, Delhi, as Convener; and consisting of Secretaries of the Departments of the Govt. of Delhi viz. Irrigation, Forest and Environment, Agriculture, and Finance; CEO, Delhi Jal Board; Vice Chairman, DDA; Secretary or his nominee (not below the rank of Additional Secretary), Ministry of Agriculture, Govt. of India; DG Forest or his nominee (not below the rank of DDG), MoEF&CC, Govt. of India; Secretary, MoJS or his nominee not below the rank of Additional Secretary; Secretary, MoEF&CC or his nominee not below the rank of Additional Secretary; DG NMCG and Chairman CPCB.

The High Level Committee (HLC) was asked to deal with all issues as set out in order dated 27.01.2021 in OA No. 06 /2012 (Manoj Mishra Vs. Union of India & Ors) and other ancillary matters mentioned above.



5. That, the High Level Committee has prepared Department wise detailed Action Plan for Rejuvenation of river Yamuna including Nodal Officer for each project after its first meeting on 20.01.2023 and an order dated 27.01.2023 was also issued by the Chief Secretary, Govt. of NCT of Delhi for implementation of the said action plan and directions mentioned in the said order.

Copy of the said Action Plan of High Level Committee (HLC) and order dated 27.01.2023 of Chief Secretary, Govt. of NCT of Delhi have already been submitted to the Hon'ble National Green Tribunal in the aforementioned case (OA No. 21/2023 now being dealt in OA No.06 / 2012) on 31.01.2023 and annexed hereto and marked as **Annexure R-1** and **Annexure R-2** respectively.

6. That, the action points of the "Action Plan for Rejuvenation of River Yamuna" were discussed and progress of various projects were reviewed by the High Level Committee (HLC) in its subsequent Second, Third, Fourth, Fifth, Sixth and Seventh meetings held on 14.02.2023, 14.03.2023, 21.04.2023, 09.06.2023, 10.08.2023 and 10.10.2023 respectively. Status Reports were filed in the aforementioned matter (OA No. 21/2023 now being dealt in OA No.06 / 2012) before the Hon'ble National Green Tribunal on 31.01.2023, 05.07.2023 and 16.10.2023. Next date of hearing in the aforementioned matter is 07.12.2023.

Copies of the minutes of the Second, Third, Fourth, Fifth, Sixth and Seventh meetings of High Level Committee (HLC) held on 14.02.2023, 14.03.2023, 21.04.2023, 09.06.2023, 10.08.2023 and 10.10.2023 are collectively annexed hereto and marked as **Annexure R - 3 (Colly)**.

7. That, the Hon'ble Supreme Court of India on 11.07.2023 pleased to pass following order in the Civil Appeal Diary No. 22325/2023 "Govt. of NCT of Delhi Vs. Ashwani Yadav" with respect to above mentioned order dated 09.01.2023 of Hon'ble Green Tribunal in OA 21 / 2023 :

*"There shall be a stay of the operation of the direction issued on 9 January 2023 by the National Green Tribunal to the extent that the Lieutenant Governor has been directed to be a member of the Committee and to chair it. The rest of the Committee shall continue to function."*

Copy of the order dated 11.07.2023 of Hon'ble Supreme Court in Civil Appeal Diary No. 22325/2023 "Govt. of NCT of Delhi Vs. Ashwani Yadav" is annexed hereto and marked as **Annexure R – 4.**

8. That the Hon'ble Supreme Court of India vide order dated 08.08.2023 in SMW (C) No.1 / 2021 "In Re Remediation of Polluted Rivers" has given directions including following :

*"...In that view, we deem it appropriate to first hear the issue relating to the pollution of the Yamuna River. In that regard, the status report shall separately be filed by the State of Haryana as also by the State of Delhi....*

*For the present, to consider the issue relating to the pollution of the Yamuna River, list the matters on 03rd October, 2023....".*

Copy of the order dated 08.08.2023 of Hon'ble Supreme Court in SMW (C) No. 1 / 2021 "In Re Remediation of Polluted Rivers" is annexed hereto and marked as **Annexure R – 5.**

Next date of hearing in the above mentioned Supreme Court case is 21.11.2023.

9. That, the following main eight action points of the "Action Plan for Rejuvenation of River Yamuna" were discussed and progress of various projects were reviewed by the High Level Committee (HLC) in its above mentioned meetings:

- (i) 100 % Treatment of Sewage
- (ii) Trapping of Drains
- (iii) Sewerage Network in Unauthorised Colonies and JJ Clusters
- (iv) Industrial Effluent Management by CETPs
- (v) Faecal Sludge (Septage) Management
- (vi) Regulation of Floodplain
- (vii) Utilization of Treated Wastewater from STPs
- (viii) Other Issues like deployment of Territorial Army, Dashboard for monitoring of the progress etc.

## 10. Water Quality Monitoring Results :

That due to coordinated action taken by the various concerning departments on the above mentioned eight action points of the “Action Plan for Rejuvenation of River Yamuna” water quality of River Yamuna has improved in the period of January, 2023 to September, 2023 in comparison to the corresponding months in the period of January, 2022 to September, 2022.

The High Level Committee in its seventh meeting held on 10.10.2023 took notice of the water quality of Najafgarh Drain & River Yamuna and observed that BOD, COD and Faecal Coliform in Najafgarh Drain, ISBT (After meeting Najafgarh Drain) and Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains) have improved significantly in the months of January, 2023 to Sept, 2023 in comparison to corresponding months of January, 2022 to Sept, 2022 as given in following table.

### Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (BOD in mg/l)

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	March, 2022	March, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023	Aug, 2022	Aug, 2023	Sept, 2022	Sept, 2023
Najafgarh Drain (Before Outfall into Yamuna)	80	53	85	55	75	58	80	60	76	48	70	50	73	46	75	42	70	44
ISBT (After meeting Najafgarh Drain)	42	38	45	40	48	44	50	48	55	38	68	42	66	38	56	36	54	40
Asgarpur (D/s of Okhla Barrage After confluence of Shahdara & Tuglakabad Drains)	60	56	65	52	70	54	75	58	80	48	75	58	76	40	66	35	75	43

### Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (COD in mg/l)

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	Mar, 2022	Mar, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023	Aug, 2022	Aug, 2023	Sept, 2022	Sept, 2023
Najafgarh Drain (Before Outfall into Yamuna)	304	272	320	288	336	293	352	272	320	224	346	213	373	192	384	186	352	208
ISBT (After meeting Najafgarh Drain)	208	208	224	272	240	272	256	256	272	240	88	224	304	208	320	192	288	196
Asgarpur (D/s of Okhla Barrage After confluence of Shahdara & Tuglakabad Drains)	192	186	224	176	232	181	240	192	256	186	266	181	240	152	272	112	272	144

**Water Quality of River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage) [Faecal Coliform in Lakh MPN/100ml]**

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	Mar, 2022	Mar, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023	Aug, 2022	Aug, 2023	Sept, 2022	Sept, 2023
ISBT (After meeting Najafgarh Drain)	2.1	1	107	0.1	3.1	0.2	2.6	0.25	2.7	0.2	2.5	0.22	1.7	0.17	2.4	0.06	2.2	0.08
Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains)	8.4	2	7.9	2.5	8.4	4.3	6.1	4.7	8.1	4	8.3	4.30	8.1	3.20	6.8	1.70	6	2

Water Quality Status of River Yamuna at 8 locations being monitored by DPCC on monthly basis. Water Quality Status of River Yamuna of July, 2023, August, 2023 & September, 2023 are collectively annexed hereto and marked as **Annexure R- 6 (Colly)**.

11. That, the status & progress in respect of Sewage Treatment Plants (STPs) & various projects of DJB, Sewage Treatment, Industrial Effluent Management including CETPs & ETPs and various other projects were reviewed by the High Level Committee (HLC) in its above mentioned meetings and briefed as follows :

**(i) Sewage Treatment Plants (STPs) and Sewage Management in Delhi**

(Target - 100 Percent Treatment of Sewage in Delhi by June, 2024)

Delhi Jal Board (DJB) is responsible for the treatment and disposal of sewage in NCT of Delhi. DJB is operating its existing 37 operational STPs in Delhi and have capacity augmentation plan to meet the gap and accommodate future increase in sewage generation.

**(A) Present Status :**

- Estimated Sewage Generation : 792 MGD (80 % of 990 MGD Water Supply)
- Installed Treatment Capacity of : 667 MGD (84.2% of Estimated Sewage  
37 Operational STPs : Generation)
- Capacity Utilization of existing : 550 MGD (69.4 % of installed capacity)  
37 operational STPs
- Gap in Treatment Capacity : 125 MGD (15.8%)
- Gap in Treatment : 242 MGD (30.6%)

There are 37 Operational STPs of DJB in Delhi. Online Continuous Effluent Monitoring System (OCEMS) have been installed on the Operational STPs of DJB. Following 10 STPs of Delhi Jal Board with Total 185 MGD Capacity are designed for BOD : TSS 10 :10 mg/l :

- (i) Pappankalan Phase II (20 MGD)
- (ii) Nilothi Phase II (20 MGD)
- (iii) Delhi Gate Phase II (15 MGD)
- (iv) Kapashera (5 MGD)
- (v) Chilla (9 MGD)
- (vi) Common Wealth Games Village (1 MGD)
- (vii) Coronation Pillar New STP (70 MGD)
- (viii) Kondli STP Phase-I (10 MGD)
- (ix) Kondli STP Phase-II (25 MGD)
- (x) Kondli STP Phase-III (10 MGD)

**A new STP of 70 MGD Capacity at Coronation Pillar has been constructed and commissioned by DJB on 15.03.2022.**

The Coronation Pillar STP is State of Art STP with latest parameters of BOD / TSS : 10 / 10 mg/l including removal of Nitrogen and Phosphorus along with power generation through Bio Gas. Additional capacity of 40 MGD created by commissioning of this STP has already been included in total 667 MGD capacity of 37 existing operational STPs of DJB.

As per the directions of CPCB, following standards have been prescribed by DPCC for the STPs of DJB in Delhi:

- (i)  $pH - 6.5 - 9.0$       (ii)  $TSS \leq 10 \text{ mg/l}$       (iii)  $BOD \leq 10 \text{ mg/l}$
- (iv)  $COD \leq 50 \text{ mg/l}$       (v)  $Ammonical \text{ Nitrogen} \leq 5 \text{ mg/l}$
- (vi)  $Total \text{ Nitrogen (N-Total)} \leq 10 \text{ mg/l}$       (vii)  $Phosphate (PO_4 - P) \leq 2 \text{ mg/l}$
- (viii)  $Fecal \text{ Coliform(FC) MPN/100ml} < 230$

All the existing operational STPs of DJB are being monitored by DPCC Laboratory on monthly basis and Analysis Reports are placed on the website of DPCC. As per the Analysis Reports of DPCC Laboratory for the month of September, 2023, 14 out of 37 operational STPs of DJB were found meeting the standards prescribed by DPCC (BOD / TSS: 10 / 10 mg/l) and 35 were found meeting the Design Parameters.

Letters are issued by DPCC to DJB regularly (on monthly basis) for taking rectification measures to meet the prescribed standards.

Brief of existing 37 operational STPs of Delhi Jal Board in Delhi along with their capacities and compliance with respect to prescribed standards for the month of September, 2023 is at **Annexure R- 7.**

#### **(B) Proposed Sewage Treatment Plants (STPs) and Future Scenario**

(Sewage treatment capacity augmentation plan of DJB to meet the gap and accommodate future Increase in sewage generation)

Govt. of NCT of Delhi / Delhi Jal Board is working on following four sectors for augmenting the sewage treatment capacity in Delhi:

- (i) Rehabilitation of existing 3 STPs with total capacity of 70 MGD  
[Kondli Phase II (25 MGD - under test & trial run and included in 667 MGD total capacity of operational STPs), Rithala Phase-I (40 MGD) and Yamuna Vihar Phase-II (From 10 MGD to 15 MGD)] [Capacity addition - 45 MGD]
- (ii) Upgradation and increasing capacity of remaining 18 existing STPs  
[Coronation Pillar Phase-III STP of 10 MGD capacity in operation, Addition of Capacity - 113.5 MGD]
- (iii) Construction of 3 New STPs at Okhla (124 MGD), Delhi Gate (10 MGD) and Sonia Vihar (07 MGD) [Capacity addition - 47 MGD]
- (iv) Construction of 40 New Decentralised STPs (DSTPs) with total capacity of 92 MGD [26 DSTPs with total capacity of 60 MGD at various locations and 14 DSTPs with total capacity of 32 MGD in Najafgarh Drainage Zone]

**Brief Status of Rehabilitation of Existing STPs and Construction of New STPs / DSTPs is given in following Table :**

[Present Treatment Capacity of 37 Operational STPs - 667 MGD]

S. No	Name of STP	Capacity Addition (in MGD)	Timelines
1	<b>Okhla (New STP) of 124 MGD Capacity (Under Construction)</b> [Physical Progress - 93% (as on 06.10.2023)] The new Okhla STP will be Asia's largest STP with State of Art Technology with latest parameters of BOD/TSS:10/10 mg/l including removal of Nitrogen and Phosphorus along with power generation through Bio gas. The plant will use solar energy based sludge drying process to produce class A pathogen free sludge.	30	March, 2024  (Earlier Timeline December, 2022/ June, 2023)  Liquid Line to be commissioned by December, 2023
2	<b>Sonia Vihar (New STP) of 7 MGD Capacity (Under Construction)</b> [Physical Progress - 73% (as on 06.10.2023)]	07	December, 2023 (Earlier Timeline September, 2023)
3	<b>Delhi Gate (New STP) of 10 MGD Capacity (Land to be allotted by DDA / MOHUA)</b> DO letter dated 13.04.2023 sent by Chief Secretary, Delhi to MoHUA. LASC meeting held on 26.04.2023 in which it is agreed to hand over the requisite land to DJB. MoHUA vide letter dated 14.09.2023 requested to accept allotment of land by DJB "as is where is" basis. Removal of structure is required for construction of STP.	10*	12 Months after allotment of land
4	<b>Kondli Phase- II of 25 MGD Capacity (Existing STP Under Rehabilitation &amp; Upgradation)</b> [Physical Progress: - 95.77 % (as on 06.10.2023)] (Under test & trial run and included in 667 MGD capacity)	-	October, 2023 (Earlier Timeline June, 2023) (Under test & trial run)

5	<b>Rithala Phase – I of 40 MGD Capacity (Existing STP Under Rehabilitation &amp; Upgradation)</b> [Physical Progress: 93.41 % (as on 06.10.2023)]	40	October, 2023  (Earlier Timeline June, 2023)
6	<b>Yamuna Vihar Ph-II of 40 MGD Capacity (From 10 MGD to 15 MGD) Under Construction for Rehabilitation &amp; Upgradation, Presently in operation )</b> [Physical Progress: 85%] (as on 06.10.2023)	05	December, 2023
<b>7. Status of 40 New Proposed DSTPs with Total Capacity of 92MGD</b>			
<b>A. 26 DSTPs with total Capacity of 60 MGD</b>			
18 DSTPs (Land already allotted)			29 DSTPs (57.57MGD) - By December,2024
08 DSTPs (Land is yet to be allotted**)			
<b>B. 14 DSTPs in Najafgarh Drainage Zone with total Capacity of 32 MGD</b>			11DSTPs (34.43 MGD) - 12 Months after allocation of land
11 DSTPs (Land already allotted)			
03 DSTPs (Land yet to be allotted **)			
<b>8. Upgradation / Augmentation of Remaining 18 Existing STPs with total Capacity Addition of 113.5 MGD</b>			December, 2024

\* Timelines are subject to availability of land from DDA/ MOHUA.

\*\*Timelines are subject to availability of land from Land Owning Agencies (DDA / Revenue Deptt.)

Brief status of up-gradation and increasing capacity of remaining existing 18 STPs of DJB is annexed hereto and marked as **Annexure R – 8.**

### **Future Scenario of Sewage Treatment Capacity Augmentation in Delhi :**

After construction of New STPs / DSTPs, Rehabilitation / Upgradation of Existing STPs and other projects of DJB following will be the scenario in future :

- Total Capacity of STPs by December, 2023 - 719 MGD [667 MGD + 52 MGD]
- Total Capacity of STPs by June, 2024 - 814 MGD [667 MGD + 147 MGD]
- Total Capacity of STPs by December, 2024 - 964.5 MGD[667 MGD+297.5 MGD]

814 MGD Capacity of STPs of DJB by June, 2024 will be sufficient to treat the present estimated sewage generation of 792 MGD in Delhi.



964.5 MGD Capacity of STPs of DJB by December, 2024 will be sufficient to treat the estimated sewage generation of 924.8 MGD (80% of 1156 MGD Water Supply) in future in Delhi.

All the STPs (existing as well as new) with total capacity of 964.5 MGD are targeted to achieve standards prescribed by DPCC i.e BOD / TSS: 10/10 mg/l by December, 2024.

#### **Sewerage Network in Unauthorized Colonies:**

There are 1799 Unauthorized Colonies in Delhi. Status of Sewerage Network in Unauthorized Colonies, as provided by Delhi Jal Board is given in following Table:

S. No	Description	Cumulative Status (No.)	Timelines / Remarks
1	Sewer line laid and commissioned	976	Laid and commissioned
2	Work of sewer network is in Progress	359	November, 2024
3	Colonies where NOC is awaited / O Zone	161	The work shall be taken up after NOC from Forest Deptt./ DDA.
4	Colonies where sewerage network is to be laid along with Decentralized STPs	303	The work shall be taken up after allotment & possession of land for DSTPs by DDA /Revenue Deptt.
	<b>Total</b>	<b>1799</b>	

#### **Connection of JJ Clusters with Sewerage System:**

There are 639 JJ Clusters in Delhi out of which 580 JJ Clusters have been connected with the sewerage system or with Decentralized STPs for treatment of sewage. Rest of the cases are at various stages.

#### **Faecal Sludge (Septage) Management**

“Delhi Water Board Septage Management Regulation 2018” were notified by the Urban Development Department, GNCTD on 12.11.2018 (published in Gazette on 21.11.2018) and necessary action is to be taken by Delhi Jal Board, District Magistrates and Local Bodies / Municipal Corporations as per the provisions of the said Notification.

DJB has registered 160 licensed/ authorized vendors (Emptiers) for collection and transportation of sewage from the septic tanks and has identified 86 designated Sewage Pumping Stations (SPS) /Sewage Treatment Plants (STPs) for receiving the Septage for its treatment. Total 171.28 Crore Litres of septage was collected till 30.09.2023 through licensed/ authorized vendors and treated by DJB at its STPs.

Joint Committee headed by Hon'ble Justice (Retd.) Sh. S. P. Garg and having members from CPCB, DPCC & DJB constituted by Hon'ble NGT vide Order Dated 22.04.2022 in OA No. 365 / 2021 in the matter of "Shamsher Singh Vs Govt. of NCT of Delhi" has submitted its Interim Progress Report Dated 17.12.2022 to the Hon'ble Tribunal. Necessary action is being taken as per the directions of the Hon'ble Tribunal in the order dated 21.12.2022 in the said matter. "Vide order dated 27.01.2023, a Committee under the chairmanship of Divisional Commissioner, Revenue Department and consisting of CEO, DJB, Commissioner MCD as member and Secy (UD), GNCTD as member cum convener has been constituted to revisit the "Delhi Water Board Septage Management Regulations, 2018" to make them more effective enforceable.

Report of the committee of the meeting held on 28.0.2.2023 along with proposed amendments in the existing "Delhi Water Board Septage Management Regulation 2018" has been approved by DJB in its Board meeting on 04.05.2023 and the matter is under process.

DPCC has issued Directions u/s 33 (A) of Water Act, 1974 on 27.03.2023 for imposition of penalties (a) for deposit of septage by unauthorized (unlicensed) entities, (b) disposal of Septage at place other than the designated places by authorized licensee and (c) Penalty on a person who uses the services of unlicensed vendors/ vehicle for discharging the septage.

As per the said directions, Revenue Department (An officer not lower than the rank of Nayab Tehshildar in DM offices), Sub Inspector in Delhi Police, Sanitary Inspector in MCD and Junior Engineers of DJB & IFCD are competent to impose penalties.

Copy of the Directions u/s 33 (A) of Water (Prevention and Control of Pollution) Act, 1974 issued by DPCC on 27.03.2023 is annexed hereto and marked as **Annexure R-9.**

Action Taken Report of District Magistrates w.r.t. "Delhi Water Board Septage Management Regulations, 2018" for collection, transportation and disposal of waste of septic tanks (Septage) as on 05.10.2023 is briefed below.

- Total No. of Meetings of Septage Management Committees held - 128
- No. of Vehicles /Tankers found unauthorizedly discharging septage into Drains etc. - 69
- No. of Vehicles /Tankers impounded - 64
- No. of Challans / Notices issued - 43
- Total Amount of Environmental Compensation Imposed - Rs 15.79 Lakh
- Total Amount of Environmental Compensation Received - Rs 15.29 Lakh

**Status of Interceptor Sewer Project (ISP) of Delhi Jal Board**

Total flow to be trapped	Cumulative Status as in September, 2023 Provision of trapping made	Time line for completion of work	Remarks
1100.86 MLD (242 MGD)	1082 MLD (238 MGD)	Completed	About 1045 MLD (230 MGD) is being trapped and treated out of 1082 MLD (238 MGD). Entire flow shall be trapped & treated by October, 2023 after rehabilitation of Rithala and Kondli STPs under YAP-III.

**Trapping of Drains:**

There are 22 drains which are out falling into river Yamuna in the Delhi. Out of 22 Drains, 09 drains have been trapped, 02 drains are partially tapped (Delhi Gate Drain and Sen Nursing Home Drain) and in case of two large drains viz. Najafgarh Drain & Shahdara Drain it is technically not feasible to trap whole drain. However these drains are included in the Interceptor Sewer Project where substantial flow of sub-drains under their command areas has been / will be trapped and treated.

Proposed action for trapping of remaining flow of following two partially trapped drains are as follows :

**(i) Delhi Gate Drain (Drain Partially Trapped).**

There are 2 operational STPs of 68.2 MLD (15 MGD) capacity and 10 MLD (2.2 MGD) capacity for treatment of trapped waste water of this drain. Another STP of 45.46 MLD (10 MGD) is proposed for the treatment of remaining untrapped waste water of this drain. MoHUA vide letter dated 14.09.2023 requested to accept allotment of land by DJB "as is where is" basis. Removal of structure is required for construction of STP. Land requested by DJB is yet to be allotted by DDA / MoHUA).

**(ii) Sen Nursing Home Drain (Drain Partially Trapped)**

There is one operational STP of 10 MLD (2.2 MGD) capacity for treatment of trapped waste water of this drain. Over flow is observed from this drain. Sen Nursing Home Drain is trapped into Ring Road Trunk Sewer. Ring Road Trunk Sewer is badly silted up due to trapping of this storm water drain. Overflow of sewage is frequently noticed at IIPA, ITO. Action Plan for desilting of Ring Road Sewer has been prepared and timeline is June, 2024. Ring Road Pumping Station is under construction and expected to be commissioned by June ,2024. Timeline for tapping of this drain is June, 2024.

Proposed action for trapping of flow of following three untrapped drains are as follows :

**(i) Qudsia Bagh / Mori Gate Drain (ISBT Drain) (Untrapped Drain)**

Waste water of this drain will be carried to Nehru Vihar SPS by laying a rising main from proposed SPS at ISBT Kashmere Gate for treatment in the Coronation Pillar STP. Work order has been issued on 23.12.2022 & Work is under progress (Cumulative Progress was about 31 % as on 06.10.2023) and likely to be completed by March, 2024.

**(ii) Barapulla Drain (Untrapped Drain)**

Flow is proposed to be diverted by laying of interceptor sewer through micro tunneling for conveying to Okhla STP for treatment. Work is under progress

(Cumulative Progress was about 51 % as on 06.10.2023) and to be completed by March, 2024.

**(iii) Maharani Bagh Drain (Untrapped Drain)**

Work of trapping of 9-10 MLD flow in C.V. Raman Marg Trunk sewer has been completed. The balance flow of about 20 MLD will be tapped in the proposed scheme of Barapullah Drain for treatment in Okhla STP. Work is under progress (Cumulative Progress was about 51% as on 06.10.2023) and to be completed by March, 2024.

Status of 22 Drains out falling into River Yamuna along with proposed action for trapping of flow is at **Annexure R -10.**

**(C) Progress / Achievements of High Level Committee**

(since its constitution by the Hon'ble National Green Tribunal vide order dated 09.01.2023)

- **Significant progress made in construction of STPs at Okhla** (124 MGD, Progress - About 93 % as on 06.10.2023, completion timeline is March, 2024), **Rithala Phase I** (40 MGD, Progress – 93.41 % as on 06.10.2023, completion timeline is October, 2023) and **Kondli Phase II** (25 MGD , Progress - 95.77 %, as on 06.10.2023, completion timeline is October, 2023).
- **Increase in treatment capacity** from 632 MGD in January, 2023 to 667 MGD in September, 2023.
- **Increase in treatment** from 530 MGD in January, 2023 to 550 MGD in September, 2023.
- **Trapping of Sub Drains:**
- Additional 47 Sub drains of Najafgarh and Supplementary Drains trapped since January, 2023.

**(ii) Industrial Effluent Management, ETPs and CETPs :**

Regarding industrial effluent discharge and its management, it is informed that there are 28 Approved Industrial Areas & 26 Redevelopment Areas in NCT of Delhi as briefed below:

**(A) Approved Industrial Areas**

- There are 28 Approved Industrial Areas in Delhi out of which 17 are connected with the 13 CETPs with total installed capacity of 212.3 MLD.
- There are total 1369 Effluent Treatment System (ETP etc.) in these Approved Industrial Areas.
- Most of the Industries / Units operating in remaining 11 Approved Industrial Areas are Non Water Polluting. Water Polluting Industries / Units in these 11 Approved Industrial Areas have individual waste water treatment facilities (ETPs etc.).
- Water Polluting Industries / Units in NCT of Delhi are regulated by DPCC through consent mechanism and consent to operate / renewal is granted by DPCC to the Water Polluting Industries / Units only after installation of Effluent Treatment System (ETP etc.) and meeting the prescribed standards.

**(B) Re-development Areas**

- There are 26 Areas Notified by the Industries Department, Govt. of NCT of Delhi for Re-development. These areas are non-conforming clusters of industries for redevelopment. Most of the industries / units in these Re-development areas are dry / non water polluting.
- These Redevelopment Areas are lacking infrastructural facilities which are to be developed as per the norms for redevelopment of clusters of Industrial Concentration in Non-Conforming Areas as given in point no. 7.6.2.1. of MPD- 2021.
- The redevelopment scheme of these unplanned Industrial Areas will have to be prepared by the concerned local body / land owning agency in consultation with the Society (to be formed by the land owners). Accordingly, the redevelopment of these 26 industrial areas is to be done by concerned local body/landowning agency.

**(C) Non Conforming Areas :**

- Hon'ble Supreme Court vide judgment dated 07.05.2004 in WP (C) No. 4677 of 1985 in the matter of M.C. Mehta Vs. Union of India & others has directed that All Industrial Units that have come up in Residential / Non-conforming areas in Delhi on or after 1st August, 1990 shall close down and stop operating as per the schedule given in the said order. Therefore unauthorised / illegal Industries including water polluting industries are not permitted to operate in Residential / Non-conforming areas in Delhi.
- Hon'ble Supreme Court vide said Judgment also appointed a Monitoring Committee comprising (i) Chief Secretary of Delhi (ii) Commissioner of Police, Delhi (iii) Commissioner, Municipal Corporation of Delhi (iv) Vice Chairman of Delhi Development Authority and made this Committee responsible for stoppage of illegal industrial activity in NCT of Delhi.
- As per the decisions taken in the meetings of Chief Secretary, Govt. of NCT of Delhi held on 08.12.2010 and 05.06.2015 regarding implementation of the said Judgment Dated 07.05.2004 of Hon'ble Supreme Court "Action on industries operating in non- conforming areas and violating Master Plan will be taken under the Delhi Development Act by Delhi Development Authority (DDA) in development areas and Municipal Corporation of Delhi (MCD) in other areas.
- As per the decisions taken in the meeting of Chief Secretary, Govt. of NCT of Delhi held on 13.09.2018, for effective implementation of said order dated 07.05.2004 of Hon'ble Supreme Court, MCD has / is taking necessary action for closure of unauthorized / illegal Industries in Residential / Non-conforming areas in Delhi in STEP 1, 2 & 3 as mentioned in the minutes of said meeting.
- Action under STEP – 1 & 2 have been completed and erstwhile East DMC, South DMC & North DMC have given certificates that the required action with regard to number of units identified in their jurisdiction under STEP - 3

has been taken and no impermissible industrial activity is going on in residential/ non-conforming areas under their jurisdiction.

- Further, in order to ensure to stop violation in this behalf, necessary instructions have been issued to all Zonal Dy. Commissioners for regular monitoring and to take action against the defaulters, if any violation is noticed.
- As per the order dated 04.11.2019 of Hon'ble Supreme Court in WP (C) No. 4677 of 1985 regarding Industries / units in Non conforming areas, it is the responsibility of Zonal Dy. Commissioners of Municipal Corporations to ensure compliance of orders of Hon'ble Supreme Court and closure of unauthorized/ illegal industries in Non Conforming areas of Delhi.
- In view of the above, earlier orders of Hon'ble Supreme Court and also decisions taken by the Monitoring Committee headed by Chief Secy, Delhi, action in non- conforming areas are to be taken by the concerned land owning agencies (DMCs / DDA).
- Industries Department, Govt. of NCT is the Nodal Department which is filing reports before the Hon'ble Supreme Court in the said matter.

**(D) Action Against Water Polluting Industries / Units:**

DPCC takes action against the violating Water Polluting Industries / Units in NCT of Delhi as per the provisions of the Water (Prevention and Control of Pollution) Act, 1974 and also imposes Environmental Compensation on the Polluter Pays Principle regularly. Action taken by DPCC against Water Polluting Industries / Units u/s 33(A) of Water Act from 01.01.2022 to 23.10.2023 is briefed in following Table:

S.No.	Action Taken	
1	No of Industries / Units Against which action was taken	400
2	No of Show Cause Notice issued	289
3	No of Directions for Closure issued	115



4	Environmental Compensation Imposed	Rs. 8.89 Crores
5	Environmental Compensation Received	Rs. 3.47 Crores

### **Action against Dyeing Industries / Units in Non-Conforming Areas of Delhi**

- Joint Teams consisting of MCD, DPCC, Revenue Dept., Power Companies, and DJB have been constituted for taking action taken against Dyeing Industries / Units in Non-Conforming Areas of Delhi.
- Following action has been taken by the said Joint Teams in the period of 28.04.2023 to 22.10.2023 :

- Total No. of Industries/ Units inspected : 258
- No. of Dyeing Industries Close down / Sealed / Electricity Disconnected : 113

DPCC has also issued directions on 22.06.2023 to Local Bodies, DDA, DJB & Discoms (BSES/ NDPL) for closure / sealing & disconnection of Electricity and Water Supply of all Dyeing units and Jeans /Denim washing units operating outside the Approved Industrial Areas /Industrial Estates / Redevelopment Areas or operating without mandatory consent of DPCC.

Copy of the Directions issued by DPCC to Local Bodies, DDA, DJB & Discoms (BSES/ NDPL) on 22.06.2023 is annexed hereto and marked as **Annexure R-11.**

### **(E) Common Effluent Treatment Plants (CETPs)**

There are 13 CETPs with sufficient total installed capacity of 212.3 MLD for treating the waste water generated from the 17 Approved Industrial Areas in Delhi. The Industries / Units which are operational in Non-CETP industrial areas have individual waste water treatment facilities (ETP etc.).

Out of 13 CETPs, 11 were designed by National Environmental Engineering Research Institute (NEERI) and constructed by Delhi State Industrial and Infrastructure Development Corporation (DSIIDC). Two CETPs at Narela and Bawana were constructed by DSIIDC and designed by their consultants.

As per the scheme approved by Hon'ble Supreme Court, CETPs were handed over to 11 CETP Societies. Out of 11, 10 CETPs are based on physiochemical process and one CETP at Mangolpuri is based on biological process.

CETPs have been designed to treat mix waste i.e. industrial effluent and sewage (from Toilets / Bath Rooms) generated from the Industries / Units in the Industrial Areas / Estates connected with CETPs. There is common conveyance system for carrying the effluent from the Industrial Areas / Estates to concerned CETPs.

Govt. of NCT of Delhi has enacted "The Delhi Common Effluent Treatment Plants Act, 2000" vide Notification dated 05.01.2001 and "The Delhi Common Effluent Treatment Plants Rules, 2001" vide Notification dated 22.05.2001 to provide for recovery of the dues as arrears of land revenue in respect of the capital and recurring costs of CETPs set up in the Industrial Estate in the NCT of Delhi and matters connected there with or incidental thereto.

Commissioner of Industries or any other officer not below the rank of Joint Director authorised by him from time to time in this regard is the "Appropriate Authority" under the said CETP Act, 2000 for carrying out the apportionment of the cost among the occupiers of the CETP in respect of Initial Capital Cost, Recurring Cost, Operation & Maintenance Cost, recovery of any dues from the occupiers and to take such other steps as may be necessary for the fulfilment of the objects of the CETP Act, 2000.

13 CETPs received about 66.5 MLD in Sept, 2023 and therefore capacity utilisation is 31.3 %. Online Continuous Effluent Monitoring System (OCEMS) have been installed at the CETPs for measuring pH, TSS, BOD & COD at the outlet of the CETPs. OCEMS are connected to the servers of DPCC and CPCB.

All the existing 13 CETPs are being monitored by DPCC Laboratory on monthly basis and Analysis Reports are placed on the website of DPCC and also conveyed to the CETP Societies / Operator of CETPs for rectification of the deficiencies, if any, to meet the prescribed standards.

As per the Analysis Reports of DPCC Laboratory for the month of September, 2023,

all the 13 CETPs are meeting the prescribed standards.

List of 13 CETPs along with their capacities and compliance status in September, 2023 is at **Annexure R- 12.**

### **Up gradation of CETPs in Delhi**

Since the CETPs in Delhi are more than 15 years old and characteristics of effluent in the Industrial Areas / Estates have also changed over the period therefore DSIIDC has engaged CSIR-NEERI vide letter dated 05.11.2019 for providing consultancy w.r.t various issues related to CETPs including up gradation of CETPs in Delhi.

NEERI has already carried out Overall Performance Evaluation of all the 13 CETPs in Delhi and Draft Integrated Report titled "Status, Gap Analysis and Suggestions for Improvement and Upgradation in existing 13 CETPs of Delhi" has been submitted to DSIIDC in March, 2022. Quotations used by NEERI while preparing the estimates for the CETPs were also shared with DSIIDC in March, 2022.

As per the order dated 27.01.2023 of Chief Secretary, Govt. of NCT of Delhi issued with respect to the order dated 09.01.2023 of Hon'ble National Green Tribunal in OA No. 21 / 2023, Out of 13 CETPs, 02 CETPs at Narela and Bawana will be upgraded by DSIIDC by December, 2023 and with respect to other 11 CETPs, DSIIDC shall discuss the issue with DJB once again to decide finally who (DSIIDC / DJB) is the appropriate authority for upgradation and O&M of these CETPs, especially after considering the fact that sewage to be treated in STPs and CETPs is of different nature and composition.

DSIIDC is yet to decide the issue finally after discussion with DJB.

### **Action taken by DPCC against the Violating / Defaulting CETPs**

As per the Analysis Reports of DPCC Laboratory for the months of July, August and September, 2023, all the 13 CETPs are meeting the prescribed standards. Letters are issued regularly to the concerned CETP Societies based on the Effluent

Analysis Reports of DPCC Lab for taking necessary action to ensure that CETPs meet the prescribed standards. Directions were also issued to the CETP Societies / Operator of CETPs at Narela and Bawana in the past for taking necessary action to ensure that CETPs meet the prescribed standards.

Action was taken by DPCC against the violating / defaulting CETPs in Delhi in the past and the same is briefed below:

- Environmental Compensation of Total Rupees 12.05 Crores was imposed by DPCC on the 10 CETP Societies and 2 Operators of CETPs at Narela & Bawana on 07.07.2021 for not meeting the prescribed standards or by passing the effluent in the period of February, 2019 to February, 2021 .
- Letters issued to concerned District Magistrates for recovery of the said amount of Environmental Compensation on 27.10.2021 followed by Reminder on 12.01.2022 & 2<sup>nd</sup> Reminder on 01.02.2023.
- 8 CETP Societies of Okhla, SMA, Mayapuri, Mangolpuri, GTK Road, Naraina, Jhilmil & Lawrence Road filed Writ Petition in the High Court of Delhi against the Directions issued by DPCC on 07.07.2021 regarding imposition of Environmental Compensation.
- Order / Directions have been issued by DPCC on 07.12.2022 (in case of Okhla CETP) and on 13<sup>th</sup> & 16<sup>th</sup> January, 2023 in case of Mayapuri & SMA CETPs for Deposition of Environmental Compensation of Rs. 95 Lakh, Rs.80 Lakh & Rs. 1.05 Crore respectively, for not meeting the prescribed standards in the period of February, 2019 to February, 2021 after considering the Hon'ble High Court orders.
- In rest of 5 cases viz. Mangolpuri, GTK Road, Naraina, Jhilmil and Lawrence Road CETPs matter of Environmental Compensation imposed by DPCC on 07.07.2021 is pending before the Hon'ble High Court.
- For the violations in the subsequent period from March, 2021 to December, 2022, Environmental Compensation of Total Rs 6.05 Crores have been imposed

by DPCC on all the 13 CETPs and Directions have been issued in this regard in the month of January, 2023.

- Letters issued to concerned District Magistrates for recovery of Environmental Compensation of Rs. 6.05 Crores imposed by DPCC vide Directions issued in the month of January, 2023.
- Environmental Compensation of Total Rs. 1.0 Crore has been imposed by DPCC on 11 CETPs vide Directions dated 11.10.2023 for the violations observed in the period of January, 2023 to June, 2023.

**12. Monitoring of Action Plan through Delhi E-Samiksha Dashboard:**

For monitoring of the progress of various Projects / Action Points mentioned in the “Action Plan for Rejuvenation of River Yamuna” Dashboard was developed in February, 2023 and monitoring of various projects / Action Points is being done through E-Samiksha Portal of Government of NCT of Delhi.


13. That as decided by the High Level Committee in its seventh meeting held on 10.10.2023, a letter dated 11.10.2023 was issued to Delhi Jal Board and Delhi Development Authority for providing Reasons for delay in their major projects.

Copy of the letter dated 11.10.2023 issued to Delhi Jal Board and Delhi Development Authority is annexed hereto and marked as **Annexure R-13.**

Copy of Reply received from Delhi Jal Board on 13.10.2023 mentioning Reasons for delay in their major projects is annexed hereto and marked as **Annexure R-14.**

14. The performance of DJB is unsatisfactory and has to improve drastically for the sake of containing pollution in Yamuna

15. That the compliance / status report may kindly be taken on record.

  
(Dr. K.S. Jayachandran)  
Member Secretary,  
Delhi Pollution Control Committee

New Delhi

Dated: 26.10.2023



Department of Environment  
Government of the National  
Capital Territory of Delhi


3359

24

Annexure-1

# Rejuvenation of River Yamuna

Department wise detailed action plans







Govt. of NCT of Delhi  
**OFFICE OF THE CHIEF SECRETARY**  
Delhi Secretariat, I.P. Estate, New Delhi.

F.OSD/CS/2023/1581-1612

Dated: 27.01.2023

**ORDER**

Whereas in pursuance to the directions of Hon'ble National Green Tribunal on 09-01-2023 in OA No. 21 / 2023, a High level committee was constituted with the request to Hon'ble Lt Governor to head the committee.

**1. Judicial Pronouncement - Brief Background**

Whereas, Hon'ble National Green Tribunal (NGT) vide judgment dated 13.01.2015 in OA No. 06 / 2012 and OA No. 300 / 2013 in the matter of Manoj Mishra vs. Union of India & Ors. issued various directions, including directions to Delhi Jal Board (DJB) to operationalize existing Sewage Treatment Plants (STPs), construct new STPs, maintain and upgrade existing STPs by March, 2017 and other directions to DJB.

And whereas, Hon'ble NGT, while accepting both reports dated 19.04.2014 and 13.10.2014 filed by the Expert Committees viz.

- i. Committee constituted by the MoEF vide its order dated 13.09.2013 on the aspects of preservation, restoration and beautification of the banks of river Yamuna; and
- ii. Expert Committee appointed by the Tribunal on control of pollution and restoration of Yamuna River, including drainage system of Delhi together with action plan prepared by Delhi Jal Board, directed that the projects contemplated under these reports and the judgement of the Tribunal shall be completed by 31.3.2017.

And whereas, various orders have been passed subsequently by the Hon'ble NGT from time to time based on the Reports of the Yamuna Monitoring Committee constituted by Hon'ble NGT vide order dated

1 

26.07.2018, including orders dated 11.09.2019, 05.03.2020, 06.07.2020 and 27.01.2021.

And whereas, Hon'ble NGT vide order dated 11.09.2019 in OA No. 06 / 2012 has passed detailed order giving various directions and timelines in respect of NCT of Delhi and also directed that timelines have to be compressed so as to complete every action by December, 2020 (except where shorter timelines are specified in the order or are otherwise possible). DJB was directed to complete the task of setting up of STPs by 31.12.2020 besides other directions to DJB *inter-alia* mentioning clear time lines for different projects.

And whereas, issue of pollution in river Yamuna in Delhi is being monitored by Hon'ble NGT *inter alia* issued orders dated 20.09.2018, 19.12.2018, 08.04.2019, 06.12.2019, 29.06.2020, 21.09.2020 and 22.02.2021 in O.A. No. 673 / 2018 in the matter of: News item published in 'The Hindu' authored by Shri Jacob Khoshy titled "*More river stretches are now critically polluted: CPCB*", and various orders in O.A. No. 593 / 2017 (Paryavaran Suraksha Samiti & Anr. Vs Union of India & Ors.).

And whereas, Hon'ble NGT again took up the matter in OA No. 562 / 2022, "*Ishika vs. Govt. of NCT of Delhi*" regarding corrective measures taken by Govt. of NCT of Delhi and neighbouring States and their impact on abatement of pollution in river Yamuna in Delhi, most particularly in the preceding one year.


And whereas, the Hon'ble NGT during January 2023, again took cognizance of the issue of unabated pollution of Yamuna in OA No. 21 / 2023 entitled "*Ashwani Yadav versus Govt. of NCT of Delhi*" on 09.01.2023 highlighting the continued failure of authorities in taking adequate remedial measures in terms of specific orders on the subject, keeping in view the huge gap in generation of sewage and available

2 



treatment facilities, un-trapped drains and unauthorized colonies, incomplete river front development projects besides desilting / desludging of drains and the poor water quality of the river well beyond laid down parameters reflecting consistently higher pollution (75%) and in the light of non-compliances of directions of the Hon'ble Tribunal, a High Level Committee (HLC) of concerned authorities in Delhi headed by Hon'ble Lieutenant Governor, Delhi, with the Chief Secretary, Delhi, as Convener; and consisting of Secretaries of the Departments of the Govt. of Delhi viz. Irrigation, Forest and Environment, Agriculture, and Finance; CEO, Delhi Jal Board; Vice Chairman, DDA; Secretary or his nominee (not below the rank of Additional Secretary), Ministry of Agriculture, GoI; DG Forest or his nominee (not below the rank of DDG), MoEF&CC, GoI; Secretary, MoJS or his nominee not below the rank of Additional Secretary; Secretary, MoEF&CC or his nominee not below the rank of Additional Secretary; DG NMCG and Chairman CPCB. The Committee was asked to deal with all issues as set out in order dated 27.01.2021 and other ancillary matters mentioned above.

And whereas, the Hon'ble Tribunal in the same order dated 09.01.2023 asked the HLC to coordinate with all other Departments, to the extent necessary, meet physically, take stock of the situation with regard to the directions of the Tribunal, extent of compliance, extent of non-compliance, proposed remedial action for compliance of law, updated plan for compliance of directions, sources of funding, accountability for past failures, methodology for execution of the projects, timelines consistent with the spirit of orders of the Hon'ble Supreme Court and this Tribunal. After its first meeting, the Committee was asked to continue to meet at least once in every week for next six months, so as to achieve tangible results within the said period.



## 2. First meeting of the High-Level Committee (HLC)

And whereas, the first meeting of the HLC under the chairmanship of Hon'ble Lt Governor, Delhi was held on 20.01.2023 at Raj Niwas, and list of attendees is at **Annexure - 18**.

And whereas, the status note and action plan in this regard was placed before the HLC by the concerned Departments / Authorities for the purpose of monitoring important parameters for rejuvenation of river Yamuna (Department wise action plans for Rejuvenation of River Yamuna is at **Annexures – 1 to 16**).

## 3. Decisions taken by the High-Level Committee w.r.t. trapping and treatment of all sewage/ industrial effluents generated in Delhi, enforcement of Delhi Water Board Septage Management Regulations 2018, regulation of River Yamuna Flood Plains and usage of treated water

And whereas, a detailed Action Plan was deliberated at length and finalized the same. All the crucial parameters on river health [like BOD < 3 mg/l, DO > 5 mg/l, minimum environmental flow – 23 Cumecs (437 MGD), etc.] were accepted by the HLC, and to achieve these parameters, the HLC finalized the Action Plan, including but not limiting to treatment of all sewage generated in Delhi, trapping of all major drains out falling into river Yamuna, extending sewerage network in all unauthorized colonies and JJ Clusters, regulation of River Yamuna Flood Plain including removal of all encroachments / Dhobi Ghats, enforcement of Delhi Water Board Septage Management Regulations 2018, utilization of treated STP water, upgradation of 13 Common Effluent Treatment Plants treating industrial effluents, etc.



### 3.1. 100% Treatment of Sewage generated [Gap in Treatment = 238 MGD]

#### 3.1.1. Completion of construction of 03 New Sewage Treatment Plants at:

- i. Okhla (Total 124 MGD Capacity, 30 MGD capacity addition) by June 2023
- ii. Sonia Vihar (7 MGD capacity) by September, 2023
- iii. Delhi Gate (10 MGD capacity) within 12 months and matter of allotment of land shall be resolved by all concerned by 31.01.2023.

#### 3.1.2. Completion of construction of 40 New Decentralised STPs with total capacity of 92 MGD (List of 40 DSTPs as per Annexure-3.)

- i. 29 Decentralized STPs with total capacity of 57.57 MGD by December, 2023;
- ii. For 11 Decentralized STPs having total capacity of 32.43 MGD, land is yet to be allotted by DDA and these STPs to be completed within 12 months, land related issues shall be finalised within a fortnight by DDA/ Revenue Departments.

#### 3.1.3. Completion of rehabilitation of three existing STPs with 70 MGD capacity at:

- i. Kondli Phase – II: 25 MGD capacity by June, 2023
- ii. Rithala Phase – I: 40 MGD capacity by June, 2023 and
- iii. Yamuna Vihar Ph-II: 15 MGD capacity by September, 2023

#### 3.1.4. Upgradation of existing 18 STPs to create Additional Capacity of 93.5 MGD be completed (75 MGD capacity by Dec. 2023 and remaining 18.5 MGD capacity by March, 2024).

### 3.2. Trapping of all drains out falling into river Yamuna, including trapping of sub-drains

#### Desilting of Existing Drains

It has been noted with concern that no desilting of existing drains network has been carried out in the recent past. As a result most of the drains are either completely choked or functioning with 10-15% of their designed flow. Hence a major desilting drive must be undertaken. Out of an approximate 200 km of trunk/peripheral sewerage held with DJB, 90.34 Km of desilting will be completed by June, 2023 from the ongoing contract. In addition, fresh contract will be done for remaining 110 km at the earliest. The entire desilting will be completed by September 2023. The status of the drain pre and post-desilting will be video recorded along with the testimony of the concern official monitoring the process. Independent audit of the desilting will be carried out post execution of the work.

#### 3.2.1. Major Drains: Out of 18 major drains out falling into river Yamuna in Delhi stretch, trapping of 11 drains has been completed which are as follows:

- a) Magazine Road Drain
- b) Sweeper Colony Drain
- c) Khyber Pass Drain
- d) Metcalf House Drain
- e) Tonga Stand Drain
- f) Moat Drain (Vijay Ghat)
- g) Civil Military Drain
- h) Drain No 14
- i) Tughlaqabad Drain
- j) Kalkaji Drain
- k) Tehkhand Drain

The following timelines to be followed for trapping of remaining major 7 drains:

- i. 02 major Drains (Delhi Gate Drain and Sen Nursing Home Drain) are partially trapped.



- (a) DJB shall construct 10 MGD STP to trap the remaining flow in the Delhi Gate Drain within 12 months and matter of allotment of land shall be resolved by all concerned by 31.01.2023.
- (b) Sen Nursing Home Drain has been trapped into Sen Nursing Home STP as well as into the Ring Road trunk sewer. However, some marginal flow/ overflow still passes during peak hours. DJB to take measures to stop this marginal flow by desilting the drain and proper operation of Ring Road trapping by March 2023.
- ii. 02 major Drains (i.e., Najafgarh & Shahdara) are included in the Interceptor Sewer Project (ISP) where substantial flow of sub-drains under their command areas have already been trapped / intercepted. Both these drains are large drains and cannot be trapped technically, therefore,
  - (a) 74 Un-trapped sub-drains [44 in Najafgarh Drain and 30 in Supplementary Drain (which is sub drain of Najafgarh drain)] to be intercepted by October 2023.
  - (b) 2 Un-trapped sub-drains of Shahdara Drain to be intercepted by June, 2023.
- iii. For remaining 03 major drains, the flow will be trapped as per details below:
  - (a) Mori Gate Drain – 9.51 MGD Flow to be trapped by Sep, 2023
  - (b) Barapulla Drain – 31.97 MGD Flow to be trapped by Sep., 2023
  - (c) Maharani Bagh Drain – 6.66 MGD Flow to be trapped by Sep., 2023

### 3.2.2 Sub Drains:

- i. Interceptor Sewer Project (ISP) – Full trapping and treatment of 242 MGD wastewater to be completed by DJB by June, 2023.
- ii. Details of un-intercepted sub drains out falling into Najafgarh Drain, Supplementary Drain and Shahdara Drain are at **Annexure-7**, **Annexure-8** and **Annexure-9** respectively.
- iii. Action plan for 70 un-trapped sub drains as per schedule below:



7

- (a) 06 sub-drains by end of January, 2023 (falling in Najafgarh drain);
- (b) 03 sub-drains by end of February, 2023 (1 falling in Najafgarh drain and 2 are falling in Supplementary drain);
- (c) 11 sub-drains by end of March, 2023 (4 falling in Najafgarh drain and 7 are falling in Supplementary drain);
- (d) 04 sub-drains by end of April, 2023 (4 are falling in Supplementary drain);
- (e) 02 sub-drains by end of May, 2023 (1 falling in Najafgarh drain and 1 is falling in Supplementary drain);
- (f) 20 sub-drains by end of June, 2023 (4 falling in Najafgarh drain, 02 falling in Shahdara Drain and 14 falling in Supplementary drain);
- (g) 1 sub-drain by end of Sep, 2023 (1 falling in Supplementary drain);
- (h) 22 sub-drains by end of Oct, 2023 (falling in Najafgarh drain);
- (i) 01 sub-drain by end of Oct, 2023 (falling in Supplementary drain).
- iv. Additional non-Recorded Sub Drains

It has been noticed that there are many illegal sub drains which are not in the official records of the drain owning agencies but are falling into the Main Drain. All drain owning agencies of the 18 main drains out falling into Yamuna will carry out physical inspection of their drains and ascertain these additional non recorded sub drains. The records will be updated by February, 2023 and action plan of trapping/closing these drains will be finalized by March, 2023.

### 3.2.3. Performance Audit of completely trapped 11 major drains and all sub-drains

DJB to undertake the Performance Audit of completely trapped 11 major drains and all sub-drains through an independent agency by February 2023. Simultaneously a multidisciplinary team of DJB, MCD, Irrigation & Flood Control department may be tasked to undertake internal audit.



8

### 3.3. Extending Sewerage Network in all 1799 Unauthorised Colonies and 639 JJ Clusters (List at Annexure-10)

#### 3.3.1. Unauthorised Colonies (1799 Nos.)

- i. Sewer line laid and notified in 747 unauthorised colonies by Dec, 2022
- ii. Work of sewer network is in Progress in 573 unauthorised colonies to be completed by Dec, 2023.
- iii. Out of 161 unauthorised colonies, 123 awaiting NOC/Clearance from Forest, ASI and O Zone will be completed within 12 months of obtaining clearances but not later than June, 2024.
- iv. 318 unauthorised Colonies where sewerage network is to be laid along with Decentralized STPs to be completed by 08 month after allotment of land/ receipt of NOC.

#### 3.3.2. JJ Clusters (639 Nos.)

- i. 558 JJ Clusters already connected with sewer lines.
- ii. Other 16 JJ Clusters are feasible to connect with sewer line and will be connected by June, 2023.
- iii. For remaining 65 JJ Clusters, where it is not feasible to connect them with sewer lines, therefore, decentralized modular/ prefabricated DSTP to be installed by DJB by June, 2023 with the support of NMCG.
- iv. Details of such un-trapped 81 JJ clusters is at **Annexure – 11**.
- v. DUSIB shall reconcile and finalise the list of Unauthorised Colonies and JJ clusters available with DJB. Action Plan for these left out Unauthorised Colonies and JJ Clusters shall be prepared and submitted to convenor within a fortnight.



### 3.4. Upgradation of 13 Common Effluent Treatment Plants (CETPs), list of which is at Annexure-12.

- i. CETP at Narela (DSIIDC) will be upgraded by December, 2023;
- ii. CETP at Bawana (DSIIDC) will be upgraded by December, 2023;
- iii. DSIIDC informed that remaining 11 CETPs are being handed over by Industries Department of GNCTD to DJB. However, it was decided that DSIIDC shall discuss this issue with DJB once again to decide finally who (DSIIDC / DJB) is the appropriate authority for upgradation and O&M of these CETPs, especially after considering the fact that sewage to be treated in STPs and CETPs is of different nature and composition. A joint report be submitted by CEO, DJB and MD, DSIIDC recommending 'way forward' (including the appropriate authority (i.e. DJB or DSIIDC and timelines) for upgradation of such 11 CETPs to the Convenor of this HLC within a fortnight for taking final decision in this regard.
- iv. DPCC should carry out a thorough inspection of all the Industrial Colonies and take strict action against violating units like sealing/disconnection of power supply of defaulters on regular basis, at least once in a fortnight.

### 3.5. Enforcement of Delhi Water Board Septage Management Regulations 2018

It was decided by HLC to constitute a Committee under the Chairmanship of Divisional Commissioner, Revenue Department, GNCTD and consisting of CEO, DJB; Commissioner MCD as members; and Secretary, Urban Development Department, GNCTD as member-cum-convenor of this Committee, to revisit the Delhi Water Board Septage Management Regulations 2018 to make them more effective & enforceable. The Committee will submit its report latest by 15.02.2023 to the Convenor of this HLC.





It was informed that at present there are 196 vehicles that have been given license by DJB for Collection of septage. With the sewage network getting extended to unauthorized colonies and JJ Colonies, gradually these numbers should reduce. Accordingly, it has been directed to reduce these vehicles from existing 196 to 150 by June, 2023. The vigil against illegal/unauthorized vehicle dumping the septage in water bodies etc must be enhanced through CCTV coverage and random checking. Strict action against defaulters will be undertaken inclusive of the vehicle carrier as well as the colonies contributing the septage.

### 3.6.Regulation of River Yamuna Flood Plain including removal of all Encroachments / Dhobi Ghats, List of which is at Annexure-14.

#### 3.6.1. Restorative Projects of DDA in Yamuna Floodplains

- i. Asita East (Part B) to be completed by 31.03.2023;
- ii. Asita West to be completed by 30.06.2023;
- iii. Kalindi Biodiversity Park (remaining work) to be completed within 9 months after the completion of on-going NHAI project, by CEMDE;
- iv. Amrut Bio Diversity Park (90 Ha. on Eastern Bank) to be completed by 31.03.2023 by DDA;
- v. Amrut Bio Diversity Park (18 Ha. On Western Bank) to be completed by 22.05.2023 by DDA;
- vi. Amrut Bio Diversity Park (Remaining 8.25 Ha.) to be completed by 31.12.2024 by CPWD;
- vii. Wazirabad to Old Railway Bridge – Western Bank (Qudsia Ghat - 16 Ha.) to be completed by April 2023 by INTACH;
- viii. Wazirabad to Old Railway Bridge – Western Bank (Sur Ghat – 13.6 Ha.) to be completed by July 2023 by INTACH;
- ix. Wazirabad to Old Railway Bridge – Western Bank (Eco Trail – 33 Ha.) to be completed by 31.12.2023 by INTACH;



- x. Wazirabad to Old Railway Bridge – Western Bank (Yamuna Bazar Area – 3.4 Ha.) to be completed by 31.12.2023 by INTACH;
- xi. Yamuna Vanasthali – 236.5 Ha to be completed by 31.05.2023 by DDA;
- xii. Mayur Nature Park (Part A: 235 Ha.) to be completed by DDA (Case before Hon'ble High Court Case is pending and next date of hearing is 13.02.2023);
- xiii. Mayur Nature Park (Part B: 162.75 Ha.) to be completed by DDA / UP Irrigation Department (Case before Hon'ble High Court Case is pending and next date of hearing is 30.01.2023);
- xiv. Eco Tourism Area (30 Ha.) (22.7 Ha with DDA and 7.3 with DTC); Land has been taken back from IPGCL. Case before Hon'ble High Court Case is pending and next date of hearing is 15.03.2023 - Proposal will be taken once the O-II is finalised after notification of MPD 2041).
- xv. Hindan Sarovar (Part A: 15 Ha.) to be completed by 31.12.2023 by DDA;
- xvi. Hindan Sarovar (Part B: 30 Ha.) to be completed by 31.12.2023 by DDA

#### 3.6.2. Removal of encroachments, List of which is at Annexure-15.

- i. Asita East (UP) – Out of 107 Ha., 50.24 Ha. has already been repossessed. Further, 21 Ha. has already been transferred by UP Irrigation Department to PWD, GNCTD. The following be submitted to the Convenor of this HLC by PWD latest by 31.01.2023:
  - a. Action taken by PWD w.r.t. such 21 Ha. area received from UP's Irrigation Department;
  - b. Action taken w.r.t. remaining 29.24 Ha. land with UP's Irrigation Department;



- c. Action taken for repossessing the remaining 56.76 Ha. land by PWD / Irrigation Department.
- ii. out of 100 Ha. of Kalindi Aviral, 0.81 Ha. area has been repossessed and 'nil' area is to be repossessed. Therefore, status of remaining 99.19 Ha. area be submitted;
- iii. out of 115 Ha. of Kalindi Biodiversity Park, 2.5 Ha. area has been repossessed. Therefore, status of remaining 112.5 Ha. area be submitted;
- iv. out of 200 Ha. of Asita West, 176.19 Ha. area has been repossessed and 5 Ha. area is to be repossessed. Therefore, status of remaining 18.81 Ha. area be submitted;
- v. out of 116.25 Ha. of Amrut Bio Diversity Park, 91.5 Ha. area has been repossessed and 1 Ha area is to be repossessed. Therefore, status of remaining 24.75 Ha. area be submitted;
- vi. out of 236.5 Ha. of Yamuna Vanasthali, 101.03 Ha. area has been repossessed and 5 Ha. area is to be repossessed. Therefore, status of remaining 130.47 Ha. area be submitted;
- vii. out of 235 Ha. of Mayur Nature Park, 23.02 Ha. area has been repossessed and 'yet to be assessed' area is to be repossessed. Therefore, status of remaining 211.98 Ha. area be submitted;

The above-mentioned details be submitted by DDA and PWD, as the case may be, along with action plan (with timelines) for (a) repossessed area and (b) repossessing the remaining area, to the Convenor of this HLC within a fortnight.

DDA shall submit the total floodplain area along with break-up of the same in restorative projects, encroachments, department-wise area allocated and the river surface area with geocoordinates. Action plans for removal of encroachment parcel-wise shall be submitted to convenor within a fortnight.

Mass Plantation Drive: The DDA will undertake a major plantation along these vulnerable stretches of this flood plains. The plan will be submitted by March 2023 and will be implemented by December 2023.

Special Drive to tackle unauthorized/illegal unfalling drains/nallah in to Yamuna:

It was observed that since DDA is the custodian of the Yamuna flood Plain it is its sole responsibility of carrying out a special drive to tackle any unauthorized/illegal out-falling drains in to Yamuna. On record, there are only 18 outfalling drains. Hence any other drain should be considered as illegal/unauthorized and must be traced back to its origin along with the identification of responsible agency. The complete report to be submitted by February 2023. Further, all such identified illegal/unauthorized drains/nallah flowing in river Yamuna must be diverted/closed after taking necessary remedial measures. The time line for the same will be shared by April 2023.

### 3.7. Utilisation of Treated STP Water, List of which is at Annexure-16.

- i. Quantum of Available Treated STP Water – 530 MGD
- ii. Mandatory Return Flow in River Yamuna – 267 MGD (As per the orders of Hon'ble Supreme Court)
- iii. Present Use of Treated STP Water – About 90 MGD (mainly for horticulture purposes)
- iv. Proposed Use of Treated STP Water – 70 MGD at Coronation Pillar is to be converted into 'C' Class Inland Surface Water by Ultra Filtration process to be discharged in river Yamuna about 8.60 Kilometre upstream of Wazirabad. This is to be completed by June, 2024.
- v. Use of remaining 103 MGD Treated STP Water
  - (a) For Development / Rejuvenation of Lakes:
    - i. 40 MGD for Pappankalan (20 MGD – Commissioned) and Niloti (20 MGD - Completed and will be commissioned by Feb, 2023;
    - ii. 15 MGD for Smiriti Van / Lake and nearby areas (10 MGD) and Najafgarh (5 MGD) by March, 2023;



- iii. 15 MGD for Rohini Lake No. 1 by August, 2023;
  - iv. 10 MGD for Sanjay Lake by September, 2023;
  - v. 35 MGD for Okhla (20 MGD) and Rohini Lake No. 2 (15 MGD) by December, 2023
- (b) DJB shall submit the plan to use treated STP Water in other usages, like in Farmhouses, Golf courses, construction activities, etc. and have already made available treated water at its STPs @ Rs 7 / Kilolitres.

And whereas, a summary of timelines for next 6 months for works to be carried out as finalized by HLC, is at **Annexure - 17**.

#### **4. Other decisions taken by the High-Level Committee:**

##### **4.1. Meetings of the HLC**

And whereas, the HLC decided that an alternate weekly meeting of the HLC may be chaired by the Chief Secretary / Convener of HLC (physical-cum-virtual meeting). Hon'ble Lt. Governor will take fortnightly meeting (physical meeting only).

##### **4.2. Monitoring of projects through Delhi's e-Pragati Dashboard**

And whereas, the HLC also decided that IT Department of GNCTD shall add all the above-mentioned actionable points on Delhi's e-Pragati Dashboard for the purpose of monitoring. Such Dash Board shall be operationalised within a fortnight.

##### **4.3. Company of Territorial Army to be provided by NMCG to DPCC**

And whereas, DG NMCG informed that a company of territorial army would be placed under the DPCC for ensuring ground level enforcement and monitoring for the purpose of identifying (if any left-out) all the drains / sub-drains which are yet to be trapped, enforcement of Delhi Water Board Septage Management Regulations 2018, convincing people not to throw their waste in drains, etc. Accordingly, HLC asked DG NMCG to



take appropriate action to provide such company of territorial army to DPCC at the earliest.

##### **4.4. Development of Bio-diversity Park by NMCG**

And whereas, NMCG offered to develop a Bio-Diversity Park in River Yamuna Flood Plains in case DDA allots a land of appropriate area to it for this purpose. Accordingly, HLC decided that the DDA may identify and allot a piece of land at River Yamuna Flood Plains to NMCG latest by 15.02.2023 for development of a bio-diversity park by NMCG.

##### **4.5. Committee to identify and hand over land to DJB and NMCG**

And whereas, HLC also decided to constitute a Committee under Chairmanship of Divisional Commissioner, Revenue Department of GNCTD with Pr. Secretary (Forest and Environment); VC DDA; and CEO DJB to resolve all land related matters (like identification and handing over land to DJB / NMCG for setting up of STPs / De-centralized STPs, Bio-diversity park, etc.) and the Committee shall ensure identification and handing over the requisite land parcels to DJB or NMCG, as the case may be, within a fortnight.

##### **4.6. Campaign for Awareness and Involvement of Public**

And whereas, the HLC also decided that the DJB, DPCC, I&F Control and DDA shall initiate an IEC campaign for awareness as well as involvement of the public at large in this initiative to restore old glory of river Yamuna. A detailed IEC plan in this regard including an annual calendar of IEC activities shall be submitted by all agencies to the Convenor of this HLC within a fortnight including mechanisms for implementation and monitoring of IEC identifying the key behaviours in conservation and rejuvenation of river Yamuna; messages to be used for these key behaviours; stakeholder groups to be addressed; the medium through which these messages will be conveyed; and influencers who will communicate these messages, employing an appropriate channel mix of mass media, print,



outdoor publicity, capacity building/awareness workshops, competitions, and digital media.

#### 4.7. Responsibilities and Liabilities

And whereas, to ensure clarity in ownership of work, clear responsibilities, complete adherence to deadlines and the accountability of officers directly dealing with it, the HLC decided that the Nodal officers indicated in Annexures 1 to 16 with respect to each project shall be personally responsible for ensuring completion of the project within the above-mentioned timelines, and any failure of such nodal officer to ensure execution of the projects / works / responsibilities within the timeline stipulated in the action plan as finalized by the HLC will make such nodal officer liable for disciplinary as well as criminal proceedings for wilful disobedience of the orders passed by the Hon'ble Courts, this HLC and also for criminal disregard towards environmental quality of the river Yamuna as well as their failure to discharge their constitutional obligation to the citizens to provide clean environment by protecting the scarce sources of water.

#### 5. Order

Now, therefore, the HLC ordered accordingly and directed that a copy of this order be also placed before Hon'ble NGT.

  
27/01/23  
(Naresh Kumar)

Chief Secretary, Govt. of NCT of Delhi  
Convenor of High-Level Committee

#### Enclosures:

- (i) Annexures -1 to 16: Department wise action plans for rejuvenation of River Yamuna.
- (ii) Annexure -17: Summary of timelines for next 6 months for works to be carried out.
- (iii) Annexure -18: List of Attendees

#### To (For Necessary Action):

1. ACS-Cum-Commissioner of Industries, Govt. of NCT of Delhi. 419, Udyog Sadan, FIE Patparganj, Delhi- 92.
2. Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyan Chand, National Stadium, India Gate, New Delhi-02.
3. Pr. Secretary (Revenue) cum Divisional Commissioner, Govt. of NCT of Delhi, 5 Sham Nath Marg, Delhi-54.
4. Chairman, Delhi Pollution Control Committee, 5<sup>th</sup> Floor, Delhi Secretariate, I.P. Estate, New Delhi-02.
5. Principal Secretary (Environment & Forest), Govt. of NCT of Delhi, 6<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
6. Pr. Secretary, Irrigation & Flood Control Deptt. Govt. of NCT of Delhi, L. M. Bundh, Shastri Nagar, Delhi -31
7. Chief Executive Officer, Delhi Jal Board, Varunalaya Ph-II, Jhandewalan, Delhi-05.
8. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi.
9. Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr. S.P.M Civic Center, JLN Marg, Delhi-02.
10. Secretary, Urban Development Department, Govt. of NCT of Delhi, 9<sup>th</sup> Floor, Delhi Secretariate, I.P. Estate, New Delhi-02.
11. Secretary (PWD), Govt. of NCT of Delhi, 5<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
12. Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi- 01.
13. Secretary, Department of Information Technology, Govt. of NCT of Delhi, 9<sup>th</sup> Floor, Delhi Secretariate, I.P. Estate, New Delhi-02
14. Chief Executive Officer, Delhi Urban Shelter Improvement Board (DUSIB), Punarwas Bhawan, I.P. Estate, New Delhi - 110002

#### Copy to (For Information):

1. Pr. Secretary to Hon'ble Lt. Governor, Govt of NCT of Delhi.
2. Addl. Secretary to Hon'ble Chief Minister, Govt of NCT of Delhi.
3. Secretary to Deputy Hon'ble Chief Minister, Govt of NCT of Delhi.
4. Secretary to Hon'ble Minister (Environment & Forests), Govt of NCT of Delhi.
5. Secretaries to Hon'ble Ministers, Govt. of NCT of Delhi.



6. Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-01.
7. Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi.
8. Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhavan, Dr. Rajendra Prasad Road, New Delhi-01.
9. Secretary, Ministry of Housing and Urban Affairs, Nirman Bhawan, Maulana Azad Road, New Delhi-11.
10. Chairman, National Highways Authority of India (NHAI), Dwarka, New Delhi-75.
11. Chairman, New Delhi Municipal Council, Palika Kendra, New Delhi-01.
12. Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi – 03.
13. Commissioner of Police, Delhi Police Headquarters, Jai Singh Road, New Delhi- 01.
14. Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi-32.
15. Pr. Secretary, Finance Department, Govt. of NCT of Delhi, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
16. Pr. Secretary Cum Development Commissioner, Development Department, Govt. of NCT of Delhi, 5/9, Under Hill Road, Delhi-54.
17. Chief Executive Officer, Delhi Cantonment Board, Delhi Cantt, Delhi.
18. Director General, Archaeological Survey of India, Bhagwan Das Lane, Mandi House, New Delhi-01.

  
 (Naresh Kumar)

27/11/2023  
 Chief Secretary, Govt. of NCT of Delhi  
 Convenor of High-Level Committee

# Index

3371

36

	Page No
<b>01 Monitoring Parameters</b> wrt NGT Case OA 21 / 2023 in the matter of Ashwani Yadav Vs Govt. of NCT of Delhi	1-14
<b>02 Annexure - 1</b> Status of existing 35 STPs	15-18
<b>03 Annexure - 2</b> Construction of 03 new Sewage Treatment Plants [ 47 MGD addition]	19-20
<b>04 Annexure - 3</b> Construction of 40 new Decentralised Sewage Treatment Plants [92 MGD]	21-24
<b>05 Annexure - 4</b> Rehabilitation of 3 existing Sewage Treatment Plants [70 MGD]	25-26
<b>06 Annexure - 5</b> Upgradation of Existing 18 Sewage Treatment Plants [Additional Capacity 93.5 MGD]	27-29
<b>07 Annexure - 6</b> Trapping of major drains out falling into river Yamuna	30-31
<b>08 Annexure - 7</b> Details of Unintercepted Sub Drains Outfaling into Nazafgarh Drain	32-36
<b>09 Annexure - 8</b> Details of Unintercepted Sub Drains Outfaling into Supplementary Drain	37-39

	Page No
<b>10 Annexure - 9</b> Details of Unintercepted Sub Drains Outfaling into Shahdara Outfall	40-41
<b>11 Annexure - 10</b> Extending Sewerage network in unsewered areas in all 1799 unauthorised colonies	42-94
<b>12 Annexure - 11</b> Extending Sewerage network in unsewered areas in 81 JJ Clusters	95-100
<b>13 Annexure - 12</b> Upgradation of 13 Common Effluent Treatment Plants(CETPs)	101-103
<b>14 Annexure - 13</b> Enforcement of Septage Management Regulations	104-105
<b>15 Annexure - 14</b> Regulation of River Yamuna flood plain - Restorative projects in floodplains	106-109
<b>16 Annexure - 15</b> Regulation of River Yamuna flood plain - Removal of all encroachments/ Dhobi Ghats	110-114
<b>17 Annexure - 16</b> Utilisation of treated STP water	115-116
<b>18 Annexure - 17</b> Summary of timelines for next 6 months for works to be carried out	117-118
<b>19 Annexure - 18</b> List of attendees	119-121

3372

Monitoring parameters w.r.t NGT Case OA 21 / 2023 in the matter of

**Ashwani Yadav Vs Govt. of NCT of Delhi**

Important parameters for rejuvenation of Yamuna

**1. Treatment of 100% Sewage generated [ Gap in Treatment = 238 MGD ]**

- Estimated Sewage Generation : 768 MGD (80 % of 960 MGD Water Supply)
- Existing No. of Operational STPs of DJB : 35 STPs (at 20 Locations) (Annexure-1)
- Installed Treatment Capacity of 35 Operational STPs : 632 MGD (82.3% of Estimated Sewage Generation)
- Capacity Utilization of existing STPs : 530 MGD (83.8 % of installed capacity)

**a. Construction of 03 New Sewage Treatment Plants [ 47 MGD Addition] [List at Annexure-2]**

S. No	Name of STP	Capacity Addition (in MGD)	Timelines
1.	Okhla (New STP) of 124 MGD Capacity (Under Construction)	30	June, 2023 (Progress : 79.6 %)
2.	Sonia Vihar (New STP) of 7 MGD Capacity (Under Construction)	07	September, 2023 (Progress : 40.23 %)
3.	Delhi Gate (New STP) of 10 MGD Capacity (Land to be allotted by DDA/ MOHUA)	10	12 months and matter of allotment of land shall be resolved by all concerned by 31.01.2023.

3373

**b. Construction of 40 new Decentralised Sewage Treatment Plants [92 MGD] [List of 40 DSTPs at Annexure-3]**

<b>26 DSTPs proposed to be constructed of total Capacity of 60 MGD</b>	
16 DSTPs (land already allotted).	32.5 MGD
10 DSTPs where land is yet to be allotted.	27.5 MGD
<b>14 DSTPs proposed to be constructed in Najafgarh Drainage Zone of total Capacity of 32 MGD</b>	
12 DSTPs where land is already allotted.	21 MGD
02 DSTPs where land is yet to be allotted.	11 MGD

<b>No. of DSTPs</b>	<b>Earlier Timeline</b>	<b>Revised Timeline</b>
29 (57.57 MGD)	Jun-24	Dec-23
11 (34.43 MGD)	15 Months after allocation of land	12 Months after allocation of land

**c. Rehabilitation of 3 Existing Sewage Treatment Plants [70 MGD] [List at Annexure-4]**

<b>S. No</b>	<b>Name of STP</b>	<b>Capacity Addition (in MGD)</b>	<b>Timelines</b>
1.	Kondli Phase- II of 25 MGD Capacity (Under Construction for Rehabilitation & Upgradation, presently not in operation)	25	June, 2023 (Progress : 86.01 % for all Kondli STPs)
2.	Rithala Phase – I of 40 MGD Capacity (Under Construction for Rehabilitation & Upgradation, presently not in operation)	40	June, 2023 (Progress : 81.4 %)
3.	Yamuna Vihar Ph-II (From 10 MGD to 15 MGD, Under Construction for Rehabilitation & Upgradation, Presently in operation)	05	September, 2023 (Progress : 32 %)

3374

**d. Upgradation of Existing 18 Sewage Treatment Plants [Additional Capacity 93.5 MGD] [List at Annexure-5]**

	Total Addition by December, 2023	75
	Total Addition by March, 2024	18.5

Sr. No.	Name of STP	Existing Capacity	Enhanced Capacity (In MGD)	Status	Timelines
1.	Pappan Kalan Phase - I	20	30	Plant handed over to the agency for further upgradation/ augmentation	December, 2023
2.	Nilothe Phase -II	40	60		
3.	Najafgarh	5	5		
4.	Keshopur Phase - II	20	20		December, 2023
5.	Keshopur Phase - III	40	60		
6.	Rohini Sector 25	15	25		December, 2023
7.	Narela	10	15		



8.	Coronation Pillar Phase -I & II	20	20	Plant handed over to the agency for further upgradation/ augmentation	
9.	Coronation Pillar Phase -III	0 (Plant is non operational)	10		
10.	Yamuna Vihar Phase – I	10	15	Tender reinvited and same is due for opening on 06.03.23	March, 2024
11.	Yamuna Vihar Phase – III	25	25	<p>In-Principle approval has been received from Hon'ble Minister (Water) to reinvite the tenders on EPC model alongwith construction of 15 MGD new STP also.</p> <p>DPR is under preparation. Tenders are likely to be floated first week of March, 2023 on EPC model.</p>	March, 2024
12.	Okhla Phase- V	16	16	<p>Negotiation was held with single bidder but bidder did not reduce the rates within suggestive cost. Tenders are being discharged and proposal has been send to Hon'ble MInister(Water) to call tender on EPC model in place of existing HAM model as there are no adequate response on tenders called on HAM model.</p>	January, 2024
13.	Mehrauli	5	7.5		
14.	Ghitorni	5	7.5		
15.	Vasant Kunj	5	7.5		

16.	Kondli Phase-IV	45	45	Work order issued, The firm has taken over the plant for rehabilitation and O&Mon 06.09.2022. Work is under progress.	October, 2023
17.	Keshopur Phase- I	12	18	The proposal has been send for approval of Hon'ble Minister (Water) to call the tenders on EPC model as there is no response in the tenders called on HAM model in this case two times.	March, 2024
18.	Rithala Phase -II	40	40	Work Order issued on 26.05.2022,Methodology submitted by the firm has been approved. The work is going on at the site.	March, 2023
	Total	333	426.5	<u>Addition of <b>75 MGD</b> by December, 2023 and 18.5 MGD by <b>March, 2024.</b></u>	

3377

**2. Trapping of all drains out falling into river Yamuna including sub-drains:****1. Major Drains:**

There are 18 major drains which are out falling into river Yamuna in the Delhi stretch between Wazirabad to Okhla. As informed by Delhi Jal Board, out of 18 Drains, Trap completed in 11 Drains, 02 drains (Delhi Gate Drain and Sen Nursing Home Drain) are partially trapped, 02 major Drains i.e. Najafgarh & Shahdara are included in Interceptor Sewer Project (ISP) where substantial flow of sub-drains are under their command areas. For remaining 03 Major Drains (Mori Gate, Barapulla & Maharani Bagh Drains) brief status is as given below: **[List at Annexure-6]**

S.No	Name of Major Drain	Flow to be trapped (in MGD)	Timelines
1.	Mori Gate Drain	9.51	September, 2023
2.	Barapulla Drain	31.97	September, 2023
3.	Maharani Bagh Drain	6.66	September, 2023
	Total	48.14	

**2. Sub Drains:**

a. Status of Interceptor Sewer Project (ISP) trapping of 64 Sub Drains:

Total flow to be trapped	Provision of trapping made	Treatment of Trapped waste water	Timeline
242 MGD	238 MGD	230 MGD	June, 2023

**Details of Unitercepted Sub drains Outfaling into Nazafgarh Drain, Supplementary Drain and Shahdara Drain are at Annexure-7, Annexure-8 and Annexure-9 respectively.**



**b. Action plan of 76 un-trapped sub drains (as per DJB)**

Sr. No.	Name of major Drain	Total number of un-trapped drains	Number of sub drains	Timeline
1.	Najafgarh Drain	44	06	Completed
			06	Completed (Jan, 23)
			01	Completed (Feb, 23)
			04	March- 2023
			01	May-2023
			04	June-2023
			22	October 2023
2.	Shahdara Outfall Drain	02	02	Jun -2023
3.	Supplementary Drain	30	02	Feb-2023
			07	Mar 2023
			04	Apr -2023
			1	May 2023
			14	Jun-2023
			01	Sep 2023
			01	Oct 2023
	<b>TOTAL</b>	<b>76</b>		

3379

### 3. Extending Sewerage network in unsewered areas, in all 1799 unauthorised colonies and 634 JJ Clusters.

#### a. Unauthorized Colonies [List at Annexure-10].

S.No	Description	Status in Dec., 2022	Timelines
1	Sewer line laid and notified	747	Laid and notified
2	Work of sewer network is in Progress	573	Dec, 2023
3	Colonies where NOC is awaited / O Zone	161	12 months after receipt of NOC. But Not later than June, 2024
4	Colonies where sewerage network is to be laid along with Decentralized STPs	318	117 Colonies- Dec, 23 201 Colonies - 08 month after allotment of land/ receipt of NOC
	Total	1799	

3380

**b. JJ Clusters:**

S. No.	Total No. of JJ clusters	Connected	Not Feasible	Feasible	Timeline
1	639	558	65	16	June-2023

**Status of Untrapped 81 JJ Colonies is at Annexure 11**

**4. Upgradation of 13 Common Effluent Treatment Plants (CETPs): [List at Annexure-12]**

No. of CETPs	No. of Approved Industrial Areas served	CETPs being Upgraded	Timeline
13	17	Narela (DSIIDC)	December, 2023
		Bawana (DSIIDC)	December, 2023
		Remaining 11 CETPs	Being handed over to DJB by Industries Department

## 5. Enforcement of Septage Management Regulations [Annexure-13]

### a. Collection and Treatment of Septage

No of Vehicles Authorised by DJB	Number of vehicles required (assessed by DJB)	No. of Functional SPSs for collection of septage from vendors	Septage collected & Treated (in Crore Litres) Jan 23	Cumulative Septage Collected & treated by DJB (in Crore Litres)
196	-	86	5.18	132.81

### b. Action taken by Revenue Department, GNCTD

Total No. of Meetings of Septage Management Committees held	No. of Vehicles/ Tankers found unauthorizedly discharging septage into Drains etc.	No. of Vehicles/ Tankers impounded	No. of Challans/ Notices Issued	Total Amount of Environmental Compensation Imposed & received
68	50	46	22	Rs.12.77 Lakhs

## 6. Regulation of River Yamuna Flood Plain including Removal of all Encroachments/ Dhobi Ghats [List at Annexure-14 ]

### a. Restorative Projects in Floodplains

Sr. No.	Project	Area	Timeline
1.	Asita East- (Old Railway Bridge to ITO Barrage - Eastern Bank) PART A: Under the jurisdiction of DDA  PART B: Under the jurisdiction of UP Irrigation Deptt.(Deposit work)	Total area- 197 Ha PART A: 90 Ha  PART B:107 Ha.	PART-A: Completed  PART-B: 31.03.2023
2.	Kalindi Aviral- (NH24 to DND Flyway- Western Bank)	Total Area- 263 Ha PART A: 100 Ha  PART B:163 Ha. inclusive of Baansera	PART A: Completed  PART B: 28.02.2023 for Baansera.
3.	Kalindi Biodiversity Park (DND to proposed Kalindi By-Pass- Western Bank) Entrusted to CEMDE	115 Ha	02 Wetlands Completed out of 11 Wetlands  Within 9 months after the completion of on-going NHAI project, by CEMDE.
4.	Asita West (Old Railway Bridge to ITO Barrage- Western Bank)	Total Area- 200 Ha PART A: 93 Ha  PART B:107 Ha.	PART A: Completed  PART B: 30.06.2023
5.	Amrut Bio Diversity Park- ITO to NH-24 (Eastern & Western Bank)- Area South of CWG Village Area	Total: 116.25 Ha (108 Ha. With DDA, 90 Ha. on Eastern Bank & 18 Ha on Western Bank)  (8.25 Ha to be done by CPWD)	90 Ha on Eastern Bank: Mar, 2023  18 Ha on Western Bank: 22.05.2023  8.25 Ha: Dec, 2024
6.	Ghat area-Wazirabad to Old Railway Bridge (Western Bank) Entrusted to INTACH	Total Site Area- 66 Ha  PART A: 16 Ha. (Qudsia Ghat)  PART B: 50 Ha. (Includes Sur Ghat-13.6 Ha, Eco-trail- 33 Ha, Yamuna Bazaar- 3.4 Ha)	Part A: Apr, 2023 by INTACH  Part B: Sur Ghat: July, 2023 PART B: Eco-trail & Yamuna Bazar: Dec, 2023

3383

48

Sr. No.	Project	Area	Timeline
7.	Yamuna Vanasthali- (Wazirabad Barrage to ISBT Bridge- Eastern Bank, around Garhi Mandu Village & Usmanpur Village)	236.5 Ha.	31.05.2023
8.	Mayur Nature Park- (NH-24 to DND Flyway- Eastern Bank) PART A: Under the jurisdiction of DDA. PART B: Under the jurisdiction of UP Irrigation Deptt.	Total Area- 397.75 Ha PART A: 235 Ha PART B: 162.75 Ha	PART A: Case before Hon'ble High Court Case is pending.  PART B: Case before Hon'ble High Court Case is pending.
9.	Eco-Tourism area- (Geeta Colony Bridge to ITO Barrage- Western Bank)	30 Ha  (22.7 Ha with DDA and 7.3 Ha land is with DTC)	Land has been taken back from IPGCL. Case before Hon'ble High Court Case is pending and next date of hearing is 15.03.2023 - Proposal will be taken once the O-II is finalised after notification of MPD 2041).
10.	Hindan Sarovar- (NH-24 to DND Flyway- Eastern Bank) PART A: Under the jurisdiction of DDA PART B: Under the UP Irrigation Deptt. jurisdiction of (Deposit work)	Total Site Area- 45 Ha. PART A: 15 Ha PART B: 30 Ha	PART A: 31.12.2023  PART B: 31.12.2023
	<b>Total</b>	<b>1,666.5 Ha.</b>	

### b. Removal of encroachments[ Annexure-15]

Sr.No.	Floodplain area under encroachment in hectares	Encroachment removed in hectares
1.	---	574



**7. Utilisation of Treated STP Water [Annexure-16]**

Particular	Quantum in MGD
Quantum of Available Treated STP Water	<b>530</b>
Mandatory Return Flow in River Yamuna	<b>267</b> (As per the orders of Hon'ble Supreme Court)
Present Use of Treated STP Water	<b>About 90 MGD</b> [Mainly for horticulture in various parks in Delhi including Millennium Park in I.P Estate, Japanese Garden in Rohini and various parks in NDMC area and DTC Depots, PPCL etc.]
Proposed Use of Treated STP Water	<b>70 MGD</b> Treated STP at Coronation Pillar is to be converted into 'C' Class Inland Surface Water by Ultra Filtration process to be discharged in river Yamuna about 8.60 Kilometer upstream of Wazirabad. Case file for discharge of tenders as recommended by WAC and re invitation again on HAM model is in process of approval. <ul style="list-style-type: none"> <li>DJB has initiated a proposal for supplying of 5 MGD treated water from Okhla STP to NTPC Eco Park.</li> </ul>

Balance Available Treated  
STP Water

**103 MGD**

**Use of treated STP Water for Development / Rejuvenation of Lakes :**

10 MGD in Sanjay Lake from Kondli STP	Sep-23
10 MGD in Smiriti Van / Lake and nearby areas from Kondli STP.	March-23
Pappankalan - 20 MGD	Commissioned
Nilothi - 20 MGD	Completed and commissioned
Okhla - 20 MGD	Dec-23
Rohini lake no.-1 - 15 MGD	Aug-23
Rohini lake no.-2 - 15 MGD	Dec-23
Najafgarh - 5 MGD	March-23

DJB is also exploring the possibility of using treated STP Water in other usages like in Farm houses, Golf courses, Construction activities etc. and have already made available treated water at its STPs @ Rs 7 / Kilolitres.

\*\*\*\*\*



3386



## Annexure - 1

Status of existing 35 STPs



# 3387 Annexure - 1

## Status of existing 35 STPs [Progress since 20.01.2023 to 10.02.2023]

SI No	Name of STP	Capacity (in MGD)	Capacity Being Utilized (in MGD)	Design Parameters BOD /TSS (in mg/l)	Compliance Status	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Compliance Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	Mehrauli	5	4.93	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII	The negotiation was held with the single bidder but the bidder did not reduce the rates within suggestive cost. The tenders are being discharged and proposal has been send to Hon'ble Minister(Water) to call the tender on EPC model in place of existing HAM model as there are no adequate response on the tenders called on HAM model.	
2	Okhla Phase – II	12	12	30/50	Not meeting the Prescribed Standards	N/A	NA	NA	New STP of 124 MGD will be completed by Jun-23	Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II	This plant will be closed once new 124 MGD STP commissioned at Okhla	
3	Okhla Phase – III	37	31.52	30/50	Not meeting the Prescribed Standards	N/A	NA	NA		Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II	do	
4	Okhla Phase – IV	45	38.67	30/50	Not meeting the Prescribed Standards	N/A	NA	NA		Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II	do	
5	Okhla Phase – V	16	11.48	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII	The negotiation was held with the single bidder but the bidder did not reduce the rates within suggestive cost. The tenders are being discharged and proposal has been send to Hon'ble Minister(Water) to call the tender on EPC model in place of existing HAM model as there are no adequate response on the tenders called on HAM model.	
6	Okhla Phase – VI	30	25.36	20/30	Not meeting the Prescribed Standards	Work under progress will be completed by 31.01.2023	Plant will start meeting the prescribed standards from Jan, 2023	NA	Jan, 2023	Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II	Some improvement work has been completed. The plant will start meeting the prescribed standards from Feb, 2023 onwards.	
7	Molarband	0.66	0.54	30/50	Not meeting the Prescribed Standards	Plant is of very small capacity. Efforts are being made to upgrade through chemical dosing only.			June, 2023	Sh KC Meena, CE SDW	Sh. S.K. Rai EE(SDW)II		
8	Dr. Sen Nursing Home Nalla	2.2	2.4	10-15	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	NA	NA	....	Sh KC Meena, CE SDW	Sh. Ugarsen EE(SDW)V	--	
9	Vasant Kunj Phase – I	2.2	2.24	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII	The negotiation was held with the single bidder but the bidder did not reduce the rates within suggestive cost. The tenders are being discharged and proposal has been send to Hon'ble Minister(Water) to call the tender on EPC model in place of existing HAM model as there are no adequate response on the tenders called on HAM model.	
10	Vasant Kunj Phase – II	3	2.61	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII	The negotiation was held with the single bidder but the bidder did not reduce the rates within suggestive cost. The tenders are being discharged and proposal has been send to Hon'ble Minister(Water) to call the tender on EPC model in place of existing HAM model as there are no adequate response on the tenders called on HAM model.	
11	Ghitorni	5	2.07	30/50	Not meeting the Prescribed Standards	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	NA	NA	Jan, 2024	Sh KC Meena, CE SDW	Sh. K.P.Sharma EE(SDW)VIII	The negotiation was held with the single bidder but the bidder did not reduce the rates within suggestive cost. The tenders are being discharged and proposal has been send to Hon'ble Minister(Water) to call the tender on EPC model in place of existing HAM model as there are no adequate response on the tenders called on HAM model.	
12	Delhi Gate Nalla Phase – I	2.2	2.37	10-15	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	N/A	N/A	.....	Sh KC Meena, CE SDW	Sh. Ugarsen EE(SDW)V	--	
13	Delhi Gate Nalla Phase – II	15	16.56	10-10	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	N/A	N/A	.....	Sh KC Meena, CE SDW	Sh. Ugarsen EE(SDW)V	--	

3388

SI No	Name of STP	Capacity (in MGD)	Capacity Being Utilized (in MGD)	Design Parameters BOD /TSS (in mg/l)	Compliance Status	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Compliance Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
14	Kondli Phase – I	10	6.69	45209	Not meeting the Prescribed Standards	Rehabilitation work is going on at site. the same is going to completed by June, 2023	N/A	N/A	Jun, 2023	Sh KC Meena, CE SDW	Sh. Partosh Kumar EE(SDW)IV	0	
15	Kondli Phase-III	10	9.54	45209	Not meeting the Prescribed Standards	Rehabilitation work is going on at site. the same is going to completed by June, 2023	N/A	N/A	Jun, 2023	Sh KC Meena, CE SDW	Sh. Partosh Kumar EE(SDW)IV		
16	Kondli Phase – IV	45	37.9	20/30	Not meeting the Prescribed Standards	Work order issued, The firm has taken over the plant for rehabilitation and O&M on 06.09.2022.	17	0	October, 2023	Sh KC Meena, CE SDW	Sh. Partosh Kumar EE(SDW)IV	9%	26%
17	Chilla	9	8.8	45209	Meeting the Prescribed Standards	Meeting the Prescribed Standards	N/A	N/A	-	Sh KC Meena, CE SDW	Sh. Partosh Kumar EE(SDW)IV	--	
18	Yamuna Vihar Phase – I	10	9.51	30/50	Not meeting the Prescribed Standards	Tenders re-invited and were due for opening on 07.11. 2022. On due date of opening no tender was received. Tenders to be reinvited again.	Nil	Nil	March, 2024	Sh KC Meena, CE SDW	Sh. Bhushan Verma EE(SDW)III	Tender has been reinvited and same is due for opening on 06.03.23	
19	Yamuna Vihar Phase – II	10	7.05	30/50	Not meeting the Prescribed Standards	Rehabilitation/Up-Gradation work of STP is running under AMRUT Scheme.	28% (approximately)	13% (approximately)	Sep, 2023	Sh KC Meena, CE SDW	Sh. Bhushan Verma EE(SDW)III	4%	32%
20	Yamuna Vihar Phase – III	25	24.47	20/30	Not meeting the Prescribed Standards	Tenders re-invited and were due for opening on 07.11. 2022. On due date of opening no tender was received. The proposal has been frame for In Principle approval to reinvite the tender with normal EPC model, as there is no adequate response in the tenders called on deferred payment mode.	Yet to be started	Nil	Jun, 2024	Sh KC Meena, CE SDW	Sh. Bhushan Verma EE(SDW)III	In-Principle approval has been received from Hon'ble Minister(Water) to reinvite the tenders on EPC model alongwith construction of 15 MGD new STP also. The DPR is under preparation. Tenders are likely to be floated first week of March, 2023 on EPC model.	
21	Common Wealth Games Village	1	0.09	44928	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	NA	NA	.....	Sh KC Meena, CE SDW	Sh. Ravinder Kumar EE(SDW)XIV	--	
22	Coronation Pillar Phase – I & II	20	7.6	30/50	Not Meeting the Prescribed standard	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.23	NA	NA	December, 2023	Sh KC Meena, CE SDW	Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	
23	New Coronation Pillar STP	70	41.83	45209	Meeting the Prescribed Standards.	Meeting the Prescribed Standards.	100	95	.....	Sh KC Meena, CE SDW	Sh. Ram Manohar EE(SDW)VII	100	100
24	Narela	10	10.78	30/50	Not meeting the Prescribed Standards	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.23	Nil	Nil	Dec, 2023	Sh KC Meena, CE SDW	Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	
25	Rithala Phase –II	40	36.29	15/20	Meeting the Prescribed Standards.	Work Order issued on 26.05.2022, The work is going on at the site.	29	Nil	Mar, 2023	Sh KC Meena, CE SDW	Sh. Ashok Sharma EE(SDW)XII	7	36
26	Rohini	15	9.81	30/50	Not meeting the Prescribed Standards	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.23	Nil	Nil	December, 2023	Sh KC Meena, CE SDW	Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	
27	Keshopur New (Phase I)	12	11.97	20/30	Not meeting the Prescribed Standards	Tenders for upgradation/rehabilitation has been invited twice. No bids received on both the occasion. The tenders to be reinvite again	Nil	Nil	Mar, 2024	Sh KC Meena, CE SDW	Sh. Sunil Dixit EE(SDW)VI	The proposal has been send for approval of Hon'ble Minister (Water) to call the tenders on EPC model as there is no response in the tenders called on HAM model in this case two times.	

[illegible]

3390



## **Annexure - 2**

Construction of 03 new  
Sewage Treatment Plants  
[ 47 MGD addition ]



## 3391 Annexure - 2

### Construction of 03 new Sewage Treatment Plants [ 47 MGD addition] [Progress since 20.01.2023 to 10.02.2023]

S.No.	Name of STP	Capacity (in MGD)	Capacity Addition (in MGD)	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	Okhla	124	30	Work is in progress	0.767	0.48	Jun, 23	Sh. Vikram Singh, Pr. CE (Dr.) Pr-I	Sh. A. M. Sharma, EE(P)SR-II & Sh S.K Rai EE(SDW)-II	1.10%	79.60%
2	Sonia Vihar	7	7	Work of STP & SPS is in progress.	0.3884	0.3841	Sep, 23	Sh. R.P. Singh, CE (Dr.) Pr-III	Sh. R. K Jain EE(C)Dr.- VIII & Sh Bhushan Verma EE(SDW)-III	0.70%	40.23%
3	Delhi Gate	10	10	Land to be allotted by DDA/L&DO GoI	...	...	12 months after allocation of land	Sh. Vikram Singh, Pr. CE (Dr.) Pr-I	SH. RAJIV SHARMA EE(C)Dr.- II	<p>Block estimate of the project amountig Rs. 234.37 Cr. has been framed and is under the process of scrutiny/approval.</p> <p>The offer from M/s Wapcos Ltd., a Govt. of India Undertaking has been taken for providing consultancy services of the work. The offer is under the process of approval.</p>	<p>1. The land has been identified opposite to Rajghat Power House and the TSS of land has also been done. The request for allotment of land to Land &amp; development officer, MoHUA was already made on 22.07.2022 and is pursuing on regular basis. Additional print of land TSS drawing as desired by Dy. LDO, MoHUA was also submitted on 10.02.2023</p> <p>2. Block estimate of the project amountig Rs. 234.37 Cr. has been framed and is under the process of scrutiny/approval.</p> <p>3. The offer from M/s Wapcos Ltd., a Govt. of India Undertaking has been taken for providing consultancy services of the work. The offer is under the process of approval.</p>
	Total	141	47								



3392



## Annexure - 3

Construction of 40 new  
Decentralized Sewage Treatment  
Plants [ 92 MGD ]



# 3393

## Annexure - 3

### Construction of 40 new Decentralised Sewage Treatment Plants [92 MGD] [Progress since 20.01.2023 to 10.02.2023]

S. No.	Name of DSTPs	Capacity in MGD	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline of Completion	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	Punjab Khor	0.22	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII	Estimate approved	Estimate approved
2	Jat Khor	0.22	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII	Estimate approved	Estimate approved
3	Qutubgarh	0.66	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII	Estimate approved	Estimate approved
4	Auchandi	0.88	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII	Estimate approved	Estimate approved
5	Salapur Majra	1.38	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII	Estimate under approval	Estimate under approval
6	Bajitpur Thakran	2.2	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI & Sh Ashok Sharma EE(SDW)-XII	Estimate under approval	Estimate under approval
7	Zindpur	15	Estimate under approval.	NIL	NIL	Dec-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III & Sh Ram Manohar (SDW)-VII	Estimate under approval	Estimate under approval
8	Ghewra	0.44	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII	Estimate under Administrative approval of Competent Authority	Estimate under approval
9	Mohammadpur Majri & Karala	2.86	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII	Estimate under Administrative approval of Competent Authority	Estimate under approval
10	Kanjhawala & Ladpur	1.1	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII	Estimate under Administrative approval of Competent Authority	Estimate under approval
11	Nizampur and Sawda	1.32	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII	Estimate under Administrative approval of Competent Authority	Estimate under approval
12	Garhi Rindhala	0.22	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Ashok Sharma EE(SDW)-XII	Estimate under Administrative approval of Competent Authority	Estimate under approval
13	Palla	0.44	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(C)DR-XII & SH Ram Manohar EE (SDW)-VII	Estimate under approval. The land has been allotted for this DSTP by revenue department but same land had been allotted earlier to education department also . The matter is under persuasion with revenue department	Estimate under approval



3394

S. No.	Name of DSTPs	Capacity in MGD	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline of Completion	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
14	Tajpur	1.1	Estimate under approval.	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(C)DR-XII & SH Ram Manohar EE (SDW)-VII	Estimate under approval. The land has been allotted for this DSTP by revenue department but same land had been allotted earlier to education department also. The matter is under persuasion with revenue department	Estimate under approval
15	Chandanholi Satbari	0.44	Estimate under approval.	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.-VI & Sh Ugrasen EE(SDW)-V	Tenders will be invited alongwith other DSTPs of Chhatarpur area in single package	Tenders will be invited alongwith other DSTPs of Chhatarpur area in single package
16	Mitraon	10.89	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII	Financial bid opened and under proces of award	Financial bid opened and under proces of award
17	Kair	1.1	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII	Tender is being re-invited	Tender is being re-invited
18	Kakrola	2.64	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII	Tender is being re-invited	Tender is being re-invited
19	Khanganheri	0.77	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII	Tender is being re-invited	Tender is being re-invited
20	Dichaon Kalan	1.98	Tendered	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A. M. Sharma, EE(P)SR-II & Sh K.P Sharma EE (SDW)-VIII	Tender is being re-invited	Tender is being re-invited
21	Sarangpur Village	1.32	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & Sh K.P Sharma EE (SDW)-VIII	Tenders received, under the process of award	0
22	Galibpur Village	0.55	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & Sh K.P Sharma EE (SDW)-VIII	Tenders received, under the process of award	0
23	Kazipur Village	0.55	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & Sh K.P Sharma EE (SDW)-VIII	Tenders received, under the process of award	0
24	Jafarpur Village	1.32	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & Sh K.P Sharma EE (SDW)-VIII	Tenders received, under the process of award	0
25	Khera Dabar Village	0.55	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & Sh K.P Sharma EE (SDW)-VIII	Tenders received, under the process of award	0
26	Hasanpur Village	1.32	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & Sh K.P Sharma EE (SDW)-VIII	Tenders received, under the process of award	0
27	Shikarpur Village	0.66	Tendered	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & Sh K.P Sharma EE (SDW)-VIII	Tenders received, under the process of award	0

3395											
S. No.	Name of DSTPs	Capacity in MGD	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline of Completion	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)	
28	Jaunti	0.44	Land to be allotted by DDA	NIL	NIL	Dec-23	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Vijay Pal Sharma, EE(P)SR-I & Sh K.P Sharma EE (SDW)-VIII	Meeting held with VC, DDA who directed the concerned officers to expedite the process of allotment. Estimate, however is processed .	0	
29	Rangpuri	5	Land to be allotted by DDA	NIL	NIL	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh O P Sharma. EE(C)Dr.-XIV & Sh Ugrasen EE(SDW)-V	Meeting held with VC, DDA in which it was informed the land is under litigation and directed to find out alternate land.	Nil	
30	Chattarpur Extension	0.38	Land to be allotted by DDA	NIL	NIL	12 months after allocation of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.- VI & Sh Ugrasen EE(SDW)-V	Land to be allotted by DDA	0	
31	Maidan Garhi (Rajpur Khurd)	0.95	Land to be allotted by DDA	NIL	NIL		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.- VI & Sh Ugrasen EE(SDW)-V	Land to be allotted by DDA	0	
32	Khera Khurd	0.6	Land to be allotted by DDA	NIL	NIL		Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III & Ram Manohar EE(SDW)-VII	Land to be allotted by DDA	Land to be allotted by DDA	
33	Tajpur Pahari	10	Land to be allotted by DDA	NIL	NIL		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.- VI & Sh S.K Rai EE(SDW)-II	Payment for land is being made to DDA	0	
34	Nayabans	4.4	Land to be allotted by Gram Sabha	NIL	NIL		Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III & Ram Manohar EE(SDW)-VII	Land to be allotted by Revenue Department	Land to be allotted by Revenue Department	
35	Jauna Pur-I	3.18	Land to be allotted by Gram Sabha	NIL	NIL	12 months after allocation of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE (C)Dr.- VI & Sh Ugrasen EE(SDW)-V	land having an area of 5850 sq mt. has been allotted by Revenue deptt. against the requirement of 9392.5 sq. mt. Land is yet to be demarcated and handed over by Revenue deptt.	Estimate under approval	
36	Jauna Pur-II								land having an area of 5850 sq mt. has been allotted by Revenue deptt. against the requirement of 9392.5 sq. mt. Land is yet to be demarcated and handed over by Revenue deptt.	Estimate under approval	
37	Dera Mandi , Bhati								land having an area of 5850 sq mt. has been allotted by Revenue deptt. against the requirement of 9392.5 sq. mt. Land is yet to be demarcated and handed over by Revenue deptt.	Estimate under approval	
38	Fatehpur Beri & Asola								land having an area of 5850 sq mt. has been allotted by Revenue deptt. against the requirement of 9392.5 sq. mt. Land is yet to be demarcated and handed over by Revenue deptt.	Estimate under approval	
39	Tajpur Khurd	7.92	Hon'ble Delhi High Court has directed to maintain status quo on the Acquisition process of the Private land identified for DSTP	NIL	NIL	12 months after allocation of land	Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & Sh K.P Sharma EE (SDW)-VIII	Meeting held with the DM (SW) wherein it was requested to present the case effectively		
40	Tikri Kalan	1.32	Hon'ble Delhi High Court has directed to maintain status quo on the Acquisition process of the Private land identified for DSTP	NIL	NIL		Sh. R.P. Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)DR-XV & Sh K.P Sharma EE (SDW)-VIII	Meeting held with the DM (West) wherein it was requested to present the case effectively		

\* 92 MGD ultimate capacity of DSTPs

3396



## Annexure - 4

Rehabilitation of 3 existing  
Sewage Treatment Plants [ 70  
MGD ]



3397

**Annexure - 4****Rehabilitation of 3 existing Sewage Treatment Plants [70 MGD]  
[Progress since 20.01.2023 to 10.02.2023]**

S. No.	Name of STP	Capacity Addition (in MGD)	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	Kondli Phase II	25	ongoing	85.47 (Combined for Ph-I,II & III)	73.20 (Combined for Ph-I,II&III)	Jun-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. R. G. Saraswat, EE (C) Dr.-IX & Sh P.K Sharma EE(SDW)-IV	0.58	86.05
2	Rithala Phase-I	40	ongoing	78.4	69.1	Jun-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Parmod Kumar Kapil, EE (C) Dr.-XI Sh Deepak Rohila EE(SDW)-IX	2.96	81.36
3	Yaumna Vihar Phase II	5	ongoing	0.28	0.13	Sep-23	Sh KC Meena, CE SDW	Sh. Bhushan Verma EE(SDW)III & Sh R.K Jain EE'(C) Dr-VIII	4	32
	<b>Total</b>	<b>70</b>								

3398



## Annexure - 5

Upgradation of Existing 18  
Sewage Treatment Plants  
[Additional Capacity 93.5 MGD]



# 3399 Annexure - 5

## Upgradation of Existing 18 Sewage Treatment Plants [Additional Capacity 93.5 MGD] [Progress since 20.01.2023 to 10.02.2023]

Sr. No.	Name of STP	Existing Capacity (In MGD)	Enhanced Capacity (In MGD)	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	Pappan Kalan Ph-I	20	30	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.2023	N/A	N/A	December, 2023	Sh.K.C.Meena	Sh. K.P.Sharma EE(SDW)VIII	Plant handed over to the agency for further upgradation/augmentation	...
2	Nilothi Ph-I	40	60		N/A	N/A			Sh. K.P.Sharma EE(SDW)VIII	Plant handed over to the agency for further upgradation/augmentation	...
3	Najafgarh	5	5	Work awarded. The Concessionaire agreement is likely to be signed by 20.01.23. the firm is going to take over the plant by 25.01.23	N/A	N/A	December, 2023		Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	...
4	Keshopur Ph-II	20	20		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	...
5	Keshopur Ph-III	40	60		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	...
6	Rohini Sector 25	15	25	Work awarded. The Concessionaire agreement signed. the firm is going to take over the plant by 25.01.23	N/A	N/A	December, 2023		Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	...
7	Narela	10	15		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	...
8	Coronation pillar Ph-I&II	20	20		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	...
9	Coronation pillar Ph-III	0 (Plant is non operational)	10		N/A	N/A			Sh. Ashok Sharma EE(SDW)XII	Plant handed over to the agency for further upgradation/augmentation	...
10	Yamuna Vihar Ph-I	10	15	Tenders re-invited and were due for opening on 07.11. 2022. On due date of opening no tender was received. Tenders to be reinvited again.	Yet to be started	N/A	Mar, 2024		Sh. Bhushan Verma EE(SDW)III	Tender has been reinvited and same is due for opening on 06.03.23	...



3400

Sr. No.	Name of STP	Existing Capacity (In MGD)	Enhanced Capacity (In MGD)	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
11	Yamuna Vihar Ph-III	25	25	Tenders re-invited and were due for opening on 07.11.2022. On due date of opening no tender was received. The proposal has been frame for In Principle approval to reinvite the tender with normal EPC model, as there is no adequate response in the tenders called on defered payment mode.	Yet to be started	N/A	March, 24	Sh.K.C.Meena	Sh. Bhushan Verma EE(SDW)III	In-Principle approval has been received from Hon'ble Minister(Water) to reinvite the tenders on EPC model alongwith construction of 15 MGD new STP also. The DPR is under preparation. Tenders are likely to be floated first week of March, 2023 on EPC model.	...
12	Okhla Ph-V	16	16	Single tender was received. the quoted rates are on higher side in comparison to Departmental suggestive cost. the agency has been called for negotiation on 19.01.23.	N/A	N/A	Jan, 2024		Sh. K.P.Sharma EE(SDW)VIII	The negotiation was held with the single bidder but the bidder did not reduce the rates within suggestive cost. The tenders are being discharged and proposal has been send to Hon'ble Minister(Water) to call the tender on EPC model in place of existing HAM model as there are no adequate response on the tenders called on HAM model.	...
13	Mehrauli	5	7.5		N/A	N/A			Sh. K.P.Sharma EE(SDW)VIII	do	...
14	Ghitorni	5	7.5		N/A	N/A			Sh. K.P.Sharma EE(SDW)VIII	do	...
15	Vasant Kunj	5	7.5		Yet to be started	N/A			Sh. K.P.Sharma EE(SDW)VIII	do	...
16	Kondli Ph-IV	45	45	Work order issued, The firm has taken over the plant for rehabilitation and O&M on 06.09.2022.	0.17	N/A	October, 2023		Sh. Partosh Kumar EE(SDW)IV & Sh R.G Saraswat EE('C) Dr-IX	9%	26%
17	Keshopur Ph- I	12	18	Tenders for upgradation/rehabilitation has been invited twice. No bids received on both the occacion. The tenders to be reinvite again	N/A	N/A	Mar, 2024		Sh. Sunil Dixit EE(SDW)VI	The proposal has been send for approval of Hon'ble Minister (Water) to call the tenders on EPC model as there is no response in the tenders called on HAM model in this case two times.	...
18	Rithala Ph-II	40	40	Work Order issued on 26.05.2022, The work is going on at the site.	29	N/A	March,2023		Sh. Ashok Sharma EE(SDW)XII	7 %	36%
	Total	333	426.5	Addition of 75 MGD by Dec, 2023 and 18.5 MGD by March, 2024							

3401



## Annexure - 6

Trapping of major drains out  
falling into river Yamuna



3402

## Annexure - 6

### Trapping of major drains out falling into river Yamuna [Progress since 20.01.2023 to 10.02.2023]

S.No	Name of Drain	Flow to be Trapped (in MGD)	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	Mori Gate Drain	9.51	on going(work awarded on 23.12.2022 and survey work in progress)	Nil	Nil	Nov-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	R.G. Saraswat EE(C)DR- IX & Sh Ram Manohar EE(SDW)-VII	1%	1%
2	Barapulla Drain	31.97	on going(work awarded on 16.04.2022. Work on three fronts i.e. Laying of 1200 mm dia rising main, const. of 35 MGD SPS and laying of 1800 mm dia interceptor sewer is in progress.)	0.13	Nil	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh Rajiv Sharma EE(C)DR- II & Sh Ugrasen EE(SDW)-V	4%	17%
3	Maharani Bagh Drain	6.66								
	<b>Total</b>	<b>48.14</b>								

3403



## Annexure - 7

Details of Unintercepted Sub  
Drains Out-falling into Najafgarh  
Drain



# Annexure - 7

## Details of Unintercepted Sub Drains Outfaling into Nazafgarh Drain [Progress since 20.01.2023 to 10.02.2023]

S. No.	Drain/inlet location (preferably inlet/long) or landmark.	RD of Inlet/Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Ownership	Remarks	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical progress during the period %]	Cumulative progresses (%)
1	Trunk Drain No.4	25450(R/B)	180 cusec	3 cusec	Sewage water	240 cusec	DDA	Carring water from Dwarka Sector-18,19	Not Trapped	-	-	Action to be taken by DDA (Oct, 23)	-	-		
2	Trunk Drain No.5	27275(R/B)	350 cusec	3 cusec	Sewage water	500 cusec	DDA	Dwarka Sector-18,19	Not Trapped	-	-	Action to be taken by DDA. DDA is constructing 9.5 ML STP to trap this drain (Oct, 23)	-	-		
3	Shastri Nagar Inlet L/B	50090m	10 cusec	2 Cusec	Sludge mixed with water	10 cusec	MCD	Budget awaited, however tender invited and due on 28.01.2023		-	-	Likely date of completion by 30.05.2023	Sh. Mukesh Jindal ACE (M)-6	Sh. Trilok Chand,EE(M)-17	Case is under process of approval for award of work	--
4	Transport Nagar Balak Ram Hospital inlet R/B	56554m	5 cusec	2 Cusec	Sludge mixed with water	5 cusec	DDA			95	-	20.01.2023	Sh. Pawan Sharma ACE (M)-4	Sh. S.A. Haider AEE(M)-3	Trapped	100%
5	Mukherji Nagar Inlet L/B	55540m	4 cusec	4 Cusec	Sludge mixed with water	4 Cusec	MES			100	-	Trapped by DJB			Trapped	100%
6	Dhansa vill. Drain	50.00 m (L/S)	12	2	domestic waste	15	MCD	Catering discharge from village Dhansa	Not trapped, work of sewer line is in progress which is likely to be completed by sep-2023. However, discharge of drain will be trapped after construction of Sarangpur DSTP for which tender have been received.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII & Sh K.P Sharma EE(SDW)-VIII	NIL	NIL
7	Sarangpur vill. Drain	2100.00 m (L/S)	6	1.5	domestic waste	15	MCD	Catering discharge from village sarangpur	Not trapped, work of sewer line could not be started due to resistance from villagers.However, discharge of drain will be trapped after construction of Sarangpur DSTP for which tender have been received.	-	-			Sh V.P. Sharma EE(CR.) DR.-XII & Sh K.P Sharma EE(SDW)-VIII	NIL	NIL
8	Galibpur vill. Drain	2100.00 m (R/S)	10	2.5	domestic waste	15	MCD	Catering discharge from village galibpur	Not trapped, meagre discharge from Galibpur. New DSTP to be constructed to treat seewage from Galibpur and nearby Village. Laying of sewer line is in progress and completed by July 2023. DSTP will be constructed by Dec 2023.	-	-			Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII	NIL	NIL
9	JhulJhuli vill. Drain	4015.00 m (L/S)	12	1.2	domestic waste	15	MCD	Catering discharge from village malikpur jhuljhuli	Not trapped, work of sewer line is in progress which is likely to be completed by sep-2023. However, discharge of drain will be trapped after construction of Sarangpur DSTP for which tender have been received.	-	-			Sh V.P. Sharma EE(CR.) DR.-XII & Sh K.P Sharma EE(SDW)-VIII	NIL	NIL
10	Rawta vill. Drain	4027.00 m (R/S)	11	0.8	domestic waste	15	MCD	Catering discharge from village Rawta	Not trapped, meagre discharge from Galibpur. New DSTP to be constructed to treat seewage from Galibpur and nearby Village. Laying of sewer line is in progress and completed by July 2023. DSTP will be constructed by Dec 2023.	-	-			Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII	NIL	NIL
11	Rawta vill. Drain	4900.00 m (R/S)	5	Negligible	variable	15	MCD	Catering discharge from village Rawta	Not trapped, meagre discharge from Galibpur. New DSTP to be constructed to treat seewage from Galibpur and nearby Village. Laying of sewer line is in progress and completed by July 2023. DSTP will be constructed by Dec 2023.	-	-			Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII	NIL	NIL
12	Ghummanhera vill. Drain	4900.00 m (L/S)	5	2	variable	15	MCD	Catering discharge from village Ghummanhera through pump set	Not trapped, work of sewer line is in progress which is likely to be completed by sep-2023. However, discharge of drain will be trapped after construction of Sarangpur DSTP for which tender have been received.	-	-			Sh V.P. Sharma EE(CR.) DR.-XII & Sh K.P Sharma EE(SDW)-VIII	NIL	NIL
13	Badusarai vill. Drain	14468.00 m (L/S)	5	0.7	domestic waste	15	MCD	Catering discharge from village Badusarai	Not trapped, work in progress	-	-		Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII	0	0
14	Jahangirpuri Drain falling into NG Drain L/B	56314m	1700 cusec	50 cusec	Sludge mixed with water	1700 cusec	I&FC			97	50	Jan. 2023	Sh. Pawan Sharma ACE(M)-4	Sh. S.K. Singh Dy. SE(M)-4	3	100%
15	Mundella Drain (distributory of N.G. drain)	17750.00 m (L/S)	140	dry	dirty water	15	I&FC	Catering discharge from Mundhella, Pandwalan, Paprawat, kanganheri	The work of construction of DSTP at Kair and Mitraon are under award which is likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII	0	0

3405

S.No.	Drain/Inlet location (preferably inlet/long) or landmark.	RD of Inlet/Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Owners hip	Remarks	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical progress during the period %]	Cumulative progress (%)
16	Qutub vihar Ph 1 drain outfall	20500m (L/B)			Dirty Water	15 Cusec	MCD	Carring water from Qutub Vihar urbanized colony	The work of construction of DSTP at Kakrola is under award which is likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII	0	0
17	Qutub vihar Ph 1 drain outfall	21500m(L/B)			Dirty Water	15 Cusec	MCD	Carring water from Qutub Vihar urbanized colony	The work of construction of DSTP at Kakrola is under award which is likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII	0	0
18	Goela Dairy Inlet (MCD Drain near Amberhai bridge)	22435(L/B)	20 cusec	2 cusec	Cow dung dirty water=Brownish	35 cusec	MCD	Carring water Goyla Khurd and Goyela dairy	The work of construction of DSTP at Kakrola is under award which is likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh. A. M. Sharma, EE(P)SR-II, Sh. K.P. Sharma, EE(SDW)-VIII	0	0
19	DDA Sec 16 Drain outfall				Dirty water	6 cusec	DDA	Carring water from Police colony, Sector-16, Dwarka	Not trapped, work in progress	67	69	June - 2023	Sh. R. P. Singh CE(Dr)Project III	Sh L.K Verma c/o ACE(M)-9	0	67
20	Ranaji Enclave outfall	29300(L/B)	10 cusec	0.5 cusec	Untreated water of colony	35 cusec	MCD	Water carring from unbanized colony Ranaji Enclave	Not trapped, work of laying of sewer line is in progress	87.56	71	June - 2023	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII	NIL	87.56
21	MCD Drain(Ranaji Enclave)	30000(L/B)	20 cusec	2 cusec	Untreated water of colony	35 cusec	MCD	Water carring from unbanized colony Ranaji Enclave	Not trapped, work of laying of sewer line is in progress	87.56	71	June - 2023	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII	NIL	87.56
22	Razapur village drain(Downstream of Bapraula Bridge) - Near Yash Farm House (28.63864182N) (Long-77.02580492E)	33200(R/B)	10	1	House waste /Dirty Water	15 cusec	MCD	razapur village	Not trapped, work in progress	-	-	March 2023	Dalbir Singh ACE(M)-8	Sh Sunil kumar Sharma EE(M) 31	Work order issued	NIL
23	Near Vikas Kunj	34400(R/B)	0	0			MCD	Vikas nagar	Not trapped, work of P/L sewer line in vikaspuri GOC is in progress wherein Outfall no.1 is to be connected with ISP by crossing Najafgarh and supplementary drain alongwith laying of peripheral sewer line through MTBM	73	71	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII	NIL	73
24	MCD drain(Razapur Khurd Village Near Masjid)	34165(R/B)	10 cusec	2 cusec	House waste /Dirty Water	40 cusec	MCD	Razapur village	Not trapped, work of P/L sewer line in vikaspuri GOC is in progress wherein Outfall no.1 is to be connected with ISP by crossing Najafgarh and supplementary drain alongwith laying of peripheral sewer line through MTBM	73	71	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII	NIL	73



S.No.	Drain/Inlet location (preferably inlet/long) or landmark.	RD of Inlet/Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Ownership	Remarks	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical progress during the period %]	Cumulative progress (%)
25	Sainik Enclave			0.6	dirty water		MCD	sainik enclave	Not trapped, work of P/L sewer line in vikaspuri GOC is in progress wherein Outfall no.1 is to be connected with ISP by crossing Najafgarh and supplementary drain alongwith laying of peripheral sewer line through MTBM	65	63	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII	NIL	65
26	Deep Enclave			0.55	dirty water		MCD	deep enclave	Not trapped, work of laying of sewer line in vikaspuri GOC is in progress wherein Outfall no.1 is to be connected with ISP by crossing Najafgarh and supplementary drain through MTBM	80	78	June-2023	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII	NIL	80
27	Shiv Vihar J.J. Colony			0.48	dirty water		MCD	shiv vihar j.j. colony	Not trapped, work of laying of sewer line is in progress	85	83	March -2023	Sh. R. P. Singh CE(Dr)Project III	Sh V.P. Sharma EE(CR.) DR.-XII	NIL	85
28	Raghubir Nagar Drain MCD near (Right Bank Near Bridge)	42600(R/B)	20 cusec	2 cusec	House waste /Dirty Water/sewage waste	35 cusec	MCD	khyala village drain	Not trapped, work in progress	-	-	Feb. 2023	Dalbir Singh ACE(M)-8	Sh S.K.Rathi AEE (M)-27	Trapped	100
29	Tulsi Nagar Drain	48650m	20 cusec	5 cusec	Sludge mixed with water	20 cusec	MCD		Partially trapped	95	50	Jan. 2023	Preeti Pant ACE(M)-5	Sh. Pratap Singh AEE(M)-19	5	100
30	Shastri Nagar Inlet Right Bank	50200m	10 cusec	3 Cusec	Sludge mixed with water	10 cusec	MCD		Not trapped, work in progress	95	-	Jan. 2023	Preeti Pant ACE(M)-5	Sh. Pratap Singh AEE(M)-19	5	100

S.No.	Drain/Inlet location (preferably inlet/long) or landmark.	RD of Inlet/Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Ownership	Remarks	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical progress during the period %]	Cumulative progress (%)
31	Shastri Nagar Inlet Right Bank	50740m	12 cusec	1 Cusec	Sludge mixed with water	12 cusec	MCD		Trapped	100	-	Completed	Preeti Pant ACE(M)-5	Sh. Pratap Singh AEE(M)-19	Trapped	100
32	Shakti Nagar Nagar Drain-3 Right Bank	51975m	12 cusec	5 Cusec	Sludge mixed with water	12 cusec	MCD		Trapped	100	-	Completed	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18	Trapped	100%
33	Shakti Nagar Nagar Drain-2 inlet Right Bank	52393m	12 cusec	1 Cusec	Sludge mixed with water	12 cusec	MCD		Trapped	100	50	Completed	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18	Trapped	100%
34	Rana Pratap Bagh Drain L/B	52410m	50 cusec	5 Cusec	Sludge mixed with water	50 cusec	MCD		Trapping arrangement has been made, fixing of sluice gate work is in progress	80	-	22.01.2023	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18	Trapped	100%
35	Kamla Nagar Drain Right Bank	52448m	6 cusec	1 Cusec	Sludge mixed with water	6 cusec	MCD		Trapped	100	-	Completed	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18	Trapped	100%
36	Roop Nagar Drain Right Bank	52838m	12 cusec	2 Cusec	Sludge mixed with water	12 cusec	MCD		Not trapped, work in progress	90	-	Jan. 2023	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-18	Trapped	100%
37	Hakikat Nagar Camp Drain L/B	54700m	11 cusec	2 Cusec	Sludge mixed with water	11 cusec	MCD		Not trapped, work in progress	20	-	Mar-23	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-3	10%	60%
38	Mall Road Drain Right Bank	54366m	10 cusec	1 Cusec	Sludge mixed with water	10 cusec	MCD		Trapped	100	-	Completed	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-3	Trapped	100%
39	Bijwasan drain Outfall of chhawla bridge	17905.00 m (U/S) (R/S)			dirty water		PWD	Catering discharge from Bijwasan village	Not trapped. Work of construction of DSTP is at estimate stage and likely to be completed by Dec 2023	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh O.P Sharma EE('C) Dr XIV	Block estimate of the project amountig Rs. 30 Cr. has been framed and is under the process of scrutiny/approval.  The offer from M/s Wapcos Ltd., a Govt. of India Undertaking has been taken for providing consultancy services of the work. The offer is under the process of approval.	
40	Bamnoli Drain Outfall	17905.00 m (R/S)			dirty water		PWD	Carring water from Bamnoli urbanized village	Not trapped, work is going to start shortly	-	-	March 2023	Sh. Anil Sharma ACE(M)-9	Sh. Sudhir Sharma AEE (M)- 36	NIT received , work order issued	Nil
41	Chhawla Village Drain	20540(L/B)	15 cusec	1 cusec	Dirty Water	35 cusec	MCD	Carring water from Chhawla Urbanized village	Not trapped.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII	Nil	Nil
42	N.G. Pond drain	28260(L/B)	50 cusec	6 cusec	Dirty water	60 cusec	I&FC	Carring water from Roshanpura village Masudabad	Not trapped.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII	Nil	Nil
43	Mahipalpur Drain (Airport Drain)	20180(R/B)	240 cusec	15 cusec	Dirty Water	300 cusec	PWD	Carring water from IGI International Airport	Not trapped.	-	-	Oct, 23	Sh. Vikram Singh Pr.CE(Dr)Project-I	Sh O.P Sharma EE('C) Dr XIV	In addition to water from IGI, this drain also having discharge from Mahipalpur and adjoining UAC, for which a STP at Rangouri to be constructed. The land issue for STP was discussed in meeting held with VC, DDA in which it was informed the land is under litigation and directed to find out alternate land.	
44	Goela Village Drain(Goela outfall drain)	24735(L/B)	60 cusec	5 cusec	Cow dung (Brownish)	80 cusec	PWD	Carring water from Shyam Vihar,Dindapur, Goyela Khurd	Not trapped.	-	-	Oct, 23	Sh. R. P. Singh CE(Dr)Project III	Sh. Satyender dabas EE(C)DR-XV & Sh K.P Sharma EE(SDW)-VIII	Nil	Nil

3408



## Annexure - 8

Details of Unintercepted Sub  
Drains Out-falling into  
Supplementary Drain



# Annexure 8

Details of 30 Unintercepted Sub Drains Outfaling into Supplementary Drain [Progress Since 20.01.2023 to 10.02.2023]

S. No.	Drain/Inlet location (preferably inlet/long) or landmark.	Location	RD of Inlet/ Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Ownership	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	MCD Drain/Inlet	Near Ranholla	RD 32575m L/B	8	3	Sludge mixed with water	8	MCD	work in progress	14	11	Sept, 2023	Sh. R. P. Singh CE(DR)PR-III	V .P. Sharma EE(CR.)DR-XII	--	14
2	MCD Drain/Inlet	Chander Vihar	RD 27950m L/B	8	1	Sludge mixed with water	8	MCD	Estimate Prepared	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	A.K. Mittal, AEE(M)-8	Nil Budget still awaiting	Nil
3	MCD Drain/Inlet	Chander Vihar	RD 26750m L/B	8	3	Sludge mixed with water	8	MCD	Estimate Prepared	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	A.K. Mittal, AEE(M)-8	Nil Budget still awaiting	Nil
4	MCD Drain/Inlet	Chander Vihar	RD 26400m L/B	10	5	Sludge mixed with water	10	MCD	Estimate Prepared	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	A.K. Mittal, AEE(M)-8	Nil Budget still awaiting	Nil
5	Pipe from colony	Ruchi Vihar Nangoli	RD 22500m L/B	0	0.2	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11	2%	62%
6	Pipe from colony	Ruchi Vihar Nangoli	RD 22575m L/B	0	0.1	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11	2%	62%
7	Pipe from colony	Ruchi Vihar Nangoli	RD 22670m L/B	0	0.25	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11	2%	62%
8	Pipe from colony	Ruchi Vihar Nangoli	RD 22750m L/B	0	0.15	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11	2%	62%
9	Pipe from colony	Ruchi Vihar Nangoli	RD 22825m L/B	0	0.2	Sludge mixed with water	-	-	Work is in progress	0.48	Nil	March 2023	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11	2%	62%
10	Rithala Village, R/B	Rithala Village, R/B	17600m	10	4	Sludge mixed with water	10 Cusec	MCD	Tender Stage			April 2023	Sh. Sukhpal Singh ACE(M)-3	S.K. Chauhan, AEE M-6	Work awarded	NIL
11	Budh Vihar Outlet L/B	Budh Vihar Outlet L/B	18770m	10	4	Sludge mixed with water	10 Cusec	MCD	Work of laying of sewer line is in progress.	60	41	June 2023	Sh. R. P. Singh CE(Dr.)Proj-III /Sh. Sukhpal Singh ACE(M)-3	S.K. Chauhan, AEE M-6 V.P. Sharma, EE(C)Dr.-XII	NIL	60%

3410

S. No.	Drain/Inlet location (preferably inlet/long) or landmark.	Location	RD of Inlet/ Drain	Volume of Flow of Inlets/Drains (in cusecs)		Quality of the Flow	Capacity (in cusec)	Owners hip	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
12	C-9 Block Sultan Puri, outfall drain, L/B	C-9 Block Sultan Puri, outfall drain, L/B	20190m	4	2	Sludge mixed with water	4 cusec	MCD	Tender Stage	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	Naresh Kumar, AEE(M)-10	Nil	Nil
13	Mangol Puri X-Block outfall Drain, R/B	Mangol Puri X-Block outfall Drain, R/B	20690m	5	1	Sludge mixed with water	5 cusec	MCD	W.O. issued and work is going to start shortly	Nil	Nil	Feb. 2023	Sh. B. S. Rawat ACE(M)-7	P.K. Verma, AEE(M)-12	30%	60%
14	Sultan Puri A-1 to A-5 Block & Sultan Puri	Sultan Puri A-1 to A-5 Block & Sultan Puri	20900m	4	2	Sludge mixed with water	4 cusec	MCD	Tender Stage	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	Naresh Kumar, AEE(M)-10	Nil	Nil
15	Mangol Puri S, T, U & R Block outfall Drain, R/	Mangol Puri S, T, U & R Block outfall Drain, R/	21000m	8	3	Sludge mixed with water	6 cusec	MCD	W.O. issued and work is going to start shortly	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	P.K. Verma, AEE(M)-12	Nil	Nil
16	Sultan Pur Majra Village, outfall drain, R/B	Sultan Pur Majra Village, outfall drain, R/B	21360m	4	2	Sludge mixed with water	4 cusec	MCD	Tender Stage	Nil	Nil	June 2023	Sh. B. S. Rawat ACE(M)-7	Naresh Kumar, AEE(M)-10	Nil	Nil
17	PWD Rohtak Road, outfall drain, R/B	PWD Rohtak Road, outfall drain, R/B	22445m	8	3	Sludge mixed with water	8 cusec	PWD	-	-	-	Two month after high court decision	Sh. B. S. Rawat ACE(M)-7	D.K. Kansal, AEE (M)-11	NIL	60%
18	MCD drain/inlet Old course of N.G. Drain	Near Wazirabad WTP	400m L/B	15	3	Sewage/sludge mixed water	14	MCD	Provision of Pumping arrangement alongwith rising mains is required to be made. Estimate under preparation.	Nil	Nil	June 2023	Sh. Pawan Sharma ACE(M)-4	Sh. S.A. Haider AEE(M)-3	NIL	NIL
19	MCD drain/inlet	In front of metro pillar no. 249 near shiv mandir wazirabad	1170 m L/B	36	7	Sewage/sludge mixed water	23	MCD	Sewerage system is being laid and shall be completed by March-23	84	79	March 2023	Sh. S. K. Bhardwaj CE(DR)PR-II	Sh. Anil Tyagi EE (C )Dr. X	0.1	84.1
20	L/B infront of Metro Pillar no. 270/ Gali No. 6 wazirabad	Metro Pillar no. 270/ Gali No. 6 wazirabad	1800 m			STP effluent water	182	DJB	Sewerage system is being laid and shall be completed by March-23	84	79	March 2023	Sh. S. K. Bhardwaj CE(DR)PR-II	Sh. Anil Tyagi EE (C )Dr. X	0.1	84.1
21	Transport Deptt.	U/s Burari Bridge	4240m L/B	36	0	Sewage/sludge mixed water	24	Transport Deptt.	Sewerage system is being laid and shall be completed by June 2023	5	4	June 2023	Sh. S. K. Bhardwaj CE(DR)PR-II	Sh. Ashish Kumar EE(C )Dr. III	0	5
22	Near Mukandpur Village		5194m L/B	15	6	Sewage/sludge mixed water	14	MCD	Sewerage system is being laid and shall be completed by June 2023	40	30	June 2023	Sh. S. K. Bhardwaj CE(DR)PR-II	Sh. Ashish Kumar EE(C )Dr. III	2	42
23	R/B opposite Badli village (New)	PWD drain Badli Mor Station	9460m	315	95	Sewage/sludge mixed water	315	DDA	work is in progress	0.88	0.4638	Feb, 2023	Sh. R. P. Singh CE(DR)PR-III	Sh. Ajay Shokeen, EE(ISP)	0	88
24	L/B Badli village	L/B Badli village	9700m	13	3	Sewage/sludge mixed water	13	MCD	Estimate Stage	-	-	June 2023	Sh. Sukhpal Singh ACE(M)-3	Anil Kumar Jain, AEE M-5	Tender Stage	NIL
25	L/B Badli village	L/B Badli village	9970m	17	3	Sewage/sludge mixed water	17	MCD	Estimate Stage	-	-	June 2023	Sh. Sukhpal Singh ACE(M)-3	Anil Kumar Jain, AEE M-5	Tender Stage	NIL
26	R/B Rohini Sec-15 Behind ESI Hospital	R/B Rohini Sec-15 Behind ESI Hospital	12370m	483	37	Sewage/sludge mixed water	483	DDA	Estimate Stage	-	-	June 2023	Sh. Sukhpal Singh ACE(M)-3/Sh. B S Rawat ACE(M)-7	O.P. Gupta, EE M-13/P.K.Verma AEE(M)12	Estimate under approval.	NIL
27	L/B Rohini Sec-16	L/B Rohini Sec-16	12418m	137	9	Sewage/sludge mixed water	137	DDA	work in progress	70	47	April 2023	Sh. Sukhpal Singh ACE(M)-3	S.K. Chauhan, AEE M-6	5	75
28	R/B Rohini Sec-11	R/B Rohini Sec-11	12940m	215	3	Sewage/sludge mixed water	215	DDA	Work of laying of sewer line is in progress.	69	47	May 2023	Sh. R. P. Singh CE(Dr.)Proj-III /Sh. Sukhpal Singh ACE(M)-3	V.P. Sharma, EE(C )Dr.-XII /S.K. Chauhan, AEE M-6	NIL	NIL
29	L/B Rohini Sec-16	L/B Rohini Sec-16	13410m	37	4	Sewage/sludge mixed water	37	DDA	Tender Received Work under award	-	-	April 2023	Sh. Sukhpal Singh ACE(M)-3	S.K. Chauhan, AEE M-6	5	5
30	L/B Rohini Sec-17	L/B Rohini Sec-17	13900m	14	2	Sewage/sludge mixed water	14	DDA	Tender Received Work under award	-	-	April 2023	Sh. Sukhpal Singh ACE(M)-3	Paramvir, EE M-7	5	5



3411



## Annexure - 9

Details of Unintercepted Sub  
Drains Out-falling into Shahdara  
Outfall





## Annexure - 9

Details of 2 Unintercepted Sub Drains Outfaling into Shahdara Drain [Progress Since 20.01.2023 to 10.02.2023]

SI No.	ISP /Present Nomenclature	Name of Sub-Drain	Measured Flow in MGD	Design Flow in MGD	Present Flow in MGD	If Yes (Terminating Pump Station) If No (Reason)	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	SHL05 (SH R 51 New)	Opp Choudary Mahesh Market Hallal Chouk Old Seelampuri (Seelampuri sub Drain)	3.45	3.3	3.45	Trapped to Existing Trunk Sewer 5, which is terminating at Preet Vihar SPS	Non Intercepted	72.8	50.3	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. Ajay Kumar Shokeen EE(ISP)	0	72.8
2	SH L05A SHR 63 New	Kanti Nagar Opp to Health Centre and Maternity Hospital	0	0	3.95		Non Intercepted	72.8	50.3	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. Ajay Kumar Shokeen EE(ISP)	0	72.8

3413



## Annexure - 10

Extending Sewerage network in  
unsewered areas in all 1799  
unauthorised colonies



# Annexure 4 10

## Extending Sewerage network in unsewered areas in all 1799 unauthorised colonies [Progress Since 20.01.2023 to 10.02.2023]

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
1	859		Palam Apt.Bijwasan,Najafgarh Delhi-61	Bijwasan	Work will be started soon	0	0	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
2	1239		Dr.Bhim Rao Ambedkar Cly Near Bijwasan Village,Delhi	Bijwasan	Work will be started soon	0	0	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	2	2
3	117-(ELD)		Bijwashan Extn. Bijwashan Village New Delhi	Bijwasan	work in progress	0%	0%	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	2	2
4	59-(ELD)		Sani Mohalla(Near Electrification Office) Bijwasan, New Delhi-61	Bijwasan	Work will be started soon	0%	0%	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
5	74-(ELD)		Saini Mohalla Extn B- Block Bijwasan Village New Delhi 61	Bijwasan	Work will be started soon	0%	0%	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
6	83-(ELD)		Bijwashan Extn. Bijwashan Village New Delhi 61	Bijwasan	Work will be started soon	0%	0%	Sep-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
7	839		Samalka Extn.(East) Telephone Exchange Road Samalka,New Delhi	Bijwasan	Work in progress	50%	0%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	10	60
8	901		Samalka Extn.Kapashera Chowk Najafgarh Road	Bijwasan	Work in progress	30%	0%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	10	40
9	1132		Samalka Extn. Old Gurgaon Road New Delhi-37	Bijwasan	Work in progress	25%	0%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	12	37
10	58-(LOP)		Samalka Village, New Delhi-37	Bijwasan	Work in progress	25%	0%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	10	35
11	62		Vasant Kunj Enclave, B-Block, Mlikapur Kohi, Village Rangpuri	Bijwasan	Work in progress	62%	46%	Jun-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	8	70.00
12	126		Saidulajab Extn. Mehrauli, New Delhi-68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1%	96
13	165		Freedom Fighters Colony, Neb Sarai	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1.25%	96.25
14	330		Indira Enclave, Neb Sarai	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	95
15	459		Freedom Fighter Enclave, Nev Sarai, Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE(C)DR VI	1	96
16	978		Neb Sarai Extn.Area Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	95
17	1031		Freedom Fighters Enclave Neb Sarai Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1	96
18	1054		Saidulajab Extn.Paryavaran Complex Delhi-30	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	2	97
19	1067		Neb Sarai Harijan colony Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	2.5	97.5
20	1119		Neb Valley IGNOU Road, Neb Sarai, Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	2	97

3415

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
21	1120		Freedom Fighters Enclave Neb Sarai Delhi-68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1.5	96.5
22	1244	A	Neb Sarai Extn.,Ph-II IGNOU Road Delhi	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1.5	96.5
23	1244		Neb Sarai Extn.,Ph-II IGNOU Road Delhi	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1.5	96.5
24	1355		Freedom Fighters Enclave, Near Neb Sarai, Mehrauli, Delhi-68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	95
25	1355	B	Freedom Fighters Enclave, Near Neb Sarai, Mehrauli, Delhi-68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	95
26	1389		Freedom Fighters Enclave Delhi-68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	95
27	1446		Saidulajaib Extn., Kohinoor Enclave, M.B.Road, Opp. CISF Complex.	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	95
28	1513	A	Saidulajaib Extn., New Delhi-30	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1	96
29	1513	B	Saidulajaib Extn., New Delhi-30	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1	96
30	1587		FF CC Colony, Neb Sarai, New Delhi	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1	96
31	108-(ELD)		Neb Sarai New Delhi 68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	2	97
32	114-(ELD)		Saidulajaib Village Residence Welfare Association New Delhi	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1	96
33	31-(LOP)		Neb Sarai Extn. Area New Delhi 68	Chhatarpur	Sewer line laid	95%	90%	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1	96
34	44-(LOP)		Freedom Fighters Community Development & Welfare Association, Neb Sarai New Delhi 68	Chhatarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	95
35	1415		Saidulatab Extn.J-Block, Paryavaran Complex, Delhi-30	Chhatarpur	sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	95
36	143		Freedom Fighters Enclave, IGNOU Road, Neb Sarai, New Delhi-68	Chhattarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	1.25	96.25
37	294		Freedom Fighters Vihar, Nebsarai, New Delhi	Chhattarpur	Sewer line laid	95	90	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	95
38	180		Dr. Ambedkar Colony, Chhatarpur	Chhatarpur	work is in progress	90	81	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	90
39	211		Dr. Ambedkar Colony, Andheria Morh, Chhatarpur	Chhatarpur	work in progress	90	81	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	90
40	735		Chhatarpur Enclave, D-Block Phase I, New Delhi 68	Chhatarpur	Sewer line is in progress	90	90	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	90



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
41	456		Islam Colony Mehrauli	Mehrauli	work in progress	31.47	26.12	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin EE(C)DR VI	0	31.47
42	752		Raghu Nagar Pankha Road New Delhi-45	DWARKA	work in progress	95	61.41	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	2	97
43	1050		Syndicate Enclave & Raghu Nagar Delhi-45	DWARKA	Work in progress	5	0	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	21	26
44	224		Pankaj Garden near Ambarhai, Sec-19, Dwarka	Matiala	Work in progress	45	5.36	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	48
45	601		Qutab Vihar Ph-II, New Delhi-71	Matiala	work in progress	35	4.17	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	5	40
46	654		Goyala Vihar, Najafgarh, Delhi	Matiala	work in progress	45	5.36	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	45
47	1193		Qutab Vihar Ph-I Najafgarh Delhi-71	Matiala	Work in progress	35	4.17	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	5	40
48	42-(LOP)		Qutub Vihar Phase I, Extn. E-Block New Delhi 59	Matiala	Work in progress	30	3.57	Jul-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	40
49	29		Shivani Enclave Ph-I, II, III, Kakrola, New Delhi-43	Matiala	Work in progress	89	60.98	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	1	90
50	89		Nishat Park, Kakrola Mor, Najafgarh Road, New Delhi	Matiala	Work in progress	60	41.11	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	60
51	367		Ambika Enclave, Kakrola, Delhi-43	Matiala	work in progress	95	65.09	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	98
52	380		Patel Garden Extn., Najafgarh Road, Kakrola More, Delhi	Matiala	work in progress	80	54.81	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	90
53	395		Nand Vihar Kakrola, New Delhi-43	Matiala	Work in progress	95	65.09	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	95
54	438		Shyam Vihar, Kakrola	Matiala	work in progress	60	41.11	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	30	90
55	491		Bharat Vihar, A-Block ,Kakrola, New Delhi-43	MATIALA	work in progress	50	34.26	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	60
56	491	B	Bharat Vihar, A-Block ,Kakrola, New Delhi-43	MATIALA	work in progress	50	34.26	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	60
57	604		Hari Vihar, Main Najafgarh Road, Kakraula, New Delhi-43	Matiala	work in progress	70	47.95	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	20	90
58	624		Raju Extn., Old Palam Road, Kakrola, New Delhi-43	Matiala	work in progress	75	68.5	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	15	90
59	694		Vikas Vihar near Kakrola	Matiala	work in progress	60	41.1	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	60
60	793		Suraj Vihar and Bajaj Enclave Extn. N G Road, Uttam Nagar	Matiala	work in progress	75	51.37	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	85

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
--------	---------	------	-------------------------	---------	-------------------------	------------------------------------	-------------------------------------	-----------	--------------	-----------------------	--	-------------------------

Unauthorised Colonies where Sewer Line works are in progress

61	811		Bharat Vihar C- Block Kakrola Extn.Kakrola	matiala	work in progress	50	34.25	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	20	70
62	960		Shiv Park Kakrola, Old Palam Road Delhi	Matiala	Work in progress	95	65.07	15.02.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	95
63	1177		Raju Enclave Old Palam Road Kakrola,New Delhi	Matiala	Work in progress	85	58.22	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	5	90
64	1298		Mohit Nagar Uttam Nagar, Delhi	Matiala	Work in progress	70	47.95	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	20	90
65	1314		Sulakul Vihar Uttam Nagar N..D-43	Matiala	Work in progress	90	61.65	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	90
66	1337		Chandra Park, A & B Block, Old Palam Road New Delhi	MATIALA	Work in progress	75	51.37	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	5	80
67	1345		Bajaj Enclave Old Palam Road Kakrola More, N.D	MATIALA	Work in progress	75	51.37	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	15	90
68	1544		Tara Nagar, Old Palam Road, kakrola, New Delhi	Matiala	work in progress	60	41.1	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	20	80
69	31		Najafgarh Park Colony, Block A, B, & C, Dichaon Road, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
70	41		New Hira Park, Dichaon Road, Najafgarh, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
71	64		Shiv Enclave, Main Dichaon Road, Najafgarh, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
72	98		Dichaon Enclave opp. D. K. Depot, Nangloi Road	NAJAFGARH	work in progress	5%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	15	20
73	152		Indira Market & Aggarwal Colony, Haibatpura, Najafgarh, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
74	317		Bajrang Enclave, Nangloi Road,Najafgarh	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
75	511		Ugarsen Park, Nangloi Road, Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
76	513	A	Shiv Enclave Extn., Nangloi Road, Najafgarh, Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
77	513	B	Shiv Enclave Extn., Nangloi Road, Najafgarh, Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
78	538		Deepak Vihar, Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
79	648	A	Najafgarh Extn. (Maksudabad), Nangloi Road, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
80	648	B	Najafgarh Extn. (Maksudabad), Nangloi Road, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
81	648	C	Najafgarh Extn. (Maksudabad), Nangloi Road, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
82	939		Shiv Nagar Virendra Market Raghuvir Enclave Najafgarh Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
83	939	A	Shiv Nagar Virendra Market Raghuvir Enclave Najafgarh Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
84	989		Laxmi Vihar Block A B C Main Najafgarh Road Near D.T.C. Dept.Najafgarh	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
85	1058		Sultan Garden B- Block Najafgarh Nangloi Road Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
86	1104		Sainik Niketan Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
87	1219		Lokesh Park & Heera park extn., Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
88	1335		Laxmi vihar B- Block Nangli, Sakravagti, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
89	1372		Nirmal Vihar Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
90	1388		Shri Anand Niketan Laxmi Vihar D- Block Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
91	1481		Lokesh Park, Near DTC Bus Terminal, Bahadurgarh Road.	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
92	84-(ELD)		Dichaon Kalan Extn, Main Dichaon Kalan Road, Najafgarh New Delhi 43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
93	9		Krishna Enclave Opp. C.R.P.F. Camp, Dichawn Road, Jharoda Kalan	NAJAFGARH	work in progress	83.00	27.03	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	2	85.00
94	69		Janta Vihar, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	78.50	27.32	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	1.5	80.00
95	69	A	Janta Vihar, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	78.50	27.32	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	1.5	80.00
96	72		Ekta Vihar (Block A, B & C) near New Grain Market, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	58.00	5.20	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	2	60.00
97	108		Gopal Nagar, N-Block, M. D. Road, Najafgarh	NAJAFGARH	work in progress	43.00	14.98	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	53.00
98	116	A	Vinoba Enclave, CRPF, Jharoda Kalan	NAJAFGARH	work in progress	72.00	27.75	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	75.00
99	116	B	Vinoba Enclave, CRPF, Jharoda Kalan	NAJAFGARH	work in progress	72.00	27.75	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	75.00
100	144		Chandan Place, Kali Piau, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	82.00	28.80	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	82.00

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
101	159		Naya Gopal Nagar, Surakhpur Road, Najafgarh, New Delhi-43	NAJAFGARH	work in progress	62.00	21.56	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	65.00
102	163		New Gopal Nagar Extn. ABCD Block, South of Dhansa Road, Najafgarh	NAJAFGARH	work in progress	65.00	5.83	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	4	69.00
103	170		Saraswati Kunj, C.R.P.F. Road, Jharoda Kalan, Najafgarh	NAJAFGARH	work in progress	71.00	24.62	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	4	75.00
104	177		Vinoba Enclave Ext. CRPF Colony, Jahroda Kalan, Najafgarh, New Delhi-72	NAJAFGARH	work in progress	72.00	27.75	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	75.00
105	206		Gopal Nagar Ph-2, Z-Block, New Delhi-43	NAJAFGARH	work in progress	20.00	1.79	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	30.00
106	253		Shri Krishna Colony, Surakhpur Road, Gopal Nagar, Najafgarh	NAJAFGARH	work in progress	93.00	8.34	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	2	95.00
107	363		Gopal Nagar Extn. Main Surakhpur Road, Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
108	364		Prem Nagar, G-Block, Leftout Portion near Sant Kabir Ashram, Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
109	393		Gopal Nagar Extn., P&R Block, Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
110	403		New Gopal Nagar, A&B Block, Nanak Piou, Dansa Road, Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
111	413		Naveen Place D-Block Najafgarh, New Delhi	NAJAFGARH	work in progress	72	6.45	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	75
112	417	A	Saraswati Enclave, Gopal Nagar Surakhpur Road	NAJAFGARH	work in progress	50	4.48	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	60
113	417	B	Saraswati Enclave, Gopal Nagar Surakhpur Road	NAJAFGARH	work in progress	50	4.48	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	5	55
114	476	A	Gopal Nagar, M-N Block, Najafgarh, Delhi-43	NAJAFGARH	work in progress	48	4.3	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	2	50
115	476	B	Gopal Nagar, M-N Block, Najafgarh, Delhi-43	NAJAFGARH	work in progress	49	4.3	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	2	51
116	495		Sainik Enclave, CRPF Colony, Jharodakalan, New Delhi-72	NAJAFGARH	work in progress	40	3.58	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	50
117	534		Naveen Place, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	72	25	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	75
118	640		Sainik Enclave, Jharoda Kalan Road, Najafgarh	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	60
119	645		Sainik Enclave, Part-II, Jharoda Kala, Najafgarh, Delhi	NAJAFGARH	work in progress	80	27.84	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	80
120	685		Krishna Enclave Part-II, Dhichaon Kalan Road, New Delhi-72	NAJAFGARH	work in progress	83	28.68	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	2	85

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
--------	---------	------	------------------------	---------	-------------------------	------------------------------------	-------------------------------------	-----------	--------------	-----------------------	--	-------------------------

**Unauthorised Colonies where Sewer Line works are in progress**

121	689		Shyam Enclave (Z-Block), Gopal Nagar Extn. Najafgarh	NAJAFGARH	work in progress	85	29.53	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	85
122	690	A	Mitraon Extn. Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	50
123	690	B	Mitraon Extn. Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	50
124	690	C	Mitraon Extn. Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	50
125	690	D	Mitraon Extn. Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	50
126	705		New Roshanpura Extn. 'Y' Block, Paprawat Road, Najafgarh, New Delhi-43	NAJAFGARH	Under Estimate Stage	0	0	Dec-23	Sh. R.P Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)Dr-XV	0	0
127	712		Mahesh Garden ,Main Bahadur Garh Road,Najafgarh, New Delhi-43	NAJAFGARH	work in progress	80	27.84	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	80
128	712	A	Mahesh Garden ,Main Bahadur Garh Road,Najafgarh, New Delhi-43	NAJAFGARH	work in progress	80	27.84	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	80
129	722	A	Baba Hari Dass Nagar, Najafgarh,Bahadurgarh Road, Delhi	NAJAFGARH	work in progress	58	20.18	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	2	60
130	733		Kashmere Enclave, Kishan Chand Enclave, Bosco Colony, Arya Nagar, Gopal Nagar Extn. Najafgarh	NAJAFGARH	work in progress	60	5.38	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	5	65
131	804		Surya Kunj Bahadurgarh Road Najafgarh Delhi-43	NAJAFGARH	work in progress	70	6	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	80
132	828		Chetan Vihar (Gopal Nagar Extn.) Dhansa Road Najafgarh,Delhi	NAJAFGARH	work in progress	11	1	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	4	15
133	849		New Roshanpura Extn.Part-II(Prem Nagar 'G' Block) Najafgarh,Delhi	NAJAFGARH	Under Estimate Stage	0	0	Dec-23	Sh. R.P Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)Dr-XV	0	0
134	895		Haibatpura Extn Near Anaj Mandi Bahadurgarh Road Najafgarh,Delhi	NAJAFGARH	work in progress	46	4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	4	50
135	896		Aradhana Enclave Gopal Nagar Extn.Najafgarh,New Delhi	NAJAFGARH	work in progress	51	4	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	51
136	963		West Gopal Nagar Ph-II Surakh Pur Road Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
137	976		Prem Nagar H Block Old Khaira Road Najafgarh Delhi-43	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
138	980		Nanda Enclave Dhansa Road Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
139	985		East Krishna Vihar A B Block Khaira Road Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
140	1042		Gopal Nagar Ph-2 Z- Block Surkhpur Road Najafgarh, Delhi	NAJAFGARH	Work in progress	54	4.84	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	6	60



S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
--------	---------	------	------------------------	---------	-------------------------	------------------------------------	-------------------------------------	-----------	--------------	-----------------------	--	-------------------------

**Unauthorised Colonies where Sewer Line works are in progress**

141	1053		Gopal Nagar Extn.Ph-I Main Khera Road Delhi-43	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
142	1057		Gopal Nagar 'P' Block & Gopal Ngr. Extn.-(E F G & H Blocks) Main Dhansa Rd	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
143	1081		Sunder Nagar Gopal Nagar Extn.Surakhpur Road Najafgarh Delhi	NAJAFGARH	work in progress	74	6.63	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	6	80
144	1113		Surya Kunj Pt-I Dichiao Road Najafgarh,Delhi	NAJAFGARH	work in progress	70.76	6.34	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	73.76
145	1126		Gopal Nagar Ph-II Shyam Vihar Chouhan Enclave Najafgarh,Delhi	NAJAFGARH	work in progress	20	1.79	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	20	40
146	1127	A	Gopal Nagar B- Block Main Dhansa Road Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
147	1127	B	Gopal Nagar B- Block Main Dhansa Road Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
148	1134		Main Gopal Nagar Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
149	1161		Nanu Ram Park HaibatPura Jharoda Road Najafgarh,Delhi	NAJAFGARH	Work in progress	47	4.21	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	50
150	1191	A	Krishna vihar West Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	2	2
151	1191	B	Krishna vihar West Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	2	2
152	1192		Dalip Vihar, Near Suraj Cinema, Najafgarh, Delhi	NAJAFGARH	Under Estimate Stage	0%	0%	Dec-23	Sh. R.P Singh, Chief Engr (Dr)-III	Sh. Satyender Dabas, EE(C)Dr-XV	0	0
153	1197		Satyam Puram Jharoda Kalan Border Delhi	NAJAFGARH	Work in progress	83	7.48	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	86
154	1235		Gopal Nagar Extn.Ph.II Block A & B,Surakhpur Road, Najafgarh	NAJAFGARH	Work in progress	20	1.79	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	20
155	1273	A	Gopal nagar Extn.Najafgarh,Delhi	NAJAFGARH	Work in progress	30	2.69	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	30
156	1273	B	Gopal nagar Extn.Najafgarh,Delhi	NAJAFGARH	Work in progress	30	2.69	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	30
157	1276	A	Gopal nagar A- Block , Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
158	1276	B	Gopal nagar A- Block , Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
159	1276	C	Gopal nagar A- Block , Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
160	1276	D	Gopal nagar A- Block , Najafgarh,Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
--------	---------	------	------------------------	---------	-------------------------	---------------------------	-------------------------------------	-----------	--------------	-----------------------	--	-------------------------

Unauthorised Colonies where Sewer Line works are in progress

161	1329		Vinoba Enclave A1 Block Najafgarh Main Road Opp.DSIDC SHOP, Delhi	NAJAFGARH	Work yet to be started	72	6.48	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	75
162	1405		Naveen Place Block- C-I, Jharodha Rd., Najafgarh, Delhi	NAJAFGARH	Work in progress	72	6.45	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	75
163	1449		Hari Dass Enclave, Jharoda Kalan, New Delhi-72	NAJAFGARH	Work in progress	65	5.83	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	5	70
164	1459		Baba Haridas Enclave, B-Block, Jharoda Kalan, New Delhi-72.	NAJAFGARH	Work in progress	65	5.83	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	5	70
165	1477		Prem Nagar, Z-Block, Paprawat Road, Najafgarh, Delhi-110043	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
166	1510		Mahesh Garden, No.1,Haibatpura, Bahadurgarh Road, Najafgarh.N.D.	NAJAFGARH	Work in progress	80	7.17	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	80
167	1606		Gopal Nagar, Block AM & N Block Extn. Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
168	1611		Prem Nagar, D-Block Extension	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
169	100-(ELD)		Baba Hari Dass Colony, Jharoda Kalan New Delhi 72	NAJAFGARH	Work in progress	80	7.17	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	5	85
170	137-(ELD)		Jharoda Kalan, Delhi 72	NAJAFGARH	Work in progress	37	3.31	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	3	40
171	5-(LOP)		D- Block, Gopal Nagar Najafgarh New Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0
172	65-(ELD)		Mitroun Uthan Samiti, ICE Factory Road, Village-Mitraoun, New Delhi-43	NAJAFGARH	Work in progress	20	1.79	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	10	30
173	226		Zakir Nagar, H-Block, Okhla	Okhla	Work is in progress	43.59	30	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0.25	43.84
174	236		Abul Fazal Enclave, Block-E to N, New Delhi-25	Okhla	Work is in progress	43.59	36.17	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0.5	44.09
175	391		Abul Fazal Enclave (Main), Kalindikunj Road Okhla, New Delhi	Okhla	Work in progress	31.47	26.12	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	31.47
176	391	A	Abul Fazal Enclave (Main), Kalindikunj Road Okhla, New Delhi	Okhla	Work in progress	31.47	26.12	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	31.47
177	391	B	Abul Fazal Enclave (Main), Kalindikunj Road Okhla, New Delhi	Okhla	Work in progress	31.47	26.12	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	31.47
178	767		Taimoor Nagar Extn.Near Kizrabad Delhi-65	Okhla	Work in progress	33.61	27.89	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0	33.61
179	1014		Zakir Nagar H- Block,Okhla Delhi-25	Okhla	Work in progress	33.78	28.03	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0.25	34.03
180	1069		Abul Fazal Enclave Pt-II Shahin Bagh,Delhi	Okhla	Work in progress	15.33	12.72	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin,EE(C)DR-VI	0.3	15.63

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
181	1069	B	Abul Fazal Enclave Pt-II Shahin Bagh, Delhi	Okhla	Work in progress	15.33	12.72	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	0.3	15.63
182	1182	A	Abul Fazal Enclave Pt-II Block G & H Delhi-25	Okhla	work is in progress	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	0	0
183	1182	B	Abul Fazal Enclave Pt-II Block G & H Delhi-25	Okhla	work is in progress	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	0	0
184	1424		Batla House Okhla, Delhi	Okhla	work in progress	43.95	36.47	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	6.05	50
185	1582		Nai Basti, (Harijan Basti) Okhla	Okhla	Work is yet to be started	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	0	0
186	11-(ELD)		Taimoor Nagar, Mohalla Pilanji, Delhi-65	Okhla	work yet to be started	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	0	0
187	119-(ELD)		Extended Abadi, Taimoor Nagar -I, Near Village Community Centre Taimoor Nagar, New Delhi-25	Okhla	work yet to be started	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	0	0
188	27-(ELD)		Taimoor Nagar, Kapasia Mohalla Delhi-25	Okhla	Work yet to be started	0	0	31.12.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	0	0
189	945	A	Sadh Nagar-II , F- Block New Delhi-45	PALAM	Work in progress	38	6.6	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV	2	40
190	945	B	Sadh Nagar-II , F- Block New Delhi-45	PALAM	Work in progress	41	7.12	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV	4	45
191	945	C	Sadh Nagar-II , F- Block New Delhi-45	PALAM	Work in progress	43	7.46	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV	2	45
192	1346		Sadh Nagar-II F- Block Gali No21 -25 New Delhi-45	PALAM	Work in progress	37	6.42	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV	3	40
193	1562		Sadh Nagar, E-Block, Part-II Palam Colony, New Delhi-110045	PALAM	work in progress	40	6.94	31.03.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C) Dr-XIV	10	50
194	908		Pul Pahladpur M. B.Road N.D-44	Tughlakabad	Sewer line is in progress	65	35	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	10	75
195	1013		Hamdard Colony RZA Block Pul Pehladpur, Delhi-44	Tughlakabad	Sewer line laid	100	100	31.03.2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	0	100
196	1483	A	Village Lal Kuan, Block-D, Chungi No.3 & Block A, B Pul Pehlad Pur,	Tughlakabad	Work is in progress	30	21	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	8	38
197	1604		Pul Pahalad Pur	Tughlakabad	Work is in progress	65	54.26	30.06.23	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. Tausif Saifuddin, EE(C)DR-VI	5	70
198	8	A	Inder Prasth Colony Nathu Pura, Burari, Delhi-84	Burari	work in progress	64.9	18.2	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2	70.9
199	8	B	Inder Prasth Colony Nathu Pura, Burari, Delhi-84	Burari	work in progress	79.47	43	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1	81.1
200	33		Bhagwan Park, Jharoda Majra, Burari, Delhi-84	Burari	work in progress	89%	83%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	5	94



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
--------	---------	------	-------------------------	---------	-------------------------	------------------------------------	-------------------------------------	-----------	--------------	-----------------------	--	-------------------------

Unauthorised Colonies where Sewer Line works are in progress

201	70	A	Hardev Nagar, Jharoda Majra, Burari	Burari	Work in progress	35%	33%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	0	35.31
202	70	B	Hardev Nagar, Jharoda Majra, Burari	Burari	Work in progress	35%	33%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	0	35.31
203	87		Nehru Gali, Bhagat Colony, Burari, Sant Nagar, Delhi-84	Burari	work in progress	0%	0%	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
204	93		Jain Nagar Colony Extn., Karala	Mundka	Work in progress	76.46	51	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2.2	78.66
205	113	A	Chanden Vihar, West Sant Nagar, Burari, Delhi-84	Burari	work in progress	52	43	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	52
206	113	B	Chanden Vihar, West Sant Nagar, Burari, Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
207	122		Indraprastha Colony Part-I, Burari, Delhi-84	Burari	work in progress	70.4	34.4	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1	71.4
208	123		Prahlad Vihar, Gupta Colony, Bawana	Bawana	Work in progress	77.83	39	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	4	83.8
209	151		Himgiri enclave, Burari Road, Delhi-84	Burari	work in progress	16	9	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	16
210	157		Sri Enclave Pansali, Rohini, Delhi-42	Bawana	Work in progress	88.85	45	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1.5	90.35
211	196		Baba Colony B-Block, Burari, Delhi-84	Burari	work in progress	79	70	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	8	87
212	233		Uttranchal Enclave, Burari, Delhi	Burari	work in progress	22	14	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	10	32
213	237		Sant Nagar Block 'A' Burari Road, Delhi	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
214	245		Himgiri Enclave, Mukand Pur (Extn.-II), Burari	Burari	work in progress	32	24	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	11	43
215	254		Prahlad Vihar, Phase-II, Pappu Colony, Block A & B, Bawana, Delhi	Bawana	Work in progress	34.45	12	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	3.5	39.6
216	258		Jain Colony (Nanesh Enclave) Village Barwala, Bawana Road, Dehli-39	Bawana	Work in progress	61.73	31	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2	67
217	271		Tomar Colony (Kamal Pur) Burari, Delhi-84	Burari	work in progress	68	59	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	3	71
218	278		Gautam Colony Ext., Arya Nagar, Safiabab Road, Narela	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	100
219	282		Parvatiya Anchal, C-Block, Sant Nagar, Burari, Delhi-84	Burari	work in progress	85	76	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	85
220	287		Kaushik Enclave, A-Block, Burari Road, Delhi	Burari	work in progress	77	69	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	77

3425

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
221	297		Rama Vihar Colony, Mohmad Pur Majri, Delhi-81	Mundka	Work in progress	71.6	48	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	7	78.6
222	302		Vashisht Enclave, Baba Colony, Burari, Delhi-84	Burari	work in progress	90	82	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	90
223	307		Pradhan Enclave, C&D Block, Mazra Burari, New Delhi-84	Burari	work in progress	3.57	0	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	3	6.57
224	329	A	Ajit Vihar Burari Garhi, Delhi-84	Burari	work in progress	32	23	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	32
225	329	B	Ajit Vihar Burari Garhi, Delhi-84	Burari	work in progress	44	35	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	44
226	329	C	Ajit Vihar Burari Garhi, Delhi-84	Burari	work in progress	24	16	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	24
227	340		Sangam Vihar Wazirabad, Delhi	Timarpur	work in progress	99%	93%	31.03.23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	0.2	99.2
228	371		Gautam Vihar Colony, Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	100
229	388		Jharoda Extn, Pt-1, Majra Burari	Burari	Work in progress	70%	66%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	2	72
230	444		Sant Nagar,B-Block Burari, Delhi-84	Burari	work in progress	51	43	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	3	54
231	448		Amrit Vihar, Burari	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
232	450		Pooth Kala Abadi, Delhi-41 {Also Cover 97 (ELD)}	Bawana	Work in progress	100	70	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	100
233	470		Saroop Vihar (Kadipur) Block A B C D, Near Nathu Pura, Delhi-36	Burari	work in progress	78.34	43	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	78.9
234	471		Jharoda Extn.-II, Part Cross Road, Burari, Delhi-84	Burari	work in progress	7%	0%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	1	8
235	486		Shiv Kunj,Area No.5 B-Block, Sant Nagar Burari	Burari	work in progress	72	63	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	5	77
236	507		Vijay Colony, Salempur Mazara, Burari Extn., Delhi	Burari	work in progress	70.56	0	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2	72.56
237	508		Jharoda Part-3, Surender Colony,Burari, Delhi-84	Burari	work in progress	95%	90%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	1	96
238	530		Mukundpur Extn., Part-1, Delhi-42	Burari	work in progress	43	34	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	12	55
239	568		Jagatpur,Village.Jagatpur (Extended Purani Abadi) Delhi-84	Burari	work in progress	85%	80%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	7	92
240	583		Rajiv Nagar Extn., Dhiraj Vihar	Bawana	Work in progress	82	41	30-6-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar,	0	82

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
241	590		Rajeev Nagar, Begampur, Ph-3, Main Kanjhawala Road, Delhi-41	Bawana	Work in progress	84.32	69.32	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	84.32
242	593		Rajeev Colony Extn., Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	100
243	607		Sanjay Colony, Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	100
244	608		Naveen Vihar, Begampur, Delhi-41	Bawana	Work in progress	58.25	43.25	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	58.25
245	622		Harijan Basti Jharoda, Mazra, Delhi-84	Burari	work in progress	92%	86%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	3	95
246	646		Baba Colony, A-Block, Burari, Delhi-94	Burari	work in progress	91	83	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	91
247	683		West Sant Nagar Colony, A 2 Block, Burari, Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
248	696		Kaushik Enclave (B) Block, Part-II, Burari, Nathupura Road, Delhi-84	Burari	work in progress	74	65	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	74
249	697		Saroop Nagar Extn. (South), Delhi	Badli	Work in progress	58.58	23	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	58.58
250	721		Begumpur Extn. Rajiv Nagar, Delhi-41	Bawana	Work in progress	76.42	61.42	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	76.42
251	725		Kaushik Enclave, Burari Extn. Delhi-84	Burari	work in progress	25	17	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	25
252	726	A	Shiv Vihar, Shahbad-Daulatpur, Bawana, Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
253	726	B	Shiv Vihar, Shahbad-Daulatpur, Bawana, Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
254	743		Rajiv Colony, Harijan Basti, Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	65.5
255	761		Kailash Vihar Pansali Post Parhladpur Bangar Delhi-42	Bawana	Work in progress	91.25	76.25	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	91.25
256	765	A	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
257	765	B	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
258	765	C	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
259	765	D	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
260	771		Milan Vihar Near Jagat Pur Bandh Sant Nagar (Burari) Delhi-84	Burari	work in progress	98%	92%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	0	97.95



S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
--------	---------	------	------------------------	---------	-------------------------	------------------------------------	-------------------------------------	-----------	--------------	-----------------------	--	-------------------------

Unauthorised Colonies where Sewer Line works are in progress

261	772	A	Mukand Pur Vistar Delhi-42	Burari	work in progress	38	29	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	11	49
262	772	B	Mukand Pur Vistar Delhi-42	Burari	work in progress	39	31	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	3	42
263	778		Guru Nanak Dev Colony Bhalswa Dairy Delhi-42	Badli	Work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
264	779		Ishwar Nagar Extn.Sarup Nagar Delhi-42	Badli	Work in progress	63	28	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2	66.1
265	809		Kamal Vihar Kamal Pur Burari Delhi-84	Burari	work in progress	53.8	39	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	12.2	66
266	829	A	Rajni Vihar Begum Pur Extn. Barwala Road Delhi-41	Bawana	Work in progress	75	60	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	75
267	829	B	Rajni Vihar Begum Pur Extn. Barwala Road Delhi-41	Bawana	Work in progress	77	62	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	77
268	843		Harit Vihar Kamalpur Burari Delhi-84	Burari	work in progress	4	2	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	4
269	843	A	Harit Vihar Kamalpur Burari Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	18	18
270	843	B	Harit Vihar Kamalpur Burari Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
271	845		Satya Vihar( Kamal Pur) Burari Delhi-84	Burari	work in progress	75	66	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	75
272	845	A	Satya Vihar( Kamal Pur) Burari Delhi-84	Burari	work in progress	0	0	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
273	876		Krishna Block Tirthankar Nagar Jain colony Karala Delhi-81	Mundka	Work in progress	62.92	47.92	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2	64.92
274	888		Krishan Colony Prahlaad Vihar Rohini, Delhi	Bawana	Work in progress	33.85	18.85	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2	69.5
275	902		Utsav Vihar, Karala, Delhi-81	Mundka	Work in progress	41.73	26.73	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1	42.73
276	904		Saroop Nagar Extn.W X Y Z Block Pt-II East Village Libaspur Delhi-42	Badli	Work in progress	64.87	28	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1	66.25
277	905		Saroop Nagar Block A B C D E F G H I, J G.T.Road Libaspur Delhi-42	Badli	Work in progress	74.31	38	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1	76.65
278	923		Sher Singh Enclave Karala Delhi-81	Mundka	Work in progress	78.22	63.22	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1.5	79.72
279	928		West kamal Vihar Near Kamal Pur Burari Delhi-84	Burari	work in progress	70	61	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	70
280	961		Rajiv Nagar Begum Pur Ph-II Delhi-41	Bawana	Work in progress	88.65	73.65	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1.5	90.15

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
--------	---------	------	------------------------	---------	-------------------------	------------------------------------	-------------------------------------	-----------	--------------	-----------------------	--	-------------------------

Unauthorised Colonies where Sewer Line works are in progress

281	977		Deepansu Colony Sant Nagar Burari, Delhi	Burari	Work in progress	98%	92%	Apr-23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	0	98
282	987		Sant Nagar Block A1 Extn. Burari Road Delhi-84	Burari	work in progress	14	9	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	14
283	1049		Begampur Extn. (Begam Vihar Block A B C D E) Delhi-41	Bawana	Work in progress	54.32	39.32	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1.5	55.82
284	1049	A	Begampur Extn. (Begam Vihar Block A B C D E) Delhi-41	Bawana	Work in progress	50.65	35.65	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1.5	52.15
285	1049	B	Begampur Extn. (Begam Vihar Block A B C D E) Delhi-41	Bawana	Work in progress	53.5	38.5	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1.5	55
286	1064		Trithankar Nagar Jain. Colony Karala Delhi-81	Mundka	Work in progress	90.3	75.3	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2.5	92.8
287	1071	A	Deep Vihar Pansali, Pooth Kalan Perladpur Delhi-42	Bawana	Work in progress	49.13	34.13	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1.5	55
288	1071	B	Deep Vihar Pansali, Pooth Kalan Perladpur Delhi-42	Bawana	Work in progress	49.13	34.13	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1.5	54.65
289	1101	B	Jagat Pur More, Burari, Delhi-84	Burari	work in progress	85%	80%	20.04.23	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR.X	12	97
290	1116		Prahlad Vihar Near-Sect-25 Rohini, Delhi	Bawana	Work in progress	39.71	24.71	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	4	44.3
291	1154		Parsuram Enclave Salupur Majra Burari Delhi-84	Burari	work in progress	33.33	0	30-06-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2	35.33
292	1304		Shahbad Extn Shahbad, Delhi	Bawana	Work in progress	39.58	24.58	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1.5	43
293	1307	A	Rajiv nagar Extn. Begumpur Delhi-41	Bawana	Work in progress	72.65	57.65	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2.5	75.15
294	1307	B	Rajiv nagar Extn. Begumpur Delhi-41	Bawana	Work in progress	70.35	55.35	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2.5	72.85
295	1307	C	Rajiv nagar Extn. Begumpur Delhi-41	Bawana	Work in progress	72.35	57.35	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2.5	74.85
296	1308		Begam Pur Extn. Delhi-41	Bawana	Work in progress	58	43	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	58
297	1318		Sukhviri Nagar Karala Delhi-81	Mundka	Work in progress	46.4	31.4	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	3	49.4
298	1348		Gurunanak Nagar Bhalswa Dairy, Delhi	Badli	Work in progress	82.22	46	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2	85.2
299	1368		Inderprasth Cly Pt-I Extn. Burari, Delhi-	Burari	work in progress	70.4	34	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	71.68
300	1404		Swaroop Nagar, South Part-II, G.T. Karnal Rd & Burari Rd., N. Delhi	Badli	Work in progress	65.49	30	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	58.6

3429

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Time line	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
301	1495		Gautam Vihar Colony, Narela, Delhi-40	Narela	Work Completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	100
302	125-(ELD)		Extended Abadi Of Barwala Delhi 39	Bawana	commisioned	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	100
303	133-(ELD)		Lal Dora Of Village Singhu Delhi 40	Narela	Work Completed	100	61	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	100
304	134-(ELD)		Village Singhu Extn. Delhi 40	Narela	work in progress	91.7	53	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	2	94.36
305	138-(ELD)		Village Begumpur Delhi 86	Bawana	Work in progress	88.26	73	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	88.26
306	144-(ELD)		LOP of Jain Nagar Karala Delhi 81	Mundka	Work in progress	89.1	74.1	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	3	92.1
307	49-(LOP)		W,X,Y,Z - Block Extn. Swaroop Nagar Delhi 42	Badli	Work in progress	53.8	18	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	1	56.1
308	62-(LOP)		State Bank Coop Housing Society, Nanak PIAO Factory Owner Association	Model Town	Land under dispute	0	0	31-12-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
309	64-(LOP)		Swaroop Nagar, Part-II, East G.T.Road to Buaradi Road, Delhi-42	Badli	Work in progress	58.5	23	30-09-2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	60
310	89-(ELD)		Prahlad pur (Banger) Extn. Delhi 42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
311	9-(ELD)		Extended Abadi of Village, Pehlad Pur Bangar Lal Dora, Delhi-42	Bawana	Work in progress	0	0	30/06/2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
312	97-(ELD)		Pooth Kalan Extn. Pooth Kalan Delhi 86	Bawana	work completed	100	90	31.03.2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	100
313	189		Anand Vihar, near Nangli Sakrawati, Najafgarh	Matiala	work in progress	43	35	July 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	44
314	652		Rana Ji Enclave, Najafgarh, New Delhi	Matiala	work in progress	55	45	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	5	60
315	678		Nangli Vihar Extn. Part-I, Najafgarh, Delhi-43	Matiala	work in progress	21	17	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	21
316	757		Nangli Vihar Ext. RZ-44, Murti Bhawan, Najafgarh, New Delhi-43	Matiala	work in progress	21	17	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	21
317	816		Arjun park Colony Near Nangli Dairy Najafgarh Road, New Delhi	Matiala	work in progress	23	19	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	25
318	920		Nangli Vihar Colony Near Nangli Dairy Najafgarh New Delhi-43	Matiala	work in progress	100	90	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	100
319	1268		Niranjan Park Najafgarh Road, Nangli Dairy	Matiala	Work completed. May be shifted to category of sewer line laid	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	100
320	1331		Golden Enclave B Block Nangil Sakrawati, Delhi	Matiala	work in progress	88	72	Oct 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	90



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
321	1373		Ranaji Enclave Near Sai Mandir Najafgarh, Delhi	Matiala	work in progress	91	74	August 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	92
322	246		Prem Vihar Colony, Nangli Dairy, Najafgarh, New Delhi	Matiala	work in progress	97	80	April 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	97
323	882		Arjun Park Najafgarh Road, New Delhi	Matiala	work in progress	23	19	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	24
324	1072	A	Gemini Park, Nangli Sakrawati More, Najafgarh, Delhi-43	Matiala	work in progress	97	80	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	97
325	1072	B	Gemini Park, Nangli Sakrawati More, Najafgarh, Delhi-43	Matiala	work in progress	99	81	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	99
326	1333		Ranaji Enclave Najafgarh, Nangli, Sakravati, Delhi	Matiala	work in progress	55	45	Oct 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	10	65
327	398		Jai Vihar Phase-II, Dichau Village, Najafgarh, Delhi-49	NAJAFGARH	Work in progress	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	4	4
328	1548		Sai Dham, Nangli Sakrawati, Najafgarh New Delhi - 43	NAJAFGARH	work in progress	0	0	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
329	256		Ranhaul Vihar, Nangloi, New Dehli-41	Vikaspuri	work in progress	15	13	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	17
330	426		Prashant Enclave near Baprola Village, Nangloi, Najafgarh Road, Delhi-43	Vikaspuri	work in progress	85	70	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	85
331	482		Satyam Vihar Ph-II, Near Baprola Village, Nangloi, Najafgarh Road, Delhi-43	Vikaspuri	work in progress	74	60	Nov 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	74
332	120-(ELD)		Gram Baprola Najafgarh New Delhi 43	Vikaspuri	work in progress	0	0	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
333	4		Kotla Vihar Ph-II, Tilangpur	Vikaspuri	work in progress	94	76	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	94
334	512		Baprola Extn., Baprola Village, Delhi-43	Vikaspuri	work in progress	66	54	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	67
335	527		Kotla Vihar Ph-II, (Vidyapati Nagar), Nangloi, Delhi	Vikaspuri	work in progress	94	77	Nov 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	94
336	559		Baprola Vihar, Nangloi, Delhi	Vikaspuri	work in progress	82	67	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	82
337	586		Jai Vihar, Nangloi Road, Najafgarh, new Delhi	Vikaspuri	work in progress	45	37	Nov 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	46
338	635		Brahm Puri Colony, Ph-1, Ranhaoula Extn., Nangloi, Najafgarh, Road	Vikaspuri	work in progress	0	0	October 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
339	763		Chanchal Park Part I & II Nangloi Delhi-41	Vikaspuri	work in progress	65	53	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	67
340	1005		Kotla Vihar Ph-I Nangloi Najafgarh Road Delhi-43	Vikaspuri	Work completed may be shifted to category of sewer line laid	100	90	Comple ted	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	100

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
--------	---------	------	------------------------	---------	-------------------------	------------------------------------	-------------------------------------	-----------	--------------	-----------------------	--	-------------------------

Unauthorised Colonies where Sewer Line works are in progress

341	1018		Jai Vihar Extn.Baprola Village,Delhi	Vikaspuri	work in progress	6	5	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	7
342	1023		Ghasipura Extn.Colony Nangli Dairy Najafgarh,Delhi	Vikaspuri	Work completed may be shifted to category of sewer line laid	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	100
343	1055		Nangli Vihar Extn.Bapraula,Delhi	Vikaspuri	work in progress	45	37	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	5	50
344	1059		Akash vihar Ranholla Nangloi Najafgarh Road Delhi-41	Vikaspuri	Work completed may be shifted to category of sewer line laid	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	100
345	1065		Harphool Vihar Bapraula Nangloi Delhi-43	Vikaspuri	work in progress	10	8	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	12
346	1365		Brahm Puri Cly Nangloi Najafgarh Rd.Safipur Ranhola, Delhi	Vikaspuri	Work completed may be shifted to category of sewer line laid	100	90	Completed	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	100
347	1447		Nathan Vihar, Village Ranhola, New Delhi-41	Vikaspuri	work in progress	79	64	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	80
348	1452		Meera Enclave, Ranhola Village, New Delhi-41	Vikaspuri	work in progress	20	16	May 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	20
349	1452	A	Meera Enclave, Ranhola Village, New Delhi-41	Vikaspuri	work in progress	20	16	May 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	20
350	1455		Akash Vihar, Baprola, Chanchal Park, Bakkarwala More, New Delhi-43	Vikaspuri	work in progress	64	53	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	65
351	1463		Rana Ji Enclave, Block-1A, Main Najafgarh Road,Najafgarh, Delhi-43	Vikaspuri	work in progress	76	62	Oct 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	4	80
352	1496		Chanchal Park, Main Nangloi, Najafgarh Road, Delhi	Vikaspuri	work in progress	65	53	Sep 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	67
353	1521		Harphool Vihar, Jai Vihar Ph-IIIrd A, near Baprola Vill., Nangloi, New Delhi-43	Vikaspuri	work in progress	10	8	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	12
354	1522		Harphool Vihar, Jai Vihar, Ph-III B, Baprola, Nangloi, New Delhi-43	Vikaspuri	work in progress	33	27	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	35
355	1531		Ganga Ram Park, Village Ranhola, Nangloi , New Delhi-41	Vikaspuri	work in progress	66	54	August 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	67
356	1533		Laxmi Park Ranhola Extn. Ph-I, Nangloi, Delhi-41	Vikaspuri	work will start soon	0	0	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
357	1533	A	Laxmi Park Ranhola Extn. Ph-I, Nangloi, Delhi-41	Vikaspuri	work will start soon	0	0	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
358	1098		Pardhan Enclave Baprola Vihar Hastals,Delhi	Vikaspuri	work in progress	68	56	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	69
359	1249		Bakkarwala Village New Delhi-51	Mudka	work will start soon	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
360	1533	B	Laxmi Park Ranhola Extn. Ph-I, Nangloi, Delhi-41	Vikaspuri	work in progress	0	0	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0

3432

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
361	366		Suraksha Vihar, Vikas Nagar, Uttam Nagar, New Delhi-59	Vikaspuri	work in progress	73	71.46	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	73
362	481		Vikas Vihar, Vikas Nagar, Uttam Nagar, New Delhi-59	Vikaspuri	work in progress	83	81	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	84
363	660	A	Sainik Enclave,Vikas Nagar, Uttam Nagar, Hastal, New Delhi-59	Vikaspuri	work in progress	54	53	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	54
364	770		Shiva Encalve Vikas Nagar Hastal Uttam Nagar New Delhi-59	Vikaspuri	work in progress	93	91	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	93
365	927		Niyadhar Enclave Vikas Nagar Hastal,Delhi	Vikaspuri	work in progress	70	68	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	70
366	1401		Sai Enclave G-2,G-3, Mohan Garden,Delhi-59	Vikaspuri	work in progress	48	47	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	48
367	286		Yadav Enclave, Vikas Nagar, Ext, Hastal, New Delhi	Vikaspuri	work in progress	54	52	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	54
368	342		Vikas Nagar, Extn.(Pocket P) Gurudwara Road, Hastal Uttam Nagar, New Delhi	Vikaspuri	work in progress	72	70	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	72
369	498		Deep Enclave, Vikas Nagar Hastal, Uttam Nagar, New Delhi-59	Vikaspuri	work in progress	30	29	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	30
370	539		Press Enclave, Vikas Nagar,New Delhi-59	Vikaspuri	work in progress	61	60	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	61
371	554		Vikas Nagar, A-Block Extn., Hastal,Delhi	Vikaspuri	work in progress	90	88	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	90
372	684		Vikas Enclave, Vikas Nagar Phase-III-B, Uttam Nagar, Delhi-59	Vikaspuri	work in progress	46	45	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	48
373	1572		Sainik Enclave	Vikaspuri	work will start soo	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
374	913		Vikas Nagar Extn.B & C Block Baba Sayed Marg Hastal Village ,Delhi	Vikaspuri	work in progress	59	58	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	59
375	1001		Ranhola Road Vikas Nagar,R-Block Ph-II ,Hastal Village, Delhi-59	Vikaspuri	work in progress	92	90	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	92
376	1003		Shiv Vihar West Ranhola Road Vikas Nagar Delhi-59	Vikaspuri	work will start soo	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
377	1020		Gupta Enclave Ranhola road Vikas Nagar New Delhi-59	Vikaspuri	work in progress	50	49	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	50
378	1080		Sai Enclave G-III, Pt-III Mohan Garden Delhi-59	Vikaspuri	work will start soon	0	0	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
379	1103	A	Vikas Kunj Sainik Vihar Mohan garden,Delhi	Vikaspuri	work will be started soon	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
380	1103	B	Vikas Kunj Sainik Vihar Mohan garden,Delhi	Vikaspuri	work will be started soon	0	0	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
381	1164		Tyagi Enclave Mohan garden Delhi-59	Vikaspuri	work in progress	71	69	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	71
382	1165		Panchsheel Enclave Vikas Nagar,Hastsal, Uttam Nagar, Delhi	Vikaspuri	work in progress	54	53	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	56
383	1169		Ganga Vihar G-3 Sai Enclave, Mohan Garden Delhi-59	Vikaspuri	work in progress	87	85	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	87
384	1212		Vikas Nagar Ph.II Ph-III Extn.Uttam Nagar ,Delhi	Vikaspuri	work in progress	75	73	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	75
385	1212	A	Vikas Nagar Ph.II Ph-III Extn.Uttam Nagar ,Delhi	Vikaspuri	work in progress	42	41	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	42
386	1212	B	Vikas Nagar Ph.II Ph-III Extn.Uttam Nagar ,Delhi	Vikaspuri	work in progress	64	63	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	65
387	1215		Vikas Nagar Hastsal Village S-Block , Uttam Nagar	Vikaspuri	work in progress	82	80	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	82
388	1224		Sai Enclave G-I,G-2 Block Mohan Garden Uttam nagar	Vikaspuri	work in progress	57	56	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	58
389	1226		Shiv Enclave F& G Block Green Avenue Bhism Enclave Shiv Vihar Delhi-59	Vikaspuri	work in progress	67	65	June 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	68
390	1234		Vikas Nagar. Marbal Block Raj Hans vihar, Vikas Vihar, Uttam Nagar	Vikaspuri	work in progress	64	63	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	64
391	1234	A	Vikas Nagar. Marbal Block Raj Hans vihar, Vikas Vihar, Uttam Nagar	Vikaspuri	work in progress	61	79	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	61
392	1234	B	Vikas Nagar. Marbal Block Raj Hans vihar, Vikas Vihar, Uttam Nagar	Vikaspuri	work in progress	83	80	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	83
393	1363		Hastsal Extn.Vikas Nagar Uttam Nagar Delhi-59	Vikaspuri	work will start soon	0%	0%	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
394	1364		Vikas Nagar,R- Block & R Extn, Hastsal, Delhi-59	Vikaspuri	work in progress	77	75	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	77
395	1364	A	Vikas Nagar,R- Block & R Extn, Hastsal, Delhi-59	Vikaspuri	work will start soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
396	1366		Vikas Kunj Extn.Uttam Nagar Delhi-59	Vikaspuri	work will start soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	0
397	1367		Sai Enclave Mohan Garden , Delhi	Vikaspuri	work in progress	63	62	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	64
398	1448		Vikas Nagar, Ph-IV, Deep Vihar, Hastsal, Village Uttam Nagar, N.D.	Vikaspuri	work in progress	39	38	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	39
399	1475		Shiv Vihar(Near Vikas Nagar), New Delhi-59.	Vikaspuri	work in progress	71	69	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	71
400	1530		Vikas Vihar(West) Vikas Nagar, Hastsal, New Delhi-59	Vikaspuri	work in progress	31	30	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	32

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
401	146-(ELD)		Rural Village Malikpur Lal Dora Extension Extended Area New Delhi 73	NAJAFGARH	work will start soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	80	80
402	1524		Extended Abadi, Dhansa Gaon,(Gopal Nagar), New Delhi-73	NAJAFGARH	work in progress	25	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	65	90
403	385		Krishan Vihar, (Pooth Kala)	Bawana	Work in progress	87	60	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	1	88
404	1294		Village.,Pooth Kalan Extn,Abadi, Delhi	Bawana	Work in progress	67	46	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	67
405	102-(ELD)		Extended Abadi Village Pooth Kalan Delhi 86	Bawana	work in progress	25	17	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	25
406	27		Mange Ram Park,Pooth Kalan, Sector-23, Rohini	Rithala	Work in progress	80	55	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	82
407	347		Vijay Vihar Ph-I, near Rithala	Rithala	Work in progress	79	54	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	79
408	372		Vijay Vihar Ph-II	Rithala	Work in progress	69	47	30-06-2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	2	71
409	872		Mange Ram park Extn.Pooth Kalan Rohini,Sector-23, Delhi-41	Rithala	Completed	100	69	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	100
410	889		Budh Vihar Ph-II Extn.Delhi-41	Rithala	Competed	100	55	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	0	100
411	1580		Krishna Park Extnesion, D-Block, Deoli Village	Ambedkar Nagar	The work has been rescind recently. May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
412	42		Khanpur Extended Abadi, F-Block, Khanpur,New Delhi	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
413	621	B	Jawahar Park,Khanpur, Deoli Road, A, B, C, D & E Block, New Delhi	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
414	681		Duggal Colony, Khanpur Extn. Part-II, New Delhi-62	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
415	914		Duggal Housing Complex School Road Khanpur New Delhi-62	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
416	1186		Raju park C- Block Devli Vill Delhi-62	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
417	1231		Krishna park, Khanpur, Devli Road	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
418	1232	B	Krishna Park Extn.Block D Devli road Delhi-62	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
419	877		Tigri Extn.Ph-II New Delhi-62	Devli	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
420	999	A	Tigri Extn Ambedkar Nagar Sect-I New Delhi-62	Devli	The work has been rescind recently. The colony is being shifted to the list of estimate stage.	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
421	621	A	Jawahar Park,Khanpur, Deoli Road, A, B, C, D & E Block, New Delhi	Ambedkar Nagar	The work has been rescind recently.May be shifted to category of sewer line to be laid	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
422	2		Prem Nagar-II, J- Block, Kirari Suleman Nagar, Nangloi	Kirari	work in progress	74	33	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma, EE(PR)SR-I	0	74
423	13		Prem Nagar-II,N-O, Block, Kirari, Nangloi, Delhi	Kirari	work in progress	58	25	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	9	67
424	26		Prem Nagar-II, Kirari Suleman Nagar, Nangloi, Delhi-41	Kirari	work in progress	78	34	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	78
425	68		Niti Vihar, Lal Mandir, Mubarakpur Road, Near Kirari Suleman Village.	KIRARI	work in progress	96	42	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	96
426	97		Prem Nagar-II, K-Block, Nangloi	KIRARI	work in progress	91	40	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	91
427	101		Narayan Vihar, Z-Extn. Block, Prem Nagar-II, Nangloi	KIRARI	work in progress	61	27	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	11	72
428	104		Agar Nagar, Prem Nagar-3, Nangloi	KIRARI	work in progress	98	43	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	98
429	131		Shiv Vihar, PremNagar-II, U-II, Kirari, Nangloi, Delhi-41	KIRARI	work in progress	64	28	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	31	95
430	145		Pratap Vihar Part-I, Nangloi, Delhi-41	KIRARI	work in progress	76	33	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	76
431	164		Janki Vihar, W-Block, Prem Nagar-II, Delhi-41	KIRARI	work in progress	80	35	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	80
432	166		West Cabin Block (near Railway Station), Prem Nagar, Nangloi, Delhi-41	KIRARI	work in progress	94	41	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	94
433	296		Prem Nagar-3, K-1, Block, Kirari Nangloi, New Delhi	KIRARI	work in progress	88	38.63	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	88
434	318		Prem Nagar-1, H- Block, (Kirari) Nangloi, Delhi-41	KIRARI	work in progress	76	33.37	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	76
435	334		Mithila Vihar, Prem Nagar-2, Mubarakpur Road, Delhi	KIRARI	work in progress	88	38.63	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	88
436	699		Gaurav Nagar, Anand Nagar, Mubarakpur Rd, Prem Ngr.-II, Nangloi, Delhi-41	KIRARI	work in progress	95	41.71	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	95
437	11		Prem Nagar-II,L.M.P.Q. Block, Kirari,Suleman Nagar, Nangloi, New Delhi	Kirari	work in progress	60	27	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	60
438	12		Prem Nagar-II, Kirari Suleman Nagar, Nangloi	Kirari	work in progress	39	17.12	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	39
439	32		Aman Vihar, Kirari, Suleman Nagar	Kirari	work in progress	87	38	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	87
440	39		Prem Nagar-II, O-Block, Part-II, Nangloi	Kirari	work in progress	44	19	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	44



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
441	52		Ram Nagar, Prem Nagar-III, Kirari Suleman Nagar	Kirari	work in progress	69	30	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	69
442	73		Aman Vihar, Kirari, Suleman Nagar	KIRARI	work in progress	73	32	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	73
443	88		Pratap Vihar, Part-III, Kirari Suleman Nagar, Nangloi	KIRARI	work in progress	50	22	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	22	72
444	119		Karan Vihar Part-5, Kirari Extn., Nangloi, Delhi-41	KIRARI	work in progress	31	13.61	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	32	63
445	125		Gauri Shankar Enclave-II, Prem Nagar-III, Delhi-41	KIRARI	work in progress	34	14.93	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	34
446	133		Gauri Shankar Enclave-I, A-Block, Prem Nagar-III, Delhi-41	KIRARI	work in progress	46	20	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	46
447	198	A	Harsukh Block, Prem Nagar-I, Kirari Road, Nangloi	KIRARI	work in progress	85	37.32	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	85
448	198	B	Harsukh Block, Prem Nagar-I, Kirari Road, Nangloi	KIRARI	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
449	205		Kailash Vihar near Aman Vihar, Nangloi, Delhi-41	KIRARI	work in progress	78	34.24	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	78
450	220		Vidyapati Nagar, Mubarakpur, Delhi-81	KIRARI	work in progress	69	30.29	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	69
451	238		Aman Vihar, H-Block, Kirari Extn. Nangloi, New Delhi	KIRARI	work in progress	84	36.88	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	84
452	280		Baljeet Vihar, Nithari Extn., Nangloi, New Dehli-41	KIRARI	work in progress	69	30.29	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	69
453	299	B	Rattan Vihar, Kirari, Sultan Puri Road, Nangloi, Delhi-41/ INDRA JHEEL (RATTAN VIHAR PART-1)	KIRARI	work in progress	83	36.44	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	83
454	328		Prem Nagar Ext. Near Kirari, Nangloi	KIRARI	work in progress	41	18	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	41
455	377		Khubram Park, Ph-II (Station Block), Prem Nagar-1, Nangloi	KIRARI	work in progress	71	31.17	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	71
456	396		Laxmi Vihar Extn. Prem Nagar-3, Kirari, Delhi-41	KIRARI	work in progress	69	30.29	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	69
457	446		Khub Ram Park, Prem Nagar near Nangloi Railway Station, Delhi-41	KIRARI	work in progress	67	29.41	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	67
458	449		Prem Nagar-I Station Block, Nangloi	KIRARI	work in progress	74	32.49	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	74
459	455		Prem Nagar-I Block A,B,C Kirari Road, Nangloi	KIRARI	work in progress	71	31.17	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	71
460	475		Kirari Extn. Part-II, Kirari Bawana, Delhi-41	KIRARI	work in progress	54	23.71	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	54

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
461	485		Prem Nagar-I, F&G Block Kirari Road, Nangloi, Delhi-41	KIRARI	work in progress	67	29.41	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	67
462	493		Prem Nagar-II, Z-Block Kirari Suleman Nagar, Nangloi, New Delhi	KIRARI	work in progress	67	29.41	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	67
463	514		Prem Nagar-II, R.S.T. Block, Nangloi, Delhi-43	KIRARI	work in progress	71	31.7	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	71
464	580		Kirari Extn.,(Karan Vihar) Near Village, Kirari, Delhi-40	KIRARI	work in progress	63	27.76	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	63
465	625		Amar Enclave, Prem Nagar-3, Kirari Nangloi, New Delhi	KIRARI	work in progress	71	31.17	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	71
466	671		Tripathi Enclave Prem Nagar nangloi-II	KIRARI	work in progress	83	36.44	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	83
467	801		Pratap Vihar Part-3 Nangloi Delhi-41	KIRARI	work in progress	86	37.76	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	86
468	822		Agar Nagar F- Block Prem Nagar -III Delhi-41	KIRARI	work in progress	86	37.76	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	86
469	19		Hari Enclave, Part-II, Kirari Suleman Nagar	Kirari	work in progress	38	16.68	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	38
470	48		Chandan Vihar, Prem Nagar Part-III, Delhi-41	Kirari	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
471	51		New Yadav Enclave, Prem Nagar Part-III, Nangloi, Delhi-41	Kirari	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
472	58		Inder Enclave Ph-II, Mubarak Pur Road, Nangloi, Delhi-41	Kirari	Work in progress	63	28	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	63
473	66		Prem Nagar-I, D& F Block, Kirari Suleman Nagar, Delhi-41	KIRARI	work in progress	15	6.59	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	15
474	79		Pratap Vihar, Part-II, Kirari Suleman Nagar, New Delhi-41	KIRARI	work in progress	69	30	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	69
475	171		Dharam Enclave, U-I, Prem Nagar-II, Kirari, Nangloi, Delhi-41	KIRARI	work in progress	35	15.35	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	35
476	179		Shankar Vihar, UA, Prem Nagar-II, Kirari, Nangloi	KIRARI	work in progress	8	3.51	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	46	54
477	221		Inder Enclave-II, F-Block, Mubarakpur- Delhi-81	KIRARI	work in progress	16	7.02	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	16
478	222		Raghuvir Vihar, Prem Nagar-III, Nangloi	KIRARI	work in progress	26	11.41	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	26
479	283		Ramesh Enclave, Kirari Extn., Bawana, New Delhi-41	KIRARI	work in progress	56	24.59	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	56
480	299	A	Rattan Vihar, Kirari, Sultan Puri Road, Nangloi, Delhi-41	KIRARI	work in progress	43	18.88	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	40	83

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
481	311		Astha Vihar, Prem Nagar-3, Kanjhawla, New Delhi	KIRARI	work in progress	60	26.34	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	60
482	313		Prem Vihar, Z-Block Prem Nagar, 2 Nangloi	KIRARI	work in progress	56	24.59	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	56
483	331		Vinay Enclave & Narayan Enclave, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	28	28
484	365		Roop Vihar Village (Block ABC), Mubarakpur Dabas, Delhi-87	KIRARI	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
485	521		Yadav Nagar, Prem Nagra-2, Near Sani Bazar, Delhi-41	KIRARI	work will be started soon	0	0	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
486	753		Prem Nagar-I F-G Extn. Block, Kirari Road Nangloi Delhi-41	KIRARI	work in progress	45	19.76	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	45
487	1395		Meer vihar Mubarakpur Dabas Rd. Madanpur Dabas Delhi-81	Mundka	work in progress	74	32.48	30.09.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	2	76
488	17		Balbair Nagar, Kirari Suleman Nagar, Nangloi, Delhi-41	Kirari	work in progress	39	17.12	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	39
489	18		Avadh Vihar, V-Block, Prem Nagar-II, Delhi-41	Kirari	work in progress	12	5.27	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	8	20
490	57		Hari Enclave -I, Kirari Suleman Nagar, Delhi-41	Kirari	work in progress	63	28	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	63
491	67		Satya Enclave Prem Nagar-II Delhi -41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
492	81		Bharat Vihar, Prem Nagar Ph-II, Nangloi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
493	127		Sharda vatsa Enclave Prem Nagar-III	KIRARI	work in progress	40	17.56	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	40
494	167		Laxmi Vihar Mundka Road Prem Nagar-III	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
495	168		Pandey enclave Prem Nagar-III, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
496	169		Inder Enclave, Ph-I, Mubarakpur Road, Nangloi	KIRARI	work in progress	38	16.68	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	3	41
497	181		Karan Vihar Part-III, Kirari, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
498	231		Agar Enclave-I, Prem Nagar-III, Mubarak Pur road, Nangloi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
499	261		Vikas Vihar, Sec.-22, Rohini, Delhi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
500	262		Karan Vihar, Part-IV, Kirari Delhi-86	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
501	298		Brij Vihar Agra Nagar, Prem Nagar-3, New Delhi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
502	300		Sheesh Mahal Enclave, Prem Nagar-3, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
503	301		Chandan Park, Prem Nagar-3, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
504	333		Adarsh Laxmi Vihar, Prem Nagar-3, Kirari, Delhi 86.	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
505	423		Vikash Enclave, A-Block, Agar Nagar, Prem Nagar	KIRARI	work in progress	44	19.32	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	9	53
506	497		Prem Nagar-3,Part-II, Shani Bazar Road, Kirari Suleman Nagar, Nangloi, Delhi	KIRARI	work in progress	60	26.34	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	60
507	510		Kishan Vihar, Roop Vihar, Delhi-43	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
508	616		Agar Nagar, Prem Nagar-3, Nangloi, Delhi-41	KIRARI	work in progress	28	12.29	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	28
509	620		Agar Nagar, D-Block, Prem Nagar-3, Nangloi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
510	626		Vikash Enclave, Agra Nagar, B-Block, Nangloi, Prem Nagar-3	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
511	667		Prem Nagar-II,ABCD Block, Nangloi, Delhi-41	KIRARI	work in progress	73	32.05	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	3	76
512	672		Gourav Nagar-2 (Prem Nagar) -3, Sultan Puri, Kanjhawala, Delhi-41	KIRARI	work in progress	9	3.95	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	9
513	692		Gouri Shankar Enclave, Prem Nagar-III, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
514	704		Adarsh Enclave (Y-Block) Prem Nagar-II, Kirari, Nangloi, Delhi-41	KIRARI	work in progress	66	28.98	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	66
515	723		Dhruv Enclave, Rohini, Sec-22, Nithari,New Delhi	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
516	741		Laxmi Nagar, Prem Nagar-III D1-Block, Kanjhawala, Delhi-41	KIRARI	work will be started soon	0	0	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
517	1420		Baljeet Vihar Extn.D- 1 Nithari, Nangloi, Delhi	KIRARI	work in progress	74	32.49	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	74
518	183		Guru Yogi Raj Puran Jain & Aggarwal Colony, Ranikhera	Mundka	work in progress	0.24	0.2	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	14.76	15
519	439		Bhagya Vihar, Jain Colony Rani Khera, Delhi-81	Mundka	work in progress	0.42	0.38	31.12.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	41.58	42
520	74		Inder Enclave Ph-II Nangloi, Mubarakpur Road, Delhi-41	KIRARI	work in progress	21	9.22	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	7	28

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
521	90		Kirari Extn., R-Block, Karan Vihar Part-6	KIRARI	work will be started soon	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
522	148		Balbir Vihar, Kirari Suleman Nagar, Delhi-41	KIRARI	work in progress	5	2.2	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	17	22
523	202		Hind Vihar, Prem Nagar-III	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
524	235		Janta Enclave, G-Block, Prem Nagar-III, New Delhi	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
525	702		Singh Adarsh Enclave, Prem Nagar-III, Delhi-41	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
526	799		Surat Vihar Block A B C Mubarakpur Dabas Delhi-81	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
527	838		Parvesh Nagar Mubarakpur Dabas Delhi-81	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
528	1271		Sharma Enclave Mubarak Pur Extn. Delhi-81	KIRARI	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
529	478		Guru Yogiraj Puram Rani, Khera Extn., Rani Khera, Delhi-81	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	28	28
530	1077		Bhagya Vihar Ph-II, Nangloi Delhi-41	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
531	1255		Lui Brail Vihar Rani Khera Delhi	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
532	1430		Bhagya Vihar, Jain Colony Rani Khera, Delhi-81	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
533	36-(ELD)		Rani Khera Village, Delhi-81	Mundka	work will be started soon	0%	0%	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
534	41-(ELD)		Village Madan Pur Dabas Extended Abadi, Delhi-81	Mundka	work will be started soon	0	0	Dec, 23	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
535	23		Rajendra Park Extension Nangloi, Delhi-41	Mundka	work in progress	10	8	31.05.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	10
536	99		Yadav Park Block-C, Rohtak Road, Nangloi, Delhi-41	Mundka	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
537	361		Nangloi Extn., D-Block West (2-D), Delhi-41	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
538	1378		Kunwer Singh nagar Laxmi Park Najafgarh, Nangloi, Delhi	Mundka	work completed	100	91	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
539	23		Rajendra Park Extension Nangloi, Delhi-41	Mundka	work in progress	10	8	31.05.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	10
540	80		Yadav Park (A & B Block) Rohtak Road, Nangloi	Mundka	work in progress	4	4	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	1	5



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
541	94		Swaran Park Extn.-I, Mundka, Delhi-41	Mundka	work in progress	95	86	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	4	99
542	132		Amar colony C&N Block Mundka	Mundka	work in progress	97	88	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	97
543	201		Swarn Park Extn.-II, Mundka, Delhi-41	MUNDKA	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
544	361		Nangloi Extn., D-Block West (2-D), Delhi-41	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
545	392		Amar Colony, A-Block, Rohtak Road, Nangloi, Delhi	mundka	work completed	100	91	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
546	404		Swarn Park & Swarn Park Extn., Part 1&2	Mundka	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
547	520		Amar Colony Ph-II, Mundka Nangloi, Delhi-41	Mundka	work in progress	90	81	30.04.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	90
548	623	A	Kunwar Singh Nagar, Najafgarh Road, Nangloi	MUNDKA	work in progress	98	89	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	98
549	623	B	Kunwar Singh Nagar, Najafgarh Road, Nangloi	MUNDKA	work in progress	98	89	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	98
550	668		Amar Colony, ABC Block, Mundka, Nangloi, Delhi-41	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
551	751		I.G.Colony,Kunwar Singh Nagar-II Ranholla Delhi-41	Mundka	work will be started soon	0	0	30.06.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
552	915		Amar Colony-(C D E & K Block) Rohtak Road	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
553	936		Arvind Enclave Nangloi Delhi-41	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
554	1378		Kunwer Singh nagar Laxmi Park Najafgarh, Nangloi, Delhi	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
555	1380		Amar Colony Ph II& III, Rohtak Road, Nangloi, Delhi	Mundka	work completed	100	90	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
556	1469		Kamrudin Nagar, Extn.-III, Najafgarh Road.Delhi-41	Mundka	work in progress	90	81	30.04.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	90
557	879		Nilothi Extn.Nangloi Delhi-41	Mundka	work completed	100	91	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
558	567	A	Friends Enclave, West Sector 5-6, Nangloi, Delhi	Sultan Pur Mazra	Completed	100	99	31.03.2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	100
559	6		Sangam Vihar, A-Block, New Delhi-62	Devli	work in progress	26.63	23.54	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	0	26.63
560	649		Sangam Vihar,B-Block, New Delhi-62	Devli	work in progress	8.51	6.76	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	9.36	17.87

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeli ne	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorised Colonies where Sewer Line works are in progress												
561	706		Sangam Vihar, B-I, Block, Sangam Vihar, New Delhi-62	Devli	work in progress	39.34	31.26	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	14.36	53.7
562	921		Sangam Vihar A- Block New Delhi-62	Devli	work in progress	40	31.78	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	0	40
563	1221		Sangam Vihar E- Block Delhi-62	Sangam Vihar	work in progress	59.57	47.33	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	3.16	62.73
564	1256		Sangam Vihar F-2 Block Hamdard Near Batra Hospital, M.B.Road, Delhi.	Sangam Vihar	work in progress	21.28	16.9	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	0	21.28
565	1336		Sangam Vihar F-1 Block ,N.D	Sangam Vihar	work in progress	35.46	28.17	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	0	35.46
566	1566		Sangam Vihar, B-Block, New Delhi-62	Devli	work in progress	50.6	40.2	Sep-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	6.78	57.38
567	1155		Dabar Enclave (S R Block A) Rawta Mode Jafar pur Najafgarh ,Delhi	NAJAFGARH	Work in progress	36.22	15.49	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	5.32	41.54
568	1158		Durga Enclave Jafarpur Kalan NajafGarh Delhi-73	NAJAFGARH	Work in progress	24.23	10.36	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	3.71	27.94
569	1159		Jafarpur Extn.Jafarpur kalan NajafGarh	NAJAFGARH	Work in progress	70.5	30.15	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	0	70.5
570	85-(ELD)		Sai Lal Bagh Housing Complex, Village Jaffarpur Kalan, New Delhi 73	NAJAFGARH	Work in progress	25.8	11.03	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	6.07	31.87
571	941		Baba Garib Das Colony Khera Dabar Najafgarh Delhi-73	Matiala	Work in progress	0	0	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
572	942		Shiv Vihar Khera Dabar Najafgarh New Delhi-73	NAJAFGARH	Work in progress	0	0	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	0	0
573	1026		Khera Dabar Extn.Colony North West Najafgarh Delhi-73	Matiala	Work in progress	0	0	Dec-23	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas (C)DR-XV	0	0

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
1	59		Pir Baba Basti, Vill. Jaitpur, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
2	84		Saurabh Vihar,N-Block (Amar Market) Hari Nagar Extn. Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
3	91		Mohan Baba Nagar,Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
4	91	B	Mohan Baba Nagar,Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
5	95		Jaitpur Extn. L-Block, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
6	102		Meethapur Extn. Block 'D', Part-I, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
7	124		Saurabh Vihar, S-Block, Hari Nagar Extn. Jaitpur, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
8	128		Mithapur Extn., A-Block, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
9	139		Mohan Baba Nagar,G-Block, Tajpur Extn., Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
10	141		Saurabh Vihar, R-Block,Hari Nagar E xtn., Part-I, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
11	174		Mithapur Extn., A-Block, Badarpur,New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
12	184		Arpan Vihar, J-Block, Jaitpur Extn. Part-I, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
13	185		Ekta Vihar (Block A, B & C) Jaitpur, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
14	186		Shakti Vihar Block A, Molar Band Extn., Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
15	216		Saurabh Vihar, O-Block, Hari Nagar Extn.-II, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
16	225		Hari Nagar Extn., F-Block, Part-II, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
17	234		Jaitpur Extn., K-Block, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
18	240		Lakhpur Colony, Part-II, Mithapur Extn. New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
19	273		Sai Nagar, Mithapur, Extn. Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
20	275		Ekta Vihar, Mithapur Extn. Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
21	284		Gagan Vihar (near Molar Bund), Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
22	304		Jaitpur Extn., E-1 Block, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
23	305		Molar Band Extn., Block No.-E/3, Part-2, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
24	307	A	Pradhan Enclave, C&D Block, Mazra Burari, New Delhi-84	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
25	327		Sudarshan Park, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
26	368		Jaitpur Extn., Part-1, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
27	379		Hari Nagar Extn., Block D-I, Jaitpur, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
28	400		Shakti Vihar, Meethapur, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
29	414		Shiv Puri Mithapur Extn., Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
30	436	A	Harsh Vihar Hari Nagar, Part-3, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
31	436	B	Harsh Vihar Hari Nagar, Part-3, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
32	462		Budh Vihar(Tajpur Pahari) Badarpur, Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
33	506		Jaitpur Vistar Part-1, Block E F G H	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
34	516		Jaitpur Extn,A-Block, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
35	524		Tajpur Pahari, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
36	544		Hari Nagar Extn, Jaitpur Road, Badarpur, Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
37	582		Jaitpur Extn, Part-1, Block-1, Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
38	585		Badarpur Extn., D-1, Block, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
39	588		Badarpur Extn., Block C&D, Badarpur, New Delhi To be Checked	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
40	596	A	Prince Colony,Hari Nagar Ext.Pt-III, Block D, E & F, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
41	596	B	Prince Colony,Hari Nagar Ext.Pt-III, Block D, E & F, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
42	598		Meetha Pur Colony-B Block,	Badarpur	Land for DSTP is to be allotted			08 month after allotment of land/	Sh. Vikram Singh, Pr.	Tausif Saifuddin EE(C)DR	0	0

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
43	673		Om Nagar, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
44	682		Mohan Baba Nagar, Tajpur Extn. Badarpur, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
45	719		Mohan Baba Nagar, Tajpur Extn. Badarpur, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
46	727		Molar Band Ext. New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
47	742		Hari Nagar Extn.,Block-D, Jaitpur, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
48	803		Hari Nagar Extn. N_ Block Jaitpur Badarpur New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
49	805		Hari Nagar colony Pt-II D- Block Badarpur New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
50	820		Molar Band Extn.E-I Block Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
51	831		Molar Band Extn.Block ABC D ( Gali No.1-25) Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
52	841		Hari Nagar Part-II E- Block, Badarpur,New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
53	847		Mithapur Extn.Part-III New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
54	855		Hari Nagar Extn. M- Block, Saurabh Vihar Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
55	890		Jaitpur Extn.Part-II Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
56	933	A	Lakhpur Colony Pt-I Mithapur Extn.Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
57	933	B	Lakhpur Colony Pt-I Mithapur Extn.Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
58	1030		Molar Band Extn.Block E-2 Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
59	1082		Hari Nagar Extn. I- Block Jaitpur Road Badarpur, Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
60	1083	A	Badarpur Extn.Pocket A,B, Mathura Road, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
61	1083	B	Badarpur Extn.Pocket A,B, Mathura Road, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
62	1102		Bachh Raj Colony Mithapur Extn.Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
63	1109		Molar band Extn.Block F-Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0



S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
64	1124		Hari Nagar Extn.A Block Jaitpur Road Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
65	1129		Hari Nagar A B Block Extn.Pt-II Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
66	1133		Molar Band Extn. G Block Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
67	1162	A	Molar Band Extn. Block E-III Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
68	1162	B	Molar Band Extn. Block E-III Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
69	1211		Molarband Extn. E1,E2,E3 Block, Badarpur New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
70	1213		Hari Nagar Extn. C BlockPart 2 Badarpur, Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
71	1243		H-Block, Hari Nagar Extn, Jaitpur Road Badarpur New Delhi 44	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
72	1267	A	Sourabh Vihar K- Block Hari Nagar Jait Pur Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
73	1267	B	Sourabh Vihar K- Block Hari Nagar Jait Pur Badarpur,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
74	1272	A	Mitha Pur Extn.1 Block A B C 2 D,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
75	1272	B	Mitha Pur Extn.1 Block A B C 2 D,Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
76	1299		Mitha Pur Extn. A- Block Badarpur , Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
77	1300		MithaPur Extn. Badarpur Delhi-36	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
78	1301		Ch.Lakha Ram Colony School Rd.Shakti Vihar Pt-I Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
79	1558		Village Molarband, B-Block, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
80	1578		Hari Nagar Etn., L-Block, Saurabh Vihar, Jaitpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
81	1612		Budh Vihar Extension, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
82	14-(LOP)		A- Block, Meethapur Extn. Shree Colony Badarpur New Delhi 44	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
83	3-(ELD)		Badarpur Village, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
84	93-(ELD)		Molarband Village Badarpur New Delhi 44	Badarpur	Land for DSTP is to be allotted by	...	...		Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR	0	0

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
85	138		Mahipalpur Extn., K-II Block, New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
86	321	A	Defence Enclave, Mahipalpur, Extn.-II, New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
87	321	B	Defence Enclave, Mahipalpur, Extn.-II, New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
88	341		Mahipalpur Extn., L-Block, New Delhi	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
89	500		Yawantika Colony Salapur, Khera, Bijwasan, New Delhi-61	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
90	515		Mahipalpur K-Block, West Vasant Kunj, New Delhi	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
91	605		Mahipalpur Ext., K-II Block, New Delhi-7	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
92	1130	A	Rangpuri Extn.A-Block Vasant Kunj Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
93	1130	B	Rangpuri Extn.A-Block Vasant Kunj Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
94	1131		Rangpuri Extn.B-Block Vasant Kunj Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
95	1140		Mahipalpur Block A Extn., Delhi	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
96	1229		Village Shabad Mohd Pur Extn.Area Delhi-61	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
97	1266		Kapashera Extn.B- Block Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
98	1278		Kapashera Extn.A- Block Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
99	1508		Shalapur Khera, Bijwasan, New Delhi-61	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
100	1593		Defence Enclave Development Association , mahipal Pur Extn. New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
101	37-(ELD)		Natural Growth of Kapashera Village, New Delhi-37	Bijwasan	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	0	0
102	80-(ELD)		Extended Colony, New Mangla Puri New Delhi 30	Chhatarpur	Estimate stage	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
103	56		Chhatarpur Enclave Ph-I, Block-A, Maidan Garhi, Village Road	Chhatarpur	Tender stage	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
104	96		Sahurpur Extn. Satbari, Mehrauli	Chhatarpur	Work is in progress	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
105	916		Chattarpur Extn.Mehrauli New Delhi-74	Chhatarpur	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
106	1015	A	Maidan Garhi Extn. Chatterpur Road Delhi-68	Chhatarpur	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
107	1015	B	Maidan Garhi Extn. Chatterpur Road Delhi-68	Chhatarpur	Land allotment is being persued with DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
108	1036		Dr. Ambedkar Colony Ansal Road, Satbari Delhi-54	Chhatarpur	Work is in progress	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
109	132-(ELD)		Extended Abadi of Village Chhattarpur New Delhi	Chhatarpur	Work is in progress	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
110	2-(ELD)		Gadai Pur Extn., 26-A, Club Drive, Gadai Pur Extn., Mehrauli, Gurgaon Road, Gadai Pur, Delhi-30	Chhatarpur	In Estiamte stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
111	31-(ELD)		Silver OAK Enclave, Village Jonapur Gadai Pur, Mandi Road, New Delhi-47	Chhatarpur	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
112	68-(ELD)		Sanskritik Aur Vikas Sanstha OSHO Drive Gadaipur Extn. Of Village Gadaipur Mehrauli New Delhi	Chhatarpur	Estimate stage	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
113	5		Bhawani Kunj behind Sector D-II, Vasant Kunj, New Delhi-70	Mehrauli	Affluent colony NOC awaited form UD	...	...	06 months After NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
114	1144		Shanti Kunj (Behind Deep Public School, Vasant Kunj) Delhi-70	Mehrauli	Affluent colony NOC awaited form UD	...	...	06 months After NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
115	103-(ELD)		Village Sultanpur New Delhi 30	Mehrauli	Estimate	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
116	13-(ELD)		Harijan Basti(Poorvi Chhatra) Rajokri Pahari, Mehrauli Road, New Delhi-38	Mehrauli	Estimate Stage	...	...	Dec, 2023	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
117	419		Madanpur Khadar Extn., New Delhi-44	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
118	571		Aali Extn., Block A&B, Badarpur, Delhi	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
119	628	A	Madanpur Khadar Extn., Part-1, 2, 3, Badarpur, New Delhi	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
120	628	B	Madanpur Khadar Extn., Part-1, 2, 3, Badarpur, New Delhi	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
121	1128		Aali Vihar -(Block A B C D E F G & H )	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
122	1181		Jagdamba Colony Aali Vihar Badarpur, Delhi	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
123	30-(ELD)		Aali Village Extended, Abadi, New Delhi-44	Okhla	Land for SPS is to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Tausif Saifuddin EE(C)DR VI	0	0
124	574		Shiv Mandir Colony,Safiabad Border Narela, Delhi-40	Narela	Under award	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
125	20		Vashu Vihar Colony Holambi Kalan	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
126	21		Ankur Vihar Colony Holambi Kalan	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
127	25		Harijan Colony, Village- Harewali, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under administrative approval	Estimate under administrative approval
128	45		Nangli Poona Extn. G. T. Karnal Road, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
129	50		Prem Colony, Bawana Road, Narela, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
130	86		Ishwar Colony Extn. Ph-I Bawana, New Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under administrative approval	Estimate under administrative approval
131	156	A	Krishna Vihar Colony, Bawana, New Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under administrative approval	Estimate under administrative approval
132	156	B	Krishna Vihar Colony, Bawana, New Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under administrative approval	Estimate under administrative approval
133	173		Sushant Vihar, Ibrahimpur Extn., Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
134	197		Swatantra Nagar Ph-II (Left out portion),Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
135	197	A	Swatantra Nagar Ph-II (Left out portion),Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
136	197	B	Swatantra Nagar Ph-II (Left out portion),Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
137	200		New Colony, Sannot Ghoga More, Narela, Bawana	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
138	207		Prem Nagar, Nathupura, Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
139	219		Vijay Nagar, Bawana, Delhi-37	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
140	255	A	Qutabgarh Extn.Colony, Kanjhawla Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
141	255	B	Qutabgarh Extn.Colony, Kanjhawla Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
142	255	C	Qutabgarh Extn.Colony, Kanjhawla Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
143	339		Shri Krishana Colony Harewali, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
144	343		Sapt Rishi Garden, Holambi Kalan, Narela, Delhi-82	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
145	406	A	Shastri Park, Nathupura More, Burari, Delhi-87	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
146	406		Shastri Park, Nathupura More, Burari, Delhi-87	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
147	437		Harijan Colony B-Block, Harewali, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
148	442		Hazari Park, Holambi Kalan, Delhi-82	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
149	445		Nai Basti Lampur, Narela, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
150	464		Ibrahim Pur Extn. DCM Colony, Burari, Delhi	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
151	465	A	Ibrahim pur Extn. DCM Colony, Pt-2, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
152	465	B	Ibrahim pur Extn. DCM Colony, Pt-2, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
153	477		Hashthal Colony Narela Road, Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
154	501		Ambedkar Colony Extn., Vill Bankner, Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
155	502	A	Bankner Basti (Firani Road), Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
156	502	B	Bankner Basti (Firani Road), Narela	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
157	529		Basti Banker South, Lampur Road, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
158	535		Saroop Nagar, J&K Block, Samaipur, Badli, Delhi	Badli	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
159	570		Shiv Colony, Katewada, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
160	577		Swatantra Nagar Extn. West Gonda Road, Narela, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
161	587		Balaji Enclave, Punjab Khor, Delhi-81	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
162	595		Ishwar Colony Ext.,III, Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
163	612		Kadipur Extn., Nangli Road, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
164	658		Indraj Colony (Bawana Extn) Kanjhawala Road, Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
165	659		Ishwar Colony Extn. (Phase-II) Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
166	688		Nathu Colony, Nathupura, Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
167	728		Kushak No.2, Extn., Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
168	729		Kushak No.1, Extn., Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
169	773		Pradeep Vihar Nathupura Mode Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
170	808	A	Shastri Park Extn.Nathu Pura More Burari Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
171	808	B	Shastri Park Extn.Nathu Pura More Burari Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
172	821	A	Kadi Vihar Near Nathupura Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
173	821	B	Kadi Vihar Near Nathupura Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
174	854		Uzala Harijan Colony Santi Road Qutab Garh Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
175	858		Ramesh Nagar Bawana ,Near Harijan Basti, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
176	862		Kushak No-I B- Block Kadipur Village Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
177	918		Ishwar Colony Bawana New Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
178	929		Nathupura D Block Burari Delhi-84	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
179	951		Phool bagh Place ( Shastri Park Extn) Nathupura Mode Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
180	952		Keshav Nagar Burari Nathupura Road Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
181	981		Anand Vihar Colony Pooth Khurd Bawana Road Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
182	990		Shiva Enclave Hiranki Alipur Delhi-36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
183	992		Qutab Garh Enclave Qutab Garh Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
184	1028		Om Vihar Colony Lampur Road Narela,Delhi	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
185	1029		Mann Enclave Khera Khurd Delhi-82	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
186	1084		Zind Pur Extn.Delhi-36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
187	1170		Durga Enclave Vishal Enclave Delhi-81	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0
188	1194		Vishal Enclave Bawana Road, Narela, Delhi-40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
189	1196		Sannoath Extn.Pt-I,II,III Narela Delhi-41	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
190	1205		Qutub Garh Extn.Nai Basti Delhi-59	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
191	1236		Zindpur Village Extn.Alipur Delhi-36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
192	1292		Nai basti Bakner Paschim,Delhi	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
193	1383		Khera Khurd Extn Village Khera Khurd.Delhi	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
194	1411		Ghoga Extn., Narela, Delhi-39	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
195	1429		Shiv Vihar Burari Bakhtawar Pur Road Ibrahim Pur Delhi	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
196	1482		Sanjay Nagar, Bawana Extn. Bawana, Delhi-39	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Estimate under Administrative Approval.	0
197	1487		Shastri Park Extn., Nathupura More, Burari, Delhi-84	Burari	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
198	1494		Ishwar Colony Extn.Ph-I, II Left Out Portion, Kanjhawala Road, Bawana.	Bawana	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
199	1588		Mukti Aashram Colony, Ibrahim Pur.	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
200	1-(ELD)		Jeet Ram Colony, Budh Pur Distt., North West, Delhi	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
201	116-(ELD)		Village Ghoga Extn. Delhi 39	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
202	141-(ELD)		Extended Abadi Of Kadi Pur Village	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
203	17-(ELD)		Extended Abadi of Kushak No-1, Village Kadi Pur, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
204	24-(ELD)		Zindpur Village Extn., Zindpur, P.O.Alipur, Delhi-36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
205	25-(LOP)		Village Bakner Ambedkar Colony Extn. Part II, Delhi 40	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
206	27-(LOP)		Kadi Vihar Extn. Delhi 36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
207	3-(LOP)		Sushant Vihar Delhi 36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
208	44-(ELD)		Nangli Poona Extn., Part-II, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
209	45-(ELD)		Holambi Khurd Extn., Delhi-82	Narela	Estimate stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
210	54-(LOP)		Kadi Pur Extn., 'C' Block, Delhi-36	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
211	61-(LOP)		Keshav Nagar, Garhi Khusro, Burari, Delhi	Burari	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
212	70-(ELD)		Laxman Colony Village Jindpur, Alipur Delhi 36	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
213	76-(ELD)		Khera Kalan & Khera Garhi Extnded Abadi Post Office Khera Khalan Delhi 82	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
214	77-(ELD)		Village Khera Kalan Delhi 82	Narela	Tender stage	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0
215	88-(ELD)		Sultanpur Dabas Extn. Delhi 39	Bawana	Yet to awarded	...	...	Dec, 2023	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0
216	819	B	Jagjeevan Ram Colony	Narela	estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	NIL	NIL
217	957		Govind colony Near Jhangola No.2 Alipur Delhi-36	Narela	Estimate Stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	NIL	NIL
218	28-(ELD)		Bakhtawar Pur Extn., Bakhtawar Pur, Delhi-36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	NIL	NIL
219	32-(LOP)		Bakhtawarpur Extn. III, Bakhtawarpur Delhi 36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	NIL	NIL
220	64-(ELD)		Bakhtawar Pur Extn.II, Bakhtawar Pur, Delhi-36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	NIL	NIL
221	87-(ELD)		Janda Bakhtawarpur Extn.Delhi 36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	NIL	NIL
222	578		Om Vihar Colony, Akbarpur, Mazra, Near Alipur Palla Road,Delhi-36	Narela	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	NIL	NIL
223	1341		Pawan Dham Trivani Cly Delhi-36	Narela	Estimate Stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	NIL	NIL
224	1572		Sainik Enclave	Vikaspuri	Yet to be started	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	-	0	0
225	30		Upkar Vihar, Sawda Village, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
226	55		Baldev Vihar, Karala Extn., Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
227	110		Shiv Vihar Main Kanjhawala Road, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
228	121		Shiv Colony, Village Gurhi Ramdhala, Kanjhawala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
229	218	A	Shaheed Bhagat Singh Nagar, Majri Karala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
230	309		Utsav Vihar, A-3, Karala, New Delhi	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
231	399		Anandpur Dham, Karala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
232	561		Vardhman Enclave, Shiv Vihar, Karala, Delhi	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
233	629		Rupali Enclave, Karala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
234	802		Mahavir Vihar Kanjhawala Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
235	1202		Anandpur Dham C-Block Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
236	1379		Udai Vihar Kanjhawala Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
237	142-(ELD)		Extended Abadi Of Lad Pur Village Delhi 81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
238	22-(ELD)		Majri Village Extn., Majri P.O.Karala, Delhi-81	Mundka	estimate stage	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
239	48-(ELD)		Harijan Basti Village, Jaunti, New Delhi-81	Mundka	Land yet to be allotted by DDA	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
240	1185		Shahbad Extn. East South of Sec - 17 Rohini Delhi 42	Rithala	LOI issued	...	...	Dec 2023	Sh. R.P. Singh, CE(DR)PR-III	Sh. V.P Sharma EE(PR)SR-I	0	0
241	594		Soniya Vihar, Sahadra, Delhi-94	Karawal Nagar	NIT Floated and due on 30.01.2023	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
242	614		Shri Ram Colony, Rajeev Nagar, Delhi-94	Karawal Nagar	NIT Floated and due on 30.01.2023	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
243	1280		Milan Garden Near Sabha pur Extn.Delhi-92	Karawal Nagar	NIT Floated and due on 30.01.2023	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
244	1586		Chauha Patti Vistar, West Karawal Nagar Delhi 91	Karawal Nagar	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
245	107-(ELD)		Chauhan Patti Extn. Sabhapur Mazra Delhi 94	Karawal Nagar	Estimate stage	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
246	75-(ELD)		Village Sabha pur Extned Abadi Delhi 94	Karawal Nagar	NIT Floated and due on 30.01.2023	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	R.K.Jain, EE(C)DR-VIII	0	0
247	15		Somesh Vihar, Chhawla, Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
248	71		Chhawla Extension, Paharwa Colony Part-I, New Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
249	77		Munirka Kunj, Deendarpur	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
250	103		Shanti Vihar, Deenpur Najafgarh, New Delhi-43.	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
251	160		Roshan Vihar, Gurgaon Road, Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
252	160	A	Roshan Vihar, Gurgaon Road, Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
253	161		Sarika Vihar, Goyla More, Deenpur Ext. Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
254	190		Shiv Puri Part-II, Deenpur, Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
255	232		Gandhi Park Main Gurgaon road, Deenpur, Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
256	293		Durga Vihar, Ph-III, Najafgarh, New Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
257	314		Vatasta Enclave (Kashmiri Colony)Prem Nagar, Z-Block, Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)CDR-XV	0	0
258	320	A	Chhawla Ext., Kangan Heri Road	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
259	320	B	Chhawla Ext., Kangan Heri Road	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
260	430		Shyam Kunj, Najafgarh, Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
261	432		Shyam Vihar, Deenpur, Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
262	469		Brij Vihar, Najafgarh, Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
263	536		Roshan Vihar, Ph-II Paprawat Road,Najafgarh, Delhi-41	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
264	638		Surya Vihar, Deendarpur, Gurgaon Road,Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
265	739		Durga Vihar, Phase-I, Gurgaon Road,Najafgarh, New Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
266	785		Data Ram Park Near Deendarpur Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
267	786		Ganapati Enclave Extn.Najafgarh New Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
268	790		Risal Vihar Chhawla Extn Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
269	812		Vardhman Vihar U & F Block New Roshan Pura Extn Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
270	833		Shyam Vihar Phase-II, (Behind Pooja Pipe Factory) Najafgarh Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
271	881		Shiv vihar Prem Nagar G- Block Paprawat Road Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
272	900		Sri Ganga Vihar Colony DinDar Pur Najafgarh	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
273	917		Shiv Nagar New Roshanpura Najafgarh New Delhi-43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0



S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
274	919		Deendarpur Extn.Najafgarh, Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
275	955		Raghubir Block Prem Nagar Najafgarh Paprawat Road	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
276	956		Durga Vihar Ph-II Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
277	967		Bhawani Nagar Near Dinpur Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
278	1016		Shyam Enclave Deendarpur Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
279	1040		Prem Nagar C- Block Najafgarh,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
280	1060		Defence Enclave Goela Tajpur Khurd Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
281	1070		Prem Nagar Z Block Najafgarh SW,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
282	1111		Durga Park Din Darpur Extn.Najafgarh,Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
283	1175	A	Prem Nagar D- Block Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
284	1175	B	Prem Nagar D- Block Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
285	1227		Chinar Enclave Najafgarh,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
286	1265		Prem Nagar A Block Ph-V Najafgarh,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
287	1265	A	Prem nagar Najafgarh G- Block & G-1,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
288	1277	B	Prem nagar Najafgarh G- Block & G-1,Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
289	1311		Defence Enclave Goela Tajpur Rd.Chawla New Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
290	1327		Chhawla Extn.Near B.S F Camp Gurgaon Road Chhawla, Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
291	1357		Chhawla Extn.1 Panchia Mohalla Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
292	1458		Shivpuri Dindarpur, Part-I New Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
293	1461		Prem Nagar, B-Block, Najafgarh, New Delhi-43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
294	1470		Todarmal Block, Prem Nagar, Najafgarh, Delhi-43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of EE & Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Unauthorized colonies where sewerage network to be laid alongwith DSTPs												
295	1490		Prem Nagar Ph-III, Najafgarh, Delhi-110043	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
296	1509		Dindarpur Extn. Chhawala Road, Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
297	1516		Prem Nagar Z-Block, Kashmiri Colony, Near Khaira Village, Paprawat Road	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
298	1526		German Nagar Colony Kalyan & Vikas Samiti Old Khera Road, Najafgarh,	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
299	1564		Prem nagar, F & G Block	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
300	1590		Prem Nagar, A B & D E F Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
301	1592		Durga Vihar Extension, Najafgarh, New Delhi	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
302	129-(ELD)		Village Khaira, Najafgarh Rural Village, New Delhi 43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
303	130-(ELD)		Village Khaira, Najafgarh New Delhi 43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
304	140-(ELD)		Jerman Nagar Kashmiri Colony Revenu Estate Of Village Khera On Old Khaira Road Najafgarh New Delhi	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
305	43-(ELD)		Dinpur Extn., Goyla More, Dinpur, Najafgarh, New Delhi-43	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
306	54-(ELD)		Sheetal Vihar, Chhawala Extn., New Delhi-71	Matiala	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
307	96-(ELD)		E- Block Prem Nagar Najafgarh New Delhi 43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
308	215		Kamla Enclave, New Roshan Pura Extn., Najafgarh	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
309	1493		Tuglakabad Extn. T.A. Block, New Delhi-19	Sangam Vihar	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)CDR-XV	0	0
310	931		Madhav Enclave Khaira Road, Najafgarh, New Delhi-43	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
311	722	B	Baba Hari Dass (Geetanjali Enclave) Nagar, Najafgarh, Bahadurgarh Road, Delhi -72	NAJAFGARH	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
312	199		Sri Hans Nagar Colony, Ghumanhera Road, Najafgarh	Matiala	Tender stage	...	...	Dec 23	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
313	412		Hans Nagar, Pandwala Kalan, Najafgarh, Delhi-43	Matiala	Tender stage	...	...	Dec 23	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
314	192		Tikri Kalan Extn. (Lekh Ram Park), New Delhi-41	MUNDKA	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
315	1554(1154)		Tikri Extn., Nr. Kabir Park Dham	Mundka	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
316	48-ELD		Harijan Basti	Mundka	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
317	701		Netaji Subhash Vihar Colony, Tikri Kalan, New Delhi-41	Mundka	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0
318	775		Baba haridas Nagar Tikri Border Delhi-41	Mundka	Land Yet to be allotted	...	...	08 month after allotment of land/ receipt of NOC	Sh. R.P. Singh, CE(DR)PR-III	Satayender Dabas EE(C)Dr-XV	0	0

## Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	7		Harijan Basti, Masoodpur near Pocket-B, Sector7,8,9, Vasant Kunj	Mehrauli	Forest Land	...	...	12 months after receipt of NOC	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
2	10		St. John Church Colony, Mehrauli, New Delhi-30	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
3	22		Aruna Asafali Road, Village Kishan Garh	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
4	37		Club Drive Colony, M.G. Road, Gadaipur (Opp.Ghitorni)	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
5	54		JNU Road Village, Kishangarh, New Delhi-70	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
6	78		Aaya Nagar Extn. Ph-I, New Delhi-47	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
7	83		Shanti Kunj, Behind Sect.-D, Pocket III & IV, Vasant Kunj	Mehrauli	ASI	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
8	109		Tekhand Extn., Okhla Indl. Area Ph-I, New Delhi-20	TUGALAKA BAD	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
9	115		Village Pusteni Kishan Garh, Vasant Kunj, New Delhi-10	MEHRAULI	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
10	129		Harcharan Bagh, Andheria More, Vasant Kunj Road, Delhi-30	Mehrauli	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
11	135		Sambav Bapu Colony, Jaunapur Mandi, Pahari Abadi, Mehrauli	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
12	162		Sangam Vihar, Block M-I, New Delhi-72	Deoli	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
13	203		Church Colony, L-Block Sangam Vihar, New Delhi-62	Devli	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
14	208		Sangam Vihar , J-II, New Delhi-62	Sangam Vihar	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
15	210		Gyan Jyoti Budh Vihar, J-3, Sangam Vihar	Sangam Vihar	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
16	291		Sangam Vihar, K-II, New Delhi-62	Devli	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
17	312		Sangam Vihar, L-1, Pocket-C, New Delhi	Devli	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
18	314		Vatasta Enclave (Kashmiri Colony)Prem Nagar, Z-Block, Najafgarh	najafgarh	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
19	335		Mandi Pahari Abadi, Shanti Camp-I, Delhi-47	Chhatarpur	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
20	350		Sangam Vihar, Block-I & II, New Delhi	Sangam Vihar	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
21	354		Sangam Vihar, L-Block, New Delhi-62	Devli	Forest Land	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0



## Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
22	354	B	Sangam Vihar, L-Block, New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
23	358		Sangam Vihar, Block M-II,	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
24	359	A	Sangam Vihar, H-Block	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
25	359	B	Sangam Vihar, H-Block	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
26	375		Chattarpur Extn.,A-1, New Delhi	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI		0
27	378		Garhwal Colony, Mehrauli, New Delhi-30	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
28	390		Sangam Vihar, L-1, A-Block, New Delhi	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
29	394		Rajpur Khurd Extn (South) Rajpur Extn., New Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
30	397		Sangam Vihar, Block-C, Part-1	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
31	425		Vasant Kunj Enclave, Delhi-70	A Bijwasan	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-XIV	0	0
32	429		Sangam Vihar, J&B Block	Sangam Vihar	Not feasible	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
33	433		Sangam Vihar, D-Block, Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
34	452		Defence Service Enclave (Sainik Farm)	Dr Ambedkar Nagar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
35	480		Chattarpur Enclave, Mehrauli Chattarpur, Road, Delhi-68	Chattarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
36	480	B	Chattarpur Enclave, Mehrauli Chattarpur, Road, Delhi-68	Chattarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
37	480	C	Chattarpur Enclave, Mehrauli Chattarpur, Road, Delhi-68	Chattarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
38	483	A	Lado Sarai Extn.,Delhi	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
39	483	B	Lado Sarai Extn.,Delhi	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
40	492		Sangam Vihar, L-Ist Block, New Delhi-62	Devli	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
41	504		Shri Sai Kunj, Mehrauli, Delhi-70	Mehruali	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
42	519		Anupam Garden, Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0

## Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
43	537		Rajpur Khurd Colony, North Extn., Maidan Garhi, New Delhi-68	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
44	556		Amaltas Avenue (Samalka) Colony, Rajokri, Delhi	Mehrauli	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
45	563		Sangam Vihar, J-Ist ,New Delhi-62	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
46	576		Bhawani Kunj Near Vasant Kunj, Delhi-70	Mehrauli	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
47	589		Jonapur Bhim Basti Pahari, Delhi-42	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
48	591		Green Meadows, Satbari Mehrauli, Delhi	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
49	603		Sangam Vihar Colony, New Delhi	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
50	656		Sangam Vihar,C-Block, New Delhi-62	Devli	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
51	714		Sangam Vihar, L-Block, New Delhi-62	Devli	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
52	806	A	Sangam vihar L-Block ( Pkt-1) New Delhi-62	Devli	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
53	806	B	Sangam vihar L-Block ( Pkt-1, 2 ,3, 4,) New Delhi-62	Devli	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
54	813		Sangam Vihar F-3 Block New Delhi-62	Devli	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
55	848		Sangam Vihar Block K-I New Delhi-62	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
56	860		Adarsh Enclave Aya Nagar Extn. New Delhi	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
57	865		Sangam Vihar K- Block Near Batra Hospital M.B.Road, Delhi-62	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
58	866		Chatterpur Mini Farms Chatterpur main Road Mehrauli New Delhi-62	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
59	873		Sangam Vihar Block C, Part-II Delhi-62	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
60	965		Pratap Gandas Colony-I Village Kishangarh Delhi-70	Mehrauli	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
61	986		Sangam Vihar I- Block Delhi-62	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
62	1000		Fatehpur Beri Extn.Mehrauli Delhi-74	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
63	1022		Mahavir Campus Rajpur Khurd Extn.Maidangarhi,Delhi-68	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0



## Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
64	1025	A	Sangam Vihar G- Block Delhi-62	Devli	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
65	1025	B	Sangam Vihar G- Block Delhi-62	Devli	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
66	1043		Sangam Vihar, J -2 B, Tuglakabad, Delhi	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
67	1112		Shanti Kunj ( Main) Near Church Vasant Kunj Delhi-70	Mehrauli	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
68	1121		Har Govind Enclave Rajpur Khurd Delhi-68	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
69	1121	B	Har Govind Enclave Rajpur Khurd Delhi-68	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
70	1121	C	Har Govind Enclave Rajpur Khurd Delhi-68	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
71	1152		Chandan Haula Extn. East Chattarpur Bhati, Sahurpur, Dehli-74	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
72	1195		Sant Mohalla (Chhuriya Mohalla) Tuglakabad, Delhi	Tughlakabad	ASI	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
73	1208		Raj Pur Khurd Extn. Mehrauli Delhi-68	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
74	1222		Sangam Vihar L-I Block Delhi	Devli	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
75	1295		Sainik Farms Western Avenue N.Delhi	Dr Ambedkar Nagar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
76	1343		Asha Kunj Vasant Kunj Delhi-70	Mehrauli	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
77	1354		Sangam Vihar G- Block Near Shooting Range Delhi-62	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
78	1354	B	Sangam Vihar G- Block Near Shooting Range Delhi-62	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
79	1483	B	Village Lal Kuan, Block-D, Chungi No.3 & Block A, B Pul Pehlad Pur,	Tughlakabad	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
80	1492		Village Lal Kuan, Block-A to J, Mehrauli Badarpur Road, New Delhi-44	Tughlakabad	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
81	1492	A	Village Lal Kuan, Block-A to J, Mehrauli Badarpur Road, New Delhi-44	Tughlakabad	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
82	1493		Tuglakabad Extn. T.A. Block, New Delhi-19	Sangam Vihar	Forest Land	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
83	1498		J-Block Prem Nagar, Lal Kuan, M.B.Road, Delhi-44	Tughlakabad	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
84	1519		Aya Nagar Extn. B-Block, New Delhi-47	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0

# 3462

## Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
85	1520		Ruchi Vihar,Rangpuri Pahari, New Delhi	Bijwasan	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-XIV	0	0
86	1552		Sangam Vihar, G-II, Gali No.18, New Delhi-62	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
87	1569		Ashola Extension, Delhi.	Chhatarpur	ASI	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
88	1589		Ashola Extn., Part-I	Chhatarpur	ASI	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
89	106-(ELD)		Village Rajpur Khurd Madian Gari New Delhi-68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
90	109-(ELD)		The Sunridge, Sunridge India Heritage Pvt. Ltd. Haveli Sarai No. 8, Kalka Das Marg Mehrauli, New Delhi 30	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
91	110-(ELD)		The Haven Athene Hospitality Services Pvt. Ltd, Property No. 4-1-14, Ward- I, Kalka Das Marg, Mehrauli New Delhi 30	Mehrauli	ASI	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
92	111-(ELD)		The Sunridge, Sunridge India Heritage Pvt. Ltd. Haveli Sarai No. 6, Kalka Das Marg Mehrauli, New Delhi 30	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
93	112-(ELD)		The Qila, Sunridge Qila Resorts Pvt. Ltd. 4A, Ward -I, Kalka Das Marg Mehrauli New Delhi	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
94	12-(ELD)		Defence Service Enclave, Khanpur, New Delhi-62	Dr Ambedkar Nagar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
95	122-(ELD)		Resident Welfare Association, Rajokari Harijan Basti, New Delhi 38	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
96	127-(ELD)		Tuglakabad Village Extended Lal Dora Abadi East, New Delhi 44	Tughlakabad	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
97	128-(ELD)		Neb Sarai, Saidulajab Market Association New Delhi 68	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
98	143-(ELD)		Ruchi Vihar, Rang Puri Abutting Block-B, Delhi 37	Bijwasan	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-XIV	0	0
99	147-(ELD)		Qutab Enclave Village Mehrauli 4C Ward No. - New Delhi 30	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
100	148-(ELD)		Village Mehrauli 4B- Ward No. 1, New Delhi 30	Mehrauli	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
101	23-(ELD)		Extended Abadi of Aya Nagar Village, New Delhi-47	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
102	25-(ELD)		Harijan Nardan Basti, Lal Kuan, M.B.Road, New Delhi-44	Sangam Vihar	Forest Land	...	...	--do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
103	28-(LOP)		C-4, C-5, & G1 Block Village Aya Nagar New Delhi	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
104	29-(ELD)		Extended Lal Dora Abad Area, Village Aya Nagar, New Delhi-47	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
105	29-(LOP)		B-1, Block Bandh Road Village, Aya Nagar New Delhi	Chhatarpur	Forest Land	...	...	--do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0

## Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
106	30-(LOP)		H1, Block Village Aya Nagar New Delhi	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
107	38-(ELD)		Chhatar Pur, Near Durga Ashram, New Delhi-74	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
108	39-(ELD)		Shanti Kunj, Chhattarpur, Delhi-30	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
109	40-(ELD)		Village Kishan Garh(Mehrauli) New Delhi-70	Mehrauli	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
110	40-(LOP)		Lado Sarai Extn. New Delhi 30	Mehrauli	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
111	46-(ELD)		Kishan Garh Part Village, Mehrauli, Delhi	Mehrauli	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
112	47-(LOP)		Silver OAK Enclave, Village Jonapur Gadaipur Mandi Road New Delhi 47	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
113	52-(ELD)		Mahipal Pur Village Extended, Abadi, New Delhi-37	Bijwasan	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-XIV	0	0
114	59-(LOP)		Sanjay Colony, Bhatti Mines, Bhagirath Nagar, New Delhi-74	CHATTARPUR	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
115	6-(ELD)		Masoodpur, Distt- South West, New Delhi-70	Meharauli	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
116	81-(ELD)		Andheri More Extn. Village Mehrauli New Delhi 30	Chattarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
117	82-(ELD)		Phase -II, Aya Nagar New Delhi 47	Chattarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
118	100		Shakti Enclave, Kilokri near Kalindi Colony, New Delhi	Jangpura	Not traceable	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
119	111		New Aruna Nagar Colony (Majnu ka tila), Delhi-54	Chandni Chowk	O Zone	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
120	213		Rajasthani Colony, West Patel Nagar, New Delhi	Patel Nagar	Not feasible	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
121	218	B	Shaheed Bhagat Singh Nagar, Majri Karala, Delhi-81	Mundka	Not traceable	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I	0	0
122	266		Baljeet Nagar and Punjabi basti, New Delhi-8	Patel Nagar	Not feasible	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
123	374		Sultan Apartment, Gali No.2, Saidulla Jaib, M.B. Road, Delhi-30	Chhatarpur	Forest Land	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
124	409		Bhragu Vihar Colony, Majri, Delhi-81	Mundka	Not traceable	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I	0	0
125	567	B	Friends Enclave, East Block, Part-I pooth kalan road Sultanpur Extn., Nangloi, Delhi	Sultan Pur Mazra	Not traceable	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I	0	0
126	662		Raju Park C-II Block, South Delhi-Deoli Village, Delhi-62	Ambedkar Nagar	Not feasible	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-VIII	0	0

### Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and address of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
127	755		Bhikam Singh Colony Block No.33 Vishwas Nagar Shahdara Delhi-32	Vishwas Nagar	Not feasible	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-X	0	0
128	1041		Arakpur Bagh Mochi Moti Bagh 2, Delhi-21	R.K. Puram	Not traceable	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
129	1094		Anand Parbat Delhi	Patel Nagar	Not feasible	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
130	1178		Baljeet Nagar & Punjabi Basti Extn.Near Nepali Mandir Delhi-8	Patel Nagar	Not feasible	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
131	1198		Harijan Basti Rohtak Road Delhi-5	Sadar Bazar	Not feasible	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
132	1204	B	Kardam Farm R S T Enclave, Johripur Extn., Delhi-94	Gokalpur	Not traceable	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-XI	0	0
133	1204	C	Kardam Farm R S T Enclave, Johripur Extn., Delhi-94	Gokalpur	Not traceable	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-XI	0	0
134	1204	D	Kardam Farm R S T Enclave, Johripur Extn., Delhi-94	Gokalpur	Not traceable	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-XI	0	0
135	1225		Bhagat Singh Park Extn.Siraspur Vill.Delhi-42	Badli	O Zone	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
136	1371		Village.Garhi Mandu Delhi-53	Ghonda	O Zone	...	...	...do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-VIII	0	0
137	1407		Guru Nanak Industrial Area Main Bawana Rd. Samaipur, Delhi-42	Rohini	Not traceable	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
138	1410		Krishna vihar, Khampur (Alipur), New Delhi	Narela	Not traceable	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
139	1422		Ganga Vihar Kilokri Near Kalindi Cly Delhi-14	Jangpura	Not traceable	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
140	1570		Shanti Park, Uttam Nagar, Main Najafgarh Road, New Delhi-59	UTTAM NAGAR	Forest Land	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-XIV	0	0
141	1596		South Indian Madras Colony, Mori Gate	Chandni chowk	Not traceable	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
142	1600		Radha Krishan Vihar,	Janpura	Not traceable	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
143	1603		Vipin Garden Extension,	UTTAM NAGAR	Not feasible	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(P)SR-II	0	0
144	1610		Indra Park, Indra Market	RK PURAM	Not traceable	...	...	...do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
145	104-(ELD)		Extended Abadi Of Village Barwala Delhi 39	Bawana	Not traceable	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
146	118-(ELD)		Khera Khurd Extn. Khera Khurd, Delhi 82	Narela	Not traceable	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
147	135-(ELD)		Village Tikri Khurd, Delhi 40	Narela	Not traceable	...	...	...do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0



3465

## Unauthorized colonies where NOC is awaited/O-Zone

S. No.	Reg. no	Part	Name and addresss of UC	AC Name	Status as on 20.01.2023	Physical progress as on 20.01.2023	Financial progress as on 20.01.2023	Timeline	Concerned CE	Name of Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
148	145-(ELD)		Rupali Enclave Karala Delhi 81	Mundka	Not traceable	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I	0	0
149	20-(ELD)		Khasara No-617, Extn of Aliganj Village, Delhi-13	Kasturba Nagar	Not traceable	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
150	21-(LOP)		Baljeet Nagar New Delhi 8	Patel nagar	Not feasible	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-II	0	0
151	26-(LOP)		Kotla Mahi Gram Extn. Jasola, Sarita Vihar, New Delhi 76	Okhla	Not feasible	...	...	..-do--	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C )DR-VI	0	0
152	4-(LOP)		Old Village, Ushman Pur 3rd Pushta, Dhallan Road Delhi 53	Ghonda	O Zone	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-VIII	0	0
153	55-(LOP)		Nehar Bazar Sudhar Samiti, Mauz Pur, Delhi-53	Seelam pur	Not feasible	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-X	0	0
154	6-(LOP)		Janhit Sewa Samiti, Shri Niwas Puri Extn., New Delhi 65	Kalkaji	Not traceable	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(C )DR-XV	0	0
155	60-(ELD)		Village Pansali & Extn. Abadi, Delhi 85	Bawana	Forest Land	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
156	60-(LOP)		Deep Vihar Colony, Pansali, Delhi	Bawana	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
157	61-(ELD)		Village Prahladpur & Extn. Abadi Delhi 85	Bawana	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
158	63-(LOP)		J & K Block, Swaroop Nagar, Delhi-42	Badli	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
159	7-(ELD)		Extended Abadi of Sawada Village, New Delhi-81	Mundka	Not traceable	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I	0	0
160	7-(LOP)		Sahabad Extn. Lal Dora Part II, Main Bawana Road, Sahabad Daulat Pur Delhi 42	Bawana	Not traceable	...	...	..-do--	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C )DR-III	0	0
161	99-(ELD)		Raza Pur Village Vistar Abadi, sector - 9, Rohini Delhi 85	Rohini	Not traceable	...	...	..-do--	Sh. R.P. Singh, CE(DR)PR-III	EE(P)SR-I	0	0





## Annexure - 11

Extending Sewerage network in  
unsewered areas in 74 JJ Clusters



## Annexure - 11

### Extending Sewerage Network in Unsewered Areas in 81 JJ Clusters [progress since 20.01.2023 to 10.02.2023]

Feasible									
S.N o.	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	Sangam Camp Behind JD Kapoor Hospital, Pandav Nagar	Feasible	80	-	20.02.2023	Sh Priti Pant, ACE(M)-5	Sh Pratap Singh, AEE(M)- 39	20	Completed
2	T-10 Opposite F-Block Punjabi Basti Baljeet Nagar	Feasible	20	-	31-01-2023	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24	---	Completed
3	Dr.Ambedker JJC Near Wazirabad Timarpur.	Provision of Pumping arrangement alongwith rising mains is required to be made. Estimate under preparation.	-	-	30.06.2023	Sh Pawan Kumar, ACE(M)-4	Sh S.A. Haider, AEE(M)-3	Nil	Nil
4	Block-G, Jahangir Puri Site-1	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4	2%	100%
5	H-2 Block, Gujrati School-I Jhangir Puri.	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4	2%	100%
6	H-2 Block Gujrati School Part-II, Jahangir Puri	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4	2%	100%
7	H-Block Jhangir Puri	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4	2%	100%
8	H-4 Block, Gujrati School Jhangir Puri.	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4	2%	100%
9	A-Block Jhangir Puri	The discharge of this JJC is going into the Jahaingir Puri Drain which is being trapped to Jahangir Puri SPS	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh Pawan Kumar, ACE(M)-4	Sh S.K Singh, Dy S.E(M)-4	2%	100%
10	Okhla DTC Depot-I	Untrapped (Feasible)	0.25	15.75	30.06.2023	Sh S.K.Dahiya ACE(M)-10	Sh. B.N.Gupta EE(M)-51 9650291341	0	25
11	Gandhi Camp Behind Fruit & Vegitable Market Okhla Railway Station	Untrapped (Feasible)			30.06.2023	Sh S.K.Dahiya ACE(M)-10	Sh. B.N.Gupta EE(M)-51 9650291341	0	25
12	K- Block ITI Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23*	Sh. Sukhpal Chauhan ACE (M)-3 /Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5	2%	100%
13	K- Block Opposite – 656 MIG Flats Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23	Sh. Sukhpal Chauhan ACE (M)-3 /Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5	2%	100%
14	J & K Block Lucky Park Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23	Sh. Sukhpal Chauhan ACE (M)-3 /Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5	2%	100%
15	CD-Block Sabji Mandi Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23	Sh. Sukhpal Chauhan ACE (M)-3 /Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5	2%	100%
16	CD Block Samaj kalyan Samiti Jahangirpuri	Untrapped (Feasible)	98 % of Trapping work is completed but construction of Weir on Sub-Drains is remaining which is now being taken up seperately.	40	20.01.23	Sh. Sukhpal Chauhan ACE (M)-3 /Sh Pawan Kumar, ACE(M)-4	Sh Anil Kumar Jain, AEE(M)-5	2%	100%
	*Note: Trapping of drain shall be done by putting gunny bags by 20.01.2023 and permanent weir shall be provided by 30.06.2023								

S.No.	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Not Feasible									
1	On Pahadi Near Shiv Mandir Anand Parvat	Possibilities are being worked out for installations of JOHKASOU DSTPs with the funding of NMCG, GoI			Decentralized modular/ prefabricated DSTP to be installed by DJB by June, 2023 with the support of NMCG.	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24	Already trapped into ISP	Already trapped into ISP
2	Rajasthani Colony West Patel Nagar	..-do--			..-do--	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24	Trapped through Ramesh Nagar Drain into ISP	Trapped through Ramesh Nagar Drain into ISP
3	Nehru Nagar Gali No.-13 to 16	..-do--			..-do--	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24	Trapped through Ramesh Nagar Drain into ISP	Trapped through Ramesh Nagar Drain into ISP
4	Prem Nagar Road Baljeet Nagar	..-do--			..-do--	Sh Priti Pant, ACE(M)-5	Sh P.C Sharma, EE(M)-24	Trapped into DJB Sewer	Trapped into DJB Sewer
5	Khub Ram park Pem Nagar Kirari	..-do--	N/A	N/A	..-do--	Sh B.S Rawat, ACE(M)-7	Sh Brijesh Kumar, EE(M)-9	Survey is in progress	Survey is in progress
6	Madras Basti Near Railway Line Jal Vihar	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh V.P Yadav, EE(M)-41	Survey is in progress	Survey is in progress
7	Shri Ram JJC near SPRINGDALE School Dhaula Kaun	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress
8	Ambedkar Basti West Block-II R.K.Puram	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress
9	Leprosy Colony Infront of Mohan Singh Market R.K.Puram	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress
10	Nehru Ekta Camp Sector-VII R.K.Puram	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress
11	S.P./J.P. Colony Sector 6 R.K.Puram	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress
12	Sector-I R.K.Puram Police Post (Hanuman Camp)	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress
13	Ravi Dass Camp Sector-3 R.K.Puram	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress
14	Nepali Camp Near Bhanwar Singh Camp Vasant Vihar	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress
15	Bhanwar Singh Camp Behind Janta Flat Block-D Vasant Vihar Phase-I	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress

S.No.	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	3469 Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Not Feasible									
17	Shiva Camp Vasant Vihar Near Petrol Pump	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Vinod Kumar, EE(M)-44	Survey is in progress	Survey is in progress
18	Jagdamba Camp Near SFS Sheikh Sarai	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh Rohan Jharkhariya, EE(M)- 50	Survey is in progress	Survey is in progress
19	Priyanka Camp Mathura Road Opposite Sukhdev Vihar Depot	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh B.N Gupta, EE(M)- 51	Survey is in progress	Survey is in progress
20	CRRI Camp Mathura Road Opposite Sukhdev Vihar Depot	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh B.N Gupta, EE(M)- 51	Survey is in progress	Survey is in progress
21	Priya Camp Mathura Road Opposite Sukhdev Vihar Depot	..-do--			..-do--	Sh S.K.Dahiya ACE(M)-10	Sh B.N Gupta, EE(M)- 51	Survey is in progress	Survey is in progress
22	Shahbad Daulatpur Block-A, E & F	..-do--			..-do--	Sh. Sukhpal Chauhan ACE (M)-3	Sh Paramveer, EE(M)-7	Survey is in progress	Survey is in progress
23	Jhuggies Kholi Wala Baba Mandir Rajokari	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45	Survey is in progress	Survey is in progress
24	Jhuggies Kewal Krishan Chowk Post Rajokari	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45	Survey is in progress	Survey is in progress
25	Ram Dev Ka Dera BSF Office Rajokari Pahari, Delhi	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45	Survey is in progress	Survey is in progress
26	Kusumpur Pahari Block- B Vasant Vihar	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45	Survey is in progress	Survey is in progress
27	Jai Hind Camp near Masoodpur Village Vasant Kunj	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-45	Survey is in progress	Survey is in progress
28	Moti Lal Nehru Camp J.N.U	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
29	Ambedker Colony Andheria More	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
30	Junapur Bhim Basti	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
31	Mandi Pahari (Shambhav Camp)	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
32	Mandi Village Bapu Camp	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
33	Mandi Village (Biru Camp)	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
34	Mandi Village (Shanti Camp)	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
35	Dr. Ambedkar Satwari Mehrauli	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress



S.No.	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	3470 Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Not Feasible									
36	Suhurpuri Mehrauli	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
37	Kharak Riwara Satwari Mehrauli	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
38	Sanjay Colony- Mehrauli Bhatti Mines	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
39	Chattar Pur Pahari Mehrauli	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Survey is in progress	Survey is in progress
40	Shanshi Camp Mathura road Badarpur, Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
41	Dora Tabu Camp Near Tughlakabad Railway Station in Mohan Co- Operative, Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
42	Indira Camp Alimore Mathura road Mohan Co- Operative, Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
43	Grah Kalyan Samiti Railway Colony Tughlakabad (V.P. Singh Camp), Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
44	Nandi Vatika Railway colony Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
45	Sonia Ganghi Camp Pul- Prahladpur Railway line Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
46	Ram Pyari Camp Near Nangia Park Lal kuan, Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
47	Shiv Camp Lal Kuan Badarpur ChungiNo proposal.-2 &3 M.B. Road, Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
48	Khatta Camp Gosain Crusher M.B. Road Lal Kuan, Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
49	JJC Lohar Basti T-Point red Light Lal Kuan, Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
50	Sonia Gandhi Camp Pul- Prahladpur Railway Line Tughlakabad Part-2, Tughlakabad	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-52	Survey is in progress	Survey is in progress
51	Subash Camp NTPC Badarpur	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53	Survey is in progress	Survey is in progress
52	BIW JJ Camp B.T. Badarpur	.--do--			.--do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53	Survey is in progress	Survey is in progress



S.No.	Name of JJ Cluster	Present Status ( Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.20 23	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Nodal Officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
Not Feasible									
53	Tajpur Pahari Badarpur	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53	Survey is in progress	Survey is in progress
54	Parasad Nagar, Molarband Extn, Badarpur	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53	Survey is in progress	Survey is in progress
55	Bilas Pur Camp Molar Band NTPC, Badarpur	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, AEE(M)-53	Survey is in progress	Survey is in progress
56	New Priyanka Camp near Sarita Vihar	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kr. Raghav, AEE(M)-54	Survey is in progress	Survey is in progress
57	Subhash Camp, Ali Gaon, Near Old Iron Bridge.	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kr. Raghav, AEE(M)-54	Survey is in progress	Survey is in progress
58	Abul Fazal Enclave Okhla Village Across Canal (Pucca Structure)	..-do--			..-do--	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kr. Raghav, AEE(M)-54	Survey is in progress	Survey is in progress
59	Pankaj Garden Goela Dairy	..-do--			..-do--	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. R.D. Meena EE (M) -35	Survey is in progress	Survey is in progress
60	JJC at Goela Dairy Najafgarh	..-do--			..-do--	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. R.D. Meena EE (M) -35	Survey is in progress	Survey is in progress
61	Arjun Camp Mahipal Pur	..-do--			..-do--	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36	Survey is in progress	Survey is in progress
62	Rangpur Pahari Milkpur Kohi	..-do--			..-do--	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36	Survey is in progress	Survey is in progress
63	Harijan Balmiki Camp, Rangpur Pahadi	..-do--			..-do--	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36	Survey is in progress	Survey is in progress
64	Rangpuri Pharai Nalla	..-do--			..-do--	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36	Survey is in progress	Survey is in progress
65	Nehru Camp Behind Satya Rani Farm Bijwasan	..-do--			..-do--	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) - 36	Survey is in progress	Survey is in progress

3472



## Annexure - 12

Upgradation of 13 Common  
Effluent Treatment Plants (CETPs)



# Annexure - 12

## Upgradation of 13 Common Effluent Treatment Plants (CETPs) [Progress since 20.01.2023 to 10.02.2023]

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Compliance Status	Status as on 20.01.2023	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline	Nodal Officer (Chief Engineer)	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	Narela CETP	Narela Indl. Area	22.5	10.77	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DSIIDC	NEERI Report has been received and Tender is at finalization stage by the DSIIDC	Expenditure shall be incurred by the DSIIDC from their funds to meet the Cost of Upgradation of CETP and thereafter amount of expenditure shall be recovered from Industrial Units	To be upgraded by DSIIDC by December, 2023	Concerned Chief Engineer, DSIIDC Sh. R.S. Ahlawat	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
2	Bawana CETP	Bawana Indl. Area	35	19.82	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DSIIDC	NEERI Report has been received and Tender is at finalization stage by the DSIIDC	Expenditure shall be incurred by the DSIIDC from their funds to meet the Cost of Upgradation of CETP and thereafter amount of expenditure shall be recovered from Industrial Units	To be upgraded by DSIIDC by December, 2023	Concerned Chief Engineer, DSIIDC Sh. R.S. Ahlawat	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
3	Jhilmil CETP	Jhilmil and Friends Colony Indl. Areas	16.8	5.335	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
4	Badli CETP	Badli Industrial Estate	12	3.46	Not meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
5	Mayapuri CETP	Mayapuri Indl. Area	12	3.5	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
6	Mangolpuri CETP	Mangolpuri Indl. Area	2.4	1.61	Meeting the Prescribed Standards.	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard. For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...



S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Compliance Status	Status as on 20.01.2023	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	3474 Timeline	Nodal Officer (Chief Engineer)	ATR [Physical Progress during the period (%)	139 Cumulative Progress (%)
7	Wazirpur CETP	Wazirpur Indl Area	24	3.066	Meeting the Prescribed Standards .	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard.  For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
8	Nangloi CETP	Nangloi& Udyog Nagar Indl Areas	12	3.256	Meeting the Prescribed Standards .	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard.  For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
9	SMA CETP	SMA, Rajasthani Udyog Nagar and SSI Industrial Areas	12	2.849	Meeting the Prescribed Standards .	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard.  For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
10	Okhla CETP	Okhla Indl. Area	24	1.889	Meeting the Prescribed Standards .	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard.  For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
11	Naraina CETP	Naraina Indl. Area	21.6	4.5	Meeting the Prescribed Standards .	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard.  For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
12	GTK CETP	GTK Road Indl. Area	6	2.42	Not meeting the Prescribed Standards .	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard.  For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
13	Lawrence Road CETP	Lawrence Road Indl. Area	12	1.7	Not meeting the Prescribed Standards .	Upgradation of CETP shall be done by the DJB after handing over the CETP by the Industries Department	Proposal is under submission with Deputy CM for seeking Administrative Approval from Hon'ble LG to transfer CETPs to DJB	Expenditure for Upgradation of CETP shall be borne by the DJB after it is handed over by the Industries Department	Administrative approval to transfer CETP to DJB is expected from the Hon'ble LG by 31.01.2023 and transfer process after the notification is expected to be completed by 31.05.2023	Industries Department, Govt. of NCT of Delhi to follow up the matter regarding Handing over of CETPs to DJB for upgradation of 11 CETPs and provide monthly progress report in this regard.  For seeking Administrative approval and issue Notification Sh. A.K. Madan For handing over CETP to DJB 1. Chief Engineer, DSIIDC 2. Executive Engineer, DJB 3. Sh. Desh Raj, DCI	A meeting is to be held between DJB & DSIIDC to sort out the CETP handing over issue	...
Total			212.3	64.175								



3475



## Annexure - 13

Enforcement of Septage  
Management Regulations



## 3476 Annexure - 13

### Enforcement of Septage Management Regulations [Progress Since 20.01.2023 to 10.02.2023]

Collection and treatment of septage (Dec 2022)					
	No of Vehicles Authorized by DJB	Number of vehicles required (assessed by DJB)	No. of Functional SPSs for collection of septage from vendors	Septage collected & Treated (in Crore Litres)	Cumulative Septage Collected & treated by DJB (in Crore Litres)
<b>Status As on 20.01.2023</b>	196	-	86	5.89	127.70
<b>Progress during the period (Reduction of Vehicles ) Target: 150 by June, 23</b>	0	-	86	5.18	132.8
<b>Cumulative Progress (Reduction of Vehicles) Target: 150 by June, 23</b>	196	-	86	5.18	

	Total No. of Meetings of Septage Management Committees held	No. of Vehicles/ Tankers found unauthorizedly discharging septage into Drains etc.	No. of Vehicles/ Tankers impounded	No. of Challans/ notices issued	Total Amount of Environmental Compensation Imposed & received
<b>Status As on 20.01.2023</b>	68	50	46	22	Rs.12.77 Lakhs
<b>Progress during the period</b>					
<b>Cumulative Progress</b>					

3477



## Annexure - 14

Regulation of River Yamuna flood plain – Restorative projects in floodplains



# Annexure- 14

## Regulation of River Yamuna flood plain - Restorative projects in floodplains

Sr. No.	Project	Area	Timeline	Interventions and Physical Progress	Nodal Officer
1.	Asita East- (Old Railway Bridge to ITO Barrage - Eastern Bank) PART A: Under the jurisdiction of DDA PART B: Under the jurisdiction of UP Irrigation Deptt.(Deposit work)	Total area- 197 Ha PART A: 90 Ha PART B:107 Ha.	PART A: Completed PART-B: 31.08.2023	PART A: 1.Existing depression of 3.5 ha. area has been restored into a wetland, augmenting approximately 60,000 cum of water. 2. 33.5 lakh riverine grasses have been planted till date. 3.About 4000 trees planted till date suitable to floodplain ecology. PART B: 1.Excavation of 3 water bodies. 2.Construction of 3 ramps. 3.Embankment of 1 parking. 4.12-acre lawn is under development. 5.Tree/shrubs Plantation is under progress. 6.Riverine grasses will be planted soon. Physical progress at site: Civil: 48% Horticulture:25% * Details of Court case is annexed at 'Annexure 15'	Sh. Ashwani Kumar  Chief Engineer (Horticulture)
2.	Kalindi Aviral- (NH24 to DND Flyway- Western Bank)	Total Area- 263 Ha PART A: 100 Ha PART B:163 Ha. inclusive of Baansera	PART A: Completed PART B: 28.02.2023 for Baansera.	PART A: 1.About 7.73 Ha. area restored as Wetlands (03 nos.), augmenting 2.5 lacs cum of water. 2.About 27,000 planted till date suitable to floodplain ecology. 3. 5.8 lakh riverine grasses have been planted till date. 4.Works for Signages, Bio toilets and Electrical works have been awarded but held up due to NCRTC project. <i>* Restoration works have been damaged due to ongoing NCRTC works.</i> PART B: 1. About 13500 bamboos of 15 20 varieties planted 2. About 25 000 marigold and other seasonal varieties, 3. 5000 canna planted 4. One waterbody measuring approx 2 0 Ha completed, work on second one measuring approx 0 5 Ha is underway 5. Work of approach road, pathway, bamboo fencing in progress Physical progress at site 85 <i>* Details of Court case is annexed at 'Annexure 15'</i>	
3.	Kalindi Biodiversity Park- (DND to proposed Kalindi By-Pass- Western Bank) Entrusted to CEMDE	115 Ha	02 Wetlands Completed out of 11 Wetlands	1. Two Constructed Wetland Systems ( Kilokri and Dhobi Ghat treating 15 20 MLD and 12 15 MLD raw sewage are fully functional 2. One CWS Maharani Bagh ongoing (de siltation of oxidation pond and development of construction wetland unit are pending) DJB is initiating a project to tap the drains. Physical progress at site: 25% <i>*Work is held up due to ongoing NHAI work.</i>	



Sr. No.	Project	Area	Timeline	Interventions and Physical Progress	Nodal Officer
4.	Asita West- (Old Railway Bridge to ITO Barrage- Western Bank)	Total Area- 200 Ha PART A: 93 Ha PART B:107 Ha.	PART A: Completed  PART B: 30.12.2023 (Subject to clearance of litigation)	PART A: 1. About 6 55 Ha area restored as Wetlands 05 nos augmenting approx 1 6 lacs cum of water 2. About 5700 planted till date suitable to floodplain ecology 3. 52 lakh riverine grasses have been planted till date 4. Vehicular and pedestrian pathway complete PART B: 1. Excavation of 4 water bodies. 2. Excavation of 1 oxidation pond. 3. 1900m moorum path out of 2500 m 4. 3 ramps constructed. 5. 1100 m cycle hike zone (cycle track) out of 1200 m 6. 5 acre lawn is developed. 7. 53000 Nos. riverine grasses has been planted. 8. Balanced plantation of riverine grasses, trees and shrubs Physical progress at site: Civil: 80% Horticulture:16% <i>* Details of Court case is annexed at 'Annexure 15'</i>	144 Sh. Ashwani Kumar  Chief Engineer (Horticulture)
5.	Amrut Bio Diversity Park- ITO to NH-24 (Eastern & Western Bank)- Area South of CWG Village Area	116.25 Ha (108 Ha. With DDA, 90 Ha. on Eastern Bank & 18 Ha on Western Bank) 8.25 Ha to be done by CPWD)	22.05.2024 (for 108 Ha)	1. Excavation of 6 water bodies complete. 2. 3500 m pedestrian path of 12000m. 3. Entrance plaza work 4. Horticulture works (entrusted to NBRI) - 215 grass beds covering an area of 21,500 sqm for mosaic plantation of Riverine species. - Nursery for multiplication and storing of plants prepared - Plantation of grasses on mounds ( plantation done: 25,548 sqm., land prepared: 65,032 sqm.) Physical progress at site: Civil: 55% Horticulture:02% <i>* Details of Court case is annexed at 'Annexure 15'</i>	
6.	Ghat area-Wazirabad to Old Railway Bridge (Western Bank) Entrusted to INTACH	Total Site Area- 66 Ha PART A: 16 Ha. (Qudsia Ghat)  PART B: 50 Ha. (Includes Sur Ghat-13.6 Ha, Eco-trail- 33 Ha, Yamuna Bazaar- 3.4 Ha)	31.07.2023       31.12.2023	Work at site is initiated, Pathways Chattri works in progress Works to be undertaken Baradari, planters and bamboo kiosk, parking, cycle track, plantation Tender recalled, financial bid opened Works to be undertaken Waterbody, parking, Eco trail, Chatris and plantation works Physical progress at site: Civil: 38%	

Sr. No.	Project	Area	Timeline	Interventions and Physical Progress	Nodal Officer
7.	Yamuna Vanasthali-(Wazirabad Barrage to ISBT Bridge-Eastern Bank, around Garhi Mandu Village & Usmanpur Village)	236.5 Ha	31.12.2023	Excavation of 6 waterbodies and about 75 of pedestrian pathway works are complete Works to be undertaken Pathways, cycle tracks, waterbody, entrance plaza and mounds Physical progress at site: Civil: 82% <i>* Details of Court case is annexed at 'Annexure 15'</i>	Sh. Ashwani Kumar Chief Engineer (Horticulture)
8.	Mayur Nature Park- (NH-24 to DND Flyway- Eastern Bank)  PART A: Under the jurisdiction of DDA.  PART B: Under the jurisdiction of UP Irrigation Deptt.	Total Area- 397.75 Ha PART A: 235 Ha PART B: 162.75 Ha	-	1. Approximately 100 Ha of land has been de notified The physical land demarcation of DDA land is under progress 2. The work is being delayed due to farmer agitation, 222 nos of posts fixed out of 290 3. Revised landscape proposal under progress <i>* Details of Court case is annexed at 'Annexure 15'</i>	
9.	Eco-Tourism area-(Geeta Colony Bridge to ITO Barrage- Western Bank)	30 Ha (7.3 Ha land is with DTC)	-	Land retrieved from IPGCL (26 acres) Area falls outside 1 in 25 year floodplains Proposal will be taken up once the Zone 'O II' is finalized after the notification of MPD 2041	
10.	Hindan Sarovar- (NH-24 to DND Flyway- Eastern Bank) PART A: Under the jurisdiction of DDA PART B: Under the UP Irrigation Deptt. jurisdiction of (Deposit work)	Total Site Area- 45 Ha. PART A: 15 Ha PART B: 30 Ha	-	Entrusted to CEMDE The project comprises of creation of wetlands for treating water from the Hindon Canal the mouth of which falls under the jurisdiction of UP Irrigation Department Site to be made free of encroachments for development	
	<b>Total</b>	<b>1666.5 Ha</b>			



## **Annexure - 15**

Regulation of River Yamuna flood plain – removal of all encroachments/Dhobi ghats



## Regulation of River Yamuna flood plain - removal of all encroachments/ Dhobi Ghats

Status of Encroachments and Court Cases for River Yamuna Floodplain project							
Sr.No.	Project	Site area	Area Encroached	Type of Encroachment		Court Case No./Title and details	Remarks
				No. of Jhuggi's/ Gaushala/Temple/Parking	Cultivation/ Nursery		
1.	Asita East- (Old Railway Bridge to ITO Barrage - Eastern Bank)  PART A: Under the jurisdiction of DDA.  PART B: Under the jurisdiction of UP Irrigation Deptt. (Deposit work) 21 Ha. Land has been transferred to PWD; 107 Ha. – 21 Ha. = 86 Ha., which is under development.	197 Ha  PART A: 90 Ha  PART B: 107 Ha	28.85 Ha.	150 Nos.	7 Ha.	21.85 Ha.	Case No: SLP (C) 14342/2022 Case Title: Shakarpur Slum Union v/s DDA Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur  Part A: Encroachment free.  Part B: About 80 % cultivation/nursery encroachments has been removed and remaining 20 % cultivation encroachment area will be removed as the demolition has been fixed on 14.02.2023 & 15.02.2023. Next Date of Hearing: 27.02.2023 & No stay
2.	Asita West- (Old Railway Bridge to ITO Barrage- Western Bank) PART A: 93 Ha. (Already developed) PART B : 107 Ha. (under developed)	200 Ha	5.7 Ha	695 Nos.	5.7 Ha.	Nil	Case No: W.P.(C) 5214/2018 Case Title: Bela Estate Mazdoor Samiti Vs DUSIB & Others Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur  Demolition has been fixed on 09.02.2023. Next Date of Hearing; 14/03/2023  Stay; status quo order 14/05/2018
3.	Yamuna Vanasthali- (Wazirabad Barrage to ISBT Bridge- Eastern Bank, around Garhi Mandu Village & Usmanpur Village)	236.5 Ha	17.76 Ha	323 Nos.	4.76 Ha.	13 Ha.	Case no: W.P.(C)7542/2017 Case Title: Mangal Singh Vs DDA Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur  Case no: W.P.(C)7135/2019\ Case Title: Sachhi Shuruat Sewa Samiti (NGO) Vs DDA Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur  Stay, status quo Last Date of Hearing; 10.08.2023  Next Date of Hearing 04.07.2023  Demolition has been fixed on 24.02.2023.



## Status of Encroachments and Court Cases for River Yamuna Floodplain project

Sr.No.	Project	Site area	Area Encroached	Type of Encroachment			Court Case No./Title and details	Remarks
				No. of Jhuggi's/ Gaushala/Temple/Parking		Cultivation / Nursery		
4.	Eco-Tourism Area- (Geeta Colony Bridge to ITO Barrage- Western Bank)	30 Ha (14 Ha land is with IPGCL)	0.33 Ha	32 Nos.	0.33 Ha.	Nil	W.P.(C) No. 11871/2022 Court: Tis Hazari Court Panel lawyer: Ms. Prabhsahay Kaur with Kritika Gupta  Cont. Case No. 730/2022 Case Title: Randheer & Org. DD/LMCZ/DDA Court: Tis Hazari Court Panel lawyer: Kritika Gupta	Next Date of Hearing; 15.03.2023.  In view of harsh weather conditions court has directed to carry out demolition after 15.03.2023
5.	Kalindi Aviral :  (NH24 to DND Flyway (Western Bank)  Part A  Part B	100 Ha  163 Ha.	17	200	5	12	Case no: WP(C)No.4227/2016 Case title: Seher Ali Vs DDA Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur	Next date of hearing- 26.04.2023 (status quo)  Demolition has been fixed on 16.02.2023, 21.02.2023 and 28.02.2023.
6.	Mayur Nature Park :  (NH-24 to DND Flyway Eastern Bank)  Part A: Under the jurisdiction of DDA.	Total Site Area- 397.75 Ha.  Part A: 235 Ha.	Area of encroachment cannot be ascertained properly.	Cannot be ascertained	100 Ha		Case no: W.P.(C) 10900/2019/ Case Title: Yamuna Khadar Slum Union Vs DDA & Others. Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur Case no: W.P.(C)10918/2019/ Case Title: Chhote Lal Vs DDA & Others. Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur	Stay vacated The matter regarding demarcation of area i.e. DDA land and Private land, is being monitored by LM/SEZ, DDA with concerned SDM, GNCTD. Next date of hearing- 13.02.2023 (Status quo) last date of hearing- 30.01.2023 (Status quo)

Status of Encroachments and Court Cases for River Yamuna Floodplain project								
Sr.No.	Project	Site area	Area Encroached	Type of Encroachment			Court Case No./Title and details	Remarks
				No. of Jhuggi's/ Gaushala/Temple/Parking		Cultivation/ Nursery		
							Case no: L.P.A. No. 681/2019/ Case Title: Yamuna Khadar Slum Union Vs DDA & Othrs. Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur  Case no: L.P.A. No. 690/2019/ Case Title: Chhote Lal Vs DDA & Othrs. Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur	
	Part B: Under the jurisdiction of UP Irrigation Deptt. along the Noida Link Road	Part B: 162.75 Ha.	-	-	-	-	-	-
8.	Amrut Biodiversity Park: (Eastern & Western Bank)	Total Site Area- 116.25 Ha.  Part A: 90 Ha. (Eastern Bank)	4.5 Ha.	217	1.5 Ha.	3 Ha.		Demolition has been fixed on 08.02.2023.
		Part B: 18 Ha. (Western Bank)	2 Ha.	95	1 Ha.	1 Ha.	Case no: HC/LM(36878)19/L WP(C)No. 12504/2019 Case Title: Rajbir Singh V/s DDA Court: Delhi High Court Panel lawyer: Sobna Takiyar	Next date of hearing- 28.02.2023
		Part C: 8.25 Ha.	-	-	-	-	-	Area has been handed over to CPWD.
9.	Ghat area	Total Site Area- 66 Ha.  (Qudsia Ghat- 16 Ha Sur Ghat-13.6 Ha, Eco-trail-33 Ha,	07 Ha				Case no: RCA/SCJ 17/2022 Case title: Rajender Kumar S/o Mohar Singh Vs DDA	Next date of Hearing - 27.02.2023

Status of Encroachments and Court Cases for River Yamuna Floodplain project							
Sr.No.	Project	Site area	Area Encroached	Type of Encroachment		Court Case No./Title and details	Remarks
				No. of Jhuggi's/ Gaushala/Temple/Parking	Cultivation/ Nursery		
		Yamuna Bazaar- 3.4 Ha)				<p>Court: Tis Hazari Court Panel lawyer: Anupam Sharma</p> <p>Case no: HC/LM(32198)2018 W.P.(C)9342/2018 Case title: Uday Raj &amp; Othrs Vs GNCTD Court: Delhi High Court Panel lawyer: Ms. Prabhsahay Kaur</p> <p>Case no: W.P.(C) 1210/2017 &amp; CM APPLs. 5499- 5500/2017 Case title: Pashu Ram Dangal Akhada Court: Delhi High Court Panel lawyer: Sobna Takiyar</p>	<p>Next Date of Hearing; 14.04.2023</p> <p>Court Stay</p>



## **Annexure - 16**

Utilisation of treated STP water





# 3487 Annexure - 16

## Utilisation of treated STP water [Progress Since 20.01.2023 to 10.02.2023]

S.No.	Particular	Quantum in MGD	Status as on 20.01.2023	Physical Progress (%) As on 20.01.2023	Financial Progress (%) as on 20.01.2023	Timeline	Nodal officer (Chief Engineer)	Name of EE and Division	ATR [Physical Progress during the period (%)	Cumulative Progress (%)
1	Quantum of Available Treated STP Water	530	-	-	-	-	Sh. K. C. Meena CE(SDW)	-		
2	Mandatory Return Flow in River Yamuna	267 (As per the orders of Hon'ble Supreme Court)	-	-	-	-	-	-		
3	Present Use of Treated STP Water	About 90 MGD [Mainly for horticulture in various parks in Delhi including Millennium Park in I.P Estate, Japanese Garden in Rohini and various parks in NDMC area and DTC Depots, PPCL etc.]	-	-	-	-	-	Sh. NK Verma,Dy. S.E.(WB)		
4	Proposed Use of Treated STP Water	70 MGD Treated STP at Coronation Pillar is to be converted into 'C' Class Inland Surface Water by Ultra Filtration process to be discharged in river Yamuna about 8.60 Kilometer upstream of Wazirabad.	Tenders received for this work and is in process for award.	Nil	Nil	30/6/2024	Sh. S. K. Bhardwaj Pr. CE (Dr.) Pr-II	Sh. Parmod Kumar Kapil, EE(C)Dr.-XI	case file for discharge of tenders as recommended by WAC and re invitation again on HAM is in process of approval	
		DJB has initiated a proposal for supplying of 5 MGD treated water from Okhla STP to NTPC Eco Park.	-	NIL	NIL	Jul-23		Sh. NK Verma,Dy. S.E.(WB)	3	5
5	Balance Available Treated STP Water : 103 MGD	Use of treated STP Water for Development / Rejuvenation of Lakes :					Sh. Ajay Kumar CE (Water Bodies)			
		10 MGD in Sanjay Lake from Kondli STP	Work is in progress	0	0	Sep-23		Sh. NK Verma,Dy. S.E.(WB)	2	2
		10 MGD in Smriti Van / Lake and nearby areas from Kondli STP.		57	28	Mar-23		Sh. NK Verma,Dy. S.E.(WB)	3	60
		Pappankalan - 20 MGD	Completed	100	100	Commissioned		Sh. NK Verma,Dy. S.E.(WB)	--	100
		Nilothi - 20 MGD	Completed and under commissioning	100	75	Completed and under commissioning		Sh. NK Verma,Dy. S.E.(WB)	--	100
		Okhla - 20 MGD	Under Estimate stage	NA	NA	Dec-23		Sh. NK Verma,Dy. S.E.(WB)	0	0
		Rohini lake no.-1 - 15 MGD	Work is in progress	85	70	Aug-23		Sh. NK Verma,Dy. S.E.(WB)	1	86
		Rohini lake no.-2 - 15 MGD	Tendering stage	NA	NA	Dec-23		Sh. NK Verma,Dy. S.E.(WB)	0	0
		Najafgarh - 5 MGD	Work is in progress	75	50	Mar-23		Sh. NK Verma,Dy. S.E.(WB)	5	80



## Annexure - 17

Summary of timelines for next 6 months for works to be carried out



## 3489 Annexure - 17

### Summary of timelines for next 6 months for works to be carried out

Date	Desilting (KM)	Existing STP Capacity (MGD)	Additional Capacity (MGD)	Trapping of Drains	Sewerage Network UAC 1052/ JJ 81)	Septage Enforcement (196)	Treated Water (MGD)	Flood Plain Regulations	Encroachment Removal
28 <sup>th</sup> Feb, 2023	20	632	-	09 / 70	03 / 13	196	Nilothi - 20	Kalind Aviral (Part B)	Asita west
31 <sup>st</sup> Mar, 2023	40 +10 (New)	632	-	20 / 70	102 / 13	-	15 MGD (Najafgarh 05 + Smriti Van-10)	Asita East (Part B) + Amrut Bio Diversity Park (90 Ha)	Amrut Bio
30 <sup>th</sup> Apr, 2023	60 +20	632	-	23 / 70	116 / 13	-	-	Qudsia Ghat (16 Ha)	Vanasthali
31 <sup>st</sup> May, 2023	80 + 30	632	-	24 / 70	120 / 13	-	-	Yamuna Vanasthali + Amrut Bio Diversity Park (18 Ha)	Kalindi
30 <sup>th</sup> Jun, 2023	90.34 + 40	727	95 MGD (Kondli: 25, Rithala: 40 & Okhla: 30)	43 / 70	263 / 81	150	-	Asita West (Part B: 107 Ha)	Mayur Nature
<b>Total</b>	<b>130</b>	<b>727</b>	<b>95</b>	<b>43 / 70</b>	<b>263 / 81</b>	<b>150</b>	<b>267 + 90 + 35 = 392</b>		

\*\*\*



## **Annexure - 18**

List of attendees





## ATTENDANCE SHEET

Annexure- 18

Sub.: First Meeting of the High Level Committee constituted by Hon'ble National Green Tribunal to discuss various issues related to control of pollution and rejuvenation of River Yamuna in Delhi.

Date: 20.01.2023

Time: 12.15 PM

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
1	C.S.			
2	Debashree Mishra	Spl. Secretary Ministry of J&F		
3	ANIL K. SINGH	Pr. Secretary GAT GNIT	9999237378	
4	Ashish Khundro	Pr. Secy 94FC		
5	Subhasish Panda	VC DDA	9899111432	
6	Asok Kumar	DG, NMC		
7	Narenkul Gupta	AS, MoEF	982070904	
8	P. Krishna Murthy	CEO, JTB		
9	Shrawan Kumar Verma	RD, IRD Jaipur MEF&CC	9414028806	
10	Sandeep Mittal	MD, DSIDC	9650072233	
11	Jayachandran	MS DPCC		

## ATTENDANCE SHEET

Sub.: First Meeting of the High Level Committee constituted by Hon'ble National Green Tribunal to discuss various issues related to control of pollution and rejuvenation of River Yamuna in Delhi.

Date: 20.01.2023

Time: 12.15 PM

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
12	A			
13	Anshu Kumar	Pr. Secy	9810652383	
14	Dr. A.C. Verma	Pr. Secy (F&I)	9650111076	
15	Gyanesh Shank	Commissioner MCS		
16	CD SINGH	Pr. Secy	9868809573	
17	Rajan K. Tiwari	Pr. Comm.	9906271557	
18	PANKAJ TPAJ	Director DA 2 PW, Govt	23389714	
19	RAVI DHAWAN	SS, Power Planning	9871036125	
20	Ja Singh	DCIIR, Revenue Dept.	9810932985	

ATTENDANCE SHEET

Sub.: First Meeting of the High Level Committee constituted by Hon'ble National Green Tribunal to discuss various issues related to control of pollution and rejuvenation of River Yamuna in Delhi.

Date: 20.01.2023


Time: 12.15 PM

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
21.	PRADIP K. T. GARGAVA	MS CPCB	9990870057	[Signature]
22	Pr. Secy. to LG	}		
23	Secy. to LG			
24	Spl. Secy. to LG (SE)			
25	Spl. Secy. to LG (HR)			
26	OSD to LG			
27	Pr. Secy. to LG			
28	Press Secy. to LG			





**Department of Environment**  
Government of the National  
Capital Territory of Delhi



Govt. of NCT of Delhi  
**OFFICE OF THE CHIEF SECRETARY**  
Delhi Secretariat, I.P. Estate, New Delhi.

F.OSD/CS/2023/1581-16/2

Dated: 27.01.2023

**ORDER**

Whereas in pursuance to the directions of Hon'ble National Green Tribunal on 09-01-2023 in OA No. 21 / 2023, a High level committee was constituted with the request to Hon'ble Lt Governor to head the committee.

**1. Judicial Pronouncement - Brief Background**

Whereas, Hon'ble National Green Tribunal (NGT) vide judgment dated 13.01.2015 in OA No. 06 / 2012 and OA No. 300 / 2013 in the matter of Manoj Mishra vs. Union of India & Ors. issued various directions, including directions to Delhi Jal Board (DJB) to operationalize existing Sewage Treatment Plants (STPs), construct new STPs, maintain and upgrade existing STPs by March, 2017 and other directions to DJB.

And whereas, Hon'ble NGT, while accepting both reports dated 19.04.2014 and 13.10.2014 filed by the Expert Committees viz.

- i. Committee constituted by the MoEF vide its order dated 13.09.2013 on the aspects of preservation, restoration and beautification of the banks of river Yamuna; and
- ii. Expert Committee appointed by the Tribunal on control of pollution and restoration of Yamuna River, including drainage system of Delhi together with action plan prepared by Delhi Jal Board, directed that the projects contemplated under these reports and the judgement of the Tribunal shall be completed by 31.3.2017.

And whereas, various orders have been passed subsequently by the Hon'ble NGT from time to time based on the Reports of the Yamuna Monitoring Committee constituted by Hon'ble NGT vide order dated



26.07.2018, including orders dated 11.09.2019, 05.03.2020, 06.07.2020 and 27.01.2021.

And whereas, Hon'ble NGT vide order dated 11.09.2019 in OA No. 06 / 2012 has passed detailed order giving various directions and timelines in respect of NCT of Delhi and also directed that timelines have to be compressed so as to complete every action by December, 2020 (except where shorter timelines are specified in the order or are otherwise possible). DJB was directed to complete the task of setting up of STPs by 31.12.2020 besides other directions to DJB *inter-alia* mentioning clear time lines for different projects.


And whereas, issue of pollution in river Yamuna in Delhi is being monitored by Hon'ble NGT *inter alia* issued orders dated 20.09.2018, 19.12.2018, 08.04.2019, 06.12.2019, 29.06.2020, 21.09.2020 and 22.02.2021 in O.A. No. 673 / 2018 in the matter of: News item published in 'The Hindu' authored by Shri Jacob Khoshy titled "*More river stretches are now critically polluted: CPCB*", and various orders in O.A. No. 593 / 2017 (Paryavaran Suraksha Samiti & Anr. Vs Union of India & Ors.).

And whereas, Hon'ble NGT again took up the matter in OA No. 562 / 2022, "*Ishika vs. Govt. of NCT of Delhi*" regarding corrective measures taken by Govt. of NCT of Delhi and neighbouring States and their impact on abatement of pollution in river Yamuna in Delhi, most particularly in the preceding one year.

And whereas, the Hon'ble NGT during January 2023, again took cognizance of the issue of unabated pollution of Yamuna in OA No. 21 / 2023 entitled "*Ashwani Yadav versus Govt. of NCT of Delhi*" on 09.01.2023 highlighting the continued failure of authorities in taking adequate remedial measures in terms of specific orders on the subject, keeping in view the huge gap in generation of sewage and available

treatment facilities, un-trapped drains and unauthorized colonies, incomplete river front development projects besides desilting / desludging of drains and the poor water quality of the river well beyond laid down parameters reflecting consistently higher pollution (75%) and in the light of non-compliances of directions of the Hon'ble Tribunal, a High Level Committee (HLC) of concerned authorities in Delhi headed by Hon'ble Lieutenant Governor, Delhi, with the Chief Secretary, Delhi, as Convener; and consisting of Secretaries of the Departments of the Govt. of Delhi viz. Irrigation, Forest and Environment, Agriculture, and Finance; CEO, Delhi Jal Board; Vice Chairman, DDA; Secretary or his nominee (not below the rank of Additional Secretary), Ministry of Agriculture, GoI; DG Forest or his nominee (not below the rank of DDG), MoEF&CC, GoI; Secretary, MoJS or his nominee not below the rank of Additional Secretary; Secretary, MoEF&CC or his nominee not below the rank of Additional Secretary; DG NMCG and Chairman CPCB. The Committee was asked to deal with all issues as set out in order dated 27.01.2021 and other ancillary matters mentioned above.

And whereas, the Hon'ble Tribunal in the same order dated 09.01.2023 asked the HLC to coordinate with all other Departments, to the extent necessary, meet physically, take stock of the situation with regard to the directions of the Tribunal, extent of compliance, extent of non-compliance, proposed remedial action for compliance of law, updated plan for compliance of directions, sources of funding, accountability for past failures, methodology for execution of the projects, timelines consistent with the spirit of orders of the Hon'ble Supreme Court and this Tribunal. After its first meeting, the Committee was asked to continue to meet at least once in every week for next six months, so as to achieve tangible results within the said period.



3



## 2. First meeting of the High-Level Committee (HLC)

And whereas, the first meeting of the HLC under the chairmanship of Hon'ble Lt Governor, Delhi was held on 20.01.2023 at Raj Niwas, and list of attendees is at **Annexure - 18**.

And whereas, the status note and action plan in this regard was placed before the HLC by the concerned Departments / Authorities for the purpose of monitoring important parameters for rejuvenation of river Yamuna (Department wise action plans for Rejuvenation of River Yamuna is at **Annexures – 1 to 16**).

## 3. Decisions taken by the High-Level Committee w.r.t. trapping and treatment of all sewage/ industrial effluents generated in Delhi, enforcement of Delhi Water Board Septage Management Regulations 2018, regulation of River Yamuna Flood Plains and usage of treated water

And whereas, a detailed Action Plan was deliberated at length and finalized the same. All the crucial parameters on river health [like BOD < 3 mg/l, DO > 5 mg/l, minimum environmental flow – 23 Cumecs (437 MGD), etc.] were accepted by the HLC, and to achieve these parameters, the HLC finalized the Action Plan, including but not limiting to treatment of all sewage generated in Delhi, trapping of all major drains out falling into river Yamuna, extending sewerage network in all unauthorized colonies and JJ Clusters, regulation of River Yamuna Flood Plain including removal of all encroachments / Dhobi Ghats, enforcement of Delhi Water Board Septage Management Regulations 2018, utilization of treated STP water, upgradation of 13 Common Effluent Treatment Plants treating industrial effluents, etc.

**3.1. 100% Treatment of Sewage generated [Gap in Treatment = 238 MGD]**

**3.1.1. Completion of construction of 03 New Sewage Treatment Plants at:**

- i. Okhla (Total 124 MGD Capacity, 30 MGD capacity addition) by June 2023
- ii. Sonia Vihar (7 MGD capacity) by September, 2023
- iii. Delhi Gate (10 MGD capacity) within 12 months and matter of allotment of land shall be resolved by all concerned by 31.01.2023.


**3.1.2. Completion of construction of 40 New Decentralised STPs with total capacity of 92 MGD (List of 40 DSTPs as per Annexure-3.)**

- i. 29 Decentralized STPs with total capacity of 57.57 MGD by December, 2023;
- ii. For 11 Decentralized STPs having total capacity of 32.43 MGD, land is yet to be allotted by DDA and these STPs to be completed within 12 months, land related issues shall be finalised within a fortnight by DDA/ Revenue Departments.

**3.1.3. Completion of rehabilitation of three existing STPs with 70 MGD capacity at:**

- i. Kondli Phase – II: 25 MGD capacity by June, 2023
- ii. Rithala Phase – I: 40 MGD capacity by June, 2023 and
- iii. Yamuna Vihar Ph-II: 15 MGD capacity by September, 2023

**3.1.4. Upgradation of existing 18 STPs to create Additional Capacity of 93.5 MGD be completed (75 MGD capacity by Dec. 2023 and remaining 18.5 MGD capacity by March, 2024).**





### **3.2.Trapping of all drains out falling into river Yamuna, including trapping of sub-drains**

#### **Desilting of Existing Drains**

It has been noted with concern that no desilting of existing drains network has been carried out in the recent past. As a result most of the drains are either completely choked or functioning with 10-15% of their designed flow. Hence a major desilting drive must be undertaken. Out of an approximate 200 km of trunk/peripheral sewerage held with DJB, 90.34 Km of desilting will be completed by June, 2023 from the ongoing contract. In addition, fresh contract will be done for remaining 110 km at the earliest. The entire desilting will be completed by September 2023. The status of the drain pre and post-desilting will be video recorded along with the testimony of the concern official monitoring the process. Independent audit of the desilting will be carried out post execution of the work.

**3.2.1. Major Drains:** Out of 18 major drains out falling into river Yamuna in Delhi stretch, trapping of 11 drains has been completed which are as follows:

- a) Magazine Road Drain
- b) Sweeper Colony Drain
- c) Khyber Pass Drain
- d) Metcalf House Drain
- e) Tonga Stand Drain
- f) Moat Drain (Vijay Ghat)
- g) Civil Military Drain
- h) Drain No 14
- i) Tughlaqabad Drain
- j) Kalkaji Drain
- k) Tehkhand Drain


The following timelines to be followed for trapping of remaining major 7 drains:

- i. 02 major Drains (Delhi Gate Drain and Sen Nursing Home Drain) are partially trapped.

- (a) DJB shall construct 10 MGD STP to trap the remaining flow in the Delhi Gate Drain within 12 months and matter of allotment of land shall be resolved by all concerned by 31.01.2023.
  - (b) Sen Nursing Home Drain has been trapped into Sen Nursing Home STP as well as into the Ring Road trunk sewer. However, some marginal flow/ overflow still passes during peak hours. DJB to take measures to stop this marginal flow by desilting the drain and proper operation of Ring Road trapping by March 2023.
- ii. 02 major Drains (i.e., Najafgarh & Shahdara) are included in the Interceptor Sewer Project (ISP) where substantial flow of sub-drains under their command areas have already been trapped / intercepted. Both these drains are large drains and cannot be trapped technically, therefore,
  - (a) 74 Un-trapped sub-drains [44 in Najafgarh Drain and 30 in Supplementary Drain (which is sub drain of Najafgarh drain)] to be intercepted by October 2023.
  - (b) 2 Un-trapped sub-drains of Shahdara Drain to be intercepted by June, 2023.
- iii. For remaining 03 major drains, the flow will be trapped as per details below:
  - (a) Mori Gate Drain – 9.51 MGD Flow to be trapped by Sep, 2023
  - (b) Barapulla Drain – 31.97 MGD Flow to be trapped by Sep., 2023
  - (c) Maharani Bagh Drain – 6.66 MGD Flow to be trapped by Sep., 2023

### 3.2.2 Sub Drains:

- i. Interceptor Sewer Project (ISP) – Full trapping and treatment of 242 MGD wastewater to be completed by DJB by June, 2023.
- ii. Details of un-intercepted sub drains out falling into Najafgarh Drain, Supplementary Drain and Shahdara Drain are at **Annexure-7**, **Annexure-8** and **Annexure-9** respectively.
- iii. Action plan for 70 un-trapped sub drains as per schedule below:





- (a) 06 sub-drains by end of January, 2023 (falling in Najafgarh drain);
  - (b) 03 sub-drains by end of February, 2023 (1 falling in Najafgarh drain and 2 are falling in Supplementary drain);
  - (c) 11 sub-drains by end of March, 2023 (4 falling in Najafgarh drain and 7 are falling in Supplementary drain);
  - (d) 04 sub-drains by end of April, 2023 (4 are falling in Supplementary drain);
  - (e) 02 sub-drains by end of May, 2023 (1 falling in Najafgarh drain and 1 is falling in Supplementary drain);
  - (f) 20 sub-drains by end of June, 2023 (4 falling in Najafgarh drain, 02 falling in Shahdara Drain and 14 falling in Supplementary drain);
  - (g) 1 sub-drain by end of Sep, 2023 (1 falling in Supplementary drain);
  - (h) 22 sub-drains by end of Oct, 2023 (falling in Najafgarh drain);
  - (i) 01 sub-drain by end of Oct, 2023 (falling in Supplementary drain).
- iv. Additional non-Recorded Sub Drains

It has been noticed that there are many illegal sub drains which are not in the official records of the drain owning agencies but are falling into the Main Drain. All drain owning agencies of the 18 main drains out falling into Yamuna will carry out physical inspection of their drains and ascertain these additional non recorded sub drains. The records will be updated by February, 2023 and action plan of trapping/closing these drains will be finalized by March, 2023.

### **3.2.3. Performance Audit of completely trapped 11 major drains and all sub-drains**

DJB to undertake the Performance Audit of completely trapped 11 major drains and all sub-drains through an independent agency by February 2023. Simultaneously a multidisciplinary team of DJB, MCD, Irrigation & Flood Control department may be tasked to undertake internal audit.



### **3.3. Extending Sewerage Network in all 1799 Unauthorised Colonies and 639 JJ Clusters (List at Annexure-10)**

#### **3.3.1. Unauthorised Colonies (1799 Nos.)**

- i. Sewer line laid and notified in 747 unauthorised colonies by Dec, 2022
- ii. Work of sewer network is in Progress in 573 unauthorised colonies to be completed by Dec, 2023.
- iii. Out of 161 unauthorised colonies, 123 awaiting NOC/Clearance from Forest, ASI and O Zone will be completed within 12 months of obtaining clearances but not later than June, 2024.
- iv. 318 unauthorised Colonies where sewerage network is to be laid along with Decentralized STPs to be completed by 08 month after allotment of land/ receipt of NOC.

#### **3.3.2. JJ Clusters (639 Nos.)**

- i. 558 JJ Clusters already connected with sewer lines.
- ii. Other 16 JJ Clusters are feasible to connect with sewer line and will be connected by June, 2023.
- iii. For remaining 65 JJ Clusters, where it is not feasible to connect them with sewer lines, therefore, decentralized modular/ prefabricated DSTP to be installed by DJB by June, 2023 with the support of NMCG.
- iv. Details of such un-trapped 81 JJ clusters is at **Annexure – 11**.
- v. DUSIB shall reconcile and finalise the list of Unauthorised Colonies and JJ clusters available with DJB. Action Plan for these left out Unauthorised Colonies and JJ Clusters shall be prepared and submitted to convenor within a fortnight.





**3.4. Upgradation of 13 Common Effluent Treatment Plants (CETPs), list of which is at Annexure-12.**

- i. CETP at Narela (DSIIDC) will be upgraded by December, 2023;
- ii. CETP at Bawana (DSIIDC) will be upgraded by December, 2023;
- iii. DSIIDC informed that remaining 11 CETPs are being handed over by Industries Department of GNCTD to DJB. However, it was decided that DSIIDC shall discuss this issue with DJB once again to decide finally who (DSIIDC / DJB) is the appropriate authority for upgradation and O&M of these CETPs, especially after considering the fact that sewage to be treated in STPs and CETPs is of different nature and composition. A joint report be submitted by CEO, DJB and MD, DSIIDC recommending 'way forward' (including the appropriate authority (i.e. DJB or DSIIDC and timelines) for upgradation of such 11 CETPs to the Convenor of this HLC within a fortnight for taking final decision in this regard.
- iv. DPCC should carry out a thorough inspection of all the Industrial Colonies and take strict action against violating units like sealing/disconnection of power supply of defaulters on regular basis, at least once in a fortnight.

**3.5. Enforcement of Delhi Water Board Septage Management Regulations 2018**

It was decided by HLC to constitute a Committee under the Chairmanship of Divisional Commissioner, Revenue Department, GNCTD and consisting of CEO, DJB; Commissioner MCD as members; and Secretary, Urban Development Department, GNCTD as member-cum-convenor of this Committee, to revisit the Delhi Water Board Septage Management Regulations 2018 to make them more effective & enforceable. The Committee will submit its report latest by 15.02.2023 to the Convenor of this HLC.



It was informed that at present there are 196 vehicles that have been given license by DJB for Collection of septage. With the sewage network getting extended to unauthorized colonies and JJ Colonies, gradually these numbers should reduce. Accordingly, it has been directed to reduce these vehicles from existing 196 to 150 by June,2023. The vigil against illegal/unauthorized vehicle dumping the septage in water bodies etc must be enhanced through CCTV coverage and random checking. Strict action against defaulters will be undertaken inclusive of the vehicle carrier as well as the colonies contributing the septage.

### **3.6.Regulation of River Yamuna Flood Plain including removal of all Encroachments / Dhobi Ghats, List of which is at Annexure-14.**

#### **3.6.1. Restorative Projects of DDA in Yamuna Floodplains**

- i. Asita East (Part B) to be completed by 31.03.2023;
- ii. Asita West to be completed by 30.06.2023;
- iii. Kalindi Biodiversity Park (remaining work) to be completed within 9 months after the completion of on-going NHAI project, by CEMDE;
- iv. Amrut Bio Diversity Park (90 Ha. on Eastern Bank) to be completed by 31.03.2023 by DDA;
- v. Amrut Bio Diversity Park (18 Ha. On Western Bank) to be completed by 22.05.2023 by DDA;
- vi. Amrut Bio Diversity Park (Remaining 8.25 Ha.) to be completed by 31.12.2024 by CPWD;
- vii. Wazirabad to Old Railway Bridge – Western Bank (Qudsia Ghat - 16 Ha.) to be completed by April 2023 by INTACH;
- viii. Wazirabad to Old Railway Bridge – Western Bank (Sur Ghat – 13.6 Ha.) to be completed by July 2023 by INTACH;
- ix. Wazirabad to Old Railway Bridge – Western Bank (Eco Trail – 33 Ha.) to be completed by 31.12.2023 by INTACH;





- x. Wazirabad to Old Railway Bridge – Western Bank (Yamuna Bazar Area – 3.4 Ha.) to be completed by 31.12.2023 by INTACH;
- xi. Yamuna Vanasthali – 236.5 Ha to be completed by 31.05.2023 by DDA;
- xii. Mayur Nature Park (Part A: 235 Ha.) to be completed by DDA (Case before Hon'ble High Court Case is pending and next date of hearing is 13.02.2023);
- xiii. Mayur Nature Park (Part B: 162.75 Ha.) to be completed by DDA / UP Irrigation Department (Case before Hon'ble High Court Case is pending and next date of hearing is 30.01.2023);
- xiv. Eco Tourism Area (30 Ha.) (22.7 Ha with DDA and 7.3 with DTC): Land has been taken back from IPGCL. Case before Hon'ble High Court Case is pending and next date of hearing is 15.03.2023 - Proposal will be taken once the O-II is finalised after notification of MPD 2041).
- xv. Hindan Sarovar (Part A: 15 Ha.) to be completed by 31.12.2023 by DDA;
- xvi. Hindan Sarovar (Part B: 30 Ha.) to be completed by 31.12.2023 by DDA

**3.6.2. Removal of encroachments, List of which is at Annexure-15.**

- i. Asita East (UP) – Out of 107 Ha., 50.24 Ha. has already been repossessed. Further, 21 Ha. has already been transferred by UP Irrigation Department to PWD, GNCTD. The following be submitted to the Convenor of this HLC by PWD latest by 31.01.2023:
  - a. Action taken by PWD w.r.t. such 21 Ha. area received from UP's Irrigation Department;
  - b. Action taken w.r.t. remaining 29.24 Ha. land with UP's Irrigation Department;

- c. Action taken for repossessing the remaining 56.76 Ha. land by PWD / Irrigation Department.
- ii. out of 100 Ha. of Kalindi Aviral, 0.81 Ha. area has been repossessed and 'nil' area is to be repossessed. Therefore, status of remaining 99.19 Ha. area be submitted;
- iii. out of 115 Ha. of Kalindi Biodiversity Park, 2.5 Ha. area has been repossessed. Therefore, status of remaining 112.5 Ha. area be submitted;
- iv. out of 200 Ha. of Asita West, 176.19 Ha. area has been repossessed and 5 Ha. area is to be repossessed. Therefore, status of remaining 18.81 Ha. area be submitted;
- v. out of 116.25 Ha. of Amrut Bio Diversity Park, 91.5 Ha. area has been repossessed and 1 Ha area is to be repossessed. Therefore, status of remaining 24.75 Ha. area be submitted;
- vi. out of 236.5 Ha. of Yamuna Vanasthali, 101.03 Ha. area has been repossessed and 5 Ha. area is to be repossessed. Therefore, status of remaining 130.47 Ha. area be submitted;
- vii. out of 235 Ha. of Mayur Nature Park, 23.02 Ha. area has been repossessed and 'yet to be assessed' area is to be repossessed. Therefore, status of remaining 211.98 Ha. area be submitted;

The above-mentioned details be submitted by DDA and PWD, as the case may be, along with action plan (with timelines) for (a) repossessed area and (b) repossessing the remaining area, to the Convenor of this HLC within a fortnight.

DDA shall submit the total floodplain area along with break-up of the same in restorative projects, encroachments, department-wise area allocated and the river surface area with geocoordinates. Action plans for removal of encroachment parcel-wise shall be submitted to convenor within a fortnight.





Mass Plantation Drive: The DDA will undertake a major plantation along these vulnerable stretches of this flood plains. The plan will be submitted by March 2023 and will be implemented by December 2023.

Special Drive to tackle unauthorized/illegal unfalling drains/nallah in to Yamuna:

It was observed that since DDA is the custodian of the Yamuna flood Plain it is its sole responsibility of carrying out a special drive to tackle any unauthorized/illegal out-falling drains in to Yamuna. On record, there are only 18 outfalling drains. Hence any other drain should be considered as illegal/unauthorized and must be traced back to its origin along with the identification of responsible agency. The complete report to be submitted by February 2023. Further, all such identified illegal/unauthorized drains/nallah flowing in river Yamuna must be diverted/closed after taking necessary remedial measures. The time line for the same will be shared by April 2023.

**3.7. Utilisation of Treated STP Water, List of which is at Annexure-16.**

- i. Quantum of Available Treated STP Water – 530 MGD
- ii. Mandatory Return Flow in River Yamuna – 267 MGD (As per the orders of Hon'ble Supreme Court)
- iii. Present Use of Treated STP Water – About 90 MGD (mainly for horticulture purposes)
- iv. Proposed Use of Treated STP Water – 70 MGD at Coronation Pillar is to be converted into 'C' Class Inland Surface Water by Ultra Filtration process to be discharged in river Yamuna about 8.60 Kilometre upstream of Wazirabad. This is to be completed by June, 2024.
- v. Use of remaining 103 MGD Treated STP Water
  - (a) For Development / Rejuvenation of Lakes:
    - i. 40 MGD for Pappankalan (20 MGD – Commissioned) and Nilothe (20 MGD - Completed and will be commissioned by Feb, 2023;
    - ii. 15 MGD for Smiriti Van / Lake and nearby areas (10 MGD) and Najafgarh (5 MGD) by March, 2023;

- iii. 15 MGD for Rohini Lake No. 1 by August, 2023;
  - iv. 10 MGD for Sanjay Lake by September, 2023;
  - v. 35 MGD for Okhla (20 MGD) and Rohini Lake No. 2 (15 MGD) by December, 2023
- (b) DJB shall submit the plan to use treated STP Water in other usages, like in Farmhouses, Golf courses, construction activities, etc. and have already made available treated water at its STPs @ Rs 7 / Kilolitre.

And whereas, a summary of timelines for next 6 months for works to be carried out as finalized by HLC, is at **Annexure - 17**.

#### **4. Other decisions taken by the High-Level Committee:**

##### **4.1. Meetings of the HLC**

And whereas, the HLC decided that an alternate weekly meeting of the HLC may be chaired by the Chief Secretary / Convener of HLC (physical-cum-virtual meeting). Hon'ble Lt. Governor will take fortnightly meeting (physical meeting only).

##### **4.2. Monitoring of projects through Delhi's e-Pragati Dashboard**

And whereas, the HLC also decided that IT Department of GNCTD shall add all the above-mentioned actionable points on Delhi's e-Pragati Dashboard for the purpose of monitoring. Such Dash Board shall be operationalised within a fortnight.

##### **4.3. Company of Territorial Army to be provided by NMCG to DPCC**

And whereas, DG NMCG informed that a company of territorial army would be placed under the DPCC for ensuring ground level enforcement and monitoring for the purpose of identifying (if any left-out) all the drains / sub-drains which are yet to be trapped, enforcement of Delhi Water Board Septage Management Regulations 2018, convincing people not to throw their waste in drains, etc. Accordingly, HLC asked DG NMCG to



take appropriate action to provide such company of territorial army to DPCC at the earliest.

#### **4.4. Development of Bio-diversity Park by NMCG**

And whereas, NMCG offered to develop a Bio-Diversity Park in River Yamuna Flood Plains in case DDA allots a land of appropriate area to it for this purpose. Accordingly, HLC decided that the DDA may identify and allot a piece of land at River Yamuna Flood Plains to NMCG latest by 15.02.2023 for development of a bio-diversity park by NMCG.

#### **4.5. Committee to identify and hand over land to DJB and NMCG**

And whereas, HLC also decided to constitute a Committee under Chairmanship of Divisional Commissioner, Revenue Department of GNCTD with Pr. Secretary (Forest and Environment); VC DDA; and CEO DJB to resolve all land related matters (like identification and handing over land to DJB / NMCG for setting up of STPs / De-centralized STPs, Bio-diversity park, etc.) and the Committee shall ensure identification and handing over the requisite land parcels to DJB or NMCG, as the case may be, within a fortnight.

#### **4.6. Campaign for Awareness and Involvement of Public**

And whereas, the HLC also decided that the DJB, DPCC, I&F Control and DDA shall initiate an IEC campaign for awareness as well as involvement of the public at large in this initiative to restore old glory of river Yamuna. A detailed IEC plan in this regard including an annual calendar of IEC activities shall be submitted by all agencies to the Convenor of this HLC within a fortnight including mechanisms for implementation and monitoring of IEC identifying the key behaviours in conservation and rejuvenation of river Yamuna; messages to be used for these key behaviours; stakeholder groups to be addressed; the medium through which these messages will be conveyed; and influencers who will communicate these messages, employing an appropriate channel mix of mass media, print,

outdoor publicity, capacity building/awareness workshops, competitions, and digital media.

#### **4.7. Responsibilities and Liabilities**

And whereas, to ensure clarity in ownership of work, clear responsibilities, complete adherence to deadlines and the accountability of officers directly dealing with it, the HLC decided that the Nodal officers indicated in Annexures 1 to 16 with respect to each project shall be personally responsible for ensuring completion of the project within the above-mentioned timelines, and any failure of such nodal officer to ensure execution of the projects / works / responsibilities within the timeline stipulated in the action plan as finalized by the HLC will make such nodal officer liable for disciplinary as well as criminal proceedings for wilful disobedience of the orders passed by the Hon'ble Courts, this HLC and also for criminal disregard towards environmental quality of the river Yamuna as well as their failure to discharge their constitutional obligation to the citizens to provide clean environment by protecting the scarce sources of water.

#### **5. Order**

Now, therefore, the HLC ordered accordingly and directed that a copy of this order be also placed before Hon'ble NGT.

  
27/01/23

(Naresh Kumar)

Chief Secretary, Govt. of NCT of Delhi  
Convenor of High-Level Committee

#### **Enclosures:**

- (i) Annexures -1 to 16: Department wise action plans for rejuvenation of River Yamuna.
- (ii) Annexure -17: Summary of timelines for next 6 months for works to be carried out.
- (iii) Annexure -18: List of Attendees



**To (For Necessary Action):**

1. ACS-Cum-Commissioner of Industries, Govt. of NCT of Delhi. 419, Udyog Sadan, FIE Patparganj, Delhi- 92.
2. Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyani Chand, National Stadium, India Gate, New Delhi-02.
3. Pr. Secretary (Revenue) cum Divisional Commissioner, Govt. of NCT of Delhi, 5 Sham Nath Marg, Delhi-54.
4. Chairman, Delhi Pollution Control Committee, 5<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, New Delhi-02.
5. Principal Secretary (Environment & Forest), Govt. of NCT of Delhi, 6<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
6. Pr. Secretary, Irrigation & Flood Control Deptt. Govt. of NCT of Delhi, L. M. Bundh, Shastri Nagar, Delhi -31
7. Chief Executive Officer, Delhi Jal Board, Varunalaya Ph-II, Jhandewalan, Delhi-05.
8. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi.
9. Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr. S.P.M Civic Center, JLN Marg, Delhi-02.
10. Secretary, Urban Development Department, Govt. of NCT of Delhi, 9<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, New Delhi-02.
11. Secretary (PWD), Govt. of NCT of Delhi, 5<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
12. Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi- 01.
13. Secretary, Department of Information Technology, Govt. of NCT of Delhi, 9<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, New Delhi-02
14. Chief Executive Officer, Delhi Urban Shelter Improvement Board (DUSIB), Punarwas Bhawan, I.P. Estate, New Delhi - 110002

**Copy to (For Information):**

1. Pr. Secretary to Hon'ble Lt. Governor, Govt of NCT of Delhi.
2. Addl. Secretary to Hon'ble Chief Minister, Govt of NCT of Delhi.
3. Secretary to Deputy Hon'ble Chief Minister, Govt of NCT of Delhi.
4. Secretary to Hon'ble Minister (Environment & Forests), Govt of NCT of Delhi.
5. Secretaries to Hon'ble Ministers, Govt. of NCT of Delhi.

6. Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-01.
7. Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi.
8. Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhavan, Dr. Rajendra Prasad Road, New Delhi-01.
9. Secretary, Ministry of Housing and Urban Affairs, Nirman Bhawan, Maulana Azad Road, New Delhi-11.
10. Chairman, National Highways Authority of India (NHAI), Dwarka, New Delhi-75.
11. Chairman, New Delhi Municipal Council, Palika Kendra, New Delhi-01.
12. Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt. India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi – 03.
13. Commissioner of Police, Delhi Police Headquarters, Jai Singh Road, New Delhi- 01.
14. Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi-32.
15. Pr. Secretary, Finance Department, Govt. of NCT of Delhi, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
16. Pr. Secretary Cum Development Commissioner, Development Department, Govt. of NCT of Delhi, 5/9, Under Hill Road, Delhi-54.
17. Chief Executive Officer, Delhi Cantonment Board, Delhi Cantt, Delhi.
18. Director General, Archaeological Survey of India, Bhagwan Das Lane, Mandi House, New Delhi-01.

  
 (Naresh Kumar)

27/11/2023  
 Chief Secretary, Govt. of NCT of Delhi  
 Convenor of High-Level Committee



Annexure 3 (Colly)

**Immediate /Through Speed post  
NGT MATTER**

**DELHI POLLUTION CONTROL COMMITTEE**  
**DEPARTMENT OF ENVIRONMENT, GOVT. OF NCT OF DELHI**  
**5<sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-110006**  
 visit us at : <http://dpcc.delhigovt.nic.in>

F. No. DPCC/WMC-II/OA 21(Ashwani Yadav) /2023 /1545-1565

Dated: 09.03.2023

**Subject: Minutes of Second meeting of the High Level Committee (HLC) held on 14.02.2023.**

Please find enclosed herewith Minutes of Second meeting of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi and constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in O.A. No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi " held in the Conference Room at Raj Niwas on 14.02.2023 at 04:00 PM for necessary action as mentioned in said minutes for uploading, the Action taken Report /Updated Status -on e-samiksha portal of GNCTD and sending the Action Taken Report by **10.03.2023 by Noon**, on following Email Id: [dpcc.wmc2.delhi@gmail.com](mailto:dpcc.wmc2.delhi@gmail.com) & [msdpcc@nic.in](mailto:msdpcc@nic.in).

(D.K. Singh)

SEE&amp; In-charge, WMC-II

**Enclosure: As Above****To,**

1. The Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-110001.
2. The Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryvaran Bhawan, Jorbagh Road, New Delhi -110003.
3. The Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhavan, Dr. Rajendra Prasad Road, New Delhi- 01
4. The Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt India, Indira Paryvaran Bhawan, Jorbagh Road, New Delhi - 110003.
5. The Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyan Chand, National Stadium, India Gate, New Delhi, Delhi 110002.
6. The Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi -32
7. The Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi-110023.
8. The Principal Secretary (Environment & Forest), 6<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
9. The Pr. Secretary, Finance Department, Govt. of NCT of Delhi, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
10. The Pr. Secretary cum Development Commissioner, Development Department, Govt. of NCT of Delhi, 5/9, Under Hill Road, Delhi-110054
11. Secretary (PWD), Govt. of NCT of Delhi, 5<sup>th</sup> Level, Delhi Secretariat, I.P. Estate, Delhi - 11000
12. The Pr. Secretary, Irrigation & Flood Control Deptt. Govt. of NCT of Delhi, L. M. Bundh, Shastri Nagar, Delhi -31
13. The Chief Executive Officer, Delhi Jal Board, Varunala Ph-II, Jhandewalan, Delhi-110005
14. The Chief Executive Officer, Delhi Urban Shelter Improvement Board, Punarwas Bhawan, I.P. Estate, New Delhi - 110002
15. The Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi - 110001

**Copy to:**

1. The Pr. Secretary to Hon'ble Lt. Governor, Delhi - For kind information to the Hon'ble Lt. Governor.
2. The Pr. Secretary, Urban Development Department, Govt. of NCT of Delhi, 9th Level, Delhi Secretariat Delhi -02.
3. The Pr. Secretary (Revenue) cum Divisional Commissioner, 5 Sham Nath Marg, Delhi-54.
4. The Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr.S.P.M Civic Center, JLN Marg, Delhi-02
5. The Commissioner of Industries, Govt. of NCT of Delhi, 419, Udyog Sadan, FIE Patparganj, Delhi-92.
6. Staff Officer to Chief Secretary, Govt. of NCT of Delhi, 5<sup>th</sup> Level, Delhi Secretariat, I.P. Estate, Delhi -110002

(D.K. Singh)

SEE&amp; In-charge, WMC-II

Minutes of the Second Meeting of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA.No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" held in the Conference Room at Raj Niwas on 14.02.2023 at 04: 00 PM.

The list of participants is Annexed.

The meeting was attended by the members of the High Level Committee (HLC) and Secretaries/ HODs of various Ministries/ Organizations/ Departments including Joint Secretary, Ministry of Agriculture, DA &FW, Gol, Director, MoEF&CC, Gol, Director General, NMCG, Member Secretary, CPCB, Addl. Chief Secretary(Industries),GNCTD, Divisional Commissioner(Revenue Department) cum Chairman, DPCC, GNCTD, Pr. Secy.(Env.)cum Development Commissioner, GNCTD, Pr. Secy.(Finance), GNCTD, Pr. Secretary, Irrigation & Flood Control Deptt., GNCTD, Secy.(IT), GNCTD, CEO, DJB along with Member(Drainage), DJB, Commissioner, MCD, Pr. Commissioner, DDA, Spl. Commissioner of Police, L&O Zone-I, MD(DSIIDC), Member Secretary, DPCC and other senior officers from various Departments.

Member Secretary DPCC informed the house that subsequent to the first meeting of High Level Committee, Chief Secretary Govt. of NCT of Delhi issued a detailed order dated 27.01.2023 vide which various government agencies/departments are entrusted clear action points with timelines to complete the tasks. Member Secretary DPCC presented before the Committee the action plans and progress made since the first meeting by concerned departments/agencies.

The progress made in execution of action plans were taken up for discussions and various decisions were taken as enumerated below:-

## 1. 100 Percent Treatment of Sewage

### 1.1 Sewage Management in Delhi:

#### 1.1.1 Present Scenario:

- Estimated Sewage Generation : **768 MGD** (80 % of 960 MGD Water Supply)
- Installed Treatment Capacity of **35:632 MGD** (82.3% of Estimated Sewage Generation) operational STPs
- Capacity Utilization of existing STP:**530 MGD** (83.8 % of installed capacity)
- Gap: Capacity - **136 MGD** (17.7%)  
Treatment - **238MGD** (31%)



### 1.1.2 Focus Area for Utilizing Existing Treatment Capacity

- Employment of adequate numbers of Super Sucker to enhance the desilting capacity.
- Out of approx. 200 KM, only 90 KM of desilting has been completed. Complete action for remaining position be also completed by 30 Apr 23.
- Efficient desilting will automatically result in increase of 102 MGD treatment capacity by utilizing the entire 632 MGD as against the prevailing 530 MGD only.

### 1.1.2 Focus Areas for Enhancing Sewage Treatment Capacity (302.5 MGD)

- Construction of new STPs at Okhla, Delhi Gate and Sonia Vihar (3): 47 MGD.
- Construction of 40 new DSTPs : 92 MGD.
- Rehabilitation of existing STPs (3) : 70 MGD.
- Up-gradation and increasing capacity of existing STPs (18) : 93.5 MGD

### 1.1.2 Future Scenario:

(After construction of New STPs/ DSTPs, Rehabilitation/ Up-gradation of Existing STPs & other projects of DJB)

- Total Treatment Capacity by **June, 2023**: **727 MGD** (95 % of Estimated Sewage Generation)
- Total Treatment Capacity by **Dec., 2023**: **814 MGD** (106 % of Estimated Sewage Generation)
- Total Treatment Capacity by **March, 2023**: **934.5 MGD** (121.7 % of Estimated Sewage Generation)

The gaps in treatment of sewage, i.e. 238 MGD were brought to the notice of Committee. The Committee was also informed about the progress made in construction of 03 new STPs i.e. Okhla (overall 124MGD, Addl. 30MGD), Sonia Vihar(07MGD)& Delhi Gate (10 MGD). The progress made in past 20 days w.r.t. Okhla STP is 1.1% while Sonia Vihar STP recorded an increase of 1.39% in project progress. Chief Secretary, Govt. of NCT of Delhi insisted that the progress achieved so far since first meeting is not significant in case of Okhla STP. He directed that efforts should be made to achieve significant progress by adhering to the time lines.

In respect of Delhi Gate STP (10 MGD), no progress was made due to the issue of land allotment by DDA/ MOHUA. The issue was discussed and it was decided that till the land is acquired, the process of cleaning the site is to be initiated by DJB. Chief Secretary directed DJB to resolve the issue with MOHUA immediately.

In respect of 02 DSTPs out of 29 new DSTPs wherein issue of land allotment is involved, the CEO, DJB informed that discussion with DDA is at an advance stage and issue will be resolved shortly. In case of 05 DSTPs wherein work of tender is being re-invited, Chief Secretary directed to float all tenders within one month. In case of 11 DSTPs wherein issue of allocation of land/land is to be finalized by DDA/Revenue Department, the Chief Secretary directed Divisional Commissioner & DJB to resolve the issue urgently and wherever there is litigation in respect of land for construction of DSTPs alternate site/ land should also be identified rather than causing delays.

The issue of up-gradation of existing 18 STPs was discussed in detail and w.r.t. 04 STPs namely Okhala Phase -V, Mehrauli, Ghitorni and Vasant Kunj wherein time line is Jan 2024 and retendering is to be done as negotiation was held, the Chief Secretary directed to ensure that January 2024 timeline is met despite re-tendering.

The progress of de-silting Trunk/peripheral sewer lines(approximate 200 km)was shared with the Committee. Hon'ble LG directed DJB that in the next meetings the progress of de-silting should be supported by before and after photographs/videos of the work progress. Chief Secretary flagged the dissatisfactory progress in desilting of sewer stretches in case of Dwarka and Okhla STPs.

## **2. Trapping of Major Drains**

*Progress of trapping of drains and sub-drains was informed to the Committee. With respect to trapping of partially trapped Delhi Gate Drain, it was informed that DJB shall construct 10 MGD STP to trap the remaining flow in the Delhi Gate Drain.*

It was also informed to the Committee that Sen Nursing Home Drain has been trapped into Sen Nursing Home STP as well as into the Ring Road Trunk Sewer. However, some marginal flow/ overflow still passes during peak hours.

The said issue of trapping of Sen Nursing Home drain wherein marginal flow/overflow still passes during peak hours was discussed at length. Hon'ble LG directed that entire sewage of the drain should be trapped and it should be ensured that not a single drop of untreated sewage is diverted into the drain. It was also directed by Hon'ble LG that all compliances is to be met within timelines as mentioned in the Action Plan by proper inter-departmental co-ordination. DDA was directed to remove the encroachments immediately in case of Mori Gate drain, so that DJB can finish the trapping by September 2023. Maharani Bagh Drain was also asked to be trapped fully without fail. DJB was also directed to take-over the Barapulla drain from MCD and complete the desilting exercise before Monsoon. *Specific issue related to Delhi Gate, SNH, Morigate, Maharani Bagh and Barapulla drains needs to be looked into and required intra and inter departmental coordinated action needs to be completed on priority.*



Identification of Drains and Sub Drains which are not reflected in the present Action Plan should be taken up on priority by all Drain Owning Agencies (DoA's) like PWD, MCD, DDA, I&FCD, DSIIDC etc. and progress should be presented in subsequent meetings. DPCC shall also undertake a parallel exercise on the identification of drains not reflected in the present Action Plan by DJB.

Hon'ble LG directed that urgent cleaning of flood plains is required at locations of Yamuna River near ITO and Barapulla, due to dumping of solid waste, in view of the upcoming programme of G-20 Summit.

### **3. Sewerage Network in Unauthorised Colonies (1799)**

The Progress made in extending sewerage network to unauthorised colonies (1799) was appraised to the Committee. The sewer line has been laid and notified in 744 unauthorised colonies, while work of sewer network is in progress in 573 unauthorised colonies. In 318 unauthorised colonies, sewer network & DSTPs are to be laid and in 161 unauthorised colonies, NOC is awaited being forest area or the O Zone.

The issue of 747 unauthorised colonies where Sewer lines were laid, notified and 100% completion was reported by DJB was discussed at length. Hon'ble LG directed that '100% completion' should be reported to the Committee only when entire Waste Water is trapped from the unauthorised colonies, and number of household connections shall also be a parameter to decide the successful completion of sewerage network in unauthorised colonies. Chief Secretary directed that CEO DJB should monitor the progress by random checking as well as through performance audits.

CEO, DJB informed the Committee that laying of sewerage network along with DSTPs in 161 colonies is dependent on NOCs /O-Zone clearances. It was decided that the committee already constituted for all land related matters shall also expeditiously look in to this matter specifically and first meeting of this committee shall be held before next meeting of HLC.

It was decided in the meeting that the list of 65 JJ clusters along with probable DSTP locations and minimum land requirement where they are planned to be installed by DJB will be forwarded to Revenue Department, who will submit a detailed report on feasibility of the locations and, if not feasible, provide a list of alternate locations within two weeks. Executive Director, NMCG informed the committee that NMCG is in touch with Japanese Company on issue of technology transfer for such DSTPs.

On the issue of providing sewerage network to all JJ Clusters and whether DJB's plan is covering all the clusters, CEO, DUSIB informed that they have already provided list of notified JJ Clusters to DJB.

#### **4. Industrial Effluent Management by CETPs (13)**

Member Secretary, DPCC informed that out of 13 CETPs, only one CETP (Lawrence Road CETP) was not meeting the Prescribed Standards of BOD and TSS during January, 2023.

It was also informed that all Water Polluting Industries (88 industries) located in Badli, GTK Road and Lawrence Road Industrial Area (03 non-complying CETP catchment areas previously) have been inspected and 12 defaulter water polluting units were effectively closed & EDC of Rs 53 Lakhs were imposed, out of which Rs 3.75 Lakhs have been realized.

The issue of meeting the standards by CETPs in line of STPs was raised by CEO, DJB i.e. BOD/ TSS (10/10) and it was informed by MD, DSIIDC and Member Secy., DPCC that it is applicable only after up-gradation of CETPs to treat Organic Load (BOD).

MD, DSIIDC informed that out of 13 CETPs, 11 CETPs are being operated and maintained by CETPs Societies and rest 2 at Narela & Bawana are being operated and maintained by DSIIDC through its concessionaires. Since all the 13 CETPs are old ones (more than 15 years old) these CETPs are proposed to be upgraded. DSIIDC had engaged CSIR-NEERI in November, 2019 for providing consultancy w.r.t various issues related to CETPs including up gradation of CETPs. NEERI has carried out Overall Performance Evaluation of all the 13 CETPs in Delhi and Draft Integrated Report titled "Status, Gap Analysis and Suggestions for Improvement and up-gradation in existing 13 CETPs of Delhi" has been submitted to DSIIDC. Regarding handing over 11 CETPs being operated and maintained by CETPs Societies to DJB, matter is under process by the Industries Department. Up-gradation of two CETPs at Narela & Bawana which are with DSIIDC is planned to be completed by December, 2023.

CEO, DJB requested that instead of DJB, all the 13 CETPs should be upgraded by DSIIDC. MD, DSIIDC, informed that the proposal regarding transfer of 11 CETPs to Delhi Jal Board has been approved by the Hon'ble L.G., and the file is under submission to Law Deptt., Govt. of NCT of Delhi for vetting of draft notification.

*Hence, LG agrees to review the accorded approval and if needed they will be handed over to DSIIDC, whose primary job is to efficiently operate and maintain the CETPs.*



### 5. Faecal Sludge (Septage) Management

Action Taken Report of District Magistrates w.r.t. "Delhi Water Board Septage Management Regulations, 2018" for collection, transportation and disposal of waste of septic tanks (Septage) since notification of the regulations, is briefed below:

1	Total No. of Meetings of Septage Management Committees held	73
2	No. of Vehicles /Tankers found unauthorizedly discharging septage into Drains etc.	50
3	No. of Vehicles/Tankers impounded	46
4	No. of Challans/ Notices issued	22
5	Total Amount of Environmental Compensation Imposed & received	Rs.12.77 Lakh
6	Cumulative Septage collected and treated till 10 <sup>th</sup> Feb, 2023	132.81 Crore litres

While reviewing the progress related to implementation of Septage Faecal Sludge (Septage) Management regulation, it was informed by CEO, DJB that action is under process for making the afore-said rules more stringent for ensuring the deterrent action against illegal tankers. Hon'ble LG directed that improvement made in this regard should be reflected systematically by no. of tankers deployed vis-à-vis the progress made for laying sewerage system in unauthorized colonies.

*The aim should be to gradually reduce the number of tankers in consonance with the increase in the permanent sewerage system.*

### 6. Restoration & Rejuvenation of Flood Plains and Removal of Encroachments (Projects of DDA)

The progress related to 10 DDA Projects namely Asita East (197 Ha), Kalindi Aviral (263 Ha), Kalindi Bio-diversity Park (115 Ha), Ghat Area (66 Ha), Asita West (200 Ha), Amrut Biodiversity Park (116.5 Ha), Yamuna Vanasthali (236.5 Ha), Mayur Nature Park (397.75 Ha), Hindan Sarovar (45 Ha) and Eco tourism Area (30 Ha) was discussed in detail.

- (i) Regarding the action taken for removal of encroachment by DDA, the Hon'ble LG directed that all such actions should be corroborated by the photographs of the sites before and after the removal of encroachments.

- (ii) Regarding Kalindi Biodiversity Park, encroachment issues with NHAI, Hon'ble LG directed that DDA should resolve the issue by holding a meeting with the NHAI authorities to be convened by Secretary to LG. Chief Secretary directed that areas unaffected by the alignment of the highway should be restored first to prevent delays.
- (iii) DDA should move an application to Hon'ble High Court for clubbing all pending matters related to encroachment for expeditious disposal of these cases in the larger interest of Yamuna's rejuvenation.
- (iv) Regarding the encroachment of Mayor Nature Park, it was decided that complexities due to multiple land owing agencies are to be handled by suitable intervention of all the land owing agencies i.e. DDA, UD, Revenue etc. and the Committee under Divisional Commissioner constituted for resolution of land issues shall act with urgency.
- (v) DDA to take regular action for identifying and removal of encroachments on flood plains of Yamuna by regular physical inspections.
- (vi) It was reiterated that the time lines in action plan of HLC are to be adhered without fail, and will not be relaxed.

#### **7. Utilization of treated wastewater**

It was informed that 90 MGD out of 530 MGD of treated STP water is being used mainly for horticulture; 267 MGD is the mandatory return flow in river Yamuna, while 70 MGD Treated STP water at Coronation Pillar is to be treated at tertiary level by June, 2024.

DJB has proposed for utilization 115 MGD Treated STP water for development/ rejuvenation of various lakes. DJB is also exploring the possibility of using treated STP Water in other usages like in Farm Houses, Golf Courses, Construction activities etc.

The Hon'ble LG directed DJB to share its comprehensive action plan of utilization of treated sewage in view of day by day increasing demand of water supply in city of Delhi.

MCD Commissioner suggested that the increase in pipeline network should be initiated at least in phased manner for supply of STP treated water to parks and gardens. A separate meeting was decided to be held on this issue.

#### **8. Other issues**

It was informed to the Committee that the Dashboard on e-Samiksha Portal is completed. Chief Secretary directed that all the departments, henceforth, shall upload ATR/progress on weekly basis on the portal on every Friday.

With respect to development of Bio-diversity park by NMCG/DDA, it was decided that issue may be resolved by DDA and NMCG with due discussions, before the next HLC Meeting.

In respect of campaign for awareness and involvement of public, the Committee was informed that draft IEC Plan/ annual calendar has been prepared by DPCC and submitted to convener while DDA is in process of preparing IEC plan. DPCC was asked to prepare a comprehensive IEC Plan on behalf of all the departments.

It was clear that land issues have not been resolved, which could delay key projects which are instrumental towards improving the water quality of River Yamuna. The Committee constituted by HLC vide order dated 27.01.2023 to resolve all land issues, under the Chairmanship of Divisional Commissioner, Revenue Department of GNCTD shall meet immediately, and Chief Secretary directed that Secretary UD, GNCTD shall also be included as member convener of this committee.

Hon'ble LG directed that time lines should be strictly adhered as mentioned in the action plan of HLC.

The meeting ended with the thanks to the Chair.









ATTENDANCE SHEET

SUB.: 2<sup>nd</sup> meeting of the High Level Committee constituted by Hon'ble NGT to review the actions taken on control of pollution and rejuvenation of River Yamuna in Delhi.

Date: 14.02.2023

Time: 04.00 PM

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
1	C.S			
2.	Dr. A. e. Verma	PS (Finance)	9650111076	
3.	Dr. Rajaraj K. Thirumala	Ps. Canon. DOA		
4)	Gyanesh Chant	Commissioner - NCD	9868884001	
5	Shrawan Kumar Verma, Ro, ZRO Jaipur M&EF&CC		9414028866	 14/02/2023
6.	Sh. Deependra Parthak	Spcl CP LEO zone I		
7.	Sh. Manish Gupta	ACS (Industries)		
8.	Vikram Singh	Pr. CE (O-2) A2I DJR	9650290929	
9	Rukmani	JS, Agri cult DPRW	9868246000	
10.	Ashwani Kumar Div. Com/ chairman pcc			



ATTENDANCE SHEET

Sub: 2<sup>nd</sup> Meeting of the High Level Committee Constituted by Hon'ble National Green Tribunal to Discuss various issues related to control of pollution and Rejuvenation of River Yamuna in Delhi

Date: 14.02.2023

Time: 04:00 PM







S.No.	Name of Officer	Designation & Department	Telephone Number	Signature
1.	C.S.	GNCTD		
2.	Arish Kundra	Pr Secy IAFU		<u>Arish</u>
3.	P. Krishnamurthy	CEO, DIB		<u>P. Krishnamurthy</u>
4.	SAMJEET K.R.	CLD		<u>Samjeet</u>
5.	Ved Prakash Mishra	Director, MoEFCC		<u>Ved Prakash</u>
6.	ANIL KASINGH	As Secretary GRI	99 99 637373	<u>Anil</u>
7.	Vivek Pandey	Secy IT	7838321655	<u>Vivek</u>
8.	K. C. Surrender	Spl. Secy (UD)	9540335959	<u>K. C. Surrender</u>
9.	Ganesh Gupta	CEO DUSIB	9717945001	<u>Ganesh</u>
10.	Sanjeev Mittal	MD, D&IIS	9650072233	<u>Sanjeev</u>
11.	PRASHANT GERGAVA	MS, CPLB	9990870057	<u>Prashant</u>
12.	D P MAHURIA	Ex. Dir. NMCG. (M&S)	99472511	<u>D P Mahuria</u>
13.	Ajay Gupta	Member (UD) DIB	9650291023	<u>Ajay</u>

ATTENDANCE SHEET

Sub: 2<sup>nd</sup> Meeting of the High Level Committee Constituted by Hon'ble National Green Tribunal to Discuss various issues related to control of pollution and Rejuvenation of River Yamuna in Delhi

Date: 14.02.2023

Time: 04:00 PM






S.No.	Name of Officer	Designation & Department	Telephone Number	Signature
14.	ANANT KUMAR	Encl PWD	9911178856	 14/2/23
15.	Pooja Khosla	DM, SE	9899193642	
16.	R. Menaka	DM, North	9811226267	R. Menaka
17.	Mokesh Kumar	CE I&FC 2nd	9958432557	
18.	ANIL KUMAR	CE I&FC	9958888507	
19.	KAMAL GUPTA	Secy, IL, DDA	8149325861	 14/2/23
20.	Neelima Sani	Director Landscape DDA	9811239055	
21.				
22.				
23.				
24.				
25.				

ATTENDANCE SHEET

SUB.: 2<sup>nd</sup> meeting of the High Level Committee constituted by Hon'ble NGT to review the actions taken on control of pollution and rejuvenation of River Yamuna in Delhi.

Date: 14.02.2023

Time: 04.00 PM

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
1.	Vishal Gandhi	Sc. E, CPCB	9831254423	
2.	Anil Bana	DM, East	9717677177	
3.	Geetika Sharma	DM (NE)	9999134200	
4.	Sanika Singh	DM (Central)	965003424	
5.	K.C. MEENA	CE SDW DGB	9650281363	
6.	Pr. Secy to HLG			
7.	Secy to HLG			
8.	OSD to HLG			
9.	Put. Secy to HLG			
10.	Spl. Secy (SS)			
11.	Spl. Secy (Hk)			
12.	Media Advisor			





**DELHI POLLUTION CONTROL COMMITTEE**  
**DEPARTMENT OF ENVIRONMENT, GOVT. OF NCT OF DELHI**  
**5<sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-110006**  
 visit us at : <http://dpcc.delhigovt.nic.in>

F. No. DPCC/WMC II/OA 21 (AshwaniYadav) / 2023 /1858-1887

Dated: 28.03.2023

**Minutes of Third Meeting of the High Level Committee (HLC) held on 14.03.2023.**

Please find enclosed herewith Minutes of Third meeting of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi and constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in O.A. No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi " held on 14.03.2023 at 09:30 AM at Asita East Project of DDA on the Eastern Bank of Yamuna Flood Plain, for necessary action as mentioned in the said Minutes.

(Dr. K. S. Jayachandran)

Special Secy(Env.) Cum Member Secy, DPCC

To,

1. The Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-110001
2. The Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryvaran Bhawan, Jor bagh Road, New Delhi -110003
3. The Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhawan, Dr.Rajendra Prasad Road, New Delhi-01
4. The Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi - 110003
5. The Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyani Chand, National Stadium, India Gate, New Delhi, Delhi 110002.
6. The Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi -32
7. The Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi-110023.
8. The Principal Secretary (Environment & Forest), 6<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
9. The Pr. Secretary, Finance Department, GNCTD, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
10. The Pr. Secretary Cum Development Commissioner, Development Department, 5/9, Under Hill Road, Delhi-54.
11. The Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr.S.P.M Civic Center, JLN Marg, Delhi-02
12. The Commissioner of Industries, GNCTD, 419, Udyog Sadan, FIE Patparganj, Delhi-92.
13. The Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi - 110001
14. Secretary (PWD), Govt. of NCT of Delhi, 5<sup>th</sup> Level, Delhi Secretariat, I.P. Estate, Delhi - 110002
15. The Pr. Secretary, Irrigation & Flood Control Deptt, GNCTD, L. M. Bundh, Shastri Nagar, Delhi -31
16. The Chief Executive Officer, Delhi Jal Board, Varunalaya Ph-II, Jhandewalan, Delhi-110005
17. The Chief Executive Officer, Delhi Urban Shelter Improvement Board, Punarwas Bhawan, I.P. Estate, New Delhi - 110002.
18. District Magistrate (North East), D.C.Office Complex, Nand Nagri, Opposite Gagan Cinema, Delhi-93.
19. District Magistrate (Shahdara District), Nand Nagri, Opposite Gagan Cinema, Delhi-93.
20. District Magistrate (East District), L.M. Bund, Shastri Nagar, Delhi-110031
21. District Magistrate (Central District), 14, Darya Ganj, New Delhi- 110002.
22. District Magistrate (South East District), Old Gargi College Building, Lajpat Nagar -IV, Delhi -24
23. District Magistrate (South West District), Old Terminal Tax Building, Kapashera, New Delhi-37.

Copy to-

1. The Pr. Secretary to Hon'ble Lt. Governor, Delhi
2. The Pr. Secretary, Urban Development Department, GNCTD, 9th Level, Delhi Secretariat Delhi -02.
3. The Pr. Secretary (Revenue) cum Divisional Commissioner, 5 Sham Nath Marg, Delhi-54.
4. The Chairman, Delhi Pollution Control Committee.
5. The Principle Chief Conservator of Forest, GNCTD, A Block, Vikas Bhawan - I, I.P.Estate, Delhi -110002
6. The Member Secretary, Wetland Authority of Delhi, 6<sup>th</sup> Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
7. Staff Officer to Chief Secretary, GNCTD, 5<sup>th</sup> Level, Delhi Secretariat, I.P. Estate, Delhi - 110002

(Dr. K. S. Jayachandran)

Special Secy(Env.) Cum Member Secy, DPCC



**Minutes of the Third Meeting of the High-Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA. No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" held at Asita East project site of DDA on eastern bank of Yamuna flood plain on 14.03.2023 at 9:30AM.**

The Third meeting of High-Level Committee (HLC) headed by Hon'ble Lieutenant Governor of Delhi held at Asita East project site of DDA on eastern bank of Yamuna flood plain on 14.03.2023 at 9:30 AM.

List of attendees is at Annexure-A.

The meeting was attended by the members of HLC and Secretaries/ HODs of various Ministries/ Organizations/ Departments including Chief Secretary, GNCTD, Director General, NMCG, Additional Director General, MoEF&CC, Member Secretary, CPCB, Vice-Chairman, DDA, Divisional Commissioner (Revenue Department) cum Chairman, DPCC, GNCTD, Pr. Secy. (Env.) cum Development Commissioner, GNCTD, Pr. Secy.(Finance), GNCTD, Pr. Secretary, Irrigation & Flood Control Deptt., GNCTD, CEO, DJB along with Member (Drainage), Commissioner, MCD, MD (DSIIDC), CEO, DUSIB, Member Secretary (Wetland Authority), GNCTD, Member Secretary, DPCC, Director, MoEF&CC, DM (North East), DM (Shahdara), DM (Central), DM (East), DM (North), DC (South East), Joint Commissioner of Police (East) and other senior officers from various Departments.

Chief Secretary, Govt. of NCT of Delhi welcomed all the participants and informed that all the departments have under taken appreciable work since the constitution of High-Level committee (HLC). However, there are certain areas wherein there is need to focus for immediate actions to meet the timelines decided by HLC in the Action Plan. He reminded that timelines as decided by HLC are sacrosanct and any failure to meet the same may invite serious action against the defaulting departments.

Member Secretary, DPCC was requested to make a presentation on the various projects related to rejuvenation of River Yamuna.

**Rejuvenation of River Yamuna Action Plan contains following eight action points:**

1. 100 %treatment of sewage
2. Trapping of all drains
3. Sewerage network in unauthorised colonies and JJ clusters
4. Industrial effluent management by CETPs
5. Faecal sludge (septage) management
6. Regulation of floodplain
7. Utilization of treated wastewater
8. Other Issues like deployment of Territorial Army, development of E-pragati Dashboard for monitoring of the progress, IEC action plan, Najafgarh Jheel (Environmental Management Plan) etc.

**Overview of projects completed under Action Plan against the targets having timelines of 31<sup>st</sup> March, 2023 is as follows:**

1. Out of 76 sub-drains, 18 sub drains out falling into Najafgarh Drain (16) and Supplementary Drain (02) have been trapped against the target of 26.
2. Out of 573 unauthorized colonies, where laying of sewerage Network work is under progress, in 42 unauthorized colonies work has been completed against the target of 102.
3. Out of 200 Km, about 22 Km of desilting of trunk/peripheral Sewer has been completed against the target of 50 Km.

4. Out of 81 JJ clusters 17 JJ cluster has been connected to sewer network against the target of 13 JJ cluster.
5. Projects of Pappankalan (20 MGD) and Nilothi (20 MGD) lakes for utilization of treated wastewater have been completed and commissioned.

**Lagging Action points behind the timelines of February, 2023 are as follows:**

1. Removal of encroachment (5.7 Ha) from Asita West project of DDA on Yamuna flood plain.
2. Allotment of land for 10 MGD STP at Delhi Gate.
3. Allotment of Land to DJB by DDA and Revenue Department for the Decentralized Sewage Treatment Plant (DSTPs).
4. Physical Inspection of non-recorded sub drains of 18 Major Drains by all Drain owning agencies (PWD, MCD, DDA, DSIIDC etc.).
5. Performance Audit by DJB of 11 trapped major drains and sub-drains through an independent agency.

Member Secretary DPCC presented before the Committee the action plans and progress made since the second meeting by concerned departments/agencies.

The progress made in execution of action plans were taken up for discussions and various decisions were taken as enumerated below: -

#### **1. 100 Percent Treatment of Sewage**

##### **1.1. Sewage Management in Delhi: Present scenario:**

- Estimated Sewage Generation: **768 MGD** (80 % of 960 MGD Water Supply)
- Installed Treatment Capacity of : **632 MGD** (82.3% of Estimated Sewage Generation) operational STPs
- Capacity Utilization of existing STP: **530 MGD** (83.8 % of installed capacity)
- Gap: Capacity - **136 MGD** (17.7%) and Treatment - **238MGD** (31%)

It was informed that there is 16 % gap in utilization of treatment capacity of STPs and DJB was directed to ensure 100 % utilization of treatment capacity.

##### **1.2. Focus Areas for Enhancing Sewage Treatment Capacity (302.5 MGD)**

- Construction of new STPs at Okhla, Delhi Gate and Sonia Vihar (3): 47 MGD.
- Construction of 40 new DSTPs: 92 MGD.
- Rehabilitation of existing STPs (3): 70 MGD.
- Up-gradation and increasing capacity of existing STPs (18) : 123.5 MGD

##### **1.3. Future Scenario:**

(After construction of New STPs/ DSTPs, Rehabilitation/ Up-gradation of Existing STPs & other projects of DJB)

- Total Treatment Capacity by **June, 2023**: **727 MGD** (95 % of Estimated Sewage Generation)
- Total Treatment Capacity by **Dec., 2023**: **814 MGD** (106 % of Estimated Sewage Generation)
- Total Treatment Capacity by **June, 2024**: **964.5 MGD** (125.5 % of Estimated Sewage Generation)

The gaps in treatment of sewage, i.e. 238 MGD were brought to the notice of Committee. The Committee was also informed about the progress made in construction of 03 new STPs i.e., Okhla (overall 124 MGD, Addl. 30 MGD), Sonia Vihar (07 MGD) & Delhi Gate (10 MGD). The progress made in last one-month w.r.t. Okhla STP is 3.70 % while Sonia Vihar STP recorded an increase of 2.07 % in project progress. In respect of Delhi Gate STP (10 MGD), no progress was made due to the issue of



land allotment by DDA/ MOHUA. MS, DPCC informed that a letter is being issued to MOHUA regarding allotment of land.

In respect of 40 DSTPs out of which 27 new DSTPs wherein timelines is December, 2023 projects are at various stages however, in case of 13 DSTPs land is yet to be allotted by DDA in 6 projects (Jaunti, Rangpuri, Tajpur Pahari, Chattarpur Ext., Maidan Garhi, Khera Khurd) and Revenue Department in 5 projects (Naya Bans, Palla, Taijpur Palla, Jhangola, Bakhtawarpur) and in 2 cases (Tajpur Khurd, Tikri Kalan (Revenue Department land)) matter is pending in Hon'ble High Court and next date of hearing is 16.03.2023.

Apart from above mentioned 13 land issues, 9 land issues were flagged wherein land is required for the installation of Sewage Pumping Stations (SPSs) (6-DDA, 1-Revenue Department, 1-DUSIB and 1-Delhi Police).

Hon'ble Lt. Governor directed all the concerned Departments to resolve the issues of land allotment through joint inspections and allocate suitable land parcels to Delhi Jal Board within a week's time without fail. Progress during last one month in respect of rehabilitation of existing 3 STPs was briefed [Kondli Phase-II (25 MGD) 1.27 %, Rithala Phase-I (40 MGD) 2.42 %, Yamuna Vihar Phase-II (from 10-15 MGD- 6 %).]

Progress in respect of up-gradation of existing 18 STPs was discussed in detail and it was informed that in Rithala Phase-II (40 MGD) 18 % progress was made during last one month, taking the cumulative progress to 54 %. Member Drainage, DJB informed that the project is behind the timelines and shall be completed by April, 2023.

In Kondli Phase-IV (45 MGD) 4.2 % progress was made in last one month, taking the cumulative progress to 30.2 %. Wherein, in 9 projects work has been started this month, tenders have been reinvited in 6 projects which are due in March, 23, DJB was directed to expedite the processing of tenders for early award of work. It was also informed that in case of Yamuna Vihar Phase -III STP, DPR is received and now the capacity will be enhanced from 25 MGD to 55 MGD (30 MGD addition) and shall be completed by June, 24.

Hon'ble Lt. Governor directed to adhere to the timelines given in the action plan and desired to visit Rithala Phase-II (40 MGD project).

The progress of de-silting Trunk/peripheral sewer lines (approximate 200 km) was shared with the Committee. Out of 200 Km, around 22 Km sewer length has been de-silted. Hon'ble Lt. Governor appreciated the efforts made by DJB particularly in respect of Rithala-Rohini STP (10.1 Km de-silted) and directed that in upcoming meetings, the progress of de-silting should be supported by before and after photographs/videos.

## **2. Trapping of Drains**

Progress in respect of trapping of 3 major drains were discussed in detail and it was informed that in Barapulla and Maharani Bagh drain, 24 % cumulative progress is made and work has been started in Mori gate drain with 2 % progress. Hon'ble Lt. Governor directed to complete the work within timelines.

Regarding trapping of marginal flow/overflow in Sen Nursing Home drain, it was informed that DJB has proposed additional pumping station/facility to divert flow to sewer to be completed by May, 2023.

Progress of trapping of 76 sub-drains was informed to the Committee. 18 sub drains (16 out falling in Najafgarh Drain and 2 out falling in supplementary Drain) have already been trapped. CEO, DJB informed that 4 sub drains out falling in Najafgarh Drain pertains to DDA and therefore action is to be

taken by DDA. It was also informed 15-20 more days are required for trapping of 5 drains (Timeline-Mar, 23) where trench less technology is to be used.

Hon'ble Lt. Governor expressed satisfaction over the progress but also directed DJB to ensure that trapped drains are not in dilapidated state & cleaned properly and provide photographs/videos which shows perceptible improvements in next meeting. DJB shall provide details of 4 sub drains to DDA and shall squeeze the timelines for trapping of drains where substantial physical progress (above 75 %) has already achieved.

It was informed that I&FCD has submitted list of 138 non-recorded sub drains (private pipes) out falling into Najafgarh (63), Supplementary (71) and Shahdara Outfall drain (4). Other drain owning agencies are yet to survey and provide list of non -recorded sub -drains in their areas.

Member Secretary, DPCC informed that based on information/list received from GSDL, list of 238 sub drains which are not mentioned in the Action Plan has been sent to drain owning agencies for necessary action regarding carrying out physical inspection of the drains to ascertain the present status, updating the records / list and preparation of the action plan of trapping/closing of these drains. It was further informed that DPCC is consulting GSDL for providing Geo coordinates of these drains so as to enable the drain owing agencies to conduct physical inspections.

Hon'ble Lt. Governor directed all drain owing agencies (MCD, DDA, PWD etc.) to carry out survey within a week for identification of non-recorded sub drains including the list provided by DPCC in their areas and send their report along with action plan for trapping of identified sub drains by 31<sup>st</sup> Mar, 2023.

It was informed that DJB has made a proposal for Performance Audit of trapped 11 major drains and all sub-drains through an independent agency and quotations have been received. Since the cost is more than 50 lakhs the same has been put up for approval of Chairman, DJB. Chief Secretary asked DJB to revisit the requirement of approval of funds for the projects/ schemes costing more than 50 Lakhs and suggested that the projects of DJB related to rejuvenation of river Yamuna should be expedited including approval for such projects and necessary powers may be given to CEO, DJB. Pr. Secretary. (Finance), GNCTD was directed to share relevant guidelines in this regard.

CEO, DJB informed that he will take necessary action for early approval for the performance audit of trapped drains and informed that tender has been finalized and work order to be issued to WAPCOS.

DG, NMCG informed that team of NMCG has also visited drains out-falling into river Yamuna on 13-14 Feb, 2023 and it has been found that there was flow in 13 drains (NMCG list enclosed at **Annexure-B**). Hon'ble Lt. Governor directed DJB to check the trapping status of 13 drains as mentioned by NMCG immediately and furnish a report.

### **3. Sewerage Network in Unauthorised Colonies (1799)**

The Progress made in extending sewerage network to unauthorised colonies (1799) was apprised to the Committee. The sewer line has been laid and notified in 747 unauthorised colonies, while work of sewer network is in progress in 573 unauthorised colonies wherein sewer network is laid in 42 colonies. In 318 unauthorised colonies, sewer network & DSTPs are to be laid and in 161 unauthorised colonies, NOC is awaited being forest area or the O Zone.

Hon'ble LG inquired from DJB regarding household connections in the colonies where sewer network has been provided by DJB. CEO, DJB informed that though sewerage network has been provided by DJB in 747 unauthorized colonies however, all the individual households have not taken the sewer connection. It was also informed that DJB is conducting survey in these colonies regarding sewer connection to households which is expected to be completed within three months.



Hon'ble Lt. Governor directed DJB to complete the survey and submit timeline by which DJB will provide connection to all the households in the unauthorized colonies where sewer network has been laid.

Details regarding 201 unauthorised colonies where sewer network is to be laid along with DSTPs where land allotment issue is involved shall be provided by DJB to the HLC within a week and work to be expedited in remaining 117 unauthorised colonies having timeline of December, 2023.

CEO, DJB informed that laying of sewerage network along with DSTPs in 161 colonies is dependent on NOCs /O-Zone clearances. It was informed that a meeting of the committee already constituted for all land related matters, was held on 10.03.2023 and following decision was taken in the said meeting:

- DDA to allot land in all pending cases by March, 2023.
- Revenue Department to explore Gram Sabha Land in place of private land.

It was informed that out of remaining 81 JJ clusters 17 has been connected to sewer network/ISP, work is under progress in 3 JJC's and in 61 JJC's survey has been completed; while DPR is being prepared in respect to 23 JJC's and in 30 JJC's connection to sewerage network is not feasible due to non-availability of land/heavy flow.

Hon'ble Lt. Governor directed to expedite the connection of JJ cluster drains to sewerage network and complete the work as per the timelines given in action plan.

#### **4. Industrial Effluent Management by CETPs (13)**

Member Secretary, DPCC informed that out of 13 CETPs, only one CETP (Lawrence Road CETP) was not meeting the Prescribed Standards of BOD and TSS during February, 2023. There is a huge improvement in number of complying CETPs increasing from 2 in February, 2021 to 12 CETPs presently. It was informed that Environmental Compensation of Rs. 12.05 Crores was imposed on CETPs in July, 2021 (For not meeting the standards in the period of Feb, 2019- Feb, 2021) and Rs. 6.05 Crores in Jan, 2023 for not meeting the standards in the period of Mar, 2021- Dec, 2022). Letters including reminders have been issued to concerned District Magistrates for recovery of the Environmental Compensation.

It was also informed that DPCC had taken action against the defaulting water polluting industries in Lawrence Road industrial area and 7 water polluting industries were closed down. Inspections were also conducted after second HLC meeting in March, 2023 and all water polluting industries were found to be complying.

MD, DSIIDC informed that DSIIDC will upgrade the 2 CETPs at Narela and Bawana by December, 2023. Regarding remaining 11 CETPs, it was informed that recently it has been decided that these 11 CETPs will be taken over by Industries Department from CETP societies for handing over to DSIIDC for their upgradation.

Hon'ble Lt. Governor directed DPCC to take action against the defaulting water polluting industries in the industrial area where CETP is not meeting the prescribed standards and DSIIDC to expedite the matter regarding upgradation of CETPs.

#### **5. Faecal Sludge (Septage) Management**

It was informed that with respect to "Delhi Water Board Septage Management Regulations, 2018" for collection, transportation and disposal of waste of septic tanks (Septage) 07 meetings were conducted by South (04) and Central Districts (03) during 05.02.2023 to 05.03.2023 and no violations were found. Remaining 9 districts did not hold the meeting of Committee during the said period.

The cumulative action taken by DMs since said notification dated 12.11.2018 is as follows:

▪ Total No. of Meetings of Septage Management Committees held	:80
▪ No. of Vehicles /Tankers found unauthorizedly discharging-septage into Drains etc	:50
▪ No. of Vehicles/Tankers impounded	:46
▪ No. of Challans/ Notices issued	:22
▪ Total Amount of Environmental Compensation Imposed & received	:Rs. 12.77 Lakhs
▪ Cumulative Septage collected and treated till Feb, 2023	:138.26 Crore liters

CEO, DJB informed that Committee consisting of Divisional Commissioner (Chairman), Revenue Department, GNCTD, CEO, DJB, Commissioner MCD and Secretary, Urban Development Department, GNCTD (member-cum-convenor) has finalized the report and recommended amendments in the said Septage Management Regulations including installation of GPS on the tankers, centralized monitoring system by DJB, giving powers to DJB, Delhi Police and imposition of following penalties:

- Rs. 50,000/- plus confiscation of vehicle for deposition of septage by unauthorised (unlicensed) entities.
- Rs. 50,000/- per violation for disposal of Septage at places other than the designated places by authorised licensee.
- Rs. 10,000/- per violation on a person who uses the services of unlicensed vendors/vehicles for discharging the septage.

Hon'ble Lt. Governor directed Urban Development Department, GNCTD for necessary amendments in the "Delhi Water Board Septage Management Regulations, 2018" and explore the possibility of giving incentives to the authorized tankers for disposal of septage at designated SPSs/STPs.

#### **6. Restoration & Rejuvenation of Flood Plains and Removal of Encroachments Projects of DDA)**

Status and progress along with photographs of ten projects of DDA for restoration & rejuvenation of Flood Plains and removal of encroachment was reviewed by HLC. VC, DDA informed that in case of Mayur Nature Park, DDA had made plan for whole of the 397.75 Ha however, later on it was found that there are some patches of private land falling in the said project area and therefore revised plan is being put up for approval by DDA. DDA has agreed to provide land to Forest Department for afforestation in the Hindon Sarovar project. It was informed that there are high court cases in some of the projects of DDA on Yamuna flood plain due to which progress of the project have hampered. In Eco Tourism project land is yet to be handed over by Power Department to DDA.

VC, DDA also explained the concept plan of DDA for restoration and rejuvenation of flood plain of River Yamuna on sound principles of riverine ecology and informed that DDA has been working for completion of the projects within the timelines.

Hon'ble Lt. Governor informed that on the Yamuna flood plain particularly near Lohapul there are illegal activities (washing of cement/chemical bags, waste dumping etc.) and encroachment. Hon'ble Lt. Governor directed that DDA to take immediate necessary action for removal of encroachment and provide fencing.

DMs/SDMs to also inspect Yamuna flood plain to ensure stoppage of such illegal activities within a week. DUSIB to also take immediate action for removal of its permanent structures on the Yamuna flood plain. Photographs of the site before and after taking action shall be submitted by the above departments to HLC before 31.03.2023.



Hon'ble Lt. Governor directed DDA to ensure removal of encroachment from the Yamuna flood plain and completion of all the ten projects within the timelines mentioned in the action plan. DDA was directed to submit detailed action plans for removal of encroachment parcel-wise in the flood plain area apart from ten projects within ten days. Department wise ownership of 3426 hectares in flood plain shall also be submitted by DDA within ten days. DDA may approach NMCG for funds for afforestation in Hindon Sarovar project. DDA was also directed to approach High court for clubbing all the pending cases related to rejuvenation of Yamuna flood plains and removal of encroachments.

#### **7. Utilization of treated wastewater**

It was informed that 90 MGD out of 530 MGD of treated STP water is being used mainly for horticulture; 267 MGD is the mandatory return flow in river Yamuna. 70 MGD Treated STP water at Coronation Pillar is to be treated at tertiary level by June, 2024 and bid document of re-invitation of tender on HAM model is under process for approval.

DJB has proposed 8 projects for utilization of 115 MGD Treated STP water for development/ rejuvenation of various lakes against the gap of 103 MGD. Two projects i.e. Pappankalan (20 MGD) and Nilothi (20 MGD) lakes have been completed and commissioned. Progress in respect of other projects is as follows:

▪ Najafgarh (5 MGD)	: 90 %
▪ Smriti Van/Lake (10 MGD)	: 62 %
▪ Rohini Lake No. 1 (15 MGD)	: 90 %
▪ Sanjay Lake Kondli STP (10 MGD)	: 40 %

Hon'ble Lt. Governor directed DJB to adhere to the timelines as per the action plan.

#### **8. Other issues**

##### **8.1. Company of Territorial Army by NMCG:**

It was informed that one platoon consisting of one officer, 02 JCOs and 31 other ranks are deployed in Delhi on 17.02.2023. NMCG vide letter dated 24.02.2023 asked to provide accommodation for another 02 platoons of GTF for at least one year. Meeting was also taken by DG, NMCG on 02.03.2023. DG, NMCG informed that another platoon will be provided soon after returning from Prayagraj.

Regarding accommodation for two platoons of Territorial Army, it was informed that one platoon deployed for phase I (Signature Bridge to ITO Barrage) has already been provided accommodation at Timarpur by IF&CD. Other platoon may be deployed for Najafgarh drain at Kakrola and tents may also be explored for accommodation near the flood plains.

##### **8.2. Campaign for Awareness and Involvement of Public**

In respect of campaign for awareness and involvement of public, the Committee was informed that draft IEC Plan/ annual calendar has been prepared by DPCC and the matter has also been discussed with DIP for further necessary action. It was also informed that DPCC has introduced a new module on its website about the HLC and actions taken by it so far, along with few videos showing impact on the ground. Chief Secretary directed all the departments to provide inputs to DPCC for further improvement of the web page for better dissemination of information and actions undertaken at ground level.

DG, NMCG informed that World Water Day is on 22<sup>nd</sup> March, 2023. NMCG in association with other cities have launched the campaign (Catch the Rain). Delhi Government may also launch two months awareness campaign for providing Rain Water Harvesting System (RWHS) and its maintenance.

Hon'ble Lt. Governor directed DJB to take necessary actions for launching awareness campaign for rain water harvesting through RWHS and its proper maintenance. District Magistrates will ensure installation

of 55000 RWHS (5000 each in each district) in their areas of Jurisdiction. Designs as approved by DJB may be utilized for providing RWHS.

### **8.3. Najafgarh Jheel (Environmental Management Plan).**

Orders dated 17.09.2020 in EA No. 16/2019 in OA No. 153/2014 regarding Remedial action for rejuvenation of Najafgarh Jheel (Lake) on Delhi-Gurgaon border was briefed to the HLC.

Hon'ble Tribunal vide order dated 16.02.2023 in O.A. 21/ 2023 and other case related to control of pollution in river Yamuna has disposed of the matter with following directions: -

*"....that since issue of control of pollution of drains and water bodies impacting Yamuna is now being dealt with in Delhi by a high level Committee headed by L.G. and issue of rejuvenation of Najafgarh Lake is integral to rejuvenation of Yamuna, the same can also be dealt with by the same Committee as far as Delhi is concerned ...".*

It was informed that Environment Management Plan for rejuvenation of Najafgarh Jheel has been prepared and submitted to NGT. The said action plan involves department wise action points such as problems related to rejuvenation and flood control, maintenance of biodiversity monitoring of sewage and removal of water hyacinths, road widening, water quality monitoring, initiatives towards organic agriculture etc.

Hon'ble Lt. Governor directed all the concerned departments to take necessary action as per the Environment Management Plan for rejuvenation of Najafgarh Jheel.

### **9. Yamuna Rejuvenation Plan: Ground Level Actions:**

A presentation was also given by the OSD to Hon'ble Lt. Governor during the meeting on "Yamuna Rejuvenation Plan: Ground Level Actions". It was informed that Ground level actions on 22 Km Yamuna stretch may be divided into two phases (11 Km in Phase –I and 11 Km in Phase-II) in 8 small stretches (4.5 to 1.5 Km long).

Timelines for phase-I shall be April, 2023 and for Phase-II June, 2023.

Detailed timelines for Phase-I (4 stretches) are as follows:

Stretch	From	To	Length (Km)	Timeline completion for
1	Signature Bridge	Metro Bridge	4.0	25 March, 23
2	Metro Bridge	Old Rly Bridge	1.5	02 April, 23
3	Old Rly Bridge	Geeta Colony Bridge	2.1	15 April, 23
4	Geeta Colony Bridge	ITO Barrage	2.8	30 April, 23

#### **9.1. Department wise ground level actionables for the phase –I are as follows.**

##### **(i) Irrigation & Flood Control Department**

- Cleaning of floating debris and dumping it on the banks, both manually as well as through modified conveyor system.
- Cleaning and treatment of all out falling drains from regulator till river using innovative contraptions.
- Relentless action on the Centre of Gravity (Najafgarh Drain) to continue.
- Desilting of River by dredging.(Post Monsoon)

##### **(ii) Municipal Corporation of Delhi**

- Prevention of MSW disposal in the flood plains.
- Disposal of MSW & Animal corpse from the flood plains/banks.



- Cleaning of out falling drains (their own) up to regulator.
- Efficient management of Cremation Ghats.
- Punitive action against defaulters

**(iii) Delhi Development Authority**

- Cleaning of MSW and removal of encroachment from the Flood Plains.
- Integration of contiguous projects within the flood plains.
- Placing suitable artifacts in the floodplains.

**(iv) Department of Environment and Forest**

- Plantation of Grass & Bamboo on the stretches along the banks.
- Suitable plantation drive in the depth areas of the flood plains.
- Maintenance of existing forest land and integrating them to form a formidable forested zone. (in coordination with DDA)
- Identification of suitable water bodies and their inter connectivity.
- Rejuvenation of identified water bodies through rain water harvesting including surplus water in Yamuna during monsoons

**(v) Delhi Urban Shelter Improvement Board**

- Clearing of all the encroachments from the Flood Plains.
- Prevention of open defecation in the flood plains forthwith.

**(vi) Delhi Jal Board**

- Desilting of intercepting and trunk sewers
- Interception of out falling drains.
- Use the existing STP Capacity to the full.
- Ensure discharge as per the designed parameters.
- Desilting of Wazirabad Barrage Pondage Area.

**(vii) DSIIDC**

- Prevent flow of untreated industrial effluent into Yamuna/ Drains.
- Try and reduce CETP Numbers by using full capacity.

**(viii) PWD/ DMRC/ RLYS.**

- Maintenance of respective bridges including assets in the flood plains.
- Ensure effectiveness of fence to prevent throwing of MSW from over the Bridges.
- Clearance of debris from finished/ongoing work sites.

**(ix) 137 ECO Territorial Army Company.**

- Monitoring of critical vulnerable pollution hot spots through static posts.
- Domination of the entire stretch through patrolling by foot, vehicle and boats.
- Run an effective public campaign using positive public perception to advantage.
- It was also decided to expedite filling up all vacant posts in all concerned Departments, so that manpower constraints, if any be dealt with by the concern Department.

**Summing up the deliberations, the following action points were summarised and decided as high priority:**

- i. Non-utilization of 100% capacity of existing STPs
- ii. Allocation of land by DDA or Revenue Department of setting up of one new STP; eleven decentralized STPs, nine Sewage Pumping Stations, DSTPs in 201 Unauthorised Colonies
- iii. New sub-drains identified during physical inspections
- iv. Slow process of awarding of works through multiple tenders
- v. Removal of encroachment for rejuvenation and restoration of flood plains;
- vi. Performance Audit of already trapped drains
- vii. Plantation in Najafgarh drain wherein cleaning activities have been completed
- viii. Utilization of treated sewage water
- ix. Desilting of drains
- x. Filling up the vacant posts in all concerned Departments expeditiously, etc.

Hon'ble Lt. Governor concluded the meeting emphasising that certain issues need to be tackled immediately, particularly removal of illegal activities (washing of cement/chemical bags, waste dumping etc.) in flood plains, de-silting of trunk/peripheral sewers and adhering to the timelines given in the Action Plan.

Role of DMs/SDMs is very important particularly in removal of illegal activities and encroachment from the Yamuna flood plain and therefore DMs/SDMs shall visit the Yamuna flood plain in the areas under their jurisdiction, check the illegal/unauthorized activities and dumping of waste/septage and ensure prevention of such activities and removal of encroachment. DMs shall submit weekly reports through the office of Divisional Commissioner in this regard to Office of Hon'ble Lt. Governor and convener of HLC. All concerned departments especially Revenue Department shall take necessary actions as per "Delhi Water Board Septage Management Regulations, 2018" to ensure that septic tank effluent (septage) is not discharged into drains/water bodies. All the departments should work in coordination with full dedication without drawing boundaries with positive mind set to achieve the common goal of rejuvenation of river Yamuna.

Pr. Secretary (Environment & Forest) thanked all the participants and assured the HLC that timelines mentioned in the Action Plan shall be adhered to.

The meeting ended with a vote of thanks to the Chair.

\*\*\*



ATTENDANCE SHEET

Subject : 3<sup>rd</sup> Meeting of the High Level Committee (HLC) constituted by Hon'ble NGT in OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" to monitor the progress w.r.t Action Points of the Action Plan and discuss the various issues related to control of pollution and rejuvenation of River

Venue : Asita East Project site of DDA on the Eastern Bank of Yamuna Flood Plain

Date : 14.03.2023

Time : 09: 30 AM

S.No.	Name of Officer	Designation and Organization	Email	Mobile No.	Signature
1	Chetser				
2	ANIL K R SINGH	Pr Secretary E & F	Smv@nic.in	9999417573	Arye
3	Vandana Rao	DC, SSZ	dc-ssz@mdn.nic.in	7838338063	ba
4	Pamreddy	HLC/ER	pamreddy2015@gmail.com	978099022	Pamreddy
5	R. Menaka	DM, North	dcnorth@nic.in	9811226267	R. Menaka
6	Sanyas Murali	MD, DSII DC	md dsii dc@gmail.com	9650072233	Sanyas
7	Anil Banke	DM, East	dceast@nic.in	9717677177	Anil
8	Arum Mishra	DM, North East	dcne@nic.in	9910309257	Arum
9	Pranjal Patel	DM - Shahdara	pdesahadara2014@gmail.com	9013942353	Pranjal
10	Sanika Singh	DM Central	decentral@nic.in	9650084244	Sanika
11	B.K. Singh	Addl DGF	dk036.ifs@nic.in	9654451277	B.K. Singh
12	Neelima Soni	Director Landscaping DDA	neelima.soni2033@dda.gov.in	9811239055	Neelima

(1)

**3538**  
**ATTENDANCE SHEET**

10203

**Subject :** 3<sup>rd</sup> Meeting of the High Level Committee (HLC) constituted by Hon'ble NGT in OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" to monitor the progress w.r.t Action Points of the Action Plan and discuss the various issues related to control of pollution and rejuvenation of River

**Venue :** Asita East Project site of DDA on the Eastern Bank of Yamuna Flood Plain

**Date :** 14.03.2023

**Time :** 09: 30 AM

S.No.	Name of Officer	Designation and Organization	Email	Mobile No.	Signature
12	<del>Prashant Kumar</del>	P.			
13	Prashant Kumar	P. Secy		981062383	14/3
14	A. C. Verma	P. Secy (Fin)		9650111076	14/03/2023
15	Arish Kumar	P. Secy IAF			M
16	P. Krishnamurthy	CEO, AJB			Xy
17	Ganesh Gupta	CEO DUSIB		971294001	L
18	Gyanesh Chak	Commissioner - MCD			L
19	T. C. Nautiyal	Wetland Authority		9871932238	Am
20	PRASHANT GARGAVA	MS, CPLB		9990876057	Pr
21	Prad Prakash Mishra	DIR, NOEFCE		9013850643	Pr
22	Prad Prakash	DC, Santal Pk		9699193642	L
23	Hemant Kumar	DM SW		8132031248	Pr
24	Amit Anand	DIR (P&M)		7870096733	Pr

(2)



**3539**  
**ATTENDANCE SHEET**

104/204

**Subject : 3<sup>rd</sup> Meeting of the High Level Committee (HLC) constituted by Hon'ble NGT in OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" to monitor the progress w.r.t Action Points of the Action Plan and discuss the various issues related to control of pollution and rejuvenation of River**

**Venue : Asita East Project site of DDA on the Eastern Bank of Yamuna Flood Plain**

**Date : 14.03.2023**

**Time : 09: 30 AM**

S.No.	Name of Officer	Designation and Organization	Email	Mobile No.	Signature
25	Ajay Gupta	Member (DT) DTB		9650291125	
26	Dr. Pravin Kumar	Director Tech		9899122554	
27	Vikram Singh	Pr. CE (Or) Proj I DTB	cedrainapc1@gmail.com	9650290929	
28	S. K. Bhargava	Pr CE (A) Proj II DTB		9650290718	
29	K. C. MEENA	CE / SDM DTB		9650291363	
30	Adarsh Kumar	ACE (Or) Proj - I DTB	acedrpr1@gmail.com	9650394930	
31	R. P. Singh	CE (Or) R-II	cedrpr3@gmail.com	9650290841	
32	Sunil Tyagi	E-H-C, DSIIAC		9717788005	
33	Ashwani Kumar	CE (DDA)		9813603684	
34	ANIL KUMAR	CE I&FC		9958882507	
35	Mukesh Kumar	CE I&FC	ceifcd@gmail.com	9958430057	
36	T. K. Prasad	SE I&FC	ifcfc@gmail.com	9650798758	
37	JITENDRA KR.	SC I&FC	ifcfc@gmail.com	9958872957	

(3)

4



**3541**  
**ATTENDANCE SHEET**








206

**Subject :** 3<sup>rd</sup> Meeting of the High Level Committee (HLC) constituted by Hon'ble NGT in OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" to monitor the progress w.r.t Action Points of the Action Plan and discuss the various issues related to control of pollution and rejuvenation of River

**Venue :** Asita East Project site of DDA on the Eastern Bank of Yamuna Flood Plain

**Date :** 14.03.2023

**Time :** 09: 30 AM

S.No.	Name of Officer	Designation and Organization	Email	Mobile No.	Signature
41.	Pradeep Naik	Executive Engineer IAFC	itccdi@gmail.com	9958890101	
42.	MANOJ RASTOGI	CE/MCD		9717788014	
43.	S. C. Yadav	SE /MCD		9717782956	
44.	Surinder Singh	SE (MCD) SHS	dr. shal.singh @gmail.com	9717786516	
45.	M. V. K. Singh	Dir (VS)	directorvsmed@ gmail.com	9717787477	
46.	Vishal Gandhi	Additional Director, CPCB	vishalgandhi@ cpcb.nic.in	9891254423	
47.	Rajesh Kumar	Dy. Secretary UD	Deputy Secretary water@gmail.com	9953010617	

(5)

## Annexure - B

### Yamuna drains Site Visit Status Report


As per the direction of EDT NMC a visit has been scheduled to inspect the Flow Status of drains falling into river Yamuna in delhi. I (Rohitash kumar) and Farhan Ali, Support Engineer PMC has visited the following sites on dated 13<sup>th</sup> and 14<sup>th</sup> Feb 2023; The current status of visited drains mentioned here.

Sr. No.	Name of drain	Location	Tapped/ Untapped	Status as on 31 March 2022	Status as on 13 <sup>th</sup> -14 <sup>th</sup> Feb 2023
1.	Magazine Road Drain	28.69774627685547, 77.22757720947266	Tapped	No Flow Observed	Flow Observed into Yamuna River
2.	Sweeper Colony Drain	28.695302963256836, 77.22782135009766	Tapped	No Flow Observed	Flow Observed into Yamuna River
3.	Khyber Pass Drain	28.690410614013672, 77.22798156738281	Tapped	Flow Observed into Yamuna River	No Flow Observed
4.	Metcalf House Drain	28.6804256439209, 77.22906494140625	Tapped	No Flow Observed	No Flow Observed
5.	Tonga Stand Drain	-	Tapped	No Flow Observed	Not visited / dry
6.	Moat Drain (Vijay Ghat)	-	Tapped	No Flow Observed	Not visited / dry
7.	Civil Military Drain	28.650850296020508, 77.25244903564453	Tapped	Flow Observed into Yamuna River	No Flow Observed
8.	Delhi Gate Drain	28.635683059692383, 77.25337982177734	Tapped	Flow Observed into Yamuna River	Flow Observed into Yamuna River
9.	Drain No 14	28.61178970336914,	Tapped	Flow Observed into Yamuna River	Flow Observed into Yamuna River



		77.25193786621094				
10.	Tughlaqabad Drain	28.52934455871582, 77.30127716064453	Untapped	Flow Observed into Yamuna River	Flow Observed into Yamuna River	
11.	Kalkaji Drain	28.541622161865234, 77.31281280517578	Tapped	Flow Observed into Yamuna River	Flow Observed into Yamuna River	
12.	Tekhchand Drain	-	Tapped	No Flow Observed	Not visited / Dry	
13.	Sen Nursing Home Drain	28.620824813842773, 77.2492904663086	Tapped	Flow Observed into Yamuna River	Flow Observed into Yamuna River	
14.	Qudsia Bag/Ghat drain	28.669391632080078, 77.2335433959961	Untapped	Flow Observed into Yamuna River	Major Flow Observed in drain discharging into the Yamuna River	
15.	Morigate Drain	28.670345306396484, 77.23066711425781	Untapped	Flow Observed into Yamuna River	Flow Observed into Yamuna River	
16.	Barapulah Drain	-	Untapped	Flow Observed into Yamuna River	Not Visited / Untapped / full flow	
17.	Maharani Bagh Drain	28.574748992919922, 77.27364349365234	Untapped	Flow Observed into Yamuna River	Regular flow Observed into Yamuna River	
18.	Najafgarh Drain	-	Untapped	Flow Observed into Yamuna River	Not Visited / Untapped / full flow	
19	Shahdara Outfall Drain	-	Untapped	Flow Observed into Yamuna River	Not Visited / Untapped / full flow	
20.	New Drain near kalindi Barrage	28.531707763671875, 77.31988525390625	Tapped	-	Flow Observed into Yamuna River	

**By Email / Speed Post**  
**URGENT/NGT MATTER**




F. No. DPCC/WMC II/O.A. 21(Ashwani Yadav)/ 4<sup>th</sup> HLC Meeting/2023/4220-45 Dated: 16.05.2023

**Subject: Minutes of 4<sup>th</sup> Meeting of the High Level Committee (HLC) held on 21.04.2023.**

Please find enclosed herewith Minutes of Fourth Meeting of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi and constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" held on **21.04.2023 at 4:00 PM** in the Conference room at Raj Niwas, Delhi for urgent necessary action as mentioned in the said minutes.

Yours Sincerely

  
**(Dr. K.S. Jayachandran)**  
 Special Secy (Env.) Cum  
 Member Secy, DPCC

**Enclosure: As Above**


To,

1. Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-110001.
2. Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryvaran Bhawan, Jorbagh Road, New Delhi -110003.
3. Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhavan, Dr. Rajendra Prasad Road, New Delhi- 01.
4. Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi - 110003
5. Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyan Chand, National Stadium, India Gate, New Delhi, Delhi 110002.
6. Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi -32
7. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi-110023.
8. Pr. Secretary (Revenue) cum Divisional Commissioner, 5 Sham Nath Marg, Delhi-54.
9. Principal Secretary (Environment & Forest), 6th Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
10. Pr. Secretary, Urban Development Department, Govt of NCT of Delhi, 9th Level, Delhi Secretariat Delhi - 02.
11. Chairman, Delhi Pollution Control Committee, 5<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
12. Pr. Secretary, Finance Department, GNCTD, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
13. Pr. Secretary Cum Development Commissioner, Development Department, Govt. of NCT of Delhi , 5/9, Under Hill Road, Delhi-11005.
14. Pr. Secretary (PWD), MSO Building(PWD Headquarters), ITO , I.P. Estate, Delhi - 110002
15. The Pr. Secretary, Irrigation & Flood Control Deptt. Govt. of NCT of Delhi, L. M. Bundh, Shastri Nagar, Delhi -31.
16. Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr.S.P.M Civic Center, JLN Marg, Delhi-02.
17. Commissioner of Industries, Govt. of NCT of Delhi. 419, Udyog Sadan, FIE Patparganj, Delhi-92.
18. Chief Executive Officer, Delhi Jal Board, Varunalaya Ph-II, Jhandewalan, Delhi-110005.
19. Chief Executive Officer, Delhi Urban Shelter Improvement Board, Punarwas Bhawan, I.P. Estate, New Delhi - 110002.

20. Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi – 110001
21. Principal Chief Conservator of Forest, Forest Department, GNCTD, Vikas Bhawan, IP Estate, Delhi 110002.
22. Chief Executive Officer, Wetland Authority of Delhi, 6<sup>th</sup> Floor, Delhi Secretariat, I.P.Estate, Delhi – 02.
23. District Magistrate (North East, East, Shahdara, Central, South East & South West District)

**Copy to:**

1. Pr. Secretary to Hon'ble Lt. Governor, Delhi.
2. OSD To Hon'ble Lt. Governor, Delhi.
3. Commissioner of Police, Police Headquarters, Jai Singh Road, New Delhi-110001.
4. Staff Officer to Chief Secretary, GNCTD, 5<sup>th</sup> Level, Delhi Secretariat, I.P. Estate, Delhi -02

  
(Dr. K.S Jayachandran)  
Special Secy (Env.) Cum  
Member Secy, DPCC



**Minutes of the Fourth Meeting of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi, constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA.No. 21/2023 in the matter of "AshwaniYadav Vs. Govt. of NCT of Delhi" held in the Conference Room at Raj Niwas, Delhi on 21.04.2023 at 04:00PM.**

The Fourth meeting of the High Level Committee (HLC) headed by Hon'ble Lieutenant Governor of Delhi was held in the Conference Room at Raj Niwas, Delhi on 21.04.2023 at 04:00PM.

List of attendees is at Annexure – "A".

The meeting was attended by the members of HLC and Secretaries/ HODs of various Ministries/ Organizations/ Departments including Chief Secretary, GNCTD, Director General, NMCG, Jt. Secy, DoWR, Ministry of Jal Shakti, Addl. Chief Secretary (Industries), GNCTD, Joint Commissioner of Police (Eastern Range), Member Secretary, CPCB, AIG, MoEF&CC, Asstt. Commissioner, Ministry of Agriculture, Vice Chairman, DDA, Pr. Secy.(Env.) cum Development Commissioner, GNCTD, Pr. Secy.(Finance), GNCTD, Pr. Secretary (PWD), GNCTD, CEO, DJB along with Member (Drainage), Commissioner, MCD, MD, DSIIDC, CEO, DUSIB, Pr. Chief Conservator of Forest, GNCTD, District Magistrates (North East, East, Shahdara, Central & South West), Spl. Secy, UD Deptt., GNCTD, Spl. Secy (Env) cum Member Secretary, DPCC and other senior officers from various Departments including Chief Engineers of IFCD, DJB & MCD.

Spl. Secy (Env) cum Member Secretary, DPCC presented before the Committee the status of various projects & action points of the "Action Plan for Rejuvenation of River Yamuna" and order dated 27.01.2023 issued by the Chief Secy, GNCTD and progress made since previous meeting of the HLC on 14.03.2023.

After deliberations and detailed discussions on the various issues including following main eight action points of the "Action Plan for Rejuvenation of River Yamuna" decisions were taken and given as follows :

1. 100 % Treatment of sewage
2. Trapping of all drains
3. Sewerage network in unauthorised colonies and JJ Clusters
4. Industrial effluent management by CETPs
5. Faecal sludge (septage) management
6. Regulation of floodplain
7. Utilization of treated wastewater
8. Other Issues like deployment of Territorial Army, development of E-pragati Dashboard for monitoring of the progress, IEC action plan, Najafgarh Jheel (Environmental Management Plan) etc.

**Overview of projects completed under Action Plan against the targets having timelines of 30<sup>th</sup> April, 2023 is as follows:**

1. Out of 76 sub-drains, 24 sub drains out falling into Najafgarh Drain (17) and Supplementary Drain (7) have been trapped against the target of 30.
2. Out of 573 unauthorized colonies, where laying of sewerage Network work is under progress, in 90 unauthorized colonies work has been completed against the target of 116.
3. Out of 200 Km, 32.67 Km of desilting of trunk/peripheral sewer has been completed against the target of 80 Km.



4. Out of 81 JJ clusters 19 JJ clusters have been connected to sewer network against the target of 16 JJ cluster by June, 2023.
5. Projects of Pappankalan (20 MGD) and Nilothe (20 MGD) lakes for utilization of treated wastewater have been completed and commissioned.

**Lagging Action points behind the timelines of February, 2023 are as follows:**

1. Allotment of land for 10 MGD STP at Delhi Gate.
2. Allotment of Land to DJB by DDA and Revenue Department for the Decentralized Sewage Treatment Plant (DSTPs).
3. Performance Audit by DJB of 11 trapped major drains and sub-drains through an independent agency.

**Lagging Action points behind the timelines of March, 2023 are as follows:**

1. Up gradation of Existing 18 Sewage Treatment Plants: Rithala Phase-II (40 MGD)
2. Restoration & Rejuvenation of Flood Plains at Qudsia Ghat, Amrut Biodiversity Park & Asita East (Part B)
3. Project at Smriti Van (10 MGD) for Utilization of Treated STP water .

#### **1. 100 Percent Treatment of Sewage**

##### **1.1. Sewage Management in Delhi: Present scenario:**

- Estimated Sewage Generation: **768 MGD** (80 % of 960 MGD Water Supply)
- Installed Treatment Capacity of : **632 MGD** (82.3% of Estimated Sewage Generation) operational STPs
- Capacity Utilization of existing STP: **580 MGD** (91.8 % of installed capacity)
- Gap in Capacity : **136 MGD** (17.7%)
- Gap in Treatment : **188 MGD** (24.5%)

It was informed that there is increase in capacity utilization from 530 MGD to 580 MGD..

##### **1.2. Focus Areas for Enhancing Sewage Treatment Capacity (332.5 MGD)**

- Construction of new STPs at Okhla, Delhi Gate and Sonia Vihar (3): 47 MGD.
- Construction of 40 new DSTPs: 92 MGD.
- Rehabilitation of existing STPs (3): 70 MGD.
- Up-gradation and increasing capacity of existing STPs (18) : 123.5 MGD

##### **1.3. Future Scenario:**

(After construction of New STPs/ DSTPs, Rehabilitation/ Up-gradation of Existing STPs & other projects of DJB)

- Total Treatment Capacity by June, 2023: **727 MGD** (95 % of Estimated Sewage Generation)
- Total Treatment Capacity by Dec., 2023: **814 MGD** (106 % of Estimated Sewage Generation)
- Total Treatment Capacity by June, 2024: **964.5 MGD** (125.5% of Estimated Sewage Generation)

The Committee took notice of the quality of river Yamuna and observed that BOD is increasing from January, 2023 to April 2023.

##### **1.4 Progress in Construction of 03 New STPs [Okhla, Sonia Vihar & Delhi Gate ]**

Committee was informed about the progress made in construction of 03 new STPs i.e., Okhla (overall 124MGD, Addl. 30MGD), Sonia Vihar (07 MGD) & Delhi Gate (10 MGD). The progress made in last one-month in respect of Okhla STP is 4.1 % & Sonia Vihar STP is 2.3%. In respect of Delhi Gate STP (10 MGD), no progress was made due to the issue of land allotment by DDA/ MOHUA. Member Secy, DPCC

informed that a DO letter has been issued by Chief Secretary to MoHUA on 13.04.2023 for allotment of land.

### 1.5 Land Allotment Issues for DSTPs/ SPS

In respect of 40 DSTPs there were land allotment issues in case of 29 DSTPs / SPS [ 18 Pertained to DDA, 9 to Revenue Department and one each to DUSIB & Delhi Police ] .

It was informed that DDA has allotted land in respect of 6 DSTPs [at Jaunti, KheraKhurd ,Near Police Station KhajuriKhas , ISBT Kashmere Gate, SalahpurMajra&GarhiRindahala]. In case of 2 DSTPs [ChattarpurExtn and MaidanGarhi (RajpurKhurd)] land will be allotted by DDA by April, 2023. In respect of 4 DSTPs [SalahpurKhera, ShahbadMohammadpur, Site adjoining to Maharishi Balmiki Hospital and Vijay Colony near BawanaChowk], it was informed that there are water bodies at these sites. As decided by the Chief Secretary in the meeting on 20.04.2023, joint inspection was carried out by DJB with DDA and Revenue Department for exploring the possibility of installation of DSTPs at these sites alongwith development of the water bodies.

DJB informed that in case of SalahpurKhera location 03 places are dry out of 04 places and water body is dry. DJB has plan to install DSTP and its treated water will be discharged in the water body. Hon'ble Lt. Governor directed DJB to make action plan with time lines to be given by DJB within one month and to be achieved before monsoon in these cases. DDA to ensure that land will be handed over to DJB at Rangpuri and MaidanGarhi in April, 2023.

In case of 2 DSTPs at TajpurPahari&MadanpurKhadar where land has not been handed over to DJB due to Interest amount asked by DDA, Hon'ble Lt. Governor directed DJB to pay the interest amount to DDA and take over the possession of land.

It was also informed that there are 3 sites [ MohamadPurMajri , Ghewra&Hasanpur] where land has been allotted by DDA but possession has not been taken by DJB in want of removal of encroachment by DDA. Hon'ble Lt. Governor directed DJB to take over the possession of allotted land from DDA instead of waiting that DDA will remove encroachment. DJB to take necessary action for removal of encroachment from the allotted sites. Help of concerned DMs can be taken for removal of encroachment.

It was informed that land is yet to be allotted by Revenue Department at 07 locations (Naya Bans, Jaunapur-I, Jaunapur-II, Deramandi (Bhati), TajpurKhurd, TikriKalan and Milan Garden Lift Station) .

Revenue Department has allotted alternative land for 2 DSTPs at Palla&Tajpur. In case of 2 DSTPs (TajpurKhurd, TikriKalan) land identified belongs to Private Parties and they have gone to Hon'ble High Court against land acquisition. District Magistrate (South West) informed that the matter is being pursued for early hearing which is scheduled on 25<sup>th</sup> / 26<sup>th</sup> April, 2023.

In case of land issues pertaining to other Departments i.e. DUSIB and Delhi Police, the concerned Departments are in process of allotment/ agreed to allot the land.

### 1.6 Progress in Rehabilitation of Existing 3 STPs [Kondli Phase-II, Rithala Phase- I & Yamuna Vihar Phase-II ]

Progress during last one month in respect of rehabilitation of existing 3 STPs was briefed [Kondli Phase-II (25 MGD) 4.03% (Total 91.4 %), Rithala Phase-I (40 MGD) 3.44 % (Total 87.26 %), Yamuna Vihar Phase-II (from 10-15 MGD- 8%) (Total 46 %)]. Hon'ble Lt. Governor desired to visit these plants.

### 1.7 Progress of up-gradation of existing 18 STPs

Progress in respect of up-gradation of existing 18 STPs was discussed in detail and it was informed that in Rithala Phase-II (40 MGD) 26 % progress was made during last one month (cumulative progress 80 %). Member Drainage, DJB informed that the project is behind the timelines of March, 2023 and shall be completed by May, 2023.



an Kondli Phase-IV (45 MGD) 8.19 % progress was made in last one month (cumulative progress 38 %) and timelines for completion is October, 2023. It was informed that in case of 11 projects, work has been started this month, with progress of 2-6% achieved. Tenders are in negotiation/ evaluation stage in 08 projects which are due in March, 2024.

#### **1.8 Progress of De-silting of Trunk / Peripheral Sewer Lines (Approx. 200 km)**

The progress of de-silting of Trunk/ Peripheral sewer lines (approximate 200 km) was shared with the Committee. Out of 200 Km, 32.67 Km sewer length has been de-silted. Hon'ble Lt. Governor directed to expedite the work. DJB informed that desilting work of sewer line below 1000 mm dia (Approx. 485 Km) has also been taken up by DJB. Chief Secretary directed to submit detailed action plan with timelines and financial requirements for the said work.

Member Secretary, DPCC informed about addition of new action point of sewerage system and storm water drainage faulty interconnections. Hon'ble Lt. Governor directed to share the list of faulty interconnection of storm water drains with sewers with the concerned Drain Owning Agencies on priority for plugging the storm water drains to avoid discharge into sewerage system. DJB shall ensure that there is no discharge of untreated sewage from its sewers into the storm water drains. Commissioner, MCD informed that MCD shall ensure that the work is taken on priority and storm water drains shall be plugged to avoid connection with sewerage system of DJB.

## **2. Trapping of Drains**

Progress in respect of trapping of 3 major drains were discussed in detail and it was informed that in Barapulla and Maharani Bagh drain, 28 % cumulative progress is made and work has been started in Mori gate drain with 5 % progress. Hon'ble Lt. Governor directed to complete the work within timelines. Hon'ble Lt. Governor took notice of slow progress of work at Mori Gate, for which DJB informed that delay was due to transplantation of trees, removal of encroachment by DDA. However they will ensure that work will be completed within timeline. Hon'ble Lt. Governor directed that DDA and DJB shall jointly act for removal of encroachment with support of local District Magistrate.

Regarding trapping of marginal flow/overflow in Sen Nursing Home drain, it was informed that DJB has called for tender proposal with timeline of 15<sup>th</sup> May, 2023. Member Drainage, DJB informed that joint inspection by DJB and NMCG is scheduled on 24.04.2023 for verification of leakages / flow from the already trapped drains.

Progress of trapping of 76 sub-drains of Najafgarh Drain, Supplementary Drain and Shahdara Drain Outfall was informed to the Committee. Out of 76 sub-drains, 24 sub drains out falling into Najafgarh Drain (17) and Supplementary Drain (7) have been trapped against the target of 30.

Hon'ble Lt. Governor directed to ensure that there is no leakage from the trapped sub drains & the progress of de-silting and trapping of Sub Drains should be shown in the next meeting of the Committee supported by photographs/videos taken before and after the de-silting and trapping works. Hon'ble Lt. Governor directed DDA to take action for trapping of its untrapped sub drains by June, 2023. Hon'ble Lt. Governor took notice of the fact that photos and videos of trapped subdrains depicts poor picture of not cleaning / painting/ removal of waste from the trapped sub drains. Hon'ble Lt. Governor directed IFCD & other Drain Owning Agencies to provide photos / videos of trapped sub drains after complete finishing/ dressing of the sub drains within a week.

It was informed that based on DPCC / GSDL data a list of 238 sub-drain was prepared and subsequently revised list of 191 sub-drain was sent to DOAs for physical verification. Chief Engineers of I&FCD, informed in the meeting of Chief Secy held on 20.04.2023 that IFCD carried out physical survey of all Sub drains of Najafgarh, Supplementary and Shahdara and confirmed that all sub drains of Najafgarh, Supplementary and Shahdara are already covered in the present action plan of rejuvenation of River Yamuna. MCD also informed that they have carried out physical survey of sub drains from the list

provided by DPCC. Member Drainage, DJB in the said meeting also confirmed that there is no need for addition of any sub drains for trapping in the present action plan since sub drains of above mentioned three drains are already covered and in respect of other drains outfalling into river Yamuna there is already action plan for trapping /diversion of the waste water into the STPs.

CEO ,DJB informed that proposal for Performance Audit of trapped 11 major drains and all sub-drains by M/s Wapcos has been accepted and LOI was issued on 31.03.2023.

DG, NMCG informed that NMCG has visited the site of construction at Okhla and Rithala STPs and suggested that for smooth construction work at Okhla site an alternative route to Waste to Energy Plant at Okhla could be looked into. The boundary wall should be repaired. It was also suggested that 190 Acres of land is available in the complex of Okhla STPs which could be utilised for generation of Solar Power. Hon'ble Lt. Governor directed IFCD to explore the solar power generation along the Najafgarh Drain by providing pillars on its Banks to install Solar Panels. Chief Secretary suggested that Power Department, Solar Corporation of India can be involved for exploring the suitable options/ funding for Solar Power Generation.

### **3. Sewerage Network in 1799 Unauthorised Colonies**

The Progress made in extending sewerage network to 1799 unauthorised colonies was apprised to the Committee. The sewer line has been laid and notified in 747 unauthorised colonies, while work of sewer network is in progress in 573 unauthorised colonies wherein sewer network has been laid in 90 Colonies. In 318 unauthorised colonies, sewer network & DSTPs are to be laid and in 161 unauthorised colonies, NOC is awaited being forest area or the O Zone. Pr. Secretary (Env & Forest) informed that out of 161 unauthorised colonies where NOC is awaited, 114 pertains to Forest department however no file has been received for clearance from the Forest Department. Chief Secretary directed to share the matter with Urban Department/ Chief Secretary.

Hon'ble Lt. Governor inquired from DJB about progress regarding household connections in the colonies where sewer network has already been provided by DJB. CEO, DJB informed that though sewerage network has been provided by DJB in 747 unauthorised colonies however, all the individual households have not taken the sewer connection. Hon'ble Lt. Governor directed DJB to give details of House Hold connections with the sewer line provided by DJB in the unauthorised colonies.

Member Drainage informed regarding physical progress in 102 unauthorised colonies for which timelines for providing sewerage network was March, 2023. It was informed that work is complete in 90 unauthorised colonies, in case of 7 projects work done 90-99%, at two sites there was encroachment which has been removed using police assistance and now work has resumed. In case of 3 unauthorised colonies there were private septic tanks which halted the work but laying of sewer line is in progress. In case of work in two unauthorised colonies with timeline of April, 2023, it was informed that size of colonies is small and work will be completed in time. Hon'ble Lt. Governor directed to expedite the work & complete the work as per the timelines given in action plan. DJB will provide details of 201 unauthorised colonies where sewer network is to be laid along with DSTPs where land allotment issue is involved to the HLC within a week. Work shall also be expedited in remaining 117 unauthorised colonies where timeline for providing sewer network is December, 2023.

It was informed that in case of 16 JJ clusters where providing sewer network is feasible, work completed in case of 13 JJ clusters, work is under progress in 2 JJs which got delayed due to public hindrance and there is no progress in one JJ Cluster.

In case of 18 JJ clusters which have been reported by DJB as not feasible due to space constraints and multiple outfalls etc, Hon'ble Lt. Governor directed DJB to find out solution for connecting these JJ clusters with the sewer network.



#### 4. Industrial Effluent Management by CETPs

Member Secretary, DPCC informed that out of 13 CETPs, only one CETP (Lawrence Road Industrial Area CETP) was not meeting the Prescribed Standards of BOD and TSS during March, 2023. There is a huge improvement in number of complying CETPs increasing from 2 in February, 2021 to 12 CETPs presently.

It was informed that DPCC has inspected 35 water polluting units in the Lawrence Road Industrial Area during 15.03.2023 to 20.04.2023. 31 Units were found complying and rest of the four were either found closed their operations / premises found vacant / under renovation / premises found locked.

CEO, DJB briefed about the CETP Act, 2000, provisions made in the said Act regarding operation and maintenance of the CETPs in Delhi and appropriate authority (Industries Department, GNCTD) for the implementation of the said Act and opined that CETPs should be taken over by Industries Department / DSIDC for their upgradation and operation & maintenance. Regarding upgradation of CETPs it was informed that a meeting was taken by Chief Secretary for deciding the handing over of CETPs. However final decision is awaited.

Hon'ble Lt. Governor enquired from Member Secretary, DPCC about the action against Jeans Washing / Dyeing Industries/Units which are water polluting particularly in Non Conforming Areas / Residential Areas in Delhi.

It was informed that as per the orders of Hon'ble Supreme Court vide judgment dated 07.05.2004 in WP (C) 4677 of 1985 M.C. Mehta Vs. UOI & Ors all Industrial Units that have come up in Residential / Non-conforming areas in Delhi on or after 1st August, 1990 are to be closed down. Hon'ble Supreme Court vide said Judgment has appointed a Monitoring Committee comprising (i) Chief Secretary of Delhi (ii) Commissioner of Police, Delhi (iii) Commissioner, Municipal Corporation of Delhi (iv) Vice – Chairman of Delhi Development Authority and made this Committee responsible for stoppage of illegal industrial activity.

As per the decisions taken in the meetings of Chief Secretary, Govt of NCT of Delhi held on 08.12.2010 and 05.06.2015 regarding implementation of the said Judgment Dated 07.05.2004 of Hon'ble Supreme Court "Action on industries operating in non- conforming areas and violating Master Plan will be taken under the Delhi Development Act by Delhi Development Authority (DDA) in development areas and Municipal Corporation of Delhi (MCD) in other areas.

Industries Department, Govt. of NCT is the Nodal Department which is filing reports before the Hon'ble Supreme Court in the said matter.

Hon'ble Lt. Governor directed DPCC to re-visit the said order of Hon'ble Supreme Court and take action against Jeans Washing / Dyeing Industries / Units particularly in Non Conforming Areas / Residential Areas in Delhi.

#### 5. Faecal Sludge (Septage) Management

It was informed that with respect to "Delhi Water Board Septage Management Regulations, 2018" for collection, transportation and disposal of waste of septic tanks (Septage), District Magistrates are taking meetings and action against the defaulters.

The cumulative action taken by DMs since said notification dated 12.11.2018 is as follows:

• Total No. of Meetings of Septage Management Committees held	:85
• No. of Vehicles / Tankers found unauthorizedly discharging-septage into Drains etc	:57
• No. of Vehicles/Tankers impounded	:53
• No. of Challans/ Notices issued	:22

- Total Amount of Environmental Compensation Imposed & received :Rs. 13.47 Lakhs
- Cumulative Septage collected and treated till March, 2023 :143.3Crore liters

DJB vide letter dated 13.04.2023 has provided copy of report of the committee of the meeting held on 28.02.2023 along with proposed amendments in the existing "Delhi Water Board Septage Management Regulation 2018". Recommendations of the Committee will be placed before Board meeting of DJB before forwarding to UD Department.

DPCC has issued Directions u/s 33 (A) of the Water (Prevention and Control of Pollution) Act, 1974 on 27.03.2023 authorising the Delhi Police, MCD & DJB to impose following penalties on the violators

- Penalty for deposit of septage by unauthorized (unlicensed) entity: 50,000/-
- Penalty for disposal of Septage at places other than designated places: 50,000/-
- Penalty on person who uses services of unlicensed vendor/vehicles: 10,000/-

CEO, DJB informed that a private NGO was asked to collect, transport and monitor the vehicles of septage. APP is being developed to connect the registered vehicles with the GPS for correct monitoring. New regime for septage management is being proposed by DJB.

In the previous meeting of the Committee held on 14.03.2023, Urban Development Department, GNCTD was directed for necessary amendments in the "Delhi Water Board Septage Management Regulations, 2018" and explore the possibility of giving incentives to the authorized tankers for disposal of septage at designated SPSs/STPs.

Hon'ble Lt. Governor observed that despite above decision taken in previous meeting of HLC, incentives to the drivers of authorized tankers for disposal of septage at designated SPSs/STPs is yet to be provided by DJB and directed CEO DJB to take immediate necessary action in this regard.

#### **6. Restoration & Rejuvenation of Flood Plains and Removal of Encroachments Projects of DDA)**

Status and progress along with photographs of ten projects of DDA for restoration & rejuvenation of Flood Plains and removal of encroachment was briefed to the Committee. It was informed that for rejuvenation of Hindon Sarovar Project, a master plan is to be submitted.

Hon'ble Lt. Governor directed to complete the project before arrival of monsoon.

#### **7. Action for Removal of Illegal Activities (Washing of Cement/Chemical Bags, Waste Dumping etc.) in Flood Plain Area near Loha Pul.**

It was informed that for removal of illegal activities (washing of cement /chemical bags, waste dumping etc.) in flood plain area near LohaPul action has been taken by a Joint Committee of Revenue Department North East, Delhi Police and DPCC by carrying out an inspection on 15.03.2023. Further inspections were carried out by DPCC officials on 16.03.2023, 17.03.2023, 22.03.2023 and 23.03.2023 and all Bhattis and Hodis have been demolished. DDA has been requested on 27.03.2023 for cleaning and fencing of the site. It was informed that the land below / near the LohaPul belongs to Railway. Pr. Secy (Env.) suggested that afforestation may be done on the said land to avoid encroachment in future.

District Magistrate (North East) informed that joint inspection was conducted in third week of March, 2023 at 3<sup>rd</sup> Pusta Garhi Mandu / Usmanpur in Seelampur and 200 Sq.m. area was cleared from garbage. DM East informed that 7 Scrap Dealers and illegal cow shelter were removed in the area of their jurisdiction.

It was informed that DJB is planning to organize interdepartmental workshops of RWAs and NGOs working towards promotion of sustainable rain water harvesting.

#### **8. Utilization of treated wastewater**

It was informed that 90 MGD out of now 580 MGD of treated STP water is being used mainly for horticulture; 267 MGD is the mandatory return flow in river Yamuna. 70 MGD Treated STP water



at Coronation Pillar is to be treated for which timeline is now reduced to March, 2024 and bid document of re-invitation of tender on HAM model is under process for approval.

DJB has proposed projects for utilization of 120 MGD Treated STP water for development/ rejuvenation of various lakes. Two projects i.e. Pappankalan (20 MGD) and Nilothe (20 MGD) lakes have been completed and commissioned. Progress in respect of other projects is as follows:

• Najafgarh (5 MGD)	: 96 %
• Smriti Van/Lake (10 MGD)	: 67 %
• NTPC Eco Park (5 MGD)	: 13%
• Rohini Lake No. 1 (15 MGD)	: 91 %
• Sanjay Lake Kondli STP (10 MGD)	: 55 %

CEO, DJB informed that, DJB is preparing proposal for utilization of treated STP water considering the proposed enhanced capacity of STPs and revised proposal shall be submitted.

Hon'ble Lt. Governor directed DJB to adhere to the timelines as per the action plan and submit revised action plan for utilization of treated STP water.

#### **9. NajafgarhJheel (Environmental Management Plan).**

District Magistrate (South West District) gave a detailed presentation regarding Environmental Management Plan for NajafgarhJheel before the Committee. It was informed that there is requirement of Rs. 268 Crore for acquisition of alternate land of area 115.52 Acre. Hon'ble Lt. Governor directed to take up the matter separately for addressing the various issues related to the Environmental Management Plan for NajafgarhJheel.

#### **10. Yamuna Rejuvenation Plan: Ground Level Actions:**

A presentation was also given on the quality of River Yamuna from Palla to Asgarpur on the basis of monthly Analysis Report of DPCC. It was informed that Faecal Coliform (which mainly comes from untreated sewage discharge) is also very important parameter besides BOD & DO for assessment of water quality of river. As per the Analysis Report of April, 2023 of DPCC Laboratory, Faecal Coliform significantly increased at Asgarpur. 4,70,000 MPN/100 ml in comparison to 560 MPN/ml at Palla. There is sudden increase of Faecal Coliform from Nizamuddin Bridge to Okhla Barrage. Officials of DJB and DDA informed that this increase of Faecal Coliform is also due to discharge of waste water from Uttar Pradesh through their drains out falling into Shahdara Outfall drain which meets river Yamuna after the Okhla Barrage and upstream of Asgarpur.

Hon'ble Lt. Governor observed that departments needs to be vigilant and prompt while taking concerted action and directed:

1. Survey of all illegal factories/industries causing huge pollution to Yamuna through drain and closing them down after following due procedures by Industry Department in coordination with MCD, DJB, BSES, Revenue & Police Department.
2. Environment Protection Act provisions to be enforced on ground in letter and spirit by all concerned agencies an action taken report in this regard be place on record in next meeting.
3. Up-scaling the the interventions done in Najafgarh drain, supplementary drain and other minor drains out falling in Yamuna by the Irrigation & Flood Control department.
4. In order to boost participation of students and citizens in the Yamuna clean up exercise, department may explore placing all-weather boats in river with all safeguards in place.
5. It has also been decided that for implementing the decision of HLC for the cleaning of river Yamuna, action should be taken by the concerned department in terms of delegation of Financial Power within the allocated budgets of the respective departments.

hon'ble Lt. Governor in his closing remarks re-iterated the necessity of dedicated time bound action by all the concerned Departments / Authorities while appreciating their constant efforts.

The meeting ended with a vote of thanks to the Chair.



Annexure - "A"

ATTENDANCE SHEET

Sub.: 4<sup>th</sup> meeting of the High Level Committee constituted by Hon'ble NGT to review the actions taken on control of pollution and rejuvenation of River Yamuna in Delhi

Date: 21.04.2023

Time: 4.00 pm

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
1.	C.S			
2.	ANIL K R SINHA	Pr Secretary Env & Forest SCTD	9999237333	A.S.
3.	CD SINGH	PCCF	9868809573	Cgl.
4.	CHHAYASHARMA	Jt CP/Eastern Range	9818099023	Ch
5.	ANIL KUMAR	CE L&FC	9958839517	A2
6.	Ajay Gntle -	Member (ST) JST	9650291027	Ap
7.	S.K. Munshi	Asst. Secy, L&FC	8800875022	ite
8.	Vikram Singh	Pr. CE (Dr) Pr. I DJB	9650290939	2
9.	S.K. Bhardwaj	Pr CE (Dr) Pr. II DJB	9650290718	VK
10.	M C RAM	CE (WA)	9804888304	6
11.	Vishal Gandhi	Add. Secy D. S. & F, SCTD	9891254423	Viz
12.	P.K. Mishra	Divisional Head W&M, CP&B	9695206866	CS
13.	Mukesh Kumar	CE Zone II I&FC Deptt.	9958430057	PK

ATTENDANCE SHEET

Sub.: 4<sup>th</sup> meeting of the High Level Committee constituted by Hon'ble NGT to review the actions taken on control of pollution and rejuvenation of River Yamuna in Delhi

Date: 21.04.2023

Time: 4.00 pm














S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
14.	Manji Paul	Addl. Commr (S) DDA	9810687764	Manji P.
15.	Hemant Kumar	DM SDO Revenue	8732031248	Hemant
16.	Manish Rastogi	CB/Med	9717788014	Manish
17	Shailendra Kumar	ADM (SC) Revenue	9910578043	Shailendra
18	Arun Mishra	DM, HB (Rev)	9910309257	Arun
19.	Anil Bunka	DM, East	9717677177	Anil
20	SONIKA SINGH	DM (Central)	9650003424	S.S.
21	Dr. Monica Prigadarshini	ED DSI DC	9879465305	Dr. Monica
22	PRANJAL	DM Shadara		PRANJAL

ATTENDANCE SHEET

Sub.: 4<sup>th</sup> meeting of the High Level Committee constituted by Hon'ble NGT to review the actions taken on control of pollution and rejuvenation of River Yamuna in Delhi

Date: 21.04.2023

Time: 4.00 pm

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
1	ASOK KUMAR	DG, NMCA	9650428866	
2	Manish Gupta	ACS (I)		
3	Dr. A.C. Verma	PSF		
4	A. Anbarasan	Pr. Secy (PND)	98180 20552	
5	ANAND MOHAN	Jt. Secy, DWR, M/JS		
6	Subashish Panda	VC, DDA		
7	P. Krishnamurthy	CEO, DJB		
8	Gyanesh Bhatt	Commissioner HCD		
9	K.C. Sureshwar	Spl. Secretary, UD		
10	Gurinder Gupta	CEO, DUSIB		
11	Jayachandhar	MS, DPCC		
12	Sandeep Mittal	MD, D&I/DC		
13	Narain Singh	DCF West		


Sub.: 4<sup>th</sup> meeting of the High Level Committee constituted by Hon'ble NGT to review the actions taken on control of pollution and rejuvenation of River Yamuna in Delhi

Time: 4.00 pm

[illegible]



**By Email / Speed Post**  
**URGENT/NGT MATTER**




F. No. DPCC / WMC II / O.A. 21 (Ashwani Yadav) / 2023/4716 - 4745

Dated: 04.07.2023

**Subject: Minutes of 5<sup>th</sup> Meeting of the High Level Committee (HLC) held on 09.06.2023.**

Please find enclosed herewith Minutes of Fifth Meeting of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi and constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" held on 09.06.2023 at 11:30 AM in the conference room at Raj Niwas, Delhi for urgent necessary action as mentioned in the said minutes.

Yours Sincerely



**(Dr. K.S Jayachandran)**  
Special Secy (Env.) Cum  
Member Secy. DPCC

**Enclosure: As Above**

**To,**


1. Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-110001.
2. Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryvaran Bhawan, Jorbagh Road, New Delhi -110003.
3. Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhawan, Dr. Rajendra Prasad Road, New Delhi- 01.
4. Secretary, Ministry of Housing and Urban Affairs, Nirman Bhawan, Maulana Azad Road, Delhi-110011
5. Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi - 110003.
6. Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyani Chand, National Stadium, India Gate, New Delhi, Delhi 110002.
7. Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi -32
8. Additional Chief Secretary (Industries), Industries Department, Govt. of NCT of Delhi. 419, Udyog Sadan, FIE Patparganj, Delhi-92.
9. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi-110023.
10. Director General, Central Public Works Department, A-Wing, Room No. 101, Nirman Bhawan, Delhi -11
11. Pr. Secretary (Revenue) cum Divisional Commissioner, 5 Sham Nath Marg, Delhi-54.
12. Principal Secretary (Environment & Forest), 6th Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
13. Chairman, Delhi Pollution Control Committee, 5<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
14. Pr. Secretary, Finance Department, GNCTD, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
15. Pr. Secretary Cum Development Commissioner, Development Department, Govt. of NCT of Delhi, 5/9, Under Hill Road, Delhi-11005.
16. Pr. Secretary (PWD), MSO Building (PWD Headquarters), ITO, I.P. Estate, Delhi - 110002
17. Pr. Secretary, Irrigation & Flood Control Deptt. GNCTD, L.M. Bundh, Shastri Nagar, Delhi-31.

Contd..... 2

18. Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr.S.P.M Civic Center, JLN Marg, Delhi-02.
19. Secretary, Urban Development Department, GNCTD, 9th Level, Delhi Secretariat Delhi -02.
20. Chief Executive Officer, Delhi Jal Board, Varunalaya Ph-II, Jhandewalan, Delhi-110005.
21. Chief Executive Officer, Delhi Urban Shelter Improvement Board, Punarwas Bhawan, I.P. Estate, New Delhi - 110002.
22. Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi - 110001
23. Principal Chief Conservator of Forest, Forest Department, GNCTD, Vikas Bhawan, IP Estate, Delhi 110002.
24. Member Secretary, Wetland Authority of Delhi, 6<sup>th</sup> Floor, Delhi Secretariat, I.P.Estate, Delhi - 02.
25. District Magistrate (North East, South East & South West District)

**Copy to:**

1. Pr. Secretary to Hon'ble Lt. Governor, Govt of NCT of Delhi, Raj Niwas, Delhi -110054
2. Addl. Secretary to Hon'ble Chief Minister, Govt of NCT of Delhi, 3rd Level, Delhi Secretariat Delhi -02
3. Secretary to Hon'ble Minister (Environment & Forests), 7th Level, Delhi Secretariat Delhi -02
4. Commissioner of Police, Police Headquarters, Jai Singh Road, New Delhi-110001.
5. Staff Officer to Chief Secretary, GNCTD, 5th Level, Delhi Secretariat, Delhi - 110002.

  
(Dr. K.S Jayachandran)  
Special Secy (Env.) Cum  
Member Secy, DPCC



**Minutes of the Fifth Meeting of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi, constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA. No. 21 / 2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" held in the Conference Room at Raj Niwas, Delhi on 09.06.2023 at 11:30 AM.**

The Fifth meeting of the High Level Committee (HLC) headed by Hon'ble Lieutenant Governor of Delhi was held in the Conference Room at Raj Niwas, Delhi on 09.06.2023 at 11:30 AM.

The meeting was attended by the members of HLC, Chief Secretary, and Secretaries / HODs of various Ministries / Organizations / Departments. List of attendees is at **Annexure – "A".**

Spl. Secy (Env) cum Member Secretary, DPCC presented before the Committee the status of various projects & action points of the "Action Plan for Rejuvenation of River Yamuna" order dated 27.01.2023 issued by the Chief Secretary, GNCTD and progress made since previous meeting of the HLC on 21.04.2023. It was informed that the NGT Case OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" *has been disposed off and the matter related to control of pollution in river Yamuna in Delhi is to be dealt in another NGT Case OA No. 06/2012 (Nizamuddin West Association Vs Union of India & Ors ) (Earlier Manoj Mishra Case)*

After deliberations and detailed discussions on the various issues including following main eight action points of the "Action Plan for Rejuvenation of River Yamuna", decisions were taken as follows:

1. 100 % Treatment of sewage
2. Trapping of all drains
3. Sewerage network in unauthorised colonies and JJ Clusters
4. Industrial effluent management by CETPs
5. Faecal sludge (septage) management
6. Regulation of floodplain
7. Utilization of treated wastewater
8. Other Issues like deployment of Territorial Army, development of E-pragati Dashboard for monitoring of the progress, IEC action plan, Najafgarh Jheel (Environmental Management Plan) etc.

**Overview of projects completed under Action Plan against the targets having timelines of 31<sup>st</sup> May, 2023 is as follows:**

1. Out of 76 sub-drains, 36 sub drains out falling into Najafgarh Drain (18) and Supplementary Drain (18) have been trapped against the target of 32.
2. Out of 573 unauthorized colonies, where laying of sewerage Network work is under progress, in 124 unauthorized colonies work has been completed against the target of 120.
3. Out of 200 km, 43.29 km desilting of trunk / peripheral sewer has been completed against the target of 94.93 km.

4. Out of 81 JJ clusters 18 JJ clusters have been connected to sewer network against the target of 16 JJ cluster by June, 2023.
5. Projects of Pappankalan (20 MGD), Nilothi (20 MGD) and Najafgarh (5 MGD) lakes for utilization of treated wastewater from STPs have been completed and commissioned.

**Lagging Action points behind the timelines of February, 2023 are as follows:**

1. Allotment of Land to DJB by DDA (8 Parcels) and Revenue Department (4 Parcels) for the Decentralized Sewage Treatment Plant (DSTPs).
2. Performance Audit by DJB of 11 trapped major drains and sub-drains through an independent agency.

**Lagging Action points behind the timelines of March, 2023 are as follows:**

1. Up gradation of Rithala Phase-II (40 MGD)
2. Restoration & Rejuvenation of Flood Plains at Qudsia Ghat, Amrut Biodiversity Park (Part A& B)& Asita East (Part B), Yamuna Vanasthali and Kalindi Aviral (Part B) and removal of encroachment.
3. Project at Smriti Van (10 MGD) for Utilization of Treated STP water.

#### **1. 100 Percent Treatment of Sewage**

##### **1.1 Sewage Management in Delhi: Present scenario:**

- Estimated Sewage Generation : 792 MGD (80 % of 990 MGD Water Supply)
- Installed Treatment Capacity of operational STPs : 632 MGD (79.8% of Estimated Sewage Generation)
- Capacity Utilization of existing STP : 547 MGD (86.6 % of installed capacity)
- Gap in Capacity : 160 MGD (20.2%)
- Gap in Treatment : 245 MGD (30.9%)

It was informed that due to increase in water supply (from 960 MGD to 990 MGD) there is increase in estimated sewage generation from 768 MGD to 792 MGD.

##### **1.2 Focus Areas for Enhancing Sewage Treatment Capacity (332.5 MGD)**

- Construction of new STPs at Okhla, Delhi Gate and Sonia Vihar (3) : 47 MGD.
- Construction of 40 new DSTPs : 92 MGD.
- Rehabilitation of existing STPs (3) : 70 MGD.
- Up-gradation and increasing capacity of existing STPs (18) : 123.5 MGD

##### **1.3 Future Scenario:**

(After construction of New STPs/ DSTPs, Rehabilitation/ Up-gradation of Existing STPs & other projects of DJB)



- Total Treatment Capacity by June, 2023 : 727 MGD (92 % of Estimated Sewage Generation)
- Total Treatment Capacity by Dec., 2023: 814 MGD (103 % of Estimated Sewage Generation)
- Total Treatment Capacity by June, 2024: 964.5 MGD (122% of Estimated Sewage Generation)

The Committee took notice of the water quality of Najafgarh Drain & river Yamuna and observed that BOD in Najafgarh Drain, ISBT (After meeting Najafgarh Drain) and D/s after meeting Shahdara drain has improved significantly in the months of January, 2023 to May 2023 in comparison to corresponding months (January, 2022 - May 2022) of 2022 as given in following table :

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	March, 2022	March, 2023	April, 2022	April, 2023	May, 2022	May, 2023
Najafgarh Drain (Before Outfall into Yamuna)	80	53	85	55	75	58	80	60	76	48
ISBT (After meeting Najafgarh Drain)	42	38	45	40	48	44	50	48	55	38
D/S After meeting Shahdara Drain	60	56	65	52	70	54	75	58	80	48

**Water Quality of Najafgarh Drain and River Yamuna at ISBT & D/S After meeting Shahdara Drain (BOD in mg/l)**

Member Secretary, DPCC informed that samples are taken by the Water Laboratory of DPCC from 8 locations at river Yamuna regularly on monthly basis (once in a month) following protocol and Analysis Results are also placed on the website of DPCC.

#### **1.4 Progress in Construction of 03 New STPs [Okhla, Sonia Vihar & Delhi Gate]**

Committee was informed about the progress made in construction of 03 new STPs i.e., Okhla, Sonia Vihar & Delhi Gate. The progress between 10<sup>th</sup> April, 2023 to 06<sup>th</sup> June, 2023 is as given below:

- Okhla (124 MGD Capacity, Capacity Addition- 30 MGD): Total Progress– 89%  
(1.6% in above period)
- Sonia Vihar (07 MGD Capacity) : Total Progress– 50.8%  
(6.2% in above period)
- Delhi Gate STP (10 MGD) : Land to be handed over to DJB by  
MoHUA / DDA

Member Secy, DPCC informed that a DO letter was issued by Chief Secretary to MoHUA on 13.04.2023 for allotment of land for Delhi Gate STP. LASC meeting was held on 26.04.2023 in which MoHUA agreed to hand over the requisite land to DJB.

Member Drainage, DJB informed that there is issue of release of funds [Additional cost of about Rs. 300 Crores due to difference in cost estimated in 2017 (about Rs. 665 Crores ) and awarded in 2019 (about Rs. 998 Crores)] from NMCG for Okhla STP which may delay the project.

Director, NMCG informed that said amount asked by DJB was in excess of the sanctioned amount by NMCG for the Okhla STP for which prior approval was required however not taken by DJB. It was further informed that the matter has been taken up and under process.

Member Drainage, DJB requested Finance Department of GNCTD to release Rs. 250 Crores to DJB so that payments can be made to Contractors for its various projects.

Chief Secretary mentioned that DJB projects should not be slowed down due to payment issue.

Hon'ble Lt. Governor directed that DJB shall send a detailed note to office of CS so that a meeting of all concerned may be convened to resolve the issue.

### **1.5 Land Allotment Issues for DSTPs/ SPS**

In respect of 40 DSTPs there were land allotment issues in case of 29 DSTPs / SPS [18 Pertained to DDA, 9 to Revenue Department and one each to DUSIB & Delhi Police]. It was informed that land allotment issues resolved in respect of 17 cases [ DDA – 10, Revenue – 5, DUSIB- 1 & Police – 1] and now only in 12 cases Land is to be allotted by DDA (8) & Revenue Department(4).

It was informed that DDA has allotted land in respect of 10 DSTPs [at Jaunti, Khera Khurd, Tajpur Pahari, Madanpur Khadar, Near Police Station Khajuri Khas (alternative land allotted), ISBT Kashmere Gate, Salahpur Majra & Garhi Rindahala, Ghewra & Hasanpur].

In respect of 05 DSTPs [Rangpuri, Chattarpur Extn, Maidan Garhi (Rajpur Khurd), Site adjoining to Maharishi Balmiki Hospital and Vijay Colony near Bawana Chowk] land is to be handed over by DDA to DJB. Vice Chairman, DDA informed that the matter is under process and land will be handed over soon.

In respect of 02 DSTPs [Salahpur Khera, Shahbad Mohammadpur,], DJB is to develop water body along with construction of DTPS. Vice Chairman, DDA informed that no communication has been received by DDA from DJB in this regard. DJB was directed to communicate in this regard to DDA and DDA to expedite allotment of land to DJB. It was informed that land at Mohamad Pur Majri has not been handed over by DDA to DJB since encroachment is yet to be removed from the site. It was also informed that there is some stay granted by court against the removal of encroachment.

Revenue Department has allotted alternative land for 05 DSTPs at [Jaunapur-I, Jaunapur-II, Deramandi (Bhati, Palla & Tajpur. In case of 2 DSTPs (Tajpur Khurd & Tikri Kalan) land identified belongs to Private Parties and they have gone to Hon'ble High Court against land acquisition. District Magistrate (South West) informed that the matter is being pursued and now next date of hearing before the High Court is 04<sup>th</sup> July, 2023. It was informed that land is yet to be allotted by Revenue Department at 02 locations (Naya Bans, and Milan Garden Lift Station) .

Hon'ble Lt. Governor appreciated the efforts made by Departments in resolving the issues for allotment of Land for DSTPs / SPSs and directed DJB to revisit its plan for requirement of land in respect of remaining 12 DSTPs urgently particularly wherever private land is involved to avoid delay in construction of DSTPs. DJB may also explore the possibility of clubbing some of DSTPs to minimise requirement of Land Parcels.

**1.6 Progress in Rehabilitation of Existing 3 STPs [Kondli Phase-II, Rithala Phase- I & Yamuna Vihar Phase-II]**

Committee was informed about the progress in respect of rehabilitation of existing 3 STPs [Kondli Phase-II (25 MGD), Rithala Phase-I (40 MGD) and Yamuna Vihar Phase-II (from 10-15 MGD) between 10<sup>th</sup> April, 2023 to 06<sup>th</sup> June, 2023 as given below :-

- |  |   |
|--|---|
| i. Kondli Phase-II (25 MGD)                    | : Total Progress – 93.5% (2.1 % in above period)    |
| ii. Rithala Phase-I (40 MGD)                   | : Total Progress – 90.32 % (3.06 % in above period) |
| iii. Yamuna Vihar Phase-II (from 10 to 15 MGD) | : Total Progress – 52 % (6 % in above period)       |

Hon'ble Lt. Governor directed DJB to adhere the timelines for completion of the Rehabilitation of above mentioned 3 STPs.

**1.7 Progress of up-gradation of existing 18 STPs**

Progress in respect of up-gradation of existing 18 STPs was briefed to the Committee. It was informed that in Rithala Phase-II (40 MGD) 05 % progress was made during 10<sup>th</sup> April, 2023 to 06<sup>th</sup> June, 2023 (cumulative progress 85 % against the timeline of March, 2023). Member Drainage, DJB informed that treatment of 20 MGD has already started in case of Rithala Phase-I STP and BOD / TSS: 12 mg/l / 20 mg/l are met and some civil work( Disc Filter etc) is going on at the site to complete the project by August, 2023.

In Kondli Phase-IV (45 MGD) 8.46 % progress was made during 10<sup>th</sup> April, 2023 to 06<sup>th</sup> June, 2023 (cumulative progress 46.46 %) and timelines for completion is October, 2023.

In case of 9 projects, work is in progress with 11-15% work completed against the timeline of December, 2023. In 04 cases tenders opened on 06.04.2023 however single bidder participated in the bid. These cases are under process for award of work. In these cases timeline is January, 2024. In 02 cases , files are under process for financial concurrence and in one case file is under submission for administrative approval of estimate.

Hon'ble Lt. Governor directed DJB to expedite the work for awarding tenders and adhere the timelines for completion of up-gradation of existing 18 STPs.

### **1.8 Progress of De-silting of Trunk / Peripheral Sewer Lines (Approx. 200 km)**

The progress of de-silting of Trunk / Peripheral sewer lines (approximate 200 km) was informed to the Committee. Out of 200 km, 43.29 km sewer line has been de-silted against the target of 94.93 km by June, 2023. DJB informed that desilting work of sewer line below 1000 mm dia (Approx. 442.63 Km) has also been taken up by DJB and 26.08 Km of sewer line has been de-silted.

The issue of delay in procurement of latest available machinery for desilting works was also discussed. In this regard the issue of reconstitution of the Flood Control Board was also discussed and the department was asked to review role of FCB in context of Delhi in respect of works having direct bearing towards flood protection so as not to delay the other unrelated works unnecessarily.

Hon'ble Lt. Governor directed DJB to expedite the work of De-silting of Trunk / Peripheral Sewer Lines.

### **1.9 Connection of Storm Water Drains to the Sewerage System of DJB**

There are no. of locations / Storm Water Drains which are connected to the Sewerage System of DJB and as decided in the previous meeting this issue was taken up as a new action point of "sewerage system and storm water drainage faulty interconnections".

DJB has informed that it has prepared a list of 539 points of storm water drains joining / connected with the Sewerage System of DJB. Out of 539 points, at 309 points storm water drains are still connected to sewerage system of DJB and most of these drains pertain to MCD.

It was informed that storm water drains joining sewer lines is lessor problem in comparison to sewerage system discharging waste water into storm water drains. Member Drainage, DJB informed that joining / connection of storm water drains to sewer lines / sewerage system causes siltation and clogging of sewerage system and STP equipments.

Commissioner, MCD informed that they are carrying out survey of such locations / storm water drains and taking necessary action for plugging / closing such points of storm water drains joining / connected with the Sewerage System of DJB. They have already plugged / closed 123 such points of discharge from storm water drains into Sewerage System of DJB however there are some unauthorized colonies (Taimoor Nagar, Kotla etc) / JJ Clusters where there is no other option available except connecting Open / Storm Water Drains with the Sewerage System of DJB. In case of one drain near Govindpuri, the initial estimated expenditure is about Rs 30 Crores since there is no sewer line in nearby areas.

Pr. Secy (I & FC) informed that there are 201 storm water drains and they will take necessary action in consultation with DJB.



Pr. Secy (PWD) informed that they have already taken action regarding plugging / closing of their storm water drains joining / connected with the Sewerage System of DJB and will share the list with DJB.

Chief Secretary asked Secretary, Urban Department to look into the matter regarding funding etc. for providing system for storm water in unauthorized colonies / JJ Clusters as pointed out by MCD.

Hon'ble Lt. Governor directed DJB to submit list of points / storm water drains still joining / connected with the Sewerage System of DJB within a week. Drain Owning Agencies to take urgent necessary action for plugging / closing the points of discharge through their storm water drains into the sewerage system of DJB and submit report along with list of such Points / Drains to the HLC along with timelines within 15 days. Similarly, all Drain Owning Agencies shall survey and submit a list of points where sewage from DJB's sewerage system is entering the storm water drains within 15 days to the Chief Secretary for appropriate intervention.

#### **1.10 Prevention of Dumping of Waste from the Bridges across River Yamuna**

Member Secretary, DPCC informed that a new Action Point has been added regarding prevention of dumping of waste from the bridges across River Yamuna. It was informed that there are 10 bridges across River Yamuna. Wazirabad Barrage Road Bridge, ISBT Road Bridge (Near Kashmeri Gate), Geeta Colony Road Bridge, ITO Road Bridge are being maintained by PWD and it was informed that repair of damaged / missing wire meshes over the bridges is a regular work and damaged / missing wire meshes will be provided / repaired before 30th June, 2023.

Signature Road Bridge is with DTTDC but representative of DTTDC informed that maintenance of bridge is with PWD. Pr. Secy (PWD) informed that he will take up the matter and required wire meshes will be provided over the Bridge.

Two bridges namely Old Iron Railway Bridge and Railway Bridge Downstream of ITO Barrage pertain to Northern Railway. Nizamuddin Road Bridge pertains to NHAI and representative of NHAI informed that needful will be done. Regarding DND Flyway Road Bridge, representative of NHAI informed that it does not pertain to NHAI. Pr. Secy (PWD) informed that he will take up the matter and will do the needful. Okhla Barrage Road Bridge is with Uttar Pradesh Irrigation & Water Resources Department.

Hon'ble Lt. Governor enquired about the status of carpeting of Loha Pul Road. Pr. Secy (PWD) informed that he will look into the matter and take necessary action for carpeting of Loha Pul Road.

The Committee was also made aware about heaps of Garbage lying on/underneath various bridges and throwing of Pooja Material etc observed during the recent drive launched by the Territorial Army deployed by NMCG. Therefore the emphasis should be on maintaining cleanliness over/under the Bridges, keeping Receptacles in form of Bins for collecting Pooja Materials etc. thrown in river Yamun and these should be emptied regularly by MCD. Also MCD

to deploy dedicated vehicles for collection of Pooja Materials from each ward (including Temples etc) on a certain frequency.

It was further directed that necessary signage's should be installed cautioning public against dumping pooja material etc. into River Yamuna else fine shall be imposed (Environmental Compensation) to the tune of Rs 5000/- as per the Judgement dated 13.01.2015 of Hon'ble National Green in OA No. 06 / 2012 in the matter of Manoj Mishra Vs Union of India & Ors. Such penalty (Environmental Compensation) on violators should be imposed by all the concerned Departments.

**It was further decided :**

- i. All the Bridge Maintaining Agencies which are maintaining their Bridges across river Yamuna in Delhi –
  - a. To ensure providing Wire Mesh / Wire Net to prevent throwing of Pooja Material etc into river Yamuna and if the Wire Mesh / Wire Net is broken / damaged then replace / repair the same by June, 2023.
  - b. To keep Receptacles in form of Bins for storing Pooja Materials etc at the Bridges at suitable distances (at least at the Entry, Middle & Exit). Bridges shall be kept clean and it shall be ensured that there is no deposition of waste on the places other than the designated Bins.
  - c. MCD will ensure proper collection & disposal of Pooja Materials and other waste collected from such Receptacles / Bins regularly on daily basis.
  - d. Put signage (Sign Boards) on the Bridges across river Yamuna mentioning that “ Person (s) found throwing / dumping pooja material etc. into River Yamuna shall be imposed penalty (Environmental Compensation) of Rs 5000/- as per the Judgment dated 13.01.2015 of Hon'ble National Green in OA No. 06 / 2012 in the matter of Manoj Mishra Vs Union of India & Ors.
- ii. DTTDC/PWD will ensure removal of Debris beneath the Signature Bridge over Yamuna within 15 days, as well as the provisioning of wire mesh/ net in the bridge.
- iii. All the concerned Departments /Agencies [Bridge Maintaining Agencies (PWD/CPWD, NHAI, Northern Railway,etc), Revenue Department, DDA, MCD,DPCC etc.] shall take necessary action for imposition of penalty (Environmental Compensation) of Rs 5000/- per violation against the violators as per the Judgement dated 13.01.2015 of Hon'ble National Green in OA No. 06 / 2012 in the matter of Manoj Mishra Vs Union of India & Ors.
- iv. NHAI and PWD to ensure compliances on these issue of bridges i.e. Nizamuddin road Bridge and DND Flyway Road Bridge, as per their maintenance responsibilities.

## **2. Trapping of Drains**

Progress in respect of trapping of 3 major drains were discussed and it was informed that in Barapulla and Maharani Bagh drain, 40 % cumulative progress is made and work has been started in Mori gate drain with 18.13 % progress.

Regarding Trapping of partially trapped Sen Nursing Home Drain, it was informed that there is some marginal flow / overflow which is due to discharge of sub soil water from the on going construction activity by CPWD around the WHO complex. Complete trapping of the drain is possible after stopping discharge from the construction activity of CPWD. A video was also played during the meeting in this regard. Lot of Solid Waste also found in the drain.

**Hon'ble Lt. Governor directed MCD to clean the Sen Nursing Home Drain.**

Progress of trapping of 76 sub-drains of Najafgarh Drain, Supplementary Drain and Shahdara Drain Outfall was informed to the Committee. Out of 76 sub-drains, 18 sub drains out falling into Najafgarh Drain and 18 Supplementary Drain have been trapped by end of May, 2023. It was informed one sub drain of Najafgarh Drain which was to be trapped by DDA will now be trapped by DJB. DJB informed that there will be delay in trapping of Shahdara Sub drains due to difficult site conditions and nature of work.

Member Drainage, DJB informed that Performance Audit of already trapped 11 major drains and all sub-drains by M/s WAPCOS has been started and will be completed within 6 weeks time.

Member Drainage, DJB also informed that a Joint inspection was carried out by DJB and NMCG on 24<sup>th</sup> April, 2023 for 15 Drains. It was informed that 11 drains are completely trapped. One drain at Delhi Gate is Partially Trapped. Following 03 drains are un trapped :

- New Drain near Kalindi Barrage (Jaitpur Kalindi Kunj Road)- This is Abul Fazl drain and sewage will be trapped after completion of Batla House Sewerage scheme by Decemeber, 2023.
- One new drain (Khadar Kalindi Kunj Road) -- Brings discharge from Madanpur Khadar area and shall be trapped after completion of Madan pur Khadar GOC shceme by March, 2024
- One new drain – Trapping is not required as it doesn't outfalls into river Yamuna.

**Hon'ble Lt. Governor directed I&FC Department and DJB to jointly verify the status of drains within a week.**

### **3. Sewerage Network in 1799 Unauthorised Colonies & Connection of 639 JJ Clusters with the Sewerage System of DJB**

The Progress made in extending sewerage network to 1799 unauthorised colonies was apprised to the Committee. The sewer line has been laid and notified in 747 unauthorised colonies, while work of sewer network is in progress in 573 unauthorised colonies out of which sewer network has been laid in 124 Colonies against target of 120 by end of May, 2023.

**Hon'ble Lt. Governor desired to visit the sites where connections of House Holds with sewerage network has been completed.**

In 318 unauthorised colonies, sewer network & DSTPs are to be laid, DJB has changed target to December, 2023 of 207 from 117 unauthorised colonies earlier. In 161 unauthorised colonies, NOC is awaited being forest area or the O Zone. Secretary (Env & Forest) informed that out 161 unauthorised colonies where NOC is awaited, 114 pertains to Forest department however Alignment of these unauthorised colonies is yet to be provided by DJB after survey of these colonies.

**Hon'ble Lt. Governor directed DJB to provide all required details to Forest Department.**

Regarding Sewerage Network to be provided in 4 unauthorised colonies falling under O-Zone, Vice Chairman, DDA informed that he will check from the Delhi Master Plan regarding permissibility of these unauthorised colonies. It was informed that O Zone is divided into two parts, one in which no such activity can be permitted and second one where basic necessity including sewerage network can be provided.

**Hon'ble Lt. Governor directed to expedite the work & complete the work as per the timelines given in action plan.**

It was informed that there are 639 JJ Clusters out of which 558 have already been connected with the sewerage system of DJB. In case of 18 JJ Clusters, connection with the sewerage system of DJB has been completed and work is under progress in 2 JJ Clusters which got delayed due to public hindrance and matter is now resolved.

It was also informed that in rest of 61 JJ Clusters connection with the sewerage system of DJB or providing DSTPs is not possible due to site conditions / land constraint despite the earlier decision of HLC regarding providing Decentralized modular/ prefabricated DSTPs to by June, 2023 with the support of NMCG. Member Drainage, DJB informed that though these 61 JJ Clusters could not be connected with the sewerage system of DJB however waste water from these JJ Clusters going through drains are trapped after some distance into the sewerage system/ STPs.

#### **4. Industrial Effluent Management by CETPs**

Member Secretary, DPCC informed that out of 13 CETPs, one CETP (Lawrence Road Industrial Area CETP) was not meeting the Prescribed Standards of BOD and TSS during May, 2023. Sample could not be taken in case of Badli CETP since it was found non operational during visit on 09.05.2023. DPCC has already issued letters to the CETP Societies for taking rectification measures to meet the prescribed standards and also imposed Environmental Compensation on the CETPs in the past.

Regarding upgradation of CETPs, it was informed that a meeting was taken by Chief Secretary with ACS (Industries) & CEO, DJB and it was decided that CETPs Societies will be taken over



by the Industries Department and will be handed over to DSIIDC for their management. Formal approval to handover the CETPs to DSIIDC is awaited.

Member Drainage, DJB informed that recently a meeting has also been taken by the Hon'ble Minister of Industries, Govt. of NCT of Delhi wherein it has been decided that CETPs will be handed over to DJB for their upgradation and Operation & Maintenance.

**Action taken against Dyeing Industries / Units in Non-Conforming Areas of Delhi:**

Member Secretary, DPCC informed regarding constitution of Joint Teams consisting of MCD, DPCC, Revenue Dept., Power Companies, DJB and following action taken against Dyeing Industries / Units in Non-Conforming Areas of Delhi in the period of 28.04.2023 to 04.06.2023 :

- Total No. of Dyeing Industries found during inspection : 95
- Notice issued : 27
- Close down / Sealed / Disconnection of electricity : 68

Member Secretary, DPCC also informed that a survey is being carried out to identify new hotspots with target dates and timelines for closure of unauthorised / illegal Dyeing units.

Commissioner, MCD informed that Show Cause Notice is needed prior to closing illegal units. Possibility of Public Notice may be explored before closure of such illegal units referring the judgment dated 07.05.2004 of Hon'ble Supreme Court in WP (C) 4677 of 1985 and 98 / 2000, M.C. Mehta Vs. UOI & Ors regarding closure of All illegal Industrial Units that have come up in Residential / Non-conforming areas in Delhi on or after 1st August, 1990.

Hon'ble Lt. Governor directed DPCC to take action against unauthorized / illegal Jeans Washing / Dyeing Industries / Units operating in Non-Conforming Areas / Residential Areas in Delhi and issue directions for closure / sealing of such Industries / Units and disconnection of their Electricity and Water Supply. There is no need of issuance of Show Cause Notice considering the above mentioned order of Hon'ble Supreme Court.

Chairman, DPCC informed that DPCC will take necessary action against unauthorized / illegal Jeans Washing / Dyeing Industries / Units operating in Non-Conforming Areas / Residential Areas in Delhi for their closure.

**5. Faecal Sludge (Septage) Management**

It was informed that with respect to "Delhi Water Board Septage Management Regulations, 2018" for collection, transportation and disposal of waste of septic tanks (Septage), District Magistrates are taking meetings and action against the defaulters.

The cumulative action taken by DMs since said notification dated 12.11.2018 is as follows:

- Total No. of Meetings of Septage Management Committees held :107

• No. of Vehicles /Tankers found unauthorizedly discharging-septage into Drains etc	:68
• No. of Vehicles/Tankers impounded	:64
• No. of Challans/ Notices issued	:22
• Total Amount of Environmental Compensation Imposed	:Rs. 16.14 Lakhs
• Total Amount of Environmental Compensation received	:Rs. 15.34 Lakhs
• Cumulative Septage collected and treated till March, 2023	:153.4 Crore liters

It was informed that DJB vide letter dated 13.04.2023 has provided copy of report of the committee of the meeting held on 28.02.2023 along with proposed amendments in the existing "Delhi Water Board Septage Management Regulation 2018". Recommendations of the Committee were placed before DJB in its Board meeting on 04.05.2023 and the same was approved. However minutes of the Board meeting are awaited.

It was also informed that DPCC has issued Directions u/s 33 (A ) of Water Act, 1974 on 27.03.2023 for imposition of penalties (a) for deposit of septage by unauthorized (unlicensed) entities , (b) disposal of Septage at place other than the designated places by authorized licensee and (c) Penalty on a person who uses the services of unlicensed vendors/ vehicle for discharging the septage. Revenue Department (An officer not lower than the rank of Nayab Tehsildar in DM offices) , Sub Inspector in Delhi Police, Sanitary Inspector in MCD and authorized officers of DJB & DDA are competent to impose penalties.

Member Drainage, DJB informed that they have prepared a scheme for providing incentive to the authorized licensed vehicle owners / drivers for disposal of septage to the designated SPSs /STPs of Delhi Jal Board and the same has been put up for the approval of the competent authority. Rs. 200/- per trip has been proposed as incentive to the driver of the Tanker / Vehicle carrying septage.

Hon'ble Lt. Governor directed DJB to review the amount of Incentive proposed in the scheme and increase the Incentive amount to minimum Rs. 500/- per trip.

#### **6. Restoration & Rejuvenation of Flood Plains and Removal of Encroachments Projects of DDA**

Vice Chairman, DDA briefed on the status of the following projects carried out by DDA for restoration & rejuvenation of flood plains of river Yamuna and removal of encroachment:-

**Yamuna Vatiika** (earlier Asita West project) - Vice Chairman, DDA informed that for installation of a Lighthouse about 15- 20m height in an approx area of 100 sq.m., DDA has filed an application before the Hon'ble National Green Tribunal (I.A. No. 555 / 2023 in OA No. 06 / 2012 in the matter of Nizamuddin West Association Vs Union of India & Ors) for seeking permission. The said application was disposed off with the direction that on principle there can be no objection to the proposal if it's approved by the HLC and further appraisal of activity being permissible should be by NMCG. Thus, the proposal has been brought before the HLC for a conceptual approval so that further process of detailed drawings and its submission to NMGC can be undertaken.

It was discussed and taken into consideration that this Lighthouse will not only help in additional surveillance and security of the flood plains but also enhance human interface so that the public at large identifies with the floodplains and will generate a sense of ownership. HLC approved the same with the condition that DDA will obtain required permission from the NMCG.

**Baansera** - VC, DDA informed that the Principal Committee vide its letter dated 31st January 2023 had informed that the development regarding Convention centre, Interpretation centre, a cafe along with bamboo plantations being undertaken at Baansera are not in conjunction with the floodplain ecology and may hinder the flow of flood waters as such the same is brought here to the HLC for a kind decision.

It was discussed that the top plateau at Baansera is much above the high flood level, and will not cause any disturbance to the flow of flood water. It was also felt that the plantations carried out at the lower level will help prevent soil erosion and collect solid waste if any before it flows to the river. This in turn will be a step towards cleaning the river. The same was approved by HLC and a go ahead was given to DDA for successfully carrying out all these works.

It was informed that DDA has given land to the NRCTC and NHAI for facilitating construction of RRTS and Delhi Faridabad Expressway expressway corridor projects but these agencies have disturbed the restoration works in **Kalindi Aviral (Part- A) and Kalindi Biodiversity Park** projects. A request was made to bring it on record and issue directions to these agencies to undertake the restoration works as per the plan by DDA before they vacate the sites. HLC kindly agreed to issue directions to the concerned agencies.

**Allotment of Ghat area to NMCG for development-** This issue was discussed and following directions were given –

It was advised that DDA may continue with ghat development work and instead NMCG was requested to assist DDA by funding for its various projects on the Yamuna flood plain. DDA was directed to identify a site and move a note to NMCG asking for fund sharing.

VC, DDA informed that the timelines for some of the DDA's restoration projects have been exceeded as shown in the HLC meeting and requested to extend the timelines to complete them in view of the changes being made to make projects more effective and as well as people friendly. DDA was directed to share a note on the revised completion timelines with justifications.

## **7. Utilization of Treated Waste Water**

It was informed that 90 MGD out of 547 MGD of treated STP water is being used mainly for horticulture; 267 MGD is the mandatory return flow in river Yamuna. 70 MGD Treated STP water at Coronation Pillar is to be treated for which timeline is now reduced to March, 2024 and bid document of re-invitation of tender on HAM model is under process for approval.

DJB has proposed projects for utilization of 120 MGD Treated STP water for development/ rejuvenation of various lakes. Projects of Lakes at Pappankalan (20 MGD), Nilothi (20 MGD)

and Najafgarh (5 MGD) have been completed and commissioned. Progress in respect of other projects is as follows:

- |                                   |      |
|-----------------------------------|------|
| • Smiriti Van/Lake (10 MGD)       | 80 % |
| • NTPC Eco Park (5 MGD)           | 25%  |
| • Rohini Lake No. 1 (15 MGD)      | 94 % |
| • Sanjay Lake Kondli STP (10 MGD) | 80 % |

Hon'ble Lt. Governor directed DJB to adhere to the timelines as per the action plan and submit revised action plan for utilization of treated STP water.

#### **8. Solar Power Generation along Najafgarh Drain**

It was informed that in the previous meeting of HLC, IF&CD was directed to explore the solar power generation along the Najafgarh Drain by providing pillars on its Banks to install Solar Panels. Chief Secretary had suggested that Power Department Solar Corporation of India can be involved for exploring the suitable options / funding for Solar Power Generation.

Pr. Secretary (IF&C) informed that matter was pursued with SECI and they have advised that I&FC department to identify the power purchase agency to give an assurance in writing that they will purchase the power generated (likely higher generation cost) so that the matter could be proceeded further. Issue was also discussed with DTL and as per their opinion such PPA (Power Purchase Agreement) is feasible. Accordingly, matter is being pursued with DTL (Power Department) for confirmation, so that same may be forwarded to SECI for further action on the issue.

Pr. Secretary (IF&C) informed that as per assessment, about 30 MW power can be generated by installing solar panels along Najafgarh Drain.

#### **9. Yamuna Rejuvenation Plan: Department wise critical Ground Level Actions**

Subsequently, a presentation regarding ongoing Yamuna Rejuvenation Plan was highlighting the department wise critical actions required to be taken on priority in field, wherein following suggestions were made/ issues flagged:

##### **i. I & FC**

- Procurement of amphibious desilting/ dredging equipments to improve the existing profile.
- Production/ Manufacture of improvised equipments which have been already tried successfully in Yamuna, Najafgarh and Supplementary Drain in adequate numbers for using them effectively in remaining stretches.
- Portions of Yamuna & Najafgarh that has been cleaned, needs to be regularly maintained for which adequate resources needs to be earmarked and deployed.
- Regular maintenance of contraptions that have been successfully used as BOD reducing mechanism in the out-falling drains to ensure their continued efficacy and efficiency.
- Concerned department may plan for dredging in River Yamuna post monsoon in accordance with the laid down NGT and CWC guidelines on the subject.



ii. **DJB**

- The data-base which is being used for the trapping of out-falling drains needs to be continuously updated as per the field situation.
- Immediate corrective measures need to be undertaken to ensure no Dairy sewage flows into Supplementary Drain.
- Wazirabad barrage is a strategic and vital water storing/supplying installation. Hence restoring its designed pondage area by carrying out long pending desilting needs to be executed on priority.

iii. **DDA**

- Removal of illegal and unauthorized encroachments from the Yamuna Flood Plain should be a continuous exercise and not just one time act.
- Fencing of remaining portion of Eastern Bank between Signature Bridge to Asita East especially towards the city side which presently is porous and provides unhindered unauthorized movement needs to be taken up at the earliest.

iv. **MCD**

- Since the MSW both as floating debris as well as from the banks is being regularly collected. A suitable fool proof mechanism of disposal of MSW from the earmarked locations at Najafgarh, Supplementary and Yamuna Banks needs to be implemented on ground in coordination with I & FC.

iv. **Environment & Forest**

- Take necessary action to ensure survivability of saplings that have been planted in the Flood Plains as well as islands inside Yamuna. Similarly monitoring of the seeds that were dispersed must be ensured.
- There are few pockets along the Eastern Bank between Wazirabad and ITO Barrage are still available where a well planned and deliberate plantation needs to be undertaken.
- Suitable plantation along the adventure tracks which is under construction must be ensured.

v. **DTTDC/PWD**

- The signature bridge has been long completed and opened to traffic, however the debris generated during the construction still remains intact unremoved. This not only restricts the active river course but also affects its navigability. In addition it may have negative impact during the monsoons and floods resulting in erosion and cuttings of banks. Hence, it needs to be removed forthwith either by DTTDC who got this project executed or by PWD who are in process of taking over the asset.

vi. **DUSIB**

- The 'Rain Basera' Shelter near Geeta Ghat still remains a major source of unauthorized access into the flood plain including banks resulting in major pollution of river water. Hence, suitable preventive and remedial measures needs to be undertaken on priority by relocating the shelter to an alternate suitable site.

**vii. Territorial Army (TA)**

- The TA company provided by NMCG is being withdrawn w.e.f. 30<sup>th</sup> June 2023. Hence, as an immediate alternate measure needs to be put in place.
- In addition, a separate proposal of raising a new 3 company based TA Battalion for Yamuna and Najafgarh Drain in Delhi needs to be taken up with NMCG. The new Battalion can be on the lines of 137 ECO TA Battalion located at Prayagraj for Ganga, funded by NMCG as a Central Government asset.

**Hon'ble Lt. Governor directed all the Departments to look into the above mentioned critical issues and suggestions discussed in the meeting for implementation in a time bound manner.**

The presentation was followed by sharing a small video film on the efforts so far made towards Revival of Sahibi River and Rejuvenation of Yamuna River since June, 2022.

Hon'ble Lt. Governor once again directed all the Departments to work in close coordination and adhere to the timelines mentioned in the action plan for rejuvenation of river Yamuna for achieving the common goal of clean Yamuna in Delhi.

The meeting ended with a vote of thanks to the Chair.

ATTENDANCE SHEET

Sub.: Fifth meeting of the High Level Committee constituted by Hon'ble NGT regarding discuss the various issues related to control of pollution and rejuvenation of River Yamuna

Date: 09.06.2023

Time: 11.30 am

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
1	C. S			
2	Ashwini Kumar	Director, <del>Chattisgarh</del> <sup>Chattisgarh</sup> P.W.D.	970651788	
3				
4	ANIL KUMAR SINGH	Pr Secretary E & L	9999237373	
5	Arith Kundra	Pr. Secy I & P		
6	Subhasish Panda	VC DDA		
7	A. Anbarasu	Pr. Secy P.W.D.	98680 20552	
8	Sanjay Goul	Secretary V.D.	977702625	
9	Garnish Gupta	CEO DUSIB	9717945001	
10	Parmaditya	JECP/CP	9818094022	
11	Sandeep Mittal	MD, DBIIDC	9650072233	
12	P.K. Mishra	DH, HQM-5, CPCB	9695206868	
13	Dr. Pravin Kumar	Director NMCG	9899122554	

ATTENDANCE SHEET

Sub.: Fifth meeting of the High Level Committee constituted by Hon'ble NGT regarding discuss the various issues related to control of pollution and rejuvenation of River Yamuna

Date: 09.06.2023

Time: 11.30 am

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
14	S. K. Muan Gule	AIG (MOTEC)	8800873022	<i>[Signature]</i>
15	Anant Kumar	Emc PWD	9911178856	<i>[Signature]</i> 9/6/23
16	Ajay Kumar	DJO	9650291027	<i>[Signature]</i>
17	ABHINAV KUMAR.	Ins. Add. Secy.	8974151911	<i>[Signature]</i>
18	CD SINGH	Prcep	9868809573	<i>[Signature]</i>
19	Aswini Kumar	Project Director NHAI	9599916964	<i>[Signature]</i>
20	Vishal Gandhi	Additional Director CPCB	9891254423	<i>[Signature]</i>
21	R. P. Singh	Chief Engineer	9650290841	<i>[Signature]</i>
22	Bhupesh Kumar	CE (SDW) DOTS	9650291577	<i>[Signature]</i>
23	S. K. Bhardwaj	Pr CE Dr Proj II	9650290718	<i>[Signature]</i>
24	Gopendra Tewari	CE (WB)	9868127400	<i>[Signature]</i>
25	Gaurav Saini	SDM (Def. Col.) on behalf of DM (South-East)	9899501392	<i>[Signature]</i>



ATTENDANCE SHEET

Sub.: Fifth meeting of the High Level Committee constituted by Hon'ble NGT regarding discuss the various issues related to control of pollution and rejuvenation of River Yamuna.

Date: 09.06.2023

Time: 11.30 am

SL. NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	E-MAIL ID	SIGNATURE
26	Nehime Saini	Director Landreft DDA	9811239055		Mehime
27	CHANDER VIJAS GGRANGAL	EE (WB) DTTDC.	9891482640		Chander
28	MANEESH RAC TOG2	CE/MCO	9717788014		Maneesh
29	Mukesh Kumar	CE I&FC	995843007		Mukesh
30	ANIL KUMAR	CE I&FC	9958889507		Anil
31	UDAY CHOHALE	SE (WTA) / CPWD	9969025708		Uday
32	Santosh Kumar	DM/SE Revenue	7060731054		Santosh
33	V. K. Chaurasia	Joint Admin MOTVA	9818 225785		V. K.
34	Hemant Kumar	DM, SW	813 2031248		Hemant
35	Arun Mishra	DM, NE	9910309257		Arun
36	S K Jha	Spl Secy (Fin)	9810322294		S. K.
37	OSD to HLG				
38	SS (HK) to HLG				

## ATTENDANCE SHEET


**Sub.: Fifth meeting of the High Level Committee constituted by Hon'ble NGT regarding discuss the various issues related to control of pollution and rejuvenation of River Yamuna.**

**Date: 09.06.2023**

**Time: 11.30 am**

[illegible]

**By Email / Speed Post**  
**URGENT/NGT MATTER**




F. No. DPCC / WMC II / O.A. 21 (Ashwani Yadav) / 2023/4716 - 4745

Dated: 04.07.2023

**Subject: Minutes of 5<sup>th</sup> Meeting of the High Level Committee (HLC) held on 09.06.2023.**

Please find enclosed herewith Minutes of Fifth Meeting of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi and constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" held on 09.06.2023 at 11:30 AM in the conference room at Raj Niwas, Delhi for urgent necessary action as mentioned in the said minutes.

Yours Sincerely



**(Dr. K.S. Jayachandran)**  
Special Secy (Env.) Cum  
Member Secy. DPCC

**Enclosure: As Above**

**To,**


1. Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-110001.
2. Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryvaran Bhawan, Jorbagh Road, New Delhi -110003.
3. Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhawan, Dr. Rajendra Prasad Road, New Delhi- 01.
4. Secretary, Ministry of Housing and Urban Affairs, Nirman Bhawan, Maulana Azad Road, Delhi-110011
5. Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi - 110003.
6. Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyan Chand, National Stadium, India Gate, New Delhi, Delhi 110002.
7. Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi -32
8. Additional Chief Secretary (Industries), Industries Department, Govt. of NCT of Delhi. 419, Udyog Sadan, FIE Patparganj, Delhi-92.
9. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi-110023.
10. Director General, Central Public Works Department, A-Wing, Room No. 101, Nirman Bhawan, Delhi -11
11. Pr. Secretary (Revenue) cum Divisional Commissioner, 5 Sham Nath Marg, Delhi-54.
12. Principal Secretary (Environment & Forest), 6th Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
13. Chairman, Delhi Pollution Control Committee, 5<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
14. Pr. Secretary, Finance Department, GNCTD, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
15. Pr. Secretary Cum Development Commissioner, Development Department, Govt. of NCT of Delhi , 5/9, Under Hill Road, Delhi-11005.
16. Pr. Secretary (PWD), MSO Building (PWD Headquarters), ITO , I.P. Estate, Delhi - 110002
17. Pr. Secretary, Irrigation & Flood Control Deptt. GNCTD, L.M. Bundh, Shastri Nagar, Delhi-31.

Contd..... 2

18. Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr.S.P.M Civic Center, JLN Marg, Delhi-02.
19. Secretary, Urban Development Department, GNCTD, 9th Level, Delhi Secretariat Delhi -02.
20. Chief Executive Officer, Delhi Jal Board, Varunalaya Ph-II, Jhandewalan, Delhi-110005.
21. Chief Executive Officer, Delhi Urban Shelter Improvement Board, Punarwas Bhawan, I.P. Estate, New Delhi - 110002.
22. Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi - 110001
23. Principal Chief Conservator of Forest, Forest Department, GNCTD, Vikas Bhawan, IP Estate, Delhi 110002.
24. Member Secretary, Wetland Authority of Delhi, 6<sup>th</sup> Floor, Delhi Secretariat, I.P.Estate, Delhi - 02.
25. District Magistrate (North East, South East & South West District)

**Copy to:**

1. Pr. Secretary to Hon'ble Lt. Governor, Govt of NCT of Delhi, Raj Niwas, Delhi -110054
2. Addl. Secretary to Hon'ble Chief Minister, Govt of NCT of Delhi, 3rd Level, Delhi Secretariat Delhi -02
3. Secretary to Hon'ble Minister (Environment & Forests), 7th Level, Delhi Secretariat Delhi -02
4. Commissioner of Police, Police Headquarters, Jai Singh Road, New Delhi-110001.
5. Staff Officer to Chief Secretary, GNCTD, 5th Level, Delhi Secretariat, Delhi - 110002.

  
(Dr. K.S Jayachandran)  
Special Secy (Env.) Cum  
Member Secy, DPCC



**Minutes of the Fifth Meeting of the High Level Committee (HLC) headed by Hon'ble Lt. Governor, Delhi, constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA. No. 21 / 2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" held in the Conference Room at Raj Niwas, Delhi on 09.06.2023 at 11:30 AM.**

The Fifth meeting of the High Level Committee (HLC) headed by Hon'ble Lieutenant Governor of Delhi was held in the Conference Room at Raj Niwas, Delhi on 09.06.2023 at 11:30 AM.

The meeting was attended by the members of HLC, Chief Secretary, and Secretaries / HODs of various Ministries / Organizations / Departments. List of attendees is at **Annexure – "A".**

Spl. Secy (Env) cum Member Secretary, DPCC presented before the Committee the status of various projects & action points of the "Action Plan for Rejuvenation of River Yamuna" order dated 27.01.2023 issued by the Chief Secretary, GNCTD and progress made since previous meeting of the HLC on 21.04.2023. It was informed that the NGT Case OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" *has been disposed off and the matter related to control of pollution in river Yamuna in Delhi is to be dealt in another NGT Case OA No. 06/2012 (Nizamuddin West Association Vs Union of India & Ors ) (Earlier Manoj Mishra Case)*

After deliberations and detailed discussions on the various issues including following main eight action points of the "Action Plan for Rejuvenation of River Yamuna", decisions were taken as follows:

1. 100 % Treatment of sewage
2. Trapping of all drains
3. Sewerage network in unauthorised colonies and JJ Clusters
4. Industrial effluent management by CETPs
5. Faecal sludge (septage) management
6. Regulation of floodplain
7. Utilization of treated wastewater
8. Other Issues like deployment of Territorial Army, development of E-pragati Dashboard for monitoring of the progress, IEC action plan, Najafgarh Jheel (Environmental Management Plan) etc.

**Overview of projects completed under Action Plan against the targets having timelines of 31<sup>st</sup> May, 2023 is as follows:**

1. Out of 76 sub-drains, 36 sub drains out falling into Najafgarh Drain (18) and Supplementary Drain (18) have been trapped against the target of 32.
2. Out of 573 unauthorized colonies, where laying of sewerage Network work is under progress, in 124 unauthorized colonies work has been completed against the target of 120.
3. Out of 200 km, 43.29 km desilting of trunk / peripheral sewer has been completed against the target of 94.93 km.

4. Out of 81 JJ clusters 18 JJ clusters have been connected to sewer network against the target of 16 JJ cluster by June, 2023.
5. Projects of Pappankalan (20 MGD), Nilothi (20 MGD) and Najafgarh (5 MGD) lakes for utilization of treated wastewater from STPs have been completed and commissioned.

**Lagging Action points behind the timelines of February, 2023 are as follows:**

1. Allotment of Land to DJB by DDA (8 Parcels) and Revenue Department (4 Parcels) for the Decentralized Sewage Treatment Plant (DSTPs).
2. Performance Audit by DJB of 11 trapped major drains and sub-drains through an independent agency.

**Lagging Action points behind the timelines of March, 2023 are as follows:**

1. Up gradation of Rithala Phase-II (40 MGD)
2. Restoration & Rejuvenation of Flood Plains at Qudsia Ghat, Amrut Biodiversity Park (Part A& B)& Asita East (Part B), Yamuna Vanasthali and Kalindi Aviral (Part B) and removal of encroachment.
3. Project at Smriti Van (10 MGD) for Utilization of Treated STP water.

#### **1. 100 Percent Treatment of Sewage**

##### **1.1 Sewage Management in Delhi: Present scenario:**

- Estimated Sewage Generation : 792 MGD (80 % of 990 MGD Water Supply)
- Installed Treatment Capacity of operational STPs : 632 MGD (79.8% of Estimated Sewage Generation)
- Capacity Utilization of existing STP : 547 MGD (86.6 % of installed capacity)
- Gap in Capacity : 160 MGD (20.2%)
- Gap in Treatment : 245 MGD (30.9%)

It was informed that due to increase in water supply (from 960 MGD to 990 MGD) there is increase in estimated sewage generation from 768 MGD to 792 MGD.

##### **1.2 Focus Areas for Enhancing Sewage Treatment Capacity (332.5 MGD)**

- Construction of new STPs at Okhla, Delhi Gate and Sonia Vihar (3) : 47 MGD.
- Construction of 40 new DSTPs : 92 MGD.
- Rehabilitation of existing STPs (3) : 70 MGD.
- Up-gradation and increasing capacity of existing STPs (18) : 123.5 MGD

##### **1.3 Future Scenario:**

(After construction of New STPs/ DSTPs, Rehabilitation/ Up-gradation of Existing STPs & other projects of DJB)

- Total Treatment Capacity by June, 2023 : 727 MGD (92 % of Estimated Sewage Generation)
- Total Treatment Capacity by Dec., 2023: 814 MGD (103 % of Estimated Sewage Generation)
- Total Treatment Capacity by June,2024: 964.5 MGD (122% of Estimated Sewage Generation)

The Committee took notice of the water quality of Najafgarh Drain & river Yamuna and observed that BOD in Najafgarh Drain, ISBT (After meeting Najafgarh Drain) and D/s after meeting Shahdara drain has improved significantly in the months of January, 2023 to May 2023 in comparison to corresponding months (January, 2022 - May 2022) of 2022 as given in following table :

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	March, 2022	March, 2023	April, 2022	April, 2023	May, 2022	May, 2023
Najafgarh Drain (Before Outfall into Yamuna)	80	53	85	55	75	58	80	60	76	48
ISBT (After meeting Najafgarh Drain)	42	38	45	40	48	44	50	48	55	38
D/S After meeting Shahdara Drain	60	56	65	52	70	54	75	58	80	48

**Water Quality of Najafgarh Drain and River Yamuna at ISBT & D/S After meeting Shahdara Drain (BOD in mg/l)**

Member Secretary, DPCC informed that samples are taken by the Water Laboratory of DPCC from 8 locations at river Yamuna regularly on monthly basis (once in a month) following protocol and Analysis Results are also placed on the website of DPCC.

#### **1.4 Progress in Construction of 03 New STPs [Okhla, Sonia Vihar & Delhi Gate]**

Committee was informed about the progress made in construction of 03 new STPs i.e., Okhla, Sonia Vihar & Delhi Gate. The progress between 10<sup>th</sup> April, 2023 to 06<sup>th</sup> June, 2023 is as given below:

- Okhla (124 MGD Capacity, Capacity Addition- 30 MGD): Total Progress– 89%  
(1.6% in above period)
- Sonia Vihar (07 MGD Capacity) : Total Progress– 50.8%  
(6.2% in above period)
- Delhi Gate STP (10 MGD) : Land to be handed over to DJB by  
MoHUA / DDA

Member Secy, DPCC informed that a DO letter was issued by Chief Secretary to MoHUA on 13.04.2023 for allotment of land for Delhi Gate STP. LASC meeting was held on 26.04.2023 in which MoUHA agreed to hand over the requisite land to DJB.

Member Drainage, DJB informed that there is issue of release of funds [Additional cost of about Rs. 300 Crores due to difference in cost estimated in 2017 (about Rs. 665 Crores ) and awarded in 2019 (about Rs. 998 Crores)] from NMCG for Okhla STP which may delay the project.

Director, NMCG informed that said amount asked by DJB was in excess of the sanctioned amount by NMCG for the Okhla STP for which prior approval was required however not taken by DJB. It was further informed that the matter has been taken up and under process.

Member Drainage, DJB requested Finance Department of GNCTD to release Rs. 250 Crores to DJB so that payments can be made to Contractors for its various projects.

Chief Secretary mentioned that DJB projects should not be slowed down due to payment issue.

Hon'ble Lt. Governor directed that DJB shall send a detailed note to office of CS so that a meeting of all concerned may be convened to resolve the issue.

### **1.5 Land Allotment Issues for DSTPs/ SPS**

In respect of 40 DSTPs there were land allotment issues in case of 29 DSTPs / SPS [18 Pertained to DDA, 9 to Revenue Department and one each to DUSIB & Delhi Police]. It was informed that land allotment issues resolved in respect of 17 cases [ DDA – 10, Revenue – 5, DUSIB- 1 & Police – 1] and now only in 12 cases Land is to be allotted by DDA (8) & Revenue Department(4).

It was informed that DDA has allotted land in respect of 10 DSTPs [at Jaunti, Khera Khurd, Tajpur Pahari, Madanpur Khadar, Near Police Station Khajuri Khas (alternative land allotted), ISBT Kashmere Gate, Salahpur Majra & Garhi Rindahala, Ghewra & Hasanpur].

In respect of 05 DSTPs [Rangpuri, Chattarpur Extn, Maidan Garhi (Rajpur Khurd), Site adjoining to Maharishi Balmiki Hospital and Vijay Colony near Bawana Chowk] land is to be handed over by DDA to DJB. Vice Chairman, DDA informed that the matter is under process and land will be handed over soon.

In respect of 02 DSTPs [Salahpur Khera, Shahbad Mohammadpur,], DJB is to develop water body along with construction of DTPS. Vice Chairman, DDA informed that no communication has been received by DDA from DJB in this regard. DJB was directed to communicate in this regard to DDA and DDA to expedite allotment of land to DJB. It was informed that land at Mohamad Pur Majri has not been handed over by DDA to DJB since encroachment is yet to be removed from the site. It was also informed that there is some stay granted by court against the removal of encroachment.

Revenue Department has allotted alternative land for 05 DSTPs at [Jaunapur-I, Jaunapur-II, Deramandi (Bhati, Palla & Tajpur. In case of 2 DSTPs (Tajpur Khurd & Tikri Kalan) land identified belongs to Private Parties and they have gone to Hon'ble High Court against land acquisition. District Magistrate (South West) informed that the matter is being pursued and now next date of hearing before the High Court is 04<sup>th</sup> July, 2023. It was informed that land is yet to be allotted by Revenue Department at 02 locations (Naya Bans, and Milan Garden Lift Station) .



Hon'ble Lt. Governor appreciated the efforts made by Departments in resolving the issues for allotment of Land for DSTPs / SPSs and directed DJB to revisit its plan for requirement of land in respect of remaining 12 DSTPs urgently particularly wherever private land is involved to avoid delay in construction of DSTPs. DJB may also explore the possibility of clubbing some of DSTPs to minimise requirement of Land Parcels.

**1.6 Progress in Rehabilitation of Existing 3 STPs [Kondli Phase-II, Rithala Phase- I & Yamuna Vihar Phase-II]**

Committee was informed about the progress in respect of rehabilitation of existing 3 STPs [Kondli Phase-II (25 MGD), Rithala Phase-I (40 MGD) and Yamuna Vihar Phase-II (from 10-15 MGD) between 10<sup>th</sup> April, 2023 to 06<sup>th</sup> June, 2023 as given below :-

- |  |   |
|--|---|
| i. Kondli Phase-II (25 MGD)                    | : Total Progress – 93.5% (2.1 % in above period)    |
| ii. Rithala Phase-I (40 MGD)                   | : Total Progress – 90.32 % (3.06 % in above period) |
| iii. Yamuna Vihar Phase-II (from 10 to 15 MGD) | : Total Progress – 52 % (6 % in above period)       |

Hon'ble Lt. Governor directed DJB to adhere the timelines for completion of the Rehabilitation of above mentioned 3 STPs.

**1.7 Progress of up-gradation of existing 18 STPs**

Progress in respect of up-gradation of existing 18 STPs was briefed to the Committee. It was informed that in Rithala Phase-II (40 MGD) 05 % progress was made during 10<sup>th</sup> April, 2023 to 06<sup>th</sup> June, 2023 (cumulative progress 85 % against the timeline of March, 2023). Member Drainage, DJB informed that treatment of 20 MGD has already started in case of Rithala Phase-I STP and BOD / TSS: 12 mg/l / 20 mg/l are met and some civil work( Disc Filter etc) is going on at the site to complete the project by August, 2023.

In Kondli Phase-IV (45 MGD) 8.46 % progress was made during 10<sup>th</sup> April, 2023 to 06<sup>th</sup> June, 2023 (cumulative progress 46.46 %) and timelines for completion is October, 2023.

In case of 9 projects, work is in progress with 11-15% work completed against the timeline of December, 2023. In 04 cases tenders opened on 06.04.2023 however single bidder participated in the bid. These cases are under process for award of work. In these cases timeline is January, 2024. In 02 cases , files are under process for financial concurrence and in one case file is under submission for administrative approval of estimate.

Hon'ble Lt. Governor directed DJB to expedite the work for awarding tenders and adhere the timelines for completion of up-gradation of existing 18 STPs.

### **1.8 Progress of De-silting of Trunk / Peripheral Sewer Lines (Approx. 200 km)**

The progress of de-silting of Trunk / Peripheral sewer lines (approximate 200 km) was informed to the Committee. Out of 200 km, 43.29 km sewer line has been de-silted against the target of 94.93 km by June, 2023. DJB informed that desilting work of sewer line below 1000 mm dia (Approx. 442.63 Km) has also been taken up by DJB and 26.08 Km of sewer line has been de-silted.

The issue of delay in procurement of latest available machinery for desilting works was also discussed. In this regard the issue of reconstitution of the Flood Control Board was also discussed and the department was asked to review role of FCB in context of Delhi in respect of works having direct bearing towards flood protection so as not to delay the other unrelated works unnecessarily.

Hon'ble Lt. Governor directed DJB to expedite the work of De-silting of Trunk / Peripheral Sewer Lines.

### **1.9 Connection of Storm Water Drains to the Sewerage System of DJB**

There are no. of locations / Storm Water Drains which are connected to the Sewerage System of DJB and as decided in the previous meeting this issue was taken up as a new action point of "sewerage system and storm water drainage faulty interconnections".

DJB has informed that it has prepared a list of 539 points of storm water drains joining / connected with the Sewerage System of DJB. Out of 539 points, at 309 points storm water drains are still connected to sewerage system of DJB and most of these drains pertain to MCD.

It was informed that storm water drains joining sewer lines is lessor problem in comparison to sewerage system discharging waste water into storm water drains. Member Drainage, DJB informed that joining / connection of storm water drains to sewer lines / sewerage system causes siltation and clogging of sewerage system and STP equipments.

Commissioner, MCD informed that they are carrying out survey of such locations / storm water drains and taking necessary action for plugging / closing such points of storm water drains joining / connected with the Sewerage System of DJB. They have already plugged / closed 123 such points of discharge from storm water drains into Sewerage System of DJB however there are some unauthorized colonies (Taimoor Nagar, Kotla etc) / JJ Clusters where there is no other option available except connecting Open / Storm Water Drains with the Sewerage System of DJB. In case of one drain near Govindpuri, the initial estimated expenditure is about Rs 30 Crores since there is no sewer line in nearby areas.

Pr. Secy (I & FC) informed that there are 201 storm water drains and they will take necessary action in consultation with DJB.

Pr. Secy (PWD) informed that they have already taken action regarding plugging / closing of their storm water drains joining / connected with the Sewerage System of DJB and will share the list with DJB.

Chief Secretary asked Secretary, Urban Department to look into the matter regarding funding etc. for providing system for storm water in unauthorized colonies / JJ Clusters as pointed out by MCD.

Hon'ble Lt. Governor directed DJB to submit list of points / storm water drains still joining / connected with the Sewerage System of DJB within a week. Drain Owning Agencies to take urgent necessary action for plugging / closing the points of discharge through their storm water drains into the sewerage system of DJB and submit report along with list of such Points / Drains to the HLC along with timelines within 15 days. Similarly, all Drain Owning Agencies shall survey and submit a list of points where sewage from DJB's sewerage system is entering the storm water drains within 15 days to the Chief Secretary for appropriate intervention.

#### **1.10 Prevention of Dumping of Waste from the Bridges across River Yamuna**

Member Secretary, DPCC informed that a new Action Point has been added regarding prevention of dumping of waste from the bridges across River Yamuna. It was informed that there are 10 bridges across River Yamuna. Wazirabad Barrage Road Bridge, ISBT Road Bridge (Near Kashmeri Gate), Geeta Colony Road Bridge, ITO Road Bridge are being maintained by PWD and it was informed that repair of damaged / missing wire meshes over the bridges is a regular work and damaged / missing wire meshes will be provided / repaired before 30th June, 2023.

Signature Road Bridge is with DTTDC but representative of DTTDC informed that maintenance of bridge is with PWD. Pr. Secy (PWD) informed that he will take up the matter and required wire meshes will be provided over the Bridge.

Two bridges namely Old Iron Railway Bridge and Railway Bridge Downstream of ITO Barrage pertain to Northern Railway. Nizamuddin Road Bridge pertains to NHAI and representative of NHAI informed that needful will be done. Regarding DND Flyway Road Bridge, representative of NHAI informed that it does not pertain to NHAI. Pr. Secy (PWD) informed that he will take up the matter and will do the needful. Okhla Barrage Road Bridge is with Uttar Pradesh Irrigation & Water Resources Department.

Hon'ble Lt. Governor enquired about the status of carpeting of Loha Pul Road. Pr. Secy (PWD) informed that he will look into the matter and take necessary action for carpeting of Loha Pul Road.

The Committee was also made aware about heaps of Garbage lying on/underneath various bridges and throwing of Pooja Material etc observed during the recent drive launched by the Territorial Army deployed by NMCG. Therefore the emphasis should be on maintaining cleanliness over/under the Bridges, keeping Receptacles in form of Bins for collecting Pooja Materials etc. thrown in river Yamun and these should be emptied regularly by MCD. Also MCD

to deploy dedicated vehicles for collection of Pooja Materials from each ward (including Temples etc) on a certain frequency.

It was further directed that necessary signage's should be installed cautioning public against dumping pooja material etc. into River Yamuna else fine shall be imposed (Environmental Compensation) to the tune of Rs 5000/- as per the Judgement dated 13.01.2015 of Hon'ble National Green in OA No. 06 / 2012 in the matter of Manoj Mishra Vs Union of India & Ors. Such penalty (Environmental Compensation) on violators should be imposed by all the concerned Departments.

**It was further decided :**

- i. All the Bridge Maintaining Agencies which are maintaining their Bridges across river Yamuna in Delhi –
  - a. To ensure providing Wire Mesh / Wire Net to prevent throwing of Pooja Material etc into river Yamuna and if the Wire Mesh / Wire Net is broken / damaged then replace / repair the same by June, 2023.
  - b. To keep Receptacles in form of Bins for storing Pooja Materials etc at the Bridges at suitable distances (at least at the Entry, Middle & Exit). Bridges shall be kept clean and it shall be ensured that there is no deposition of waste on the places other than the designated Bins.
  - c. MCD will ensure proper collection & disposal of Pooja Materials and other waste collected from such Receptacles / Bins regularly on daily basis.
  - d. Put signage (Sign Boards) on the Bridges across river Yamuna mentioning that " Person (s) found throwing / dumping pooja material etc. into River Yamuna shall be imposed penalty (Environmental Compensation) of Rs 5000/- as per the Judgment dated 13.01.2015 of Hon'ble National Green in OA No. 06 / 2012 in the matter of Manoj Mishra Vs Union of India & Ors.
- ii. DTTDC/PWD will ensure removal of Debris beneath the Signature Bridge over Yamuna within 15 days, as well as the provisioning of wire mesh/ net in the bridge.
- iii. All the concerned Departments /Agencies [Bridge Maintaining Agencies (PWD/CPWD, NHAI, Northern Railway, etc), Revenue Department, DDA, MCD, DPCC etc.] shall take necessary action for imposition of penalty (Environmental Compensation) of Rs 5000/- per violation against the violators as per the Judgement dated 13.01.2015 of Hon'ble National Green in OA No. 06 / 2012 in the matter of Manoj Mishra Vs Union of India & Ors.
- iv. NHAI and PWD to ensure compliances on these issue of bridges i.e. Nizamuddin road Bridge and DND Flyway Road Bridge, as per their maintenance responsibilities.

## **2. Trapping of Drains**



Progress in respect of trapping of 3 major drains were discussed and it was informed that in Barapulla and Maharani Bagh drain, 40 % cumulative progress is made and work has been started in Mori gate drain with 18.13 % progress.

Regarding Trapping of partially trapped Sen Nursing Home Drain, it was informed that there is some marginal flow / overflow which is due to discharge of sub soil water from the on going construction activity by CPWD around the WHO complex. Complete trapping of the drain is possible after stopping discharge from the construction activity of CPWD. A video was also played during the meeting in this regard. Lot of Solid Waste also found in the drain.

**Hon'ble Lt. Governor directed MCD to clean the Sen Nursing Home Drain.**

Progress of trapping of 76 sub-drains of Najafgarh Drain, Supplementary Drain and Shahdara Drain Outfall was informed to the Committee. Out of 76 sub-drains, 18 sub drains out falling into Najafgarh Drain and 18 Supplementary Drain have been trapped by end of May, 2023. It was informed one sub drain of Najafgarh Drain which was to be trapped by DDA will now be trapped by DJB. DJB informed that there will be delay in trapping of Shahdara Sub drains due to difficult site conditions and nature of work.

Member Drainage, DJB informed that Performance Audit of already trapped 11 major drains and all sub-drains by M/s WAPCOS has been started and will be completed within 6 weeks time.

Member Drainage, DJB also informed that a Joint inspection was carried out by DJB and NMCG on 24<sup>th</sup> April, 2023 for 15 Drains. It was informed that 11 drains are completely trapped. One drain at Delhi Gate is Partially Trapped. Following 03 drains are un trapped :

- New Drain near Kalindi Barrage (Jaitpur Kalindi Kunj Road)- This is Abul Fazl drain and sewage will be trapped after completion of Batla House Sewerage scheme by Decemeber, 2023.
- One new drain (Khadar Kalindi Kunj Road) -- Brings discharge from Madanpur Khadar area and shall be trapped after completion of Madan pur Khadar GOC shceme by March, 2024
- One new drain – Trapping is not required as it doesn't outfalls into river Yamuna.

**Hon'ble Lt. Governor directed I&FC Department and DJB to jointly verify the status of drains within a week.**

### **3. Sewerage Network in 1799 Unauthorised Colonies & Connection of 639 JJ Clusters with the Sewerage System of DJB**

The Progress made in extending sewerage network to 1799 unauthorised colonies was apprised to the Committee. The sewer line has been laid and notified in 747 unauthorised colonies, while work of sewer network is in progress in 573 unauthorised colonies out of which sewer network has been laid in 124 Colonies against target of 120 by end of May, 2023.

**Hon'ble Lt. Governor desired to visit the sites where connections of House Holds with sewerage network has been completed.**

In 318 unauthorised colonies, sewer network & DSTPs are to be laid, DJB has changed target to December, 2023 of 207 from 117 unauthorised colonies earlier. In 161 unauthorised colonies, NOC is awaited being forest area or the O Zone. Secretary (Env & Forest) informed that out 161 unauthorised colonies where NOC is awaited, 114 pertains to Forest department however Alignment of these unauthorised colonies is yet to be provided by DJB after survey of these colonies.

**Hon'ble Lt. Governor directed DJB to provide all required details to Forest Department.**

Regarding Sewerage Network to be provided in 4 unauthorised colonies falling under O-Zone, Vice Chairman, DDA informed that he will check from the Delhi Master Plan regarding permissibility of these unauthorised colonies. It was informed that O Zone is divided into two parts, one in which no such activity can be permitted and second one where basic necessity including sewerage network can be provided.

**Hon'ble Lt. Governor directed to expedite the work & complete the work as per the timelines given in action plan.**

It was informed that there are 639 JJ Clusters out of which 558 have already been connected with the sewerage system of DJB. In case of 18 JJ Clusters, connection with the sewerage system of DJB has been completed and work is under progress in 2 JJ Clusters which got delayed due to public hindrance and matter is now resolved.

It was also informed that in rest of 61 JJ Clusters connection with the sewerage system of DJB or providing DSTPs is not possible due to site conditions / land constraint despite the earlier decision of HLC regarding providing Decentralized modular/ prefabricated DSTPs to by June, 2023 with the support of NMCG. Member Drainage, DJB informed that though these 61 JJ Clusters could not be connected with the sewerage system of DJB however waste water from these JJ Clusters going through drains are trapped after some distance into the sewerage system/ STPs.

#### **4. Industrial Effluent Management by CETPs**

Member Secretary, DPCC informed that out of 13 CETPs, one CETP (Lawrence Road Industrial Area CETP) was not meeting the Prescribed Standards of BOD and TSS during May, 2023. Sample could not be taken in case of Badli CETP since it was found non operational during visit on 09.05.2023. DPCC has already issued letters to the CETP Societies for taking rectification measures to meet the prescribed standards and also imposed Environmental Compensation on the CETPs in the past.

Regarding upgradation of CETPs, it was informed that a meeting was taken by Chief Secretary with ACS (Industries) & CEO, DJB and it was decided that CETPs Societies will be taken over

by the Industries Department and will be handed over to DSIIDC for their management. Formal approval to handover the CETPs to DSIIDC is awaited.

Member Drainage, DJB informed that recently a meeting has also been taken by the Hon'ble Minister of Industries, Govt. of NCT of Delhi wherein it has been decided that CETPs will be handed over to DJB for their upgradation and Operation & Maintenance.

**Action taken against Dyeing Industries / Units in Non-Conforming Areas of Delhi:**

Member Secretary, DPCC informed regarding constitution of Joint Teams consisting of MCD, DPCC, Revenue Dept., Power Companies, DJB and following action taken against Dyeing Industries / Units in Non-Conforming Areas of Delhi in the period of 28.04.2023 to 04.06.2023 :

- Total No. of Dyeing Industries found during inspection : 95
- Notice issued : 27
- Close down / Sealed / Disconnection of electricity : 68

Member Secretary, DPCC also informed that a survey is being carried out to identify new hotspots with target dates and timelines for closure of unauthorised / illegal Dyeing units.

Commissioner, MCD informed that Show Cause Notice is needed prior to closing illegal units. Possibility of Public Notice may be explored before closure of such illegal units referring the judgment dated 07.05.2004 of Hon'ble Supreme Court in WP (C) 4677 of 1985 and 98 / 2000, M.C. Mehta Vs. UOI & Ors regarding closure of All illegal Industrial Units that have come up in Residential / Non-conforming areas in Delhi on or after 1st August, 1990.

Hon'ble Lt. Governor directed DPCC to take action against unauthorized / illegal Jeans Washing / Dyeing Industries / Units operating in Non-Conforming Areas / Residential Areas in Delhi and issue directions for closure / sealing of such Industries / Units and disconnection of their Electricity and Water Supply. There is no need of issuance of Show Cause Notice considering the above mentioned order of Hon'ble Supreme Court.

Chairman, DPCC informed that DPCC will take necessary action against unauthorized / illegal Jeans Washing / Dyeing Industries / Units operating in Non-Conforming Areas / Residential Areas in Delhi for their closure.

**5. Faecal Sludge (Septage) Management**

It was informed that with respect to "Delhi Water Board Septage Management Regulations, 2018" for collection, transportation and disposal of waste of septic tanks (Septage), District Magistrates are taking meetings and action against the defaulters.

The cumulative action taken by DMs since said notification dated 12.11.2018 is as follows:

- Total No. of Meetings of Septage Management Committees held :107

• No. of Vehicles /Tankers found unauthorizedly discharging-septage into Drains etc	:68
• No. of Vehicles/Tankers impounded	:64
• No. of Challans/ Notices issued	:22
• Total Amount of Environmental Compensation Imposed	:Rs. 16.14 Lakhs
• Total Amount of Environmental Compensation received	:Rs. 15.34 Lakhs
• Cumulative Septage collected and treated till March, 2023	:153.4 Crore liters

It was informed that DJB vide letter dated 13.04.2023 has provided copy of report of the committee of the meeting held on 28.02.2023 along with proposed amendments in the existing "Delhi Water Board Septage Management Regulation 2018". Recommendations of the Committee were placed before DJB in its Board meeting on 04.05.2023 and the same was approved. However minutes of the Board meeting are awaited.

It was also informed that DPCC has issued Directions u/s 33 (A ) of Water Act, 1974 on 27.03.2023 for imposition of penalties (a) for deposit of septage by unauthorized (unlicensed) entities , (b) disposal of Septage at place other than the designated places by authorized licensee and (c) Penalty on a person who uses the services of unlicensed vendors/ vehicle for discharging the septage. Revenue Department (An officer not lower than the rank of Nayab Tehsildar in DM offices) , Sub Inspector in Delhi Police, Sanitary Inspector in MCD and authorized officers of DJB & DDA are competent to impose penalties.

Member Drainage, DJB informed that they have prepared a scheme for providing incentive to the authorized licensed vehicle owners / drivers for disposal of septage to the designated SPSs /STPs of Delhi Jal Board and the same has been put up for the approval of the competent authority. Rs. 200/- per trip has been proposed as incentive to the driver of the Tanker / Vehicle carrying septage.

Hon'ble Lt. Governor directed DJB to review the amount of Incentive proposed in the scheme and increase the Incentive amount to minimum Rs. 500/- per trip.

#### **6. Restoration & Rejuvenation of Flood Plains and Removal of Encroachments Projects of DDA**

Vice Chairman, DDA briefed on the status of the following projects carried out by DDA for restoration & rejuvenation of flood plains of river Yamuna and removal of encroachment:-

**Yamuna Vatiika** (earlier Asita West project) - Vice Chairman, DDA informed that for installation of a Lighthouse about 15- 20m height in an approx area of 100 sq.m., DDA has filed an application before the Hon'ble National Green Tribunal (I.A. No. 555 / 2023 in OA No. 06 / 2012 in the matter of Nizamuddin West Association Vs Union of India & Ors) for seeking permission. The said application was disposed off with the direction that on principle there can be no objection to the proposal if it's approved by the HLC and further appraisal of activity being permissible should be by NMCG. Thus, the proposal has been brought before the HLC for a conceptual approval so that further process of detailed drawings and its submission to NMGC can be undertaken.



It was discussed and taken into consideration that this Lighthouse will not only help in additional surveillance and security of the flood plains but also enhance human interface so that the public at large identifies with the floodplains and will generate a sense of ownership. HLC approved the same with the condition that DDA will obtain required permission from the NMCG.

**Baansera** - VC, DDA informed that the Principal Committee vide its letter dated 31st January 2023 had informed that the development regarding Convention centre, Interpretation centre, a cafe along with bamboo plantations being undertaken at Baansera are not in conjunction with the floodplain ecology and may hinder the flow of flood waters as such the same is brought here to the HLC for a kind decision.

It was discussed that the top plateau at Baansera is much above the high flood level, and will not cause any disturbance to the flow of flood water. It was also felt that the plantations carried out at the lower level will help prevent soil erosion and collect solid waste if any before it flows to the river. This in turn will be a step towards cleaning the river. The same was approved by HLC and a go ahead was given to DDA for successfully carrying out all these works.

It was informed that DDA has given land to the NRCTC and NHAI for facilitating construction of RRTS and Delhi Faridabad Expressway expressway corridor projects but these agencies have disturbed the restoration works in **Kalindi Aviral (Part- A) and Kalindi Biodiversity Park** projects. A request was made to bring it on record and issue directions to these agencies to undertake the restoration works as per the plan by DDA before they vacate the sites. HLC kindly agreed to issue directions to the concerned agencies.

**Allotment of Ghat area to NMCG for development-** This issue was discussed and following directions were given –

It was advised that DDA may continue with ghat development work and instead NMCG was requested to assist DDA by funding for its various projects on the Yamuna flood plain. DDA was directed to identify a site and move a note to NMCG asking for fund sharing.

VC, DDA informed that the timelines for some of the DDA's restoration projects have been exceeded as shown in the HLC meeting and requested to extend the timelines to complete them in view of the changes being made to make projects more effective and as well as people friendly. DDA was directed to share a note on the revised completion timelines with justifications.

## **7. Utilization of Treated Waste Water**

It was informed that 90 MGD out of 547 MGD of treated STP water is being used mainly for horticulture; 267 MGD is the mandatory return flow in river Yamuna. 70 MGD Treated STP water at Coronation Pillar is to be treated for which timeline is now reduced to March, 2024 and bid document of re-invitation of tender on HAM model is under process for approval.

DJB has proposed projects for utilization of 120 MGD Treated STP water for development/ rejuvenation of various lakes. Projects of Lakes at Pappankalan (20 MGD), Nilothi (20 MGD)

and Najafgarh (5 MGD) have been completed and commissioned. Progress in respect of other projects is as follows:

- |                                   |      |
|-----------------------------------|------|
| • Smiriti Van/Lake (10 MGD)       | 80 % |
| • NTPC Eco Park (5 MGD)           | 25%  |
| • Rohini Lake No. 1 (15 MGD)      | 94 % |
| • Sanjay Lake Kondli STP (10 MGD) | 80 % |

Hon'ble Lt. Governor directed DJB to adhere to the timelines as per the action plan and submit revised action plan for utilization of treated STP water.

#### **8. Solar Power Generation along Najafgarh Drain**

It was informed that in the previous meeting of HLC, IF&CD was directed to explore the solar power generation along the Najafgarh Drain by providing pillars on its Banks to install Solar Panels. Chief Secretary had suggested that Power Department Solar Corporation of India can be involved for exploring the suitable options / funding for Solar Power Generation.

Pr. Secretary (IF&C) informed that matter was pursued with SECI and they have advised that I&FC department to identify the power purchase agency to give an assurance in writing that they will purchase the power generated (likely higher generation cost) so that the matter could be proceeded further. Issue was also discussed with DTL and as per their opinion such PPA (Power Purchase Agreement) is feasible. Accordingly, matter is being pursued with DTL (Power Department) for confirmation, so that same may be forwarded to SECI for further action on the issue.

Pr. Secretary (IF&C) informed that as per assessment, about 30 MW power can be generated by installing solar panels along Najafgarh Drain.

#### **9. Yamuna Rejuvenation Plan: Department wise critical Ground Level Actions**

Subsequently, a presentation regarding ongoing Yamuna Rejuvenation Plan was highlighting the department wise critical actions required to be taken on priority in field, wherein following suggestions were made/ issues flagged:

##### **i. I & FC**

- Procurement of amphibious desilting/ dredging equipments to improve the existing profile.
- Production/ Manufacture of improvised equipments which have been already tried successfully in Yamuna, Najafgarh and Supplementary Drain in adequate numbers for using them effectively in remaining stretches.
- Portions of Yamuna & Najafgarh that has been cleaned, needs to be regularly maintained for which adequate resources needs to be earmarked and deployed.
- Regular maintenance of contraptions that have been successfully used as BOD reducing mechanism in the out-falling drains to ensure their continued efficacy and efficiency.
- Concerned department may plan for dredging in River Yamuna post monsoon in accordance with the laid down NGT and CWC guidelines on the subject.

ii. **DJB**

- The data-base which is being used for the trapping of out-falling drains needs to be continuously updated as per the field situation.
- Immediate corrective measures need to be undertaken to ensure no Dairy sewage flows into Supplementary Drain.
- Wazirabad barrage is a strategic and vital water storing/supplying installation. Hence restoring its designed pondage area by carrying out long pending desilting needs to be executed on priority.

iii. **DDA**

- Removal of illegal and unauthorized encroachments from the Yamuna Flood Plain should be a continuous exercise and not just one time act.
- Fencing of remaining portion of Eastern Bank between Signature Bridge to Asita East especially towards the city side which presently is porous and provides unhindered unauthorized movement needs to be taken up at the earliest.

iv. **MCD**

- Since the MSW both as floating debris as well as from the banks is being regularly collected. A suitable fool proof mechanism of disposal of MSW from the earmarked locations at Najafgarh, Supplementary and Yamuna Banks needs to be implemented on ground in coordination with I & FC.

iv. **Environment & Forest**

- Take necessary action to ensure survivability of saplings that have been planted in the Flood Plains as well as islands inside Yamuna. Similarly monitoring of the seeds that were dispersed must be ensured.
- There are few pockets along the Eastern Bank between Wazirabad and ITO Barrage are still available where a well planned and deliberate plantation needs to be undertaken.
- Suitable plantation along the adventure tracks which is under construction must be ensured.

v. **DTTDC/PWD**

- The signature bridge has been long completed and opened to traffic, however the debris generated during the construction still remains intact unremoved. This not only restricts the active river course but also affects its navigability. In addition it may have negative impact during the monsoons and floods resulting in erosion and cuttings of banks. Hence, it needs to be removed forthwith either by DTTDC who got this project executed or by PWD who are in process of taking over the asset.

vi. **DUSIB**

- The 'Rain Basera' Shelter near Geeta Ghat still remains a major source of unauthorized access into the flood plain including banks resulting in major pollution of river water. Hence, suitable preventive and remedial measures needs to be undertaken on priority by relocating the shelter to an alternate suitable site.

**vii. Territorial Army (TA)**

- The TA company provided by NMCG is being withdrawn w.e.f. 30<sup>th</sup> June 2023. Hence, as an immediate alternate measure needs to be put in place.
- In addition, a separate proposal of raising a new 3 company based TA Battalion for Yamuna and Najafgarh Drain in Delhi needs to be taken up with NMCG. The new Battalion can be on the lines of 137 ECO TA Battalion located at Prayagraj for Ganga, funded by NMCG as a Central Government asset.

**Hon'ble Lt. Governor directed all the Departments to look into the above mentioned critical issues and suggestions discussed in the meeting for implementation in a time bound manner.**

The presentation was followed by sharing a small video film on the efforts so far made towards Revival of Sahibi River and Rejuvenation of Yamuna River since June, 2022.

Hon'ble Lt. Governor once again directed all the Departments to work in close coordination and adhere to the timelines mentioned in the action plan for rejuvenation of river Yamuna for achieving the common goal of clean Yamuna in Delhi.

The meeting ended with a vote of thanks to the Chair.



ATTENDANCE SHEET

Sub.: Fifth meeting of the High Level Committee constituted by Hon'ble NGT regarding discuss the various issues related to control of pollution and rejuvenation of River Yamuna

Date: 09.06.2023

Time: 11.30 am

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
1	C. S			
2	Ashwini Kumar	Director, <del>Chattisgarh</del> <sup>Chattisgarh</sup> P.W.D.	970651788	
3				
4	ANIL KUMAR SINGH	Pr Secretary E & L	9999237373	
5	Arith Kundra	Pr. Secy I & P		
6	Subhasish Panda	VC DDA		
7	A. Anbarasu	Pr. Secy P.W.D.	98680 20552	
8	Sanjay Goul	Secretary V.D.	977702625	
9	Garnish Gupta	CEO DUSIB	9717945001	
10	Parmaditya	JECP/CP	9818094022	
11	Sandeep Mittal	MD, DBIIDC	9650072233	
12	P.K. Mishra	DH, HQM-5, CPCB	9695206868	
13	Dr. Pravin Kumar	Director NMCG	9899122554	

ATTENDANCE SHEET

Sub.: Fifth meeting of the High Level Committee constituted by Hon'ble NGT regarding discuss the various issues related to control of pollution and rejuvenation of River Yamuna

Date: 09.06.2023

Time: 11.30 am

S.NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	SIGNATURE
14	S. K. Muan Gule	AIG (MOTEC)	8800873022	<i>[Signature]</i>
15	Anant Kumar	Emc PWD	9911178856	<i>[Signature]</i> 9/6/23
16	Ajay Kumar	DJO	9650291027	<i>[Signature]</i>
17	ABHINAV KUMAR.	Inv. Add. Secy.	8974151911	<i>[Signature]</i>
18	CD SINGH	Prcep	9868809573	<i>[Signature]</i>
19	Aswini Kumar	Project Director NHAI	9599916964	<i>[Signature]</i>
20	Vishal Gandhi	Additional Director CPCB	9891254423	<i>[Signature]</i>
21	R. P. Singh	Chief Engineer	9650290841	<i>[Signature]</i>
22	Bhupesh Kumar	CE (SDW) DOTS	9650291577	<i>[Signature]</i>
23	S. K. Bhardwaj	Pr CE Dr Proj II	9650290718	<i>[Signature]</i>
24	Gopendra Tewari	CE (WB)	9868127400	<i>[Signature]</i>
25	Gaurav Saini	SDM (Def. Col.) on behalf of DM (South-East)	9899501392	<i>[Signature]</i>

ATTENDANCE SHEET

Sub.: Fifth meeting of the High Level Committee constituted by Hon'ble NGT regarding discuss the various issues related to control of pollution and rejuvenation of River Yamuna.

Date: 09.06.2023

Time: 11.30 am

SL. NO.	NAME OF OFFICER	DESIGNATION & DEPARTMENT	TELEPHONE NUMBER	E-MAIL ID	SIGNATURE
26	Neelima Saini	Director Landrept DDA	9811239055		M. Saini
27	CHANDER VIJAS GGRANGAL	EE (WB) DTTDC.	9891482640		Chander
28	MANEESH RAC TO G2	CE/MCO	9717788014		Maneesh
29	Mukesh Kumar	CE I&FC	995843007		Mukesh
30	ANIL KUMAR	CE I&FC	9958889507		Anil
31	UDAY CHOHALE	SE (WTA) / CPWD	9969025708		@h
32	Santosh Kumar	DM/SE Revenue	7060731054		Santosh
33	V. K. Chaurasia	Joint Admin MOTVA	9818 225785		V. K.
34	Hemant Kumar	DM, SW	813 2031248		Hemant
35	Arun Mishra	DM, NE	9910309257		Arun
36	S K Jha	Spl Secy (Fin)	9810322294		S. K.
37	OSD to HLG				
38	SS (HK) to HLG				

## ATTENDANCE SHEET

**Sub.: Fifth meeting of the High Level Committee constituted by Hon'ble NGT regarding discuss the various issues related to control of pollution and rejuvenation of River Yamuna.**

**Date: 09.06.2023**

**Time: 11.30 am**

[illegible]



By Email / Speed Post  
**URGENT/NGT MATTER**



**DELHI POLLUTION CONTROL COMMITTEE**  
**DEPARTMENT OF ENVIRONMENT, GOVT. OF NCT OF DELHI**  
**5<sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-110006**  
visit us at: <http://dpcc.delhigovt.nic.in>


F. No. DPCC / WMC II / O.A. 21 (Ashwani Yadav) / 2023/5021 - 5050

Dated: 21-08-2023

**Subject: Minutes of 6<sup>th</sup> Meeting of the High Level Committee (HLC) held on 10.08.2023.**

Please find enclosed herewith Minutes of Sixth Meeting of the High Level Committee (HLC) constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" held on **10.08.2023 at 04:00 PM** in the conference room of Chief Secretary, GNCTD Delhi for urgent necessary action as mentioned in the said minutes.

Yours Sincerely

  
(D.K. Singh)

SEE (WMC-II)

**Enclosure: As Above**

**To,**


1. Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-110001.
2. Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryvaran Bhawan, Jorbagh Road, New Delhi -110003.
3. Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhavan, Dr. Rajendra Prasad Road, New Delhi- 01.
4. Secretary, Ministry of Housing and Urban Affairs, Nirman Bhawan, Maulana Azad Road, Delhi-110011
5. Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi - 110003.
6. Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyani Chand, National Stadium, India Gate, New Delhi, Delhi 110002.
7. Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi -32
8. Additional Chief Secretary (Industries), Industries Department, Govt. of NCT of Delhi. 419, Udyog Sadan, FIE Patparganj, Delhi-92.
9. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi-110023.
10. Director General, Central Public Works Department, A-Wing, Room No. 101, Nirman Bhawan, Delhi -11
11. Pr. Secretary (Revenue) cum Divisional Commissioner, 5 Sham Nath Marg, Delhi-54.
12. Chairman, Delhi Pollution Control Committee. 5<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
13. Principal Secretary (Environment & Forest), 6th Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
14. Pr. Secretary, Finance Department, GNCTD, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
15. Pr. Secretary Cum Development Commissioner, Development Department, Govt. of NCT of Delhi, 5/9, Under Hill Road, Delhi-11005.
16. Pr. Secretary (PWD), MSO Building (PWD Headquarters), ITO, I.P. Estate, Delhi - 110002
17. Pr. Secretary, Irrigation & Flood Control Deptt. GNCTD, L.M. Bundh, Shastri Nagar, Delhi-31.

Contd..... 2

18. Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr.S.P.M Civic Center, JLN Marg, Delhi-02.
19. Secretary, Urban Development Department, GNCTD, 9th Level, Delhi Secretariat Delhi -02.
20. Chief Executive Officer, Delhi Jal Board, Varunalaya Ph-II, Jhandewalan, Delhi-110005.
21. Chief Executive Officer, Delhi Urban Shelter Improvement Board, Punarwas Bhawan, I.P. Estate, New Delhi – 110002.
22. Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi – 110001
23. Principal Chief Conservator of Forest, Forest Department, GNCTD, Vikas Bhawan, IP Estate, Delhi 110002.
24. Member Secretary, Wetland Authority of Delhi, 6<sup>th</sup> Floor, Delhi Secretariat, I.P.Estate, Delhi – 02.
25. District Magistrate (South West District)

**Copy to:**

1. Pr. Secretary to Hon'ble Lt. Governor, Govt. of NCT of Delhi, Raj Niwas, Delhi -110054
2. Additional Secretary to Chief Minister, GNCTD, 3th Level, Delhi Secretariat, Delhi – 110002.
3. Secretary to Hon'ble Minister (Environment & Forests), 7th Level, Delhi Secretariat Delhi -02.
4. Special Secy (Env.) Cum Member Secy. DPCC
5. Staff Officer to Chief Secretary, GNCTD, 5th Level, Delhi Secretariat, Delhi – 110002.

  
(D.K Singh)  
SEE (WMC-II)



**Minutes of the Sixth Meeting of the High Level Committee (HLC) constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA.No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" (Now OA No. 06/2012 "Nizamuddin West Association Vs Uol") held in the Conference Room of Chief Secy, GNCTD, 5<sup>th</sup> Level, Delhi Secretariat 10.08.2023 at 04:00PM.**

The meeting was attended by the members of HLC, Chief Secretary, and Secretaries/ HODs of various Ministries / Organizations / Departments. List of attendees is at Annexure - "A".

Spl. Secy (Env) cum Member Secretary, DPCC presented before the Committee the status of various projects & action points of the "Action Plan for Rejuvenation of River Yamuna" and order dated 27.01.2023 issued by the Chief Secy, GNCTD and progress made since previous meeting of the HLC on 09.06.2023. It was informed that the NGT Case OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" *has been disposed off and the matter related to control of pollution in river Yamuna in Delhi is to be dealt in another NGT Case OA No. 06/2012 (Nizamuddin West Association Vs Union of India & Ors). The latest order dated 05.07.2023 of Hon'ble NGT in the said matter was also informed to the HLC.*

After deliberations and detailed discussions on the various issues including following main eight action points of the "Action Plan for Rejuvenation of River Yamuna" decisions were taken and given as follows:

1. 100 %Treatment of sewage
2. Trapping of all drains
3. Sewerage network in unauthorised colonies and JJ Clusters
4. Industrial effluent management by CETPs
5. Faecal sludge (septage) management
6. Regulation of floodplain
7. Utilization of treated wastewater
8. Other Issues like deployment of Territorial Army, development of E-pragati Dashboard for monitoring of the progress, IEC action plan, Najafgarh Jheel (Environmental Management Plan) etc.

**Overview of projects completed under Action Plan against the targets having timelines of 31<sup>st</sup> August, 2023 is as follows:**

1. Out of 76 sub-drains, 47 sub drains out falling into Najafgarh Drain (21) and Supplementary Drain (26) have been trapped against the target of 51.
2. Out of 573 unauthorized colonies, where laying of sewerage Network work is under progress, in 229 unauthorized colonies work has been completed against the target of 271.
3. Out of 200 km, 59.176 km desilting of trunk/peripheral sewer has been completed against the target of 94.93 km.
4. Out of 529.5 km, desilting of Sewer lines below 1000 mm, 94.4 km has been completed.
5. Out of 81 JJ clusters 20 JJ clusters have been connected to sewer network against the target of 16 JJ Clusters by June, 2023.
6. Projects of Pappan kalan (20 MGD), Nilothi (20 MGD) and Najafgarh (5 MGD) lakes for utilization of treated wastewater from STPs have been completed and commissioned.

**Lagging Action points behind the timelines are as follows:**

1. Construction of New 124 MGD STP at Okhla (Timeline was June, 2023 & Revised Timeline is December, 2023)
2. Rehabilitation of 25 MGD Kondli Phase II STP and 40 MGD Rithala Phase I STP (Timeline was June, 2023 & Revised Timeline is Sept, 2023)
3. Up gradation of 40 MGD Rithala Phase-II STP (Timeline was March, 2023 & Revised Timeline is August, 2023)
4. Allotment of Land to DJB by DDA (8 Parcels) and Revenue Department (4 Parcels) for the Decentralized Sewage Treatment Plant (DSTPs).
5. Desilting of Trunk / Peripheral sewer (59.176 km has been completed against the target of 94.93 km by June, 2023).
6. Providing Sewerage Network in Unauthorised Colonies.
7. Connection of Drains/ Drainage system of JJ Clusters with sewerage network.
8. Performance Audit by DJB of 11 trapped major drains and sub-drains through an independent agency(Timeline–February,2023, work awarded to WAPCOS however put on hold due to monsoon)
9. Project at Smriti Van [10 MGD, Timeline – March, 2023 & Revised Timeline – October, 2023 ] and NTPC Eco Park [5 MGD, Timeline – July, 2023 & Revised Timeline – December, 2023]for Utilization of Treated STP water.
10. Restoration & Rejuvenation of Flood Plains at Qudsia Ghat, Amrut Biodiversity Park (Part A& B) & Asita East (Part B), Yamuna Vanasthali and Kalindi Aviral (Part B) and removal of encroachment.

## **1. 100 Percent Treatment of Sewage**

### **1.1. Sewage Management in Delhi:Present scenario:**

- Estimated Sewage Generation:**792 MGD** (80 % of 990 MGD Water Supply)
- Installed Treatment Capacity of : **632 MGD** (79.8% of Estimated Sewage Generation)operational STPs
- Capacity Utilization of existing STP:**547 MGD** (86.5 % of installed capacity)
- Gap in Capacity :**160 MGD** (20.2%)
- Gap in Treatment : **245 MGD** (30.9%)

Member Drainage, DJB informed that due to upgradation works, STPs are partially closed and thus Capacity Utilization of existing STP is 547 MGD only.

### **1.2. Focus Areas for Enhancing Sewage Treatment Capacity (332.5 MGD)**

- Construction of new STPs at Okhla, Delhi Gate and Sonia Vihar (3): 47 MGD.
- Construction of 40 new DSTPs: 92 MGD.
- Rehabilitation of existing STPs (3): 70 MGD.
- Up-gradation and increasing capacity of existing STPs (18) : 123.5 MGD

### **1.3. Future Scenario:**

(After construction of New STPs/ DSTPs, Rehabilitation/ Up-gradation of Existing STPs & other projects of DJB)

- Total Treatment Capacity by **Sept., 2023**: **697 MGD** (88 % of Estimated Sewage Generation)
- Total Treatment Capacity by **Dec., 2023**: **814 MGD** (103 % of Estimated Sewage Generation)
- Total Treatment Capacity by **June,2024**: **964.5 MGD** (122% of Estimated Sewage Generation)



### 1.4 Water Quality Monitoring Results

The Committee took notice of the water quality of Najafgarh Drain & River Yamuna and observed that BOD, COD and Faecal Coliform in Najafgarh Drain, ISBT (After meeting Najafgarh Drain) and Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains) has improved significantly in the months of January, 2023 to July, 2023 in comparison to corresponding months of January, 2022 to July, 2022 as given in following table.

#### Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (BOD in mg/l)

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	March, 2022	March, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023
Najafgarh Drain (Before Outfall into Yamuna)	80	53	85	55	75	58	80	60	76	48	70	50	73	46
ISBT (After meeting Najafgarh Drain)	42	38	45	40	48	44	50	48	55	38	68	42	66	38
Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains)	60	56	65	52	70	54	75	58	80	48	75	58	76	40

#### Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (COD in mg/l)

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	Mar, 2022	Mar, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023
Najafgarh Drain (Before Outfall into Yamuna)	304	272	320	288	336	293	352	272	320	224	346	213	373	192
ISBT (After meeting Najafgarh Drain)	208	208	224	272	240	272	256	256	272	240	88	224	304	208
Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains)	192	186	224	176	232	181	240	192	256	186	266	181	240	152

#### Water Quality of River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage) [Faecal Coliform in Lakh MPN/100ml]

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	Mar, 2022	Mar, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023
ISBT (After meeting Najafgarh Drain)	2.1	1	107	0.1	3.1	0.2	2.6	0.25	2.7	0.2	2.5	0.22	1.7	0.17
Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains)	8.4	2	7.9	2.5	8.4	4.3	6.1	4.7	8.1	4	8.3	4.30	8.1	3.20

Member Secretary, DPCC informed that though there is improvement in the water quality of river Yamuna however it is far from desirable water quality i.e. Dissolved Oxygen  $\geq 5$  mg / l, BOD  $\leq 03$  mg / l, and Faecal Coliform  $\leq 2500$  MPN / 100ml. Director NMCG observed that water quality of Najafgarh Drain has improved however for further improving water quality of river Yamuna on going projects of STPs of DJB needs to be expedited. Higher values of Faecal Coliform in River Yamuna is due to discharge of untreated sewage.

### 1.5 Monitoring of STPs

Member Secretary, DPCC informed that there are 35 STPs of Delhi Jal Board operating in Delhi out of which 33 are complying w.r.t design Parameters of BOD: TSS (30:50 / 20:30 / 15:20 / 10:15 mg/l). 13 out of 35 are meeting the prescribed standards of BOD:TSS (10:10 mg/l).

### **1.6 Progress in Construction of 03 New STPs [Okhla, Sonia Vihar & Delhi Gate]**

Committee was informed about the progress made in construction of 03 new STPs i.e., Okhla, Sonia Vihar & Delhi Gate. The progress between 6<sup>th</sup> June, 2023 to 03<sup>rd</sup> August, 2023 is as given below:

- (i) Okhla (124 MGD Capacity, Capacity Addition- 30 MGD): Total Progress-91.8%(2.8% in above period)
- (ii) Sonia Vihar (07 MGD Capacity) : Total Progress- 62.74% (11.94% in above period)
- (iii) Delhi Gate STP (10 MGD) : Land to be provided to DJB by MoHUA / DDA

Member Drainage, DJB informed that MoHUA vide letter dated 20.07.2023 has requested DJB to remove unauthorized structure from the proposed land/plan.

Member Drainage, DJB informed that there is issue of release of funds [Additional cost of about Rs. 300 Crores due to difference in cost estimated in 2017 (about Rs. 665 Crores) and awarded in 2019 (about Rs. 998 Crores)] from NMCG for Okhla STP. Due to non-availability of funds there is delay in payment / completion of the project. It was informed that DJB is pursuing the matter with NMCG for providing additional required funds.

Director, NMCG informed that said amount asked by DJB was in excess of the sanctioned amount by NMCG for the Okhla STP for which prior approval was required however not taken by DJB. It was further informed that NMCG can give additional amount upto 50 Crores only for the Okhla STP and DJB is required to arrange remaining funds.

Pr. Secretary (Finance), GNCTD suggested that projects which are completed 80 % or more should be taken up on priority for funding by Delhi Govt and DJB to take up the issue with Finance Department of Govt. of NCT of Delhi.

Pr. Secretary (Environment) told that work should not have halted due to payment issues and DJB should look into the matter.

**Chief Secretary directed DJB that projects should not be slowed down due to payment issues and DJB to take up the matter with Finance Department, GNCTD and NMCG for arranging the required funds to complete the 124 MGD Okhla STP at the earliest.**

**Regarding land for 10 MGD Delhi Gate STP, DJB shall take up the matter with DM (Central) for removal of structure / encroachment and try to find a feasible solution.**

### **1.7 Land Allotment Issues for DSTPs/ SPS**

In respect of 40 DSTPs there were land allotment issues in case of 29 DSTPs / SPS. Land allotment issues resolved in respect of 17 cases and now only in 12 cases land is to be allotted by DDA (8 Parcel of land) & Revenue Department (4 Parcel of land).

In respect of 05 DSTPs [Rangpuri, Chattarpur Extn, Maidan Garhi (Rajpur Khurd), Site adjoining to Maharishi Balmiki Hospital and Vijay Colony near Bawana Chowk] land is to be handed over by DDA to DJB. Representative of DDA informed that the matter is under process and status will be provided soon.

In respect of 02 DSTPs [Salahpur Khara, Shahbad Mohammadpur], DJB is to develop water body along with construction of DSTPs. Representative of DDA informed that the matter is under process. Land at Mohamadpur Majri has not been handed over by DDA to DJB since encroachment is yet to be removed from the site. It was also informed that there is some stay granted by court against the removal of encroachment.



In case of 2 DSTPs (Tajpur Khurd & TikriKalan) land identified belongs to Private Parties and they have gone to Hon'ble High Court against land acquisition. District Magistrate (South West) informed that the matter is being pursued and now next date of hearing before the High Court is 28<sup>th</sup> August, 2023. MD, DSIIDC informed that DSIIDC has land in Tikri Kalan area which can be provided to DJB for DSTP.

Regarding proposed DSTP at Naya Bans of 20 MLD capacity, it was informed by representatives of DJB that it is important DSTP for the area however out of 13,000 Sqm required land, only 1900 Sqm land has been allotted by Revenue Department. Director NMCG informed that they are going for a Pilot Project of 10 MLD Capacity with a new technology requiring very less land (50 sqm / MLD which is 1/8<sup>th</sup> of required land of 400 sqm / MLD in present proposed treatment system by DJB)

Following directions were given by the Chief Secretary :

- (i) DDA to resolve the land allotment / handing over issues by holding a meeting with concerned officers of Delhi Jal Board urgently and provide status in this regard to HLC.
- (ii) DJB to pursue the Land Allotment / Handing over issues with DDA & Revenue Department and also look for alternative land where ever possible including land available with DSIIDC in TikriKalan area.
- (iii) DJB to request DG NMCG for doing the proposed pilot project at Nayabans (with 20 MLD capacity) instead of some other site selected by NMCG.
- (iv) DM (South West) to pursue the matter before the High Court for early disposal of the cases and allotment of the land for DSTPs.

#### **1.8 Progress in Rehabilitation of Existing 3 STPs [Kondli Phase-II, Rithala Phase- I & Yamuna Vihar Phase-II ]**

Committee was informed about the progress in respect of rehabilitation of existing 3 STPs[Kondli Phase-II (25 MGD), Rithala Phase-I (40 MGD) and Yamuna Vihar Phase-II (from 10-15 MGD) between 06<sup>th</sup> June, 2023 to 03<sup>rd</sup> August, 2023as given below :

- (i) Kondli Phase-II (25 MGD) : Total Progress – 94.84% (1.34 % in above period)  
[Timeline–June, 2023, Revised Timeline–Sept, 2023]
- (ii) Rithala Phase-I (40 MGD) : Total Progress – 90.32 % (1.22 % in above period)  
[Timeline–June, 2023, Revised Timeline–Sept, 2023]
- (iii) Yamuna Vihar Phase-II (from 10 to 15 MGD) : Total Progress – 70% (18 % in above period)  
[Timeline– Sept, 2023 ]

Member Drainage, DJB informed that Kondli Phase-II (25 MGD) is now 95% complete and complying the prescribed standards of BOD: TSS (10:10 mg/l). In Rithala Phase-I 30 MGD is being treated. It was also informed that DJB will meet the revised timelines of Sept, 2023 in respect of above 3 STPs.

**Chief Secretary, directed DJB to adhere to the revised timelines of Sept, 2023 for completion of the Rehabilitation of above mentioned 3 STPs and take up/ pursue the matter with Finance Department, GNCTD regarding funding issues at the earliest.**

#### **1.9 Progress of up-gradation of existing 18 STPs**

Progress in respect of up-gradation of existing 18 STPs was briefed to the Committee. It was informed that in Rithala Phase-II (40 MGD) 08 % progress was made between 06<sup>th</sup> June, 2023 to 03<sup>rd</sup> August, 2023(cumulative progress 93 % against the timeline of March, 2023).Member Drainage, DJB informed that treatment of 20 MGD has already started in case of Rithala Phase-I STP and meeting BOD/TSS:10 mg/l /12 mg/l. Some civil work (Disc Filter etc)is going on at the site and project will be completed within next week.

In Kondli Phase-IV (45 MGD) 4.04 % progress was made between 06<sup>th</sup> June, 2023 to 03<sup>rd</sup> August, 2023 (cumulative progress 50.5%) and timelines for completion is October, 2023.

In case of 9 projects, work is in progress with 18-19% work completed and the timeline for completion of these projects is December, 2023. Four cases have been put on hold due to scarcity of funds. In these 04 cases timeline is January, 2024. In 02 cases, files are under process for financial concurrence and in one case file is under process for administrative approval of estimate.

**Chief Secretary, directed DJB to expedite the tendering & award of work and NHAI model may be adopted. DJB shall adhere to the timelines for completion of up-gradation of existing 18 STPs.**

#### **1.10 Progress of De-silting of Trunk / Peripheral Sewer Lines (Approx. 200 km)**

The progress of de-silting of Trunk/ Peripheral sewer lines (approximate 200 km) was briefed to the Committee. Out of 200 km, 59.176 km sewer line has been de-silted against the target of 94.93 km by June, 2023. Member Drainage, DJB informed that desilting work of Trunk / Peripheral Sewer Lines delayed due to rains and will be completed by December, 2023. It was also informed that desilting work of sewer line below 1000 mm dia (Approx. 529.5 Km) has also been taken up by DJB and 94.4 Km of sewer line has been de-silted.

Pr. Secy (Finance), GNCTD suggested that DJB should look into the practice / model adopted by other states e.g West Bengal for regular De-silting of Sewer Lines.

**Chief Secretary directed DJB to expedite the work of De-silting of Trunk / Peripheral Sewer Lines & sewer line below 1000 mm diameter and consider the good practices / models adopted by West Bengal / other states for regular De-silting of Sewer Lines.**

#### **1.11 Interconnections between storm water drains and sewerage system (both way)**

There are no of locations where there is Interconnections between storm water drains and sewerage system (both way) and as decided in the previous meeting this issue has been taken up as a new action point of "sewerage system and storm water drainage faulty interconnections".

Representative of MCD informed that MCD has carried out survey of 309 drains and has taken necessary action for plugging / closing such points of storm water drains joining / connected with the Sewerage System of DJB. MCD has already disconnected 183 No. of drains and in case of 13 drains action plan has been prepared. It was informed that 52 drains pertain to PWD/ IFCD/ DSIIDC, 5 drains are not traceable and in case of 56 drains it is not feasible to disconnect/ plug these drains since. There are some unauthorized colonies (Taimoor Nagar, Kotla etc) / JJ Clusters where there is no other option available except connecting Open / Storm Water Drains with the Sewerage System of DJB. In case of one drain near Govind puri, the initial estimated expenditure is about Rs.30 Crores since there is no sewer line in nearby areas.

IFCD & DSIIDC have informed that there is no such drain pertains to them which is connected and discharging waste water into the sewerage system of DJB. Reply / Action Taken Report of PWD is awaited.

**Following directions were given by the Chief Secretary :**

- (i) **MCD to prepare similar scheme / action plan for balance drains in Delhi and take up the issue of funding for drain near Govindpuri with the Urban Development Department, GNCTD.**
- (ii) **Urban Development Department, GNCTD to look into the matter regarding funding etc. for providing system for storm water in unauthorized colonies / JJ Clusters.**
- (iii) **DJB to submit list of points / storm water drains still joining/ connected with the Sewerage System of DJB within a week.**



- (iv) Drain Owning Agencies to take urgent necessary action for plugging / closing the points of discharge through their stormwater drains into the sewerage system of DJB and submit report along with list of such Points/ Drains to the HLC along with timelines within 10 days.
- (v) All Drain Owning Agencies shall survey and submit a list of points where sewage from DJB's sewerage system is entering the storm water drains within 10 days to HLC

#### 1.12 Prevention of Dumping of Waste from the Bridges across River Yamuna

Member Secretary, DPCC informed that an Action Point has already been added regarding prevention of dumping of waste from the 09 bridges across river Yamuna. It was informed that action taken report is still awaited from Bridge Maintaining Agencies particularly PWD regarding repair of damaged / missing wire meshes over their bridges on river Yamuna.

Following directions were given by the Chief Secretary :

- (i) All the Bridge Maintaining Agencies (PWD / CPWD, NHAI, Northern Railway, etc) shall comply the decisions taken and mentioned in the Minutes of 5<sup>th</sup> meeting of HLC held on 09.06.2023 and submit their action taken report to the convener of HLC within 10 days.
- (ii) PWD & other Bridge Maintaining Agencies to take urgent necessary action for repair of damaged / missing wire meshes over their bridges on river Yamuna and submit their action taken report to the convener of HLC within 10 days.
- (iii) Revenue Department, GNCTD shall depute 04 Civil Defense Volunteers on each of the Bridges across River Yamuna in Delhi to check and prevent the illegal dumping of Pooja material etc into River Yamuna.

#### 2. Trapping of Drains

Progress in respect of trapping of 3 major drains were discussed and it was informed that in Barapulla and Maharani Bagh drain, 46 % cumulative progress has been made and the revised timeline for completion of the work is December, 2023 (Timeline in the Action Plan was Sept, 2023). In case of Mori gate drain cumulative progress is 24 % and revised timeline for completion of the work is November, 2023 (Timeline in the Action Plan was Sept, 2023).

Member Drainage DJB informed that they require permission / stretch of land at / near Kudsia Ghat from DDA for laying their Rising Main (1000 mm Diameter & 800 meter length) to carry the waste water to Coronation Pillar STP. However representative of DDA informed that project of DDA " Vasudev Ghat" at Kudsia Ghat / Near ISBT Bridge has already been developed & expected to be inaugurated soon and therefore permission to make any cutting / digging in the said developed area can not be granted by DDA to DJB.

Regarding Trapping of partially trapped Sen Nursing Home Drain, it was informed that there is still some marginal flow/ overflow which is due to discharge of sub soil water from the on going construction activity by CPWD around the WHO complex. Complete trapping of the drain is possible after stopping discharge from the construction activity of CPWD.

W.r.t earlier decision taken by HLC in its 5<sup>th</sup> meeting on 09.06.2023, MCD has informed that work at WHO Complex is still in-progress & underground water is pumped into drains. During the recent floods in Yamuna river w.e.f. 12<sup>th</sup> & 13<sup>th</sup> July, 2023, it was fully surcharged as one of its gates operated by IFCD got damaged causing flooding in the area upto ITO/IP Estate. Removal of floating material/ Plastic waste done regularly to clear drain.

Progress of trapping of 76 sub-drains of Najafgarh Drain, Supplementary Drain and Shahdara Drain Outfall was briefed to the Committee. Out of 76 sub-drains, 21 sub drains out falling into Najafgarh Drain and 26 sub drains out falling into Supplementary Drain have been trapped by end of July, 2023. DJB informed that there is delay in trapping of 2 Sub Drains of Shahdara Outfall Drain due to difficult site conditions and nature of work.

Regarding Performance Audit of already trapped 11 major drains and all sub-drains by M/s WAPCOS, it was informed that work has been put on hold due to monsoon (Timeline was February, 2023).

**Chief Secretary directed DJB to expedite the work of trapping of Sub Drains & Performance Audit of already trapped drains and explore the possibility of Trenchless Technology for laying of Rising Main near the Kudsia Ghat in consultation with DDA.**

### **3. Sewerage Network in 1799 Unauthorised Colonies& Connection of 639 JJ Clusters with the Sewerage System of DJB**

#### **3.1 Sewerage Network in 1799 Unauthorised Colonies**

The Progress made in extending sewerage network to 1799 unauthorised colonies was appraised to the Committee. The sewer line has been laid and notified in 747 unauthorised colonies, whilework of sewer network is in progress in 573 unauthorised colonies out of which sewer network has been laid in 229Un authorised colonies against the target of 271 authorised colonies by August, 2023. It was informed that sewer connections have been provided in 654 unauthorised colonies and in balance 93 unauthorised colonies sewer connections will be provided by October, 2023.

In 318 unauthorised colonies, sewer network & DSTPs are to be laid. In 161 unauthorised colonies, NOC is awaitedbeing forest area or the O Zone or ASI land.Pr. Secretary(Env& Forest) informed that a meeting was taken by him in this regard on 05.07.2023. Out of 161 unauthorised colonies where NOC is awaited, 114 pertains to Forest Departmenthowever Alignment of these unauthorised colonies and other details are yet to be provided by DJB to Forest Department. DJB has taken up design of sewerage network schemes in 78 unauthorised colonies on forest land. Majority of the unauthorised colonies on Forest Land fall in Sangam Vihar, Chattarpur, Mehrauli areas.

Pr. Secretary (Env& Forest) informed that DJB has submitted Plans in respect of 78 Un authorised Colonies however in 36 cases required details/documents not provided & Files not received in 11 cases. Where ever possible , Forest Department will give permission / NOC with certain conditions for laying the sewerage network / DSTPs however such permission will not link with regularisation of unauthorised colonies.

In the said meeting on 05.07.2023, representative of ASI informed that ASI has already given permission to DJB in respect of unauthorized colony (The Haven Athene Hospitality Services Pvt. Ltd), Mehrauli. ASI can not grant permission / NOC for laying of sewerage network in unauthorized colony [Sant Mohalla ( Chhuria Mohalla)] in Tuglakabad Area since the matter regarding unauthorized encroachment is pending before the High Court of Delhi. Three unauthorized colonies at Shanti Kunj (VasantKunj), Ashola Extension and Asola Extension Part – I marked to ASI , do not fall under their jurisdiction.

In the said meeting representatives of DDA informed that one unauthorized colony at New Aruna Nagar Colony (Majnu kaTila) has been removed by DDA and in respect of remaining 03 unauthorised colonies at Bahagat Singh Park, Extn. Siraspur Village, Garhi Mandu Village and Old Village UshmanPur (3<sup>rd</sup> Pushta Road) they will check and provide their clarification / comments to DJB soon. However comments / clarification is awaited from DDA.

**It has been informed by DJB that after exercise by DJB in consultation with GSDL, now there are only 04 Unauthorised Colonies which are not traceable and in case of only 12 Unauthorised Colonies ( including Anand Parbat Area) providing sewerage system is not feasible.**

**Chief Secretary directed DJB to expedite the work of providing sewerage system in unauthorised colonies and other concerned Departments (Forest, DDA & Urban Development etc.) to issue NOC/ grant permission at the earliest. DJB to find out No of people living in Unauthorised Colonies in which providing sewerage system is not feasible so as to provide some other alternative solutions.**

#### **3.2 Connection of 639 JJ Clusters with the Sewerage System of DJB**



There are 639 JJ Clusters out of which 558 were already connected with the sewerage system of DJB when action plan of HLC was prepared in January, 2023. In case of remaining 81 JJ Clusters, connection with the sewerage system of DJB has been completed in case of 20 JJ Clusters, work is under progress in 2 JJ Clusters and in one case estimate for DSTP has been prepared and under process for approval. In respect of the rest of the 58 JJ Clusters DJB has proposed various measures to be taken for treatment of waste water generated from these JJ Clusters as briefed below :

S. No.	Measures Proposed by DJB / Status	No. of JJ Clusters
1	Drains to be trapped in sewer line (work in progress)	07
2	Drains will be trapped after commission of proposed sewer network in nearby Unauthorised Colonies	18
3	Drains which can be trapped in to sewerage network by installing lift station as per NMCG	02
4	Feasible sites approved by NMCG for which demand has been raised for funds from NMCG	15
5	Trapped in STP through major storm water drain/trapping work are in progress	08
6	Not feasible due to space constraints and multiple outfall etc.	06
7	JJ Cluster does not exist as per NMCG report	01
8	Site does not exist	01
	<b>Total</b>	<b>58</b>

Director NMCG informed that though DJB has requested NMCG for providing funds in respect of projects mentioned in above table however Final DPR is yet to be submitted by DJB to NMCG. Member Drainage, DJB informed that the proposed DSTPs for which NMCG will be funding are very costly [About Rs. 66 Crores for 0.25 MGD, Rs. 23 Crores Capital Cost (to be funded by NMCG) + Rs 43 Crores O & M Cost for certain period (to be borne by DJB)].

Representative of MCD informed that they have also installed DSTPs in some of their parks for the treatment of waste water in nearby drains for utilisation in the treated water in their parks.

**Chief Secretary directed DJB to expedite the work of connection of remaining JJ Clusters with the Sewerage System of DJB and other measures as mentioned in above table and submit Final DPR to NMCG at the earliest. DJB will share the locations of JJ Clusters in which it is facing difficulty with MCD for resolving the issue.**

#### **4. Industrial Effluent Management**

Member Secretary, DPCC informed that out of 13 CETPs, one CETP (Lawrence Road Industrial Area CETP) was not meeting the Prescribed Standards of BOD (36 mg/l against the prescribed standard of 30 mg/l) in June, 2023. DPCC has already issued Show Cause Notice on 27.07.2023 to the concerned CETP Society for imposition of Environmental Compensation of Rupees Five Lakh for not meeting the prescribed standard in the month of June, 2023 and also directed the CETP Society for taking rectification measures.

MD, DSIIDC informed that concerned CETP Society is taking rectification measures to improve the performance of Lawrence Road Industrial Area CETP & work is expected to be completed by Sept, 2023.

Regarding upgradation of CETPs, it was informed that as decided, 11 CETPs being operated & maintained by the CETP Societies will be handed over to DJB for their upgradation and operation & maintenance of these CETPs. Rest of the two CETPs at Narela & Bawanawill continue to be operated & maintained by DSIIDC and upgradation of these CETPs will be carried out by DSIIDC by December, 2023 as mentioned in the Action Plan.

CEO, DJB informed that he will look into the matter and take necessary action.

**Action taken against Dyeing Industries / Units in Non-Conforming Areas of Delhi:**

Member Secretary, DPCC informed regarding constitution of Joint Teams consisting of MCD, DPCC, Revenue Dept., Power Companies, DJB and following action taken against Dyeing Industries / Units in Non-Conforming Areas of Delhi in the period of 28.04.2023 to 06.08.2023 :

- Total No. of Dyeing Industries found during inspection : 203
- Notice issued : 27
- Close down / Sealed / Disconnection of electricity : 98

Chairman, DPCC issued directions on 22.06.2023 to Local Bodies, DDA, DJB & Discoms (BSES/ NDPL) for closure / sealing & disconnection of Electricity and Water Supply of all Dyeing units and Jeans / Denim washing units operating outside the Approved Industrial Areas / Industrial Estates / Redevelopment Areas or operating without mandatory consent of DPCC.

**Chief Secretary directed DJB to take urgent necessary action for taking over of 11 CETPs from the CETP Societies in consultation with DSIIDC and Joint Teams to expedite the action against illegal Dyeing Industries / Units in Delhi.**

#### **5. Faecal Sludge (Septage) Management**

It was informed that with respect to "Delhi Water Board Septage Management Regulations, 2018" for collection, transportation and disposal of waste of septic tanks (Septage), District Magistrates are taking meetings and action against the defaulters. The cumulative action taken by DMs since said notification dated 12.11.2018 was briefed in the presentation.

Regarding amendments in the existing "Delhi Water Board Septage Management Regulations, 2018" it was informed that DJB has approved the Recommendations of the Committee constituted vide order dated 27.01.2023 of Chief Secretary, in its Board meeting held on 04.05.2023. Urban Development Department, GNCTD is to take necessary action for amendments in the above mentioned Regulations.

Member Drainage, DJB informed that they have prepared a scheme for providing incentive to the authorized licensed vehicle owners/drivers for disposal of septage to the designated SPSs/STPs of Delhi Jal Board and the same is under process for the approval of the competent authority. As decided in the 5<sup>th</sup> meeting of HLC held on 09.06.2023, now Rs. 500/- per trip has been proposed as incentive to the driver of the Tanker / Vehicle carrying septage instead of Rs. 200/- per trip proposed earlier.

**Chief Secretary directed DJB to expedite the matter of giving incentive to the driver of the Tanker / Vehicle carrying septage and pursue Urban Development Department, GNCTD for amendments in the existing "Delhi Water Board Septage Management Regulations, 2018".**

#### **6. Restoration & Rejuvenation of Flood Plains and Removal of Encroachments Projects of DDA**

Status and progress of 10 projects of DDA for restoration & rejuvenation of flood plains of river Yamuna and removal of encroachment was briefed to the Committee. Director (Landscape), DDA informed that projects of DDA and plantation on the Yamuna Flood Plain have been affected due to recent rains / flooding and there is delay in completion of some of the projects. DDA has provided revised timelines for their ongoing / incomplete projects. Pr. Commissioner, DDA informed that DDA has launched a demolition drive to remove the encroachment from the Yamuna Flood Plain.

**Chief Secretary directed DDA to expedite their projects and remove the encroachment on the Yamuna Flood Plain at the earliest. DDA to secure Yamuna Flood Plain area from encroachment by providing Fencing, PTZ Night Vision Cameras & Centralised Control Room. In this regard, DDA may consult for design of Kerala Office, CPWD for Border protection & protection system provided at Garhi Mandu.**



## 7. Utilization of Treated Waste Water

It was informed that 90 MGD out of 547 MGD of treated STP water is being used mainly for horticulture; 267 MGD is the mandatory return flow in river Yamuna. 70 MGD Treated STP water at Coronation Pillar is to be treated for which timeline is March, 2024.

DJB has proposed projects for utilization of 120 MGD Treated STP water for development/ rejuvenation of various lakes. Projects of Lakes at Pappan kalan (20 MGD), Niloti (20 MGD) and Najafgarh (5 MGD) have been completed and commissioned. Progress in respect of other projects is as follows:

- Smiriti Van/Lake (10 MGD) : 85 % (Timeline–March,2023,Revised Timeline–October,2023)
- NTPC Eco Park (5 MGD) : 25% (Timeline–July, 2023,Revised Timeline– December,2023)
- Rohini Lake No.1 (15 MGD) : 94 % (Timeline–August,2023,Revised Timeline–December,2023)
- Sanjay Lake Kondli STP (10 MGD) : 80 % (Timeline–Sept, 2023,Revised Timeline–December 2023)

In case of another two projects at Okhla for use of 20 MGD treated STP water Tender has been received and under process (Timeline is December, 2023) and in case of Rohini Lake No. 2, for use of 15 MGD treated STP water work has started and time line is December, 2023.

Pr. Commissioner, DDA informed that DDA has 83 parks which have no source of water except Bore wells. DDA vide letter dated 13.08.2020 has already sent list of 83 Parks along with Geo Coordinates to DJB with request to lay pipe lines to carry treated water from the STPs of DJB to these 83 parks. He requested DJB to take necessary action for providing treated STP water in these parks.

Addl. Commissioner, MCD informed that treated STP water can be used in the parks of MCD for which pipelines are required to be laid for carrying the treated STP water to their parks. Treated water from Keshopur STP can be used in 113 parks of MCD.

**Chief Secretary directed DJB to discuss the issue of utilization of treated water from STPs of DJB with him in a separate meeting along with proposed action plan, maximize the use of treated STP water in various purposes including Artificial Lakes / Water Bodies, Horticulture, Parks, Golf Courses, Party Lawns etc. and explore the possibility of mandatory use in big construction projects /activities in Delhi after further / tertiary treatment and take up the matter with Urban Development Department, GNCTD in this regard.**

**Chief Secretary directed DPCC to obtain the list of 83 Parks from DDA and get these parks mapped on Delhi Map through GSDL.**

## 8. Solar Power Generation Along Najafgarh Drain

It was informed that in the previous meeting of HLC, IF&CD was directed to explore the solar power generation along the Najafgarh Drain by providing pillars on its Banks to install Solar Panels. Chief Secretary had suggested that Power Department Solar Corporation of India can be involved for exploring the suitable options / funding for Solar Power Generation

In this regard IFCD had informed that the matter was perused with SECI and as per their advise DTL was consulted which has opined that PPA (Power Purchase Agreement) is feasible. Accordingly, matter is being perused with DTL (Power Department) for confirmation, so that same may be forwarded to SECI for further action on the issue. As per assessment, about 30 MW power can be generated by installing solar panels along Najafgarh Drain. IFCD has further informed following :

- Survey of Najafgarh Drain from Dhansa to Ambrhai done by SECI and I&FC on 01.08.2023.
- Site from Dhansa to Ghuman hera in length of 6 Km is under consideration for Installation of solar panel on right bank of Najafgarh Drain.
- Detailed feasibility and potential is yet to be submitted by SECI.

The meeting ended with a vote of thanks to the Chair.

\*\*\*

ATTENDANCE SHEET

**Subject:** 6<sup>th</sup> Meeting of the High Level Committee (HLC) constituent by Hon'ble NGT in O.A No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" (now OA 06/2012 in the matter of "Nizammudin West Vs. UoI") to monitor Progress w.r.t Action Points of Yamuna Action Plan & Discuss Various Issues related Control of Pollution & Rejuvenation of River Yamuna

**Venue:** Conference Room of Chief Secy, GNCTD, 5<sup>th</sup> Level, Delhi Secretariat.

**Date:** 10.08.2023

**Time:** 04: 00 PM

S.No	Name of Officer	Designation and Organization	Email	Mobile No.	Signature
1	Chief Secy	GNCTD	-	-	In Chair
2	Sandeep Mittal	Addl. Commr, MCD		9910182340	Sandeep
3	ABHINAV KUMAR	DCF West DOFW		8974131911	Abhinav Kumar
4	Rajeev Joshi	Pt. Commissioner DOA			Rajeev Joshi
5	MANEESH RASTOGI	CB/MCD		9717788014	Maneesh
6	Dr. Pravin Kumar	Director/ NMCG		9899122554	Dr. Pravin Kumar
7	Ved Prakash Mishra	MOEP		9013850643	Ved Prakash Mishra
8.	P.K. Mishra	CPCB		9695206868	P.K. Mishra
9.	V.K. Chaurasia	MOHUA		9818225985	V.K. Chaurasia
10.	Vishal Gandhi	CPCB	vishal.gandhi@cpb.gov.in	9891254425	Vishal Gandhi
11.	Vikram Singh	Pt. CE (or) Proj DTB	cadraing1@gmail.com	9650290929	Vikram Singh



[illegible]

ATTENDANCE SHEET

**Subject:** 6<sup>th</sup> Meeting of the High Level Committee (HLC) constituent by Hon'ble NGT in O.A No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" (now OA 06/2012 in the matter of "Nizammudin West Vs. UoI") to monitor Progress w.r.t Action Points of Yamuna Action Plan & Discuss Various Issues related Control of Pollution & Rejuvenation of River Yamuna

**Venue:** Conference Room of Chief Secy, GNCTD, 5<sup>th</sup> Level, Delhi Secretariat.

**Date:** 10.08.2023

**Time:** 04: 00 PM

S.No	Name of Officer	Designation and Organization	Email	Mobile No.	Signature
16	Chairman, DPCC	Divisional Commissioner			
17	Pr. Secy (PWD), GNCTD	CEO, DJB			
18	Pr. Secy (Finance), GNCTD				
19	Anil Kumar Singh	Asst. Secy - Genl. Secy GNCTD	sewu@nic.in	9999233333	
20	CD SINGH	Pr. Secy PWD	-	9868809573	
21	Ajay Singh	Member (DD) DJB		9650291025	
22	Ganesh Gupta	CEO DUSIB		971794 001	
23	Shubh Singh	Secy UD -			
24	Sandeep Mittal	MD, DSIIDC		9650072233	
25	Mukul Kumar	CE IAFCC Zone II	ceijcd@nic.in	995843 0051	
26	Anil Kumar	CE IAFCC - Zone I		995888 9807	



[illegible]

**By Email / Speed Post**  
**URGENT/NGT MATTER**



**DELHI POLLUTION CONTROL COMMITTEE**  
**DEPARTMENT OF ENVIRONMENT, GOVT. OF NCT OF DELHI**  
**5<sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-110006**  
visit us at: <http://dpcc.delhigovt.nic.in>


F. No. DPCC / WMC II / O.A. 21 (Ashwani Yadav) / 2023/ 5389- 5418

Dated: 16.10.2023

**Subject: Minutes of 7<sup>th</sup> Meeting of the High Level Committee (HLC) held on 10.10.2023.**

Please find enclosed herewith Minutes of Seventh Meeting of the High Level Committee (HLC) constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" ((Now being dealt in OA No. 06/2012 "Nizamuddin West Association Vs Union of India & Ors") **held on 10.10.2023 at 12:00 Noon** in the Conference Room of Chief Secretary, GNCTD Delhi for urgent necessary action as mentioned in the said minutes.

Yours Sincerely

  
(D.K. Singh)  
SEE (WMC-II)

**Enclosure: As Above**

**To,**


1. Secretary, Ministry of Jal Shakti, Govt. of India, Shram Shakti Bhawan, New Delhi-110001.
2. Secretary, Ministry of Environment & Forest and Climate Change, Govt. of India, Indira Paryvaran Bhawan, Jorbagh Road, New Delhi -110003.
3. Secretary, Ministry of Agriculture, Govt. of India, Krishi Bhawan, Dr. Rajendra Prasad Road, New Delhi- 01.
4. Secretary, Ministry of Housing and Urban Affairs, Nirman Bhawan, Maulana Azad Road, Delhi-110011
5. Director General (Forest), Ministry of Environment & Forest and Climate Change, Govt India, Indira Paryavaran Bhawan, Jorbagh Road, New Delhi - 110003.
6. Director General, National Mission for Clean Ganga, 1st Floor, Major Dhyani Chand, National Stadium, India Gate, New Delhi, Delhi 110002.
7. Chairman, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi -32
8. Additional Chief Secretary (Industries), Industries Department, Govt. of NCT of Delhi. 419, Udyog Sadan, FIE Patparganj, Delhi-92.
9. Additional Chief Secretary (UD), Urban Development Department, GNCTD, 9th Level, Delhi Secretariat Delhi -02.
10. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi-110023.
11. Director General, Central Public Works Department, A-Wing, Room No. 101, Nirman Bhawan, Delhi -11
12. Pr. Secretary (Revenue) cum Divisional Commissioner, 5 Sham Nath Marg, Delhi-54.
13. Chairman, Delhi Pollution Control Committee. 5<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
14. Principal Secretary (Environment & Forest), 6th Floor, Delhi Secretariat, I.P. Estate, Delhi - 02.
15. Pr. Secretary, Finance Department, GNCTD, 4<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
16. Pr. Secretary Cum Development Commissioner, Development Department, Govt. of NCT of Delhi, 5/9, Under Hill Road, Delhi-11005.
17. Pr. Secretary (PWD), MSO Building (PWD Headquarters), ITO, I.P. Estate, Delhi - 110002
18. Pr. Secretary, Irrigation & Flood Control Deptt. GNCTD, L.M. Bundh, Shastri Nagar, Delhi-31.

**Contd..... 2**

19. Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Dr.S.P.M Civic Center, JLN Marg, Delhi-02.
20. Chief Executive Officer, Delhi Jal Board, Varunalaya Ph-II, Jhandewalan, Delhi-110005.
21. Chief Executive Officer, Delhi Urban Shelter Improvement Board, Punarwas Bhawan, I.P. Estate, Delhi-02.
22. Managing Director, Delhi State Industrial & Infrastructure Development Corporation Ltd. N-36, Bombay Life Building, Connaught Circus, New Delhi - 110001
23. Principal Chief Conservator of Forest, Forest Department, GNCTD, Vikas Bhawan, IP Estate, Delhi - 02.
24. Member Secretary, Wetland Authority of Delhi, 6<sup>th</sup> Floor, Delhi Secretariat, I.P.Estate, Delhi - 02.
25. District Magistrate (South West District)

**Copy to:**

1. Pr. Secretary to Hon'ble Lt. Governor, Govt. of NCT of Delhi, Raj Niwas, Delhi -110054
2. Additional Secretary to Chief Minister, GNCTD, 3th Level, Delhi Secretariat, Delhi - 110002.
3. Secretary to Hon'ble Minister (Environment & Forests), 7th Level, Delhi Secretariat Delhi -02.
4. Special Secy (Env.) Cum Member Secy, DPCC
5. Staff Officer to Chief Secretary, GNCTD, 5th Level, Delhi Secretariat, Delhi - 110002.

  
(D.K Singh)  
SEE (WMC-II)



**Minutes of the Seventh Meeting of the High Level Committee (HLC) constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA.No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" (Now OA No. 06/2012 "Nizamuddin West Association Vs Uoi") to Review progress in implementation of Action Plan & Vetting of Status Report to be filed before Hon'ble NGT in the Conference Room of Chief Secy, GNCTD, 5<sup>th</sup> Level, Delhi Secretariat 10.10.2023 at 12:00 Noon.**

The meeting was attended by the members of HLC, Chief Secretary, and Secretaries/ HODs of various Ministries / Organizations / Departments. List of attendees is at Annexure - "A".

Spl. Secy (Env) cum Member Secretary, DPCC presented before the Committee the status of various projects & action points of the "Action Plan for Rejuvenation of River Yamuna" and order dated 27.01.2023 issued by the Chief Secy, GNCTD and progress made since previous meeting of the HLC on 10.08.2023. It was informed that the Hon'ble NGT Case OA No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" has been disposed off and the matter related to control of pollution in river Yamuna in Delhi is being dealt in another Hon'ble NGT Case OA No. 06/2012 (Nizamuddin West Association Vs Union of India & Ors). It was informed that Status Reports in the aforementioned case were filed before the Hon'ble NGT on 31.01.2023 & 05.07.2023.

The latest order dated 05.07.2023 of Hon'ble NGT in the said matter was also briefed to the HLC and it was informed that further Status Report of Govt. of NCT of Delhi is to be filed before Hon'ble NGT after vetting by the HLC. **Next date of hearing in the said matter is 17.10.2023.**

It was also informed that Hon'ble Supreme Court vide order dated 08.08.2023 in SMW (C) No. 1/2021 "In Re Remediation of Polluted Rivers" has also sought status report from Govt. of NCT of Delhi regarding pollution of Yamuna River.

After deliberations and detailed discussions on the various issues including following main eight action points of the "Action Plan for Rejuvenation of River Yamuna" decisions were taken and given as follows:

1. 100 % Treatment of Sewage
2. Trapping of all Drains
3. Sewerage Network in 1799 Unauthorised Colonies and 639 JJ Clusters
4. Industrial effluent management by 13 CETPs
5. Faecal Sludge (Septage) Management
6. Regulation of Floodplain (By DDA)
7. Utilization of Treated Waste Water
8. Other Issues

**Overview of projects completed under Action Plan against the targets (As on 10<sup>th</sup> October, 2023) is as follows:**

1. Out of 76 sub-drains, 47 sub drains out falling into Najafgarh Drain (22), Shahdara Drain (02) and Supplementary Drain (30) have been trapped against the target of 54.
2. Out of 573 unauthorized colonies, where laying of sewerage Network work is under progress, in 241 unauthorized colonies work has been completed against the target of 338.



3. Out of 200 km, 60.516 km desilting of trunk/peripheral sewer has been completed against the target of 94.93 km.
4. Out of 529.5 km, desilting of Sewer lines below 1000 mm, 111.54 km has been completed.
5. 20 JJ clusters have been connected to sewer network against the target of 81 JJ clusters.
6. Projects of Pappankalan (20 MGD), Nilothi (20 MGD) and Najafgarh (5 MGD), Sanjay Lake from Kondli STP (10MGD) for utilization of treated wastewater from STPs have been completed and commissioned.

**Lagging Action points behind the timelines are as follows:**

1. Construction of New 124 MGD STP at Okhla (Timeline was June, 2023 & Revised Timeline is March, 2024 , Liquid Line is expected to be commissioned by December, 2023)
2. Rehabilitation of 25 MGD Kondli Phase II STP and 40 MGD Rithala Phase I STP (Timeline was June, 2023 & Revised Timeline is October, 2023)
3. Up gradation of 40 MGD Rithala Phase-II STP (Timeline was March, 2023 & Revised Timeline is October, 2023)
4. Allotment of Land to DJB by DDA (8 Parcels) and Revenue Department (4 Parcels) for the Decentralized Sewage Treatment Plant (DSTPs).
5. Desilting of Trunk / Peripheral sewer (60.156 km has been completed against the target of 94.93 km by June, 2023).
6. Providing Sewerage Network in Unauthorised Colonies (in 241 unauthorized colonies Sewerage Network work has been provided against the target of 338).
7. Connection of Drains/ Drainage system of JJ Clusters with sewerage network.
8. Performance Audit by DJB of 11 trapped major drains and sub-drains through an independent agency (Timeline–February, 2023, work awarded to WAPCOS, basic survey of 63 sub drains done and restarted from 03.10.2023).
9. Project at Smriti Van [10 MGD, Timeline – March, 2023 & Revised Timeline – October, 2023 ],NTPC Eco Park [5 MGD, Timeline – July, 2023 & Revised Timeline – December, 2023] & Rohini Lake No:1 [15 MGD, Timeline – August, 2023 & Revised Timeline – December, 2023] for Utilization of Treated STP water.
10. Restoration & Rejuvenation of Flood Plains at Asita East (Part B), Kalindi Aviral (Part B inclusive of Baansera), Asita West (Part B), Amrut Biodiversity Park (Eastern Bank & Western Bank ), Ghat Area Wazirabad to Old Railway Bridge (Part A: Qudsia Ghat) , Ghat Area Wazirabad to Old Railway Bridge (Part B: Sur Ghat) & Yamuna Vanasthali and removal of encroachment.

**1. 100 Percent Treatment of Sewage**

**1.1. Sewage Management in Delhi: Present scenario:**

- Estimated Sewage Generation : **792 MGD** (80 % of 990 MGD Water Supply)
- Installed Treatment Capacity of : **667 MGD** (84.2% of Estimated Sewage Generation)
- 37 Operational STPs of DJB
- Capacity Utilization of existing 37 STP: **550 MGD** (69.4 % of installed capacity)
- Gap in Capacity : **125 MGD** (15.8%)
- Gap in Treatment : **242MGD** (30.6%)

**1.2. Focus Areas for Enhancing Sewage Treatment Capacity (332.5 MGD)**

- Construction of 3 New STPs at Okhla, Delhi Gate and Sonia Vihar (3) : **47 MGD.**
- Construction of 40 New DSTPs : **92 MGD.**
- Rehabilitation of existing 3 STPs : **70 MGD.**
- Up-gradation and increasing capacity of existing 18 STPs : **123.5 MGD**

### 1.3. Future Scenario ( As per Action Plan & Revised Timelines):

(After construction of New STPs / DSTPs, Rehabilitation/ Up-gradation of Existing STPs & other projects of DJB)

As per Action Plan		Revised Timelines& Scenario	
Timeline	Capacity (in MGD)	Timeline	Capacity (in MGD)
June, 2023	727	June, 2023	632
December, 2023	814	December, 2023	719
June, 2024	964.5	June, 2024	814
		December, 2024	964.5

### 1.4 Water Quality Monitoring Results

The Committee took notice of the water quality of Najafgarh Drain & River Yamuna and observed that BOD, COD and Faecal Coliform in Najafgarh Drain, ISBT (After meeting Najafgarh Drain) and Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains) have improved significantly in the months of January, 2023 to Sept, 2023 in comparison to corresponding months of January, 2022 to Sept, 2022 as given in following table.

**Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (BOD in mg/l)**

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	March, 2022	March, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023	Aug, 2022	Aug, 2023	Sept, 2022	Sept, 2023
Najafgarh Drain (Before Outfall into Yamuna)	60	53	65	55	75	58	80	60	75	48	70	50	73	46	75	42	70	44
ISBT (After meeting Najafgarh Drain)	42	38	45	40	48	44	50	48	55	38	58	42	55	38	56	36	54	40
Asgarpur (D/s of Okhla Barrage After confluence of Shahdara & Tuglakabad Drains)	60	56	65	52	70	64	75	58	80	48	75	58	76	40	66	35	75	43

**Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (COD in mg/l)**

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	Mar, 2022	Mar, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023	Aug, 2022	Aug, 2023	Sept, 2022	Sept, 2023
Najafgarh Drain (Before Outfall into Yamuna)	304	272	320	288	336	293	352	272	320	224	348	213	373	192	384	186	352	208
ISBT (After meeting Najafgarh Drain)	208	208	224	272	240	272	256	296	272	240	88	224	304	208	320	192	288	196
Asgarpur (D/s of Okhla Barrage After confluence of Shahdara & Tuglakabad Drains)	192	186	224	176	232	181	240	192	256	186	266	181	240	152	272	112	272	144

**Water Quality of River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage) [Faecal Coliform in Lakh MPN/100ml]**

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	Mar, 2022	Mar, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023	Aug, 2022	Aug, 2023	Sept, 2022	Sept, 2023
ISBT (After meeting Najafgarh Drain)	2.1	1	107	0.1	3.1	0.2	2.6	0.25	2.7	0.2	2.5	0.22	1.7	0.17	2.4	0.06	2.2	0.08
Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains)	8.4	2	7.9	2.5	8.4	4.3	5.1	4.7	8.1	4	8.3	4.30	8.1	3.20	6.8	1.70	6	2

Member Secretary, DPCC informed that there is improvement in the water quality of river Yamuna however it is still far from desirable water quality i.e. Dissolved Oxygen  $\geq 5$ mg / l, BOD  $\leq 03$  mg/ l, and Faecal Coliform  $\leq 2500$  MPN / 100ml. Member Drainage, DJB informed that New STPs / STPs under rehabilitation / Up-gradation are designed for BOD / TSS: 10/10 mg/l therefore desirable water quality of BOD  $\leq 03$  mg/ l in river Yamuna in Delhi may not be achieved until Minimum Environmental Flow in river Yamuna in Delhi is provided.

**1.5 Monitoring of STPs**

Member Secretary, DPCC informed that there are 37 STPs of Delhi Jal Board operating in Delhi out of which 35 are complying w.r.t design Parameters of BOD: TSS (30:50 / 20:30 / 15:20 / 10:15 mg/l) and 14 out of 37 are meeting the prescribed standards of BOD: TSS (10:10 mg/l).

**1.6 Progress in Construction of 03 New STPs [Okhla, Sonia Vihar & Delhi Gate]**

Committee was informed about the progress made in construction of 03 New STPs i.e., Okhla, Sonia Vihar & Delhi Gate. The progress between 03<sup>rd</sup> August, 2023 to 06<sup>th</sup> October, 2023 is as given below:

- (i) Okhla (124 MGD Capacity) : Total Progress—93% (1.2% in above period)
- (ii) Sonia Vihar (07 MGD Capacity) : Total Progress- 73% (10.26% in above period)
- (iii) Delhi Gate STP (10 MGD) : MoHUA vide letter dated 14.09.2023 requested DJB to accept allotment of land "as is where is" basis. Removal of structure / encroachment is required for construction of STP.

Chief Secretary directed DJB to expedite the projects and pursue the Finance Department, GNCTD and NMCG for the required funds to complete the 124 MGD Okhla STP at the earliest.

Regarding land for 10 MGD Delhi Gate STP, DJB to pursue the matter with MoHUA and also with DM (Central) for removal of structure / encroachment. DJB to start the work on remaining portion of the land. DPCC to also pursue the matter.

**1.7 Land Allotment Issues for DSTPs/ SPS**

In respect of 40 DSTPs there were land allotment issues in case of 29 DSTPs / SPS. Land allotment issues resolved in respect of 17 cases and now only in 12 cases land is to be allotted by DDA (8 Parcel of land) & Revenue Department (4 Parcel of land). Status in respect of these 12 cases was briefed to the Committee.

Representatives of DDA informed that in respect of 03 DSTPs [Rangpuri, Site adjoining to Maharishi Valmiki Hospital, Pooth Khurd Village/ Sultanpur Dabas Village (SPS) and Vijay Colony near Bawana



Chowk] land will be allotted by DDA to DJB in October, 2023. In respect of 02 DSTPs [Salahpur Khara, Shahbad Mohammadpur], DJB is to develop water body along with construction of DSTPs. Representative of DDA informed that provisions of wetland has not been notified in these cases of water bodies however they will look into the matter and expedite the remaining 5 cases for allotment of land to DJB and provide status to the Committee soon.

In case of 2 DSTPs (Tajpur Khurd & Tikri Kalan) land identified belongs to Private Parties and they have gone to Hon'ble High Court against land acquisition. The matter is being pursued and next date of hearing before the High Court is 11.10.2023. MD, DSIIDC & DJB representatives clarified that land available at another location in Tikri Kalan pertains to DDA and it is for Housing Projects.

Regarding proposed DSTP at Naya Bans of 20 MLD capacity, it was informed by representatives of DJB that out of 13,000 Sq.m required land, only 1900 Sq.m land has been allotted by Revenue Department. Now DJB has re-designed the scheme in three parts based upon availability of land for DSTPs at Bawana WTP. As advised by NMCG, matter is being pursued for construction of DSTP with innovative technology which requires lesser footprint. DJB is pursuing Revenue Department for allotment of land.

**Following directions were given by the Committee:**

- (i) DDA & DJB to resolve the land allotment / handing over issues by jointly inspecting the sites & holding meeting with concerned officers and provide status of land allotment to HLC.
- (ii) DJB to pursue the Land Allotment / Handing over issues with DDA & Revenue Department and also look for alternative land where ever possible.
- (iii) DM (South West) to pursue the matter before the High Court for early disposal of the cases and allotment of the land for DSTPs.

#### **1.8 Progress in Rehabilitation of Existing 3 STPs [Kondli Phase-II, Rithala Phase- I & Yamuna Vihar Phase-II ]**

Committee was informed about the progress in respect of rehabilitation of existing 3 STPs [Kondli Phase-II (25 MGD), Rithala Phase-I (40 MGD) and Yamuna Vihar Phase-II (from 10-15 MGD) between 03<sup>rd</sup> August, 2023 to 06<sup>th</sup> October 2023 as given below :

- (i) Kondli Phase-II (25 MGD) : Total Progress – 95.77% (0.93 % in above period)  
[Timeline–June, 2023, Revised Timeline–Oct., 2023]
- (ii) Rithala Phase-I (40 MGD): Total Progress – 93.41 % (1.39 % in above period)  
[Timeline–June, 2023, Revised Timeline–Oct, 2023]
- (iii) Yamuna Vihar Phase-II (from 10 to 15 MGD) : Total Progress – 85% (15 % in above period)  
[Timeline– Sept, 2023, Revised Timeline–Dec, 2023]

Member Drainage, DJB informed that Kondli Phase-II (25 MGD) is under trial run and started taking the waste water for treatment.

**Chief Secretary directed DJB to expedite the completion & commissioning of the Rehabilitation of above mentioned 3 STPs.**

#### **1.9 Progress of up-gradation of existing 18 STPs**

Progress/ Status in respect of up-gradation of existing 18 STPs was briefed to the Committee. Member Drainage, DJB informed that work of upgradation of Rithala Phase-II (40 MGD) STP has been completed. In case of Kondli Phase-IV (45 MGD) STP 12 % progress was made between 03<sup>rd</sup> August, 2023 to 06<sup>th</sup> October 2023 (cumulative progress 62.5%) and revised timelines for completion is December, 2023(Earlier Timeline was October, 2023).

In case of 9 STPs, work is in progress with 21-27% work completed and revised timeline for completion of these projects is March, 2024 (Earlier Timeline was December, 2023). Up-gradation of four STPs have been put on hold due to scarcity of funds. Revised timeline for completion of these projects is December, 2024 (Earlier Timeline was January, 2024). In case of Yamuna Vihar Phase – I STP, tender is being re-invited. In 02 other cases files are under process (for administrative approval of estimate in one case & for re-considering the decision of re-inviting of tenders in order to award the work at the earliest).

**Chief Secretary, directed DJB to expedite the work of up-gradation of existing remaining STPs.**

#### **1.10 Progress of De-silting of Trunk / Peripheral Sewer Lines (Approx. 200 km)**

The progress of de-silting of Trunk/ Peripheral sewer lines(approximate 200 km)was briefed to the Committee. Out of 200 km,60.516km sewer line has been de-silted against the target of 94.93 km by June, 2023.Member Drainage, DJB informed that desilting work of Trunk / Peripheral Sewer Lines delayed due to rains and will be completed by December, 2023.It was also informed that desilting work of sewer line below 1000 mm diameter (Approx. 529.5 Km) has also been taken up by DJB and 111.54 Km of sewer line has been de-silted and revised timeline for completion of desilting is June, 2024( Earlier Timeline was December, 2023).

**Chief Secretary directed DJB to expedite the work of De-silting of Trunk / Peripheral Sewer Lines & sewer line below 1000 mm diameter.**

#### **1.11Interconnections between storm water drains and sewerage system (both way)**

There are no of locations where there is Interconnections between storm water drains and sewerage system (both way) and as decided in the earlier meeting this issue has also been taken up as a new action point of "sewerage system and storm water drainage faulty interconnections".

Representative of MCD informed that MCD has carried out survey of 309 drains and has taken necessary action for plugging / closing such points of storm water drains joining / connected with the Sewerage System of DJB. MCD has already disconnected 183No. of drains and in case of 13 drains action plan has been prepared. It was informed that 52 drains pertain to PWD/ IFCD/ DSIIDC, 5 drains are not traceable and in case of 56 drains it is not feasible to disconnect/ plug these drains. There are some unauthorized colonies (Taimoor Nagar, Kotla etc) / JJ Clusters) where there is no other option available except connecting Open / Storm Water Drains with the Sewerage System of DJB. MCD representatives informed that they sent a proposal of Rs. 37 Crores to UD Department, GNCTD for funding the projects of MCD.Addl. Chief Secy (UD Deptt.) informed that they provide funds from Grant in Funds available with the UD Deptt. however he will look into the matter.

IFCD & DSIIDC have informed that there is no such drain pertains to them which is connected and discharging waste water into the sewerage system of DJB. Reply / Action Taken Report of PWD is awaited.

**Following directions were given by the Committee :**

- (i) MCD to explore funding from various sources including Urban Development Department, GNCTD for their projects and also prepare action plan for all their drains in Delhi.
- (ii)Urban Development Department, GNCTD to look into the matter regarding funding etc. for providing system for storm water in unauthorized colonies / JJ Clusters and also to make budgetary provision under YAP.
- (iii) DPCC to also explore the possibility of funding from the Environmental Compensation received by DPCC.
- (iv) District wise list to be prepared by MCD and given to concerned DMs for identifying / locating the untraceable drains.

- (v) Joint survey of 52 drains to be conducted by MCD, PWD, IFCD & DSIIDC to resolve the issue of Drain Owning Agencies.  
DJB to submit list of points / storm water drains still joining/ connected with the Sewerage System of DJB within a week.
- (vi) Drain Owning Agencies to take urgent necessary action for plugging / closing the points of discharge through their stormwater drains into the sewerage system of DJB and submit report along with list of such Points/ Drains to the HLC along with timelines within 10 days.
- (vii) All Drain Owning Agencies shall survey and submit a list of points where sewage from DJB's sewerage system is entering the storm water drains within 10 days to HLC

#### **1.12 Prevention of Dumping of Waste from the Bridges across River Yamuna**

Member Secretary, DPCC informed that PWD has informed regarding repair of damaged / missing wire meshes over their bridges on river Yamuna however Action Taken Report from NHAI & DND Flyway Road maintaining agency is awaited.

Following directions were given by the Chief Secretary :

- (i) All the Bridge Maintaining Agencies (PWD / CPWD, NHAI, Northern Railway, etc) shall comply the decisions taken and mentioned in the Minutes of 5<sup>th</sup> meeting of HLC held on 09.06.2023 and submit their action taken report to the convener of HLC within 10 days.
- (ii) PWD to pursue the matter with NHAI & DND Flyway Road maintaining agency for taking necessary action and providing Action Taken Report to HLC.
- (iii) Revenue Department, GNCTD shall depute 04 Civil Defense Volunteers on each of the Bridges across River Yamuna in Delhi to check and prevent the illegal dumping of Pooja material etc. into River Yamuna as decided in the previous meeting of HLC on 10.08.2023.

#### **2. Trapping of Drains**

Progress in respect of trapping of 3 major drains were discussed and it was informed that in respect of Barapulla and Maharani Bagh drain, 51 % cumulative progress has been made and the revised timeline for completion of the work is March, 2024 (Timeline in the Action Plan was Sept, 2023). In case of Mori gate drain cumulative progress is 31% and revised timeline for completion of the work is March, 2024 (Timeline in the Action Plan was Sept, 2023).

Regarding Trapping of partially trapped Sen Nursing Home Drain, it was informed that there is still some marginal flow/ overflow which is to be trapped by DJB. Member Drainage, DJB informed that Ring Road Trunk Sewer is badly silted up due to trapping of this storm water drain. Overflow of sewage is frequently noticed at IIPA, ITO. Action Plan for desilting of Ring Road sewer has been prepared and timeline is June, 2024. Ring Road Pumping Station is under construction and to be commissioned by June, 2024.

Timeline for trapping of this drain is June, 2024 (Timeline in the Action Plan was March, 2023).

Status of 09 Untrapped Drains Out falling into River Yamuna was briefed to the HLC including proposed action by DJB. Member Drainage, DJB informed that waste water from two drains (Kailash Nagar Drain and Shastri Park Drain) pertaining to MCD are discharging effluent into river Yamuna from eastern bank and this can be avoided if MCD diverts the waste water into the sewerage system / nearest pumping station of DJB.

Progress of trapping of 76 sub-drains of Najafgarh Drain, Supplementary Drain and Shahdara Out fall Drain was briefed to the Committee. Out of 76 sub-drains, 47 sub drains [21 sub drains out falling into Najafgarh Drain and 26 sub drains out falling into Supplementary Drain] have been trapped against the target of 54 Sept, 2023. Representatives of DJB informed that there is delay in trapping of 2 Sub Drains of Shahdara Outfall Drain due to difficult site conditions and nature of work and revised timeline is December, 2023 (Timeline in the Action Plan was June, 2023).



Regarding Performance Audit of already trapped 11 major drains and all sub-drains by M/s WAPCOS, it was informed that work was awarded to WAPCOS. Basic survey of 63 sub drains have been done by WAPCOS. Work was stopped during monsoon period and has restarted from 03.10.2023 (Timeline in the Action Plan was February, 2023).

Chief Secretary directed DJB to expedite the work of trapping of Sub Drains & Performance Audit of already trapped drains. Urban Development Department, GNCTD to examine the problem and make budgetary provision in consultation with MCD for diversion of waste water of Kailash Nagar Drain and Shastri Park Drain into the sewerage system / nearest pumping station of DJB and submit action taken report to HLC within 15 days.

### **3. Sewerage Network in 1799 Unauthorised Colonies & Connection of 639 JJ Clusters with the Sewerage System of DJB**

#### **3.1 Sewerage Network in 1799 Unauthorised Colonies**

The Progress made in extending sewerage network to 1799 unauthorised colonies was apprised to the Committee. The sewer line was laid and notified in 747 unauthorised colonies while work of sewer network was in progress in 573 unauthorised colonies in January, 2023 when the Action Plan for rejuvenation of river Yamuna was prepared. Out of 747 unauthorised colonies sewer connections have been provided in 705 unauthorised colonies and in balance 93 unauthorised colonies sewer connections will be provided by October, 2023. Now the sewer network has been provided in additional 241 Unauthorised colonies against the target of 338 Unauthorised colonies by September, 2023. Now there are total 988 Unauthorised colonies in which sewer network has been provided by DJB.

In 318 Unauthorised colonies, sewer network is to be laid alongwith DSTPs. In 161 Unauthorised colonies, NOC is awaited being forest area or the O Zone or ASI land. Earlier Pr. Secretary (Env & Forest) had taken a meeting on 05.07.2023 with DJB, Forest Deptt., DDA, UD Deptt., ASI etc to address various issues in respect of 161 unauthorised colonies where NOC is awaited. The progress by DJB, Forest Deptt. was briefed to HLC.

Representatives of DDA informed that one unauthorized colony at New Aruna Nagar Colony (Majnu ka Tila) reported to be removed by DDA however they will check and inform about the factual position. In respect of remaining 03 Unauthorised colonies at Bahagat Singh Park, Extn. Siraspur Village, Garhi Mandu Village and Old Village Ushman Pur (3<sup>rd</sup> Pushta Road) DDA will check and provide their clarification / comments to DJB soon.

DJB has informed that after exercise by DJB in consultation with GSDL, now there are only 04 Unauthorised Colonies which are not traceable and in case of only 12 Unauthorised Colonies ( including Anand Parbat Area) providing sewerage system is not feasible.

Chief Secretary directed DJB to expedite the work of providing sewerage system in unauthorised colonies and other concerned Departments (Forest, DDA & Urban Development etc.) to issue NOC/ grant permission at the earliest.

#### **3.2 Connection of 639 JJ Clusters with the Sewerage System of DJB**

There are 639 JJ Clusters out of which 558 were already connected with the sewerage system of DJB when the Action Plan of HLC was prepared in January, 2023. In case of remaining 81 JJ Clusters, connection with the sewerage system of DJB has been completed in case of 20 JJ Clusters, work is under progress in 2 JJ Clusters and in one case estimate for DSTP has been prepared and under process for approval. In respect of the rest of the 58 JJ Clusters DJB has proposed various

measures to be taken for treatment of waste water generated from these JJ Clusters as briefed below :

S. No.	Measures Proposed by DJB / Status	No. of JJ Clusters
1	Drains to be trapped in sewer line (work in progress)	07
2	Drains will be trapped after commission of proposed sewer network in nearby Unauthorised Colonies	18
3	Drains which can be trapped in to sewerage network by installing lift station as per NMCG	02
4	Feasible sites approved by NMCG for which demand has been raised for funds from NMCG	15
5	Trapped in STP through major storm water drain/trapping work are in progress	08
6	Not feasible due to space constraints and multiple outfalls etc.	06
7	JJ Cluster does not exist as per NMCG report	01
8	Site does not exist	01
	<b>Total</b>	<b>58</b>

Chief Secretary directed DJB to expedite the work of connection of remaining 58 JJ Clusters with the Sewerage System of DJB and other measures as mentioned in above table and submit Action Taken Report alongwith Status to HLC within 15 days.

#### **4. Industrial Effluent Management**

Member Secretary, DPCC informed that all the 13 CETPs in Delhi are meeting the Prescribed Standards.

Regarding upgradation of CETPs, it was informed that as decided, 11 CETPs being operated & maintained by the CETP Societies are to be handed over to DJB for their upgradation and operation & maintenance however the file is under process for final decision on the matter. Rest of the two CETPs at Narela & Bawana will continue to be operated & maintained by DSIIDC and upgradation of these CETPs is to be carried out by DSIIDC by December, 2023 as mentioned in the Action Plan.

Addl. Chief Secy (Industries) informed that performance of CETPs has improved and Govt. may take a review of the decision taken earlier regarding handing over of CETPs to DJB for their upgradation and operation & maintenance.

#### **Action taken against Dyeing Industries / Units in Non-Conforming Areas of Delhi:**

Member Secretary, DPCC informed about the action taken by the Joint Teams consisting of MCD, DPCC, Revenue Dept., Power Companies, DJB against Dyeing Industries / Units in Non-Conforming Areas of Delhi in the period of 28.04.2023 to 08.10.2023 briefed below :

- Total No. of Dyeing units inspected : 258
- Close down / Sealed / Disconnection of electricity : 113

Chief Secretary directed Industries Department & DJB to take up the matter with Hon'ble Minister for decision on the handing over of 11 CETPs being operated & maintained by the CETP Societies to DJB for their upgradation and operation & maintenance. Performance of all the 13 CETPs to be observed for one year before taking any further decision on the issue.

**Chief Secretary directed the MCD who are leading the Joint Teams to increase targeted actions against illegal Dyeing Industries / Units in non conforming areas of Delhi fully supported by other constituent departments.**

#### **5. Faecal Sludge (Septage) Management**

It was informed that with respect to "Delhi Water Board Septage Management Regulations, 2018" for collection, transportation and disposal of waste of septic tanks (Septage), District Magistrates are taking meetings and action against the defaulters. The cumulative action taken by DMs since said notification dated 12.11.2018 was briefed in the presentation.

Regarding amendments in the existing "Delhi Water Board Septage Management Regulations, 2018" it was informed that DJB has approved the Recommendations of the Committee constituted vide order dated 27.01.2023 of Chief Secretary, in its Board meeting held on 04.05.2023. Urban Development Department, GNCTD is to take necessary action for amendments in the above mentioned Regulations.

Member Drainage, DJB informed that they have prepared a scheme for providing incentive to the authorized licensed vehicle owners/drivers for disposal of septage to the designated SPSs/STPs of Delhi Jal Board. Draft Preamble for placing the proposal of providing incentives @ Rs 500/- per trip is under approval for placing the case before the upcoming board meeting of DJB.

**Chief Secretary directed DJB to expedite the matter of giving incentives to the drivers of the Tankers / Vehicles carrying septage and make necessary budgetary provision in this regard.**

**Urban Development Department, GNCTD to expedite the matter regarding amendments in the existing "Delhi Water Board Septage Management Regulations, 2018".**

#### **6. Restoration & Rejuvenation of Flood Plains and Removal of Encroachments Projects of DDA**

Status and progress of 10 projects of DDA for restoration & rejuvenation of flood plains of river Yamuna and removal of encroachment was briefed to the Committee. Director (Landscape), DDA informed that projects of DDA and plantation on the Yamuna Flood Plain have been affected due to recent rains / flooding and there is delay in completion of some of the projects.

Director (Landscape), DDA informed that DDA has identified land near ITO Barrage for development of Ghat and requested NMCG to provide funds for development of this proposed Ghat. Representative of NMCG asked to submit details of the project along with estimates.

**Following directions were given by the Chief Secretary to DDA:**

- (i) To expedite projects, provide revised timelines for delayed projects and remove the encroachment on the Yamuna Flood Plain at the earliest.**
- (ii) DDA to secure Yamuna Flood Plain area from encroachment by providing Fencing, PTZ Night Vision Cameras & Centralised Control Room as decided in the previous meeting of HLC on 10.08.2023.**
- (iii) To provide details of proposed development of Ghat near ITO Barrage along with estimates to NMCG for providing funds.**

#### **7. Utilization of Treated Waste Water**

It was informed that 90 MGD out of 550 MGD of treated STP water is being used mainly for horticulture; 267 MGD is the mandatory return flow in river Yamuna. 145 MGD (90 MGD + 55 MGD) is being used in Horticulture and Lake rejuvenation & Water Bodies etc. 100 MGD (70 MGD + 30 MGD) is proposed to be used for ground water recharge at DJB Marshy land near Coronation Pillar, Bhalwasa Lake, Jhangirpuri Drain by March, 2024.



DJB had proposed projects for utilization of 120 MGD Treated STP water for development/ rejuvenation of various lakes. Projects of Lakes at Pappankalan (20 MGD), Nilothi (20 MGD), Najafgarh (5 MGD) and Sanjay Lake from Kondli STP (10 MGD) have been completed and commissioned. Progress in respect of other projects is as follows:

- Smriti Van/Lake (10 MGD) : 91% (Timeline–March,2023,Revised Timeline–December,2023)
- NTPC Eco Park (5 MGD) : 43% (Timeline–July, 2023,Revised Timeline– December,2023)
- Rohini Lake No.1 (15 MGD) : 98%(Timeline–August,2023,Revised Timeline–December,2023)
- Rohini Lake No. 2 (15 MGD) : 10 % (Timeline–Jan, 2023,Revised Timeline–December 2023)
- Okhla (20 MGD) : (Timeline– December 2023) Tender received & under process.

Member Secretary, DPCC informed that Map has been prepared by GSDL for 83 parks of DDA.

Representative of DJB informed that out of 83 parks of DDA, 19 parks have already been covered by DJB for supplying treated STP water. It was also informed by the Representative of DJB that there is delay in completion of the project related to use of treated STP water from Kondli STPs and Okhla STPs since permission is awaited from UP Irrigation Department for laying the system for carrying the treated STP water over their canals.

**Chief Secretary directed to take a separate meeting on the issue of utilization of treated STP water with concerned Departments and DJB to coordinate for conducting the meeting.DJB to put up the matter regarding required permission from the UP Irrigation Department for laying the system for carrying the treated STP water over their canals.**

**DPCC in consultation with DJB & DDA to prepare network plan through GSDL for use of treated STP water in 83 identified parks.**

#### **8. Froth / Foam formation in River Yamuna (Chhath Puja : 17- 20 November, 2023)**

It was informed that Froth / Foam formation in river Yamuna in Delhi particularly at the downstream of Okhla Barrage near Kalindi Kunj occurs particularly during Chhat Pooja prior to onset of winter and attracts media attention. Reasons for Froth / Foam formation in river Yamuna is due to presence of Phosphates & Detergents / Surfactants present in waste water from House Holds & Industrial discharges (Dyeing etc) and Ammonical Nitrogen (from untreated sewage & fertilizers).

Froth / Foam formation at the down side of Okhla Barrage occurs due to above reasons and also mainly due to following:

- (i) Turbulence caused by steep slope / fall of water from the Okhla Barrage
- (ii) Closure of Agra Canal due to cleaning schedule of UP Irrigation Department in this season Chhat Pooja
- (iii) Opening of lesser no of Gates of Okhla Barrage during the Chhat Pooja resulting in increase in velocity and Turbulence at the downstream of Okhla Barrage.

Following are the main solution points for prevention of Froth / Foam formation in river Yamuna:

- Complete treatment of sewage by Delhi, Haryana & UP
- Prevention of discharge containing Phosphates, Detergents/Surfactants & Ammonical Nitrogen
- Rescheduling of Cleaning of Agra Canal prior to Chatha Puja
- Control over flow regulation through opening of Gates of Okhla Barrage particularly during Chatha Puja

**Chief Secretary directed Delhi Jal Board to put up file for issuing letter to UP Irrigation Department for addressing the above mentioned issues and also necessary action to prevent frothing in barrages during festival season.**

#### **9. Solar Power Generation Along Najafgarh Drain**

It was informed that in the 4<sup>th</sup> meeting of HLC, IF&CD was directed to explore the solar power generation along the Najafgarh Drain by providing pillars on its Banks to install Solar Panels. Power Department Solar Corporation of India was to be involved for exploring the suitable options / funding for Solar Power Generation.

IFCD had informed that the matter was pursued with SECI and as per their advise DTL was consulted which has opined that PPA (Power Purchase Agreement) is feasible. Accordingly, matter is being pursued with DTL (Power Department) for confirmation, so that same may be forwarded to SECI for further action on the issue. As per assessment, about 30 MW power can be generated by installing solar panels along Najafgarh Drain. IFCD has further informed following :

- Survey of Najafgarh Drain from Dhansa to Ambrhai done by SECI and I&FC on 01.08.2023.
- Site from Dhansa to Ghummanhera in length of 6 Km is under consideration for Installation of solar panel on right bank of Najafgarh Drain.
- Meeting of I&FC, Power, BSES done on 18.08.2023 to know nearest grid, BSES assures SEBI to provide updated information on connectivity feasibility along with distance.
- Site visit held on 05.10.2023, to finalise grid feasibility out of 06 pockets initially submitted, 05 MW electricity generation is expected.
- SEBI to submit pre feasibility before starting of work.

#### **10. Najafgarh Jheel (Environmental Management Plan)**

The matter was briefed to HLC. The Hon'ble Tribunal on 21.01.2022 disposed of the matter with following directions:-

"Further action of preparing integrated EMP by the MoEF&CC be taken and till it is done, EMPs prepared for rejuvenation and protection of the lake be enforced by the State of Haryana and the NCT Delhi. Wetland (Conservation and Management) Rules, 2017 be strictly followed" and constituted Inter Ministerial Expert Group in GOI and it was observed that prepared plan is quite complicated and requires lot of land."

HLC observed that the prepared plan requiring sizeable land and therefore the area needs to be assessed from both requirement and availability of land. It was informed that the Najafgarh Wetlands Committee headed by DM (SW) has been requested to arrive at a realistic area of the Najafgarh Jheel, so that the EMP can be accordingly modified / finalised.

Director (Landscape), DDA suggested that Landscape Architect may be hired for preparation of plan for Najafgarh Jheel and she can suggest name of some of Landscape Architects in this regard.

Director (Landscape), DDA also suggested that efforts made by Delhi Govt. and various Departments / Authorities in Rejuvenation of River Yamuna in Delhi should be reflected through publications so that Public is aware of the steps / measures being taken for Rejuvenation of River Yamuna in Delhi. Member Secretary, DPCC told that he will take necessary action in this regard.

**Chief Secretary directed that a separate meeting to be called on the issues related to Environmental Management Plan for Najafgarh Jheel.**

**Chief Secretary, GNCTD also directed to seek Explanation / Reasons from the concerned departments for delay in their major projects which are delayed / lagging behind the Timelines given in the Action Plan prepared by the High Level Committee in this regard.**

**Before the next meeting, in respect of Delayed / Lagging projects, departments shall submit there proposed action indicating month wise timelines.**

The meeting ended with a vote of thanks to the Chair.

\*\*\*



ATTENDANCE SHEET

Subject: 7<sup>th</sup> Meeting of the High Level Committee (HLC) constituent by Hon'ble NGT in O.A No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" (now OA 06/2012 in the matter of "Nizammudin West Vs. UoI") to Review progress in implementation of Action Plan & Vetting of Status Report to be filed before Hon'ble NGT Venue: Conference Room of Chief Secy, GNCTD, 5<sup>th</sup> Level, Delhi Secretariat.

Date: 10.10.2023

Chief Secretary, GNCTD  
(In chair)

Time: 12:00 Noon

S.No	Name of Officer	Designation and Organization	Email	Mobile No.	Signature
1	Dr. Pravin Kumar	Director Tech. NMCC	drpravin@nmcc.nic.in	9899120554	
2	P.K. Mishra	CPCB	eeprkm.cpb@nic.in	9695206868	
3	Dr. Mehraj A.S.	Dy. Commissioner NRM Division, DAWFW, N. Delhi	ac.nrm-agri@nic.in	9970387204	
4	Dr. A.C. Verma	PSF		9650111076	
5	Sandeep Mittal	Addl. Commr, HLD		9910181340	
6	K. S. Meena	SS. UD		9212034395	
7	Hijay Gupta	Member (S) DTB		9856251027	
8	Sandeep Mittal	ASD, D&IAC		9650072223	
9	Pankaj K	Sp. Secy (PWO)		9711129044	
10	Suneesh Buxy	APCCF	suneesh.buxy@gov.in	9868541257	
11	NEELIMA SONI	DIRECTOR LANDSCAPE	neelima.soni@2033@delhi.gov.in	9811239055	

①



②

## ATTENDANCE SHEET

**Subject:** 7<sup>th</sup> Meeting of the High Level Committee (HLC) constituent by Hon'ble NGT in O.A No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" (now OA 06/2012 in the matter of "Nizammudin West Vs. UoI") to Review progress in implementation of Action Plan & Vetting of Status Report to be filed before Hon'ble NGT Venue: Conference Room of Chief Secy, GNCTD, 5<sup>th</sup> Level, Delhi Secretariat.

**Date:** 10.10.2023

Time: 12:00 Noon

[illegible]











③

ATTENDANCE SHEET

**Subject:** 7<sup>th</sup> Meeting of the High Level Committee (HLC) constituent by Hon'ble NGT in O.A No. 21/2023 in the matter of "Ashwani Yadav Vs. Govt. of NCT of Delhi" (now OA 06/2012 in the matter of "Nizammudin West Vs. UoI") to Review progress in implementation of Action Plan & Vetting of Status Report to be filed before Hon'ble NGT Venue: Conference Room of Chief Secy, GNCTD, 5<sup>th</sup> Level, Delhi Secretariat.

**Date:** 10.10.2023

**Time:** 12:00 Noon

S.No	Name of Officer	Designation and Organization	Email	Mobile No.	Signature
17	Vikram Singh	Pr CE (Dr) Brij T DJS	cahrainayel@gmail.com	9650290929	
18	R.P. Singh	CE (Dr) Brij T DJS	cahrainayel@gmail.com	965029084	
19	Balran Meena	Pr CE, SW	swadmeena@gmail.com	956050477	
20	Mukesh Kumar	CE (Fly)	ce.pwd.kg@gmail.com	9871250055	
21	S.K. Bhardwaj	Pr CE Brij T DJS	ce.pwd.kg@gmail.com	9650290718	
22	MANDESH RASTOGI	CE MLD		9717788014	
23	Gopender Tamm	CE (W.D) DJS		9868127400	
24	Mukesh Kumar	CE II IFCD	ceyed@gmail.com	9958430057	
25	ANIL KUMAR	CE II IFCD	"	9958532507	
26	Bhupesh K.R.	CE I CDW	ca.sdw.mwds@gmail.com	9650291577	

(4)



## Annexure-4

CA D.22325/2023

1

ITEM NO.11

COURT NO.1

SECTION XVII

S U P R E M E C O U R T O F I N D I A  
R E C O R D O F P R O C E E D I N G S

CIVIL APPEAL Diary No.22325/2023

(Arising out of impugned final judgment and order dated 09-01-2023 in OA No.21/2023 passed by the National Green Tribunal)

GOVT. OF NCT OF DELHI

Petitioner(s)

VERSUS

ASHWANI YADAV

Respondent(s)

(With IA No.120738/2023-CONDONATION OF DELAY IN FILING and IA No.120739/2023-EXEMPTION FROM FILING C/C OF THE IMPUGNED JUDGMENT)

Date : 11-07-2023 This petition was called on for hearing today.

CORAM :

HON'BLE THE CHIEF JUSTICE  
HON'BLE MR. JUSTICE PAMIDIGHANTAM SRI NARASIMHA  
HON'BLE MR. JUSTICE MANOJ MISRA

For Petitioner(s)      Dr. Abhishek Manu Singhvi, Sr. Adv.  
                                 Mr. Amit Bhandari, Adv.  
                                 Mr. Aman Sharma, Adv.  
                                 Mr. Shadan Farasat, AOR  
                                 Ms. Warisha Farasat, Adv.  
                                 Mr. Aman Naqvi, Adv.  
                                 Mr. Harshit Anand, Adv.  
                                 Ms. Hrishika Jain, Adv.  
                                 Ms. Natasha Maheshawari, Adv.  
                                 Ms. Mreganka Kukreja, Adv.

For Respondent(s)

CA D.22325/2023

2

**UPON hearing the counsel the Court made the following  
O R D E R**

- 1 Delay condoned.
- 2 Issue notice, returnable in four weeks.
- 3 Dasti, in addition, is permitted.
- 4 There shall be a stay of the operation of the direction issued on 9 January 2023 by the National Green Tribunal to the extent that the Lieutenant Governor has been directed to be a member of the Committee and to chair it. The rest of the Committee shall continue to function.

**(CHETAN KUMAR)**  
**A.R. - cum - P.S.**

**(SAROJ KUMARI GAUR)**  
**Assistant Registrar**

ITEM NO.33

COURT NO.4

SECTION PIL-W

S U P R E M E C O U R T O F I N D I A  
RECORD OF PROCEEDINGS

SMW(C) No(s). 1/2021

IN RE REMEDIATION OF POLLUTED RIVERS

Petitioner(s)

VERSUS

Respondent(s)

(MS. MEENAKSHI ARORA, SENIOR ADVOCATE IS AMICUS CURIAE IN INSTANT MATTER.

IA No. 99277/2023 - CLARIFICATION/DIRECTION)

Date : 08-08-2023 These matters were called on for hearing today.

CORAM :

HON'BLE MR. JUSTICE A.S. BOPANNA

HON'BLE MR. JUSTICE PRASHANT KUMAR MISHRA

For Parties(s)

By Courts Motion, AOR  
Amicus Curie, AOR

Ms. Vanshaja Shukla, AOR  
Mr. Vikas Negi, Adv.

Mr. Satish Kumar, AOR

Mr. B. K. Satija, Adv.  
Mr. Aditya Sharma, AOR  
Mr. Rahul Khurana, Adv.

Ms. Aishwarya Bhati, A.S.G.  
Mr. Gurmeet Singh Makker, AOR  
Dr. Arun Kumar Yadav, Adv.  
Ms. Suhashini Sen, Adv.  
Ms. Archana Pathak Dave, Adv.  
Mr. Navanjay Mahapatra, Adv.  
Mr. Rohan Gupta, Adv.

Mrinal Gopal Elker, AOR  
Mr. D. S. Parmar, A.A.G.  
Mr. Saurabh Singh, Adv.  
Mr. Divyansh Singh, Adv.  
Ms. Aarushi Gupta, Adv.

Dr. Manish Singhvi, Sr. Adv.  
Mr. Sandeep Kumar Jha, AOR  
Mr. Arpit Prakash, Adv.



Ms. Shubamgi Agarwal, Adv.

Mr. T. N. Singh, AOR  
Mr. Vikas Kumar Singh, Adv.  
Ms. Rajshree Singh, Adv.

Mr. Nitesh Ranjan, AOR  
Ms. Priyanka Swami, Adv.  
Ms. Ritu Bhardwaj, Adv.  
Mr. Rajat Gaur, Adv.  
Mr. Savira Lal, Adv.  
Mr. Piyush Singh, Adv.  
Mr. Parijat Chandan, Adv.  
Mr. Abhinav Gupta, Adv.  
Mr. Vikash Chandra Shukla, Adv.

Applicant-in-person, AOR

Mrs. Nivedita Sharma, Adv.  
Mrs. Suruchi Mittal, Adv.  
Mr. Praveen Parida, Adv.  
Mr. Abhishek Gautam, AOR

Mr. Zoheb Hossain, AOR

Mr. Mayank Mittal, P-in-P  
Mr. Udit Raj Saxena, P-in-P  
Mr. Vishesh Kanodia, Adv.  
Vaidushya Parth

Mr. Shiv Kumare Vats, Adv.  
Mr. Ajit Kumar Pathak, Adv.  
Me. Rajeev Kumar, Adv.

UPON hearing the counsel the Court made the following  
O R D E R

Having heard the learned Amicus Curie as also the other learned counsel representing the parties, it is brought to our notice that in these petitions and applications, the matter relating to the pollution of the Yamuna River as also the coastal areas and the remedial measures, are in issue. It is pointed out that it would be appropriate if these issues are bifurcated and heard so that there could be effective implementation of the remedial measures.

In that view, we deem it appropriate to first hear the issue relating to the pollution of the Yamuna River. In that regard, the status report shall separately be filed by the State of Haryana as also by the State of Delhi.

Similarly, in so far as the coastal areas, though the issue would be taken up separately, for which a date would be fixed on the subsequent occasions when these matters are listed, the status report in that regard, is also necessary to be filed by the competent authorities.

For the present, to consider the issue relating to the pollution of the Yamuna River, list the matters on 03<sup>rd</sup> October, 2023.

The date for consideration of the matters relating to the coastal areas would be thereafter fixed. However, separate status report be filed in the meanwhile on exchanging the copies with the learned counsel representing the parties.

(NISHA KHULBEY)  
SENIOR PERSONAL ASSISTANT

(DIPTI KHURANA)  
ASSISTANT REGISTRAR



**DELHI POLLUTION CONTROL COMMITTEE**  
**WATER LABORATORY**  
 4<sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-06  
 visit us at : <http://dpcc.delhiqovt.nic.in>

**WATER QUALITY STATUS OF RIVER YAMUNA**

REPORT NO: DPCC/W/Y/2023/ 121

DATE OF SAMPLING: 03.07.2023

*Dated: 24/7/23*

S. No.	Locations	Latitude Longitude	pH	COD (mg/l)	BOD (mg/l)	DO (mg/l)	Fecal Coliform MPN/100ml
Water Quality Criteria ('C' Class)			6.5-8.5	-	3mg/l or less	5mg/l or more	500(desirable) 2500 (max permissible)
1	Palla	28.8138023, 77.2100181	7.45	18	1.2	10.5	$3.7 \times 10^2$
2	Wazirabad	28.7131310, 77.2319304	7.38	26	5.4	6.6	$5.5 \times 10^2$
3	ISBT Bridge	28.6713533, 77.2338207	7.30	104	30	1.2	$17 \times 10^3$
4	ITO Bridge	28.6284288, 77.2534977	7.42	96	28	1.6	$12 \times 10^3$
5	Nizamudin Bridge	28.5915608, 77.2715342	7.21	112	32	0.8	$21 \times 10^3$
6	Okhla Barrage	28°18'49" 77°32'40"	7.78	136	36	0.4	$24 \times 10^4$
7	Agra Canal at Okhla Barrage	28.545414, 77.311075	7.65	144	38	0.3	$26 \times 10^4$
8	River Yamuna at Asgarpur (After confluence of Shahdara & Tuglakabad drains)	28.4657003, 77.33905231	7.50	152	40	NIL	$32 \times 10^4$

*N. Mehta*


I/C Water Lab

**Dr. Nandita Moitra**  
 Scientist 'D'



4105/WPC/3644  
16/08/2023

## Annexure-06

	<b>DELHI POLLUTION CONTROL COMMITTEE</b> <b>WATER LABORATORY</b> <b>4<sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-06</b> visit us at : <a href="http://dpcc.delhigovt.nic.in">http://dpcc.delhigovt.nic.in</a>
---	---

WATER QUALITY STATUS OF RIVER YAMUNA

REPORT NO: DPCC/W/Y/2023/184  
DATE OF SAMPLING: 03.08.2023

Date - 11/08/2023


S. No.	Locations	Latitude Longitude	pH	COD (mg/l)	BOD (mg/l)	DO (mg/l)	Fecal Coliform MPN/100ml
Water Quality Criteria (C' Class)			6.5-8.5	-	3mg/l or less	5mg/l or more	500(desirable) 2500 (max permissible)
1	Palla	28.8138023, 77.2100181	7.32	16	1.0	11.3	$1.8 \times 10^2$
2	Wazirabad	28.7131310, 77.2319304	7.30	20	4	8.2	$2.0 \times 10^2$
3	ISBT Bridge	28.6713533, 77.2338207	7.35	64	22	3.0	$5.5 \times 10^3$
4	ITO Bridge	28.6284288, 77.2534977	7.25	48	18	4.1	$8.1 \times 10^3$
5	Nizamudin Bridge	28.5915608, 77.2715342	7.11	76	26	2.5	$10 \times 10^3$
6	Okhla Barrage	77°18'49" 28°32'40"	7.05	88	30	1.8	$12 \times 10^4$
7	Agra Canal at Okhla Barrage	28.545414, 77.311075	7.14	96	32	1.5	$13 \times 10^4$
8	River Yamuna at Asgarpur (After confluence of Shahdara & Tuglakabad drains)	28.4657003, 77.33905231	7.44	112	35	1.1	$17 \times 10^4$

16/08/2023  
16/08/2023  
EE/Su  
Training/MS Swati

*M. N. Mitra*  
I/C Water Lab

Dr. Nandita Mitra  
S. N. Mitra

4306/WMCQ  
21/09/2023


	<b>DELHI POLLUTION CONTROL COMMITTEE</b> <b>WATER LABORATORY</b> 4 <sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-06 visit us at : <a href="http://dpcc.delhigovt.nic.in">http://dpcc.delhigovt.nic.in</a>
---	---

### WATER QUALITY STATUS OF RIVER YAMUNA

REPORT NO: DPCC/W/Y/2023/ 286  
 DATE OF SAMPLING: 04.09.2023

Dated:- 21/9/2023

S. No.	Locations	Latitude Longitude	pH	COD (mg/l)	BOD (mg/l)	DO (mg/l)	Fecal Coliform MPN/100ml	Phosphate
Water Quality Criteria ('C' Class)			6.5-8.5	-	3mg/l or less	5mg/l or more	500(desirable) 2500 (max permissible)	-
1	Palla	28.8138023, 77.2100181	7.32	26	2.0	8.8	$3.6 \times 10^2$	1.3
2	Wazirabad	28.7131310, 77.2319304	7.49	40	7.3	5.3	$4.0 \times 10^2$	2.8
3	ISBT Bridge	28.6713533, 77.2338207	7.38	96	27	2.1	$8.2 \times 10^3$	14.7
4	ITO Bridge	28.6284288, 77.2534977	7.28	72	23	3.5	$6.1 \times 10^3$	8.1
5	Nizamudin Bridge	28.5915608, 77.2715342	7.20	106	33	1.6	$14 \times 10^3$	16.8
6	Okhla Barrage	77°18'49" 28°32'40"	7.34	128	36	1.2	$17 \times 10^4$	20.3
7	Agra Canal at Okhla Barrage	28.545414, 77.311075	7.15	133	38	1.0	$20 \times 10^4$	22.4
8	River Yamuna at Asgarpur (After confluence of Shahdara & Tuglakabad drains)	28.4657003, 77.33905231	7.25	144	43	0.5	$22 \times 10^4$	27.9

  
I/C Water Lab  
**Dr. Nandita Moitra**  
 Scientist 'D'

**Brief of existing 37 operational STPs of DJB in Delhi along with their capacities and compliance with respect to prescribed standards for the month of September, 2023**

S. No.	Name of STP	Capacity (in MGD)	Existing STP Capacity (in MLD)	Capacity Being Utilized (in MLD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Brief of Analysis Reports (Compliance status) [Prescribed Standards by DPCC : pH - 6.5 - 9.0, TSS ≤ 10 mg/l, BOD ≤ 10 mg/l, COD ≤ 50 mg/l, Ammonical Nitrogen ≤ 5 mg/l, Total Nitrogen (N-Total) ≤ 10 mg/l, Phosphate (PO <sub>4</sub> - P) ≤ 2 mg/l, Fecal Coliform (FC) (MPN/100ml) < 230]	Compliance w.r.t. Design parameters
1.	Mehrauli	5	22.73	22.5	20/30	06.09.2023	Not Meeting the Prescribed standard in respect of TSS (36 mg/l against the prescribed standard of ≤ 10 mg/l), COD (64 mg/l against the prescribed standard of ≤ 50 mg/l) and BOD (24 mg/l against the prescribed standard of ≤ 10 mg/l)	No
2.	Okhla, Phase -II	12	54.552	53.5	30/50	21.09.2023	Not Meeting the Prescribed standard in respect of TSS (18 mg/l against the prescribed standard of ≤ 10 mg/l), BOD (13 mg/l against the prescribed standard of ≤ 10 mg/l) and COD (56 mg/l against the prescribed standard of ≤ 50 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
3.	Okhla Phase -III	37	168.20	165.5	30/50	21.09.2023	Not Meeting the Prescribed standard in respect of TSS (26 mg/l against the prescribed standard of ≤ 10 mg/l), BOD (18 mg/l against the prescribed standard of ≤ 10 mg/l), COD (80 mg/l against the prescribed standard of ≤ 50 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
4.	Okhla Phase -IV	45	204.57	198.4	30/50	21.09.2023	Not Meeting the Prescribed standard in respect of TSS (30 mg/l against the prescribed standard of ≤ 10 mg/l) and BOD (26 mg/l against the prescribed standard of ≤ 10 mg/l), COD (72 mg/l against the prescribed standard of ≤ 50 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
5.	Okhla Phase -V	16	72.73	72.4	30/50	21.09.2023	Meeting the Prescribed standards.	Yes
6.	Okhla Phase -VI	30	136.38	136.2	20/30	21.09.2023	Meeting the Prescribed standards.	Yes
7.	Molar Band	0.66	03	2.9	30/50	21.09.2023	Not Meeting the Prescribed standard in respect of TSS (38 mg/l against the prescribed standard of ≤ 10 mg/l), BOD (19 mg/l against the prescribed standard of ≤ 10 mg/l), COD (72 mg/l against the prescribed standard of ≤ 50 mg/l) and Dissolved Phosphate as P (2.1 mg/l against the prescribed standard of ≤ 2 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
8.	Sen Nursing Home Nallah	2.2	10	10.85	10/15	11.09.2023	Meeting the Prescribed standards.	Yes

3646

**Brief of existing 37 operational STPs of DJB in Delhi along with their capacities and compliance with respect to prescribed standards for the month of September, 2023**

9.	Vasant Kunj (Old) Phase-I	2.2	10	7.50	30/50	06.09.2023	Not Meeting the Prescribed standard in respect of TSS (36 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (23 mg/l against the prescribed standard of $\leq 10$ mg/l), COD (64 mg/l against the prescribed standard of $\leq 50$ mg/l) and Dissolved Phosphate as P (3.1 mg/l against the prescribed standard of $\leq 2$ mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
10.	Vasant Kunj (New) Phase-II	3	13.64	7.72	30/50	06.09.2023	Not Meeting the Prescribed standard in respect of TSS (30 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (20 mg/l against the prescribed standard of $\leq 10$ mg/l), COD (56 mg/l against the prescribed standard of $\leq 50$ mg/l), However meeting the Design Parameters (BOD/TSS:30/50).	Yes
11.	Ghitorni	5	22.73	11.36	30/50	06.09.2023	Not Meeting the Prescribed standard in respect of TSS (32 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (17 mg/l against the prescribed standard of $\leq 10$ mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
12.	Delhi Gate Nallah (Old) Phase-I	2.2	10	10.62	10/15	11.09.2023	Meeting the Prescribed standards.	Yes
13.	Delhi Gate Nallah (New) Phase-II	15	68.20	68.2	10/10	11.09.2023	Meeting the Prescribed standards.	Yes
14.	Kondli Phase - I	10	45.46	43.4	10/10	18.09.2023	Meeting the Prescribed standards.	Yes
15.	Kondli Phase - II	25	113.65	114	10/10	11.09.2023	Meeting the Prescribed standards.	Yes
16.	Kondli Phase - III	10	45.46	44.4	10/10	18.09.2023	Meeting the Prescribed standards.	Yes
17.	Kondli Phase IV	45	204.57	108.6	20/30	18.09.2023	Not Meeting the Prescribed standard in respect of TSS (28 mg/l against the prescribed standard of $\leq 10$ mg/l), COD (60 mg/l against the prescribed standard of $\leq 50$ mg/l) and BOD (14 mg/l against the prescribed standard of $\leq 10$ mg/l). However meeting the Design Parameters (BOD/TSS:20/30).	Yes
18.	Chilla	9	40.91	38	10/10	11.09.2023	Meeting the Prescribed standards.	Yes
19.	Yamuna Vihar Phase-I	10	45.46	43.4	30/50	13.09.2023	Not Meeting the Prescribed standard in respect of TSS (20 mg/l against the prescribed standard of $\leq 10$ mg/l) and BOD (12 mg/l against the prescribed standard of $\leq 10$ mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
20.	Yamuna Vihar Phase-II	10	45.46	38.89	30/50	13.09.2023	Not Meeting the Prescribed standard in respect of TSS (20 mg/l against the prescribed standard of $\leq 10$ mg/l) and BOD (14 mg/l against the prescribed standard of $\leq 10$ mg/l) and Dissolved Phosphate as P (2.6 mg/l against the prescribed standard of $\leq 2$ mg/l).	Yes

3647



**Brief of existing 37 operational STPs of DJB in Delhi along with their capacities and compliance with respect to prescribed standards for the month of September, 2023**

31.	Keshopur Phase - III	40	181.84	181.2	30/50	18.09.2023	against the prescribed standard of $\leq 10$ mg/l) and COD (56 mg/l against the prescribed standard of $\leq 50$ mg/l) . However meeting the Design Parameters (BOD/TSS:30/50). Not Meeting the Prescribed standard in respect of TSS (24 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (16 mg/l against the prescribed standard of $\leq 10$ mg/l) and COD (68 mg/l against the prescribed standard of $\leq 50$ mg/l) . However meeting the Design Parameters (BOD/TSS:30/50).	Yes
32.	Nilothi Phase-I	40	181.84	112.1	30/50	18.09.2023	Not Meeting the Prescribed standard in respect of TSS (40 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (27 mg/l against the prescribed standard of $\leq 10$ mg/l) and COD (72 mg/l against the prescribed standard of $\leq 50$ mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
33.	Nilothi Phase-II	20	90.92	90.8	10/10	18.09.2023	Meeting the Prescribed standards.	Yes
34.	Pappankalan Phase - I	20	90.92	45.2	30/50	14.09.2023	Not Meeting the Prescribed standard in respect of TSS (22 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (15 mg/l against the prescribed standard of $\leq 10$ mg/l), COD (64 mg/l against the prescribed standard of $\leq 50$ mg/l) and Dissolved Phosphate as P (2.4 mg/l against the prescribed standard of $\leq 2$ mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
35.	Pappankalan Phase - II	20	90.92	90.8	10/10	14.09.2023	Meeting the Prescribed standards.	Yes
36.	Najafgarh	5	22.73	21.16	30/50	14.09.2023	Not Meeting the Prescribed standard in respect of TSS (30 mg/l against the prescribed standard of $\leq 10$ mg/l), COD (76 mg/l against the prescribed standard of $\leq 50$ mg/l) and BOD (24 mg/l against the prescribed standard of $\leq 10$ mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
37.	Kapashera	5	22.73	22.4	10/10	06.09.2023	Not Meeting the Prescribed standard in respect of TSS (18 mg/l against the prescribed standard of $\leq 10$ mg/l) and BOD (14 mg/l against the prescribed standard of $\leq 10$ mg/l)	No
<b>Total</b>			<b>3028 (in MLD) 667 MGD</b>	<b>2498 (in MLD) 550 MGD</b>				

Note:-

1. As per the Analysis Reports of DPCC Water Laboratory for September, 2023, out of 37 operational STPs of DJB, 14 STPs were found complying with the standards prescribed by DPCC.
2. Out of 37 STPs, 35 STPs were found Complying w.r.t. Design parameters (BOD/TSS).

**Brief of existing 37 operational STPs of DJB in Delhi along with their capacities and compliance with respect to prescribed standards for the month of September, 2023**

								mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	
21.	Yamuna Vihar Ph-III	25	113.65	111.22	20/30	13.09.2023	Not Meeting the Prescribed standard in respect of TSS (28 mg/l against the prescribed standard of $\leq 10$ mg/l) , BOD (17 mg/l against the prescribed standard of $\leq 10$ mg/l) . However meeting the Design Parameters (BOD/TSS:20/30).	Yes	
22.	Akshardham / CWG Village	1	4.55	0.4	02/01	11.09.2023	Meeting the Prescribed standards.	Yes	
23.	Coronation Pillar Phase- I&II	20	90.92	88.05	30/50	18.09.2023	Not Meeting the Prescribed standard in respect of TSS (30 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (19 mg/l against the prescribed standard of $\leq 10$ mg/l) and COD (56 mg/l against the prescribed standard of $\leq 50$ mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes	
24.	Coronation Pillar Phase- III	10	45.46	9.08	30/50	18.09.2023	Not Meeting the Prescribed standard in respect of TSS (24 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (13 mg/l against the prescribed standard of $\leq 10$ mg/l) and COD (52 mg/l against the prescribed standard of $\leq 50$ mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes	
25.	New Coronation Pillar	70	318.22	103.37	10/10	22.09.2023	Meeting the Prescribed standards.	Yes	
26.	Narela	10	45.46	45.5	30/50	12.09.2023	Not Meeting the Prescribed standard in respect of TSS (22 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (13 mg/l against the prescribed standard of $\leq 10$ mg/l) and COD (52 mg/l against the prescribed standard of $\leq 50$ mg/l) . However meeting the Design Parameters (BOD/TSS:30/50).	Yes	
27.	Rithala Phase -II	40	181.60	179.44	15/20	12.09.2023	Meeting the Prescribed standards.	Yes	
28.	Rohini	15	68.19	54.48	30/50	12.09.2023	Not Meeting the Prescribed standard in respect of TSS (28 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (16 mg/l against the prescribed standard of $\leq 10$ mg/l), COD (64 mg/l against the prescribed standard of $\leq 50$ mg/l) . However meeting the Design Parameters (BOD/TSS:30/50).	Yes	
29.	Keshopur Phase - I (New)	12	54.55	54.33	20/30	18.09.2023	Not Meeting the Prescribed standard in respect of TSS (18 mg/l against the prescribed standard of $\leq 10$ mg/l) and BOD (12 mg/l against the prescribed standard of $\leq 10$ mg/l) & COD (52 mg/l against the prescribed standard of $\leq 50$ mg/l). However meeting the Design Parameters (BOD/TSS:20/30).	Yes	
30.	Keshopur Phase- II	20	90.92	90.6	30/50	18.09.2023	Not Meeting the Prescribed standard in respect of TSS (20 mg/l against the prescribed standard of $\leq 10$ mg/l), BOD (14 mg/l	Yes	

**Brief status of up-gradation & Increasing capacity of remaining existing 18 STPs of DJB**  
**(Interventions –for Existing STPs to achieve BOD: TSS 10/10)**

[Integrated Fixed Film Activated Sludge (IFAS), Increased Aeration, Disc Filter, UV Disinfection & Odour Control]

S. No.	Name of STP	Existing Capacity (In MGD)	Enhanced Capacity (In MGD)	Status (Cumulative Progress as on 06.10.2023)	Timelines
1	Rithala Phase –II	40	40	95%	October, 2023
2	Kondli Phase-IV	45	45	62.5 %	December, 2023
3.	Pappan Kalan Phase- I	20	30	21%	March, 2024
4.	Nilothi Phase –I	40	60	21%	
5.	Najafgarh	5	5	27%	
6.	Keshopur Phase –II	20	20	27%	
7.	Keshopur Phase-III	40	60	27%	
8.	Rohini Sector 25	15	25	25%	
9.	Narela	10	15	25%	
10.	Coronation Pillar Phase -I & II	20	20	25%	
11.	Coronation Pillar Phase –III	10 (Plant operational )	10	25%	
12.	Okhla Phase- V	16	16	The case has been put on hold due to scarcity of funds.	December, 2024
13.	Mehrauli	5	7.5		
14.	Ghitorni	5	7.5		
15.	Vasant Kunj	5	7.5		
16.	Yamuna Vihar Phase– I	10	15	4th consecutive call of tender has been done, in the recent the competent authority has been decided to discharge the previous tender and re-invite it with open technology. The Tender is likely to be invited by this week.	December, 2024
17.	Keshopur Phase- I	12	18	File sent to competent authority to re-consider the decision of re-inviting of tenders in order to award the work at the earliest	December, 2024
18.	Yamuna Vihar Phase – III	25	55	File has been sent to the competent authority for administrative approval of Estimate.	December, 2024
	<b>Total</b>	<b>343</b>	<b>456.5</b>	Addition of 113.5 MGD by December, 2024.	

Annexure- R-09**DELHI POLLUTION CONTROL COMMITTEE**

DEPARTMENT OF ENVIRONMENT, GOVT. OF NCT OF DELHI  
5<sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-110006  
visit us at : <http://dpcc.delhigovt.nic.in>

F.No. DPCC/(10)/(10)/(46)/Leg-2021/ 844-852

Dated: 27/03/2023

**Subject: Directions under u/s 33 A of the Water (Prevention and Control of Pollution) Act, 1974 read along with Hon'ble National Green Tribunal orders for disposal of untreated Septage into river Yamuna or drains leading to river Yamuna.**

Whereas, Central Pollution Control Board (CPCB) is the State Board for all the union Territories to exercise powers and performs functions under the Water (Prevention and Control of Pollution) Act, 1974, as amended to date.

And whereas, Central Pollution Control Board has delegated all its powers and functions under the Water (Prevention and Control of Pollution) Act, 1974 in respect of Union Territory of Delhi to Delhi Pollution Control Committee (DPCC) vide notification Dated 15.03.1991.

And whereas, Hon'ble National Green Tribunal (NGT) is monitoring various activities causing pollution in River Ganga and its tributaries through O.A. No. 200 of 2014 - M. C. Mehta Vs. Union of India & Ors. and connected matters and has completely prohibited disposing of any kind of waste into the river Ganga vide orders dated 11.04.2017 and 13.07.2017. Defaulter to this direction would be liable to pay Environmental Compensation of Rs 50,000/- per default for such dumping and/or throwing of waste of any kind into the river.

And whereas, Government of India has also introduced National Faecal Sludge & Septage Management (FSSM) Policy in 2017 to emphasize the importance of treating the faecal sludge from on-site sanitation system.

And whereas, Urban Development Department of Government of NCT of Delhi had issued Notification dated 12.11.2018 "Delhi Water Board Septage Management Regulations, 2018" regarding regulations for collection, transportation and disposal of waste of septic tanks and related matters. Under this regulations licenses are being given by DJB to the vendors for collection and transport of Septage to the vehicles even registered in Haryana. DJB is examining the amendments in the said Regulation

8/3/23 1



to make it more effective. District Magistrates have been empowered to impose Environmental Compensation on the violators.

And whereas, Hon'ble National Green Tribunal (NGT) in OA No. 365 of 2021 entitled as "Shamsher Singh Vs. Govt. of NCT of Delhi" after recording dissatisfaction on the compliance of the Delhi Water Board Septage Management Regulation, 2018 has constituted a joint Committee headed by Justice S.P. Garg, former Judge, Delhi High Court with nominees of CPCB, DPCC and Chief Engineer, DJB. The committee filed its report before the Hon'ble Tribunal interalia mentioning:

- There appears to be serious failure to monitor compliance of Delhi Water Board Septage Management Regulation, 2018 by DJB.
- There was hardly any efficacious regulatory mechanism for monitoring the activities of the vendors and enforcement of compliance of conditions of the licenses issued to them.
- There was no effective check by the District Magistrates or DJB for prevention of dumping of Septage into the drains/water bodies by authorized or unauthorized vehicles/tankers carrying Septage.
- Though there was a Septage Management Committee headed by District Magistrate in each district, no stringent steps were being taken by them to monitor the unauthorized dumping of Septage.
- Dumping of Septage in the drains was rampant and frequent without any check by the agencies. The situation was disturbing and alarming.
- It is suggested that the Delhi Police/Delhi Traffic Police who have their presence on the ground/roads may be empowered to take action against unauthorized vehicles discharging Septage in the drains or water bodies and also against authorized vendors for violating the terms and conditions of the licenses issued to them. The police will have better surveillance in apprehension of the offending vehicles carrying and discharging Septage illegally. Power to issue challans should be given to them.

And whereas, Hon'ble Green Tribunal vide order dated 21.12.2022 in aforesaid matter has accepted the suggestions and recommendations of the Committee of the aforementioned committee. Further it was directed that, *"Further, we find it necessary to issue clarification/direction under Section 15 (4) read with Section 33 of the NGT Act on the issue of preexisting jurisdiction of the DPCC under the Water and Air Acts to levy compensation for violation of water quality and air quality norms and jurisdiction of Delhi Police in the light of suggestion of the Committee. ... This is necessary having regard to inadequacy of compliance mechanism under the Regulations, as found by the Committee and its adverse impact on recipient environment and public health."*

83  
3/3/23

And whereas, high BOD and Coliform are adversely affecting the environment. The greater the BOD, the more rapidly oxygen is depleted in the stream. This means less oxygen is available to aquatic life. The consequences of high BOD are the same as those for low dissolved oxygen: aquatic organisms become stressed, suffocate, and die. High level of fecal coliform is the major cause of water borne diseases, a great threat to aquatic life and a growth of diseases causing bacteria. Ingestion of water contaminated with feces containing pathogens that cause infectious diseases such as cholera and other diarrheal diseases, dysenteries, and enteric fevers.

And whereas, Hon'ble Green Tribunal in its various orders has directed that all the STPs should have a provisions of disinfection for ensuring control of fecal coliform as well as sludge digestion for converting sludge into manure.

And whereas, the Hon'ble Green Tribunal is imposing Environmental damage Charges on all States Government Rs.2 crore per MLD of untreated sewage. To simplify the calculation of environmental damages charges, it comes to Rs 20,000/- per 1,000 liter of untreated sewage/ septage.

Now therefore, in view of the above and in exercise of the powers conferred under section 33 (A) of the Water (Prevention and Control of Pollution) Act, 1974 and keeping in view to curb pollution in River Yamuna in Delhi, Delhi Pollution Control Committee hereby issues following directions:

1. (a) penalty for deposit of septage by unauthorized (unlicensed) entities shall be Rs. 50,000/- plus confiscation of vehicle, per violation.  
  
(b) Penalty for disposal of Saptage at places other than the designated places by authorized licensee shall be Rs. 50,000/- per violation.  
  
(c) Penalty on a person who uses the services of unlicensed vendors/vehicles for discharging the septage shall be Rs. 10,000/- per violation.
2. An officer not lower than the rank of Nayab Tehsildar in DM offices & Sub Inspector in Delhi Police, Sanitary Inspector in MCD and JE in DJB and I&FC shall be competent to impose penalty.
3. The compensation amount so collected shall be deposited to Delhi Pollution Control Committee, in the Account No. 40071442347, IFSC Code SBIN0005715 in State Bank of India, ISBT, Kashmere Gate, Delhi-110006.

23/1/13

4. Also, Monthly action taken reports of inspections conducted, Environmental Compensation imposed and Environmental Compensation received shall be submitted by the authorized officers to Member Secretary, Delhi Pollution Control Committee, by 7<sup>th</sup> of every month at following Email:- [msdpcc@nic.in](mailto:msdpcc@nic.in)
5. It may be noted that the violation of directions issued under Section 33 A of the Water (Prevention and Control of Pollution) Act, 1974, or the rules made thereunder shall be punishable under section 41 of the said Act which include imprisonment upto Six years and with fine.

  
(Ashwani Kumar)  
Chairman, DPCC

To,

1. The Commissioner of Police, Delhi Police Headquarters, Jai Singh Road, New Delhi-110001.
2. The Commissioner, Municipal Corporation of Delhi, 9<sup>th</sup> Floor, Civic Centre, Minto Road, New Delhi-110002.
3. Secretary, I&FC, L.M. Bund Office Complex, Shastri Nagar, Geeta Colony, Delhi 110031
4. CEO, Delhi Jal Board, Arunalaya Complex, Jhandewalan Extension, Jhandewalan, Delhi 110005.
5. The District Magistrates of Delhi (Revenue Department), Government of NCT of Delhi.

Copy to:

1. The Divisional Commissioner, 5 Sham Nath Marg, Delhi-110054
2. Staff Officer to Chief Secretary, GNCTD.
3. Director, Department of Environment, NCT of Delhi
4. In-charge (IT), DPCC- for uploading at website of DPCC.

## Status of 22 Drains out falling into River Yamuna along with proposed action for trapping of flow (September, 2023)

S. No.	Drain Owning Agency	Name of Drain	Flow in MLD (As per DJB)	Water Quality of Discharge into River Yamuna (Parameters) (September, 2023)				Point of Sampling (Before Outfall into river) (Latitude, Longitude*)	Status / Proposed Action for Trapping of Drain
				pH	TSS (mg/l)	COD (mg/l)	BOD (mg/l)		
1.	Municipal Corporation of Delhi (MCD)	Metcalf House Drain		No Flow				28.6803991, 77.2291258	Drain Trapped
2.		Khyber Pass Drain	1.7	No Flow				28.6953254, 77.2279064	Drain Trapped
3.		Sweeper Colony Drain	8.6	No Flow				28.6900959, 77.2282293	Drain Trapped
4.		Magazine Road Drain	7.8	No Flow				28.6977573, 77.2274876	Drain Trapped
5.		Tonga Stand Drain	7.8	No Flow				28.6629212, 77.2407143	Drain Trapped
6.		Moat Drain (Vijay Ghat)	-	Dry				-	Drain Trapped / Dry
7.		Drain No. 14	25.87	No Flow				28.6115925, 77.2517744	Drain Trapped
8.		Tekhand Drain	39.74	-					Drain Trapped
9.		Civil Mill Drain	-	7.1	94	248	42	28.6507572, 77.2525033	Drain Trapped. (No flow was observed by DPCC Laboratory during the past visits in June & July, 2023 however flow observed during site visit on 04.09.2023).
10.		Abul Fazal Drain	-	No Flow				28.5458359, 77.2982617	No Flow observed by DPCC Lab on 04.09.2023 however flow was observed in June, July & August, 2023 and therefore Drain is to be trapped.



S.No.	Drain Owning Agency	Name of Drain	Flow in MLD (As per DJB)	Water Quality of Discharge into River Yamuna (Parameters) (September, 2023)				Point of Sampling (Before Outfall into river) (Latitude, Longitude*)	Status
				pH	TSS (mg/l)	COD (mg/l)	BOD (mg/l)		
11.	MCD	Sen Nursing Home Drain	43.20	7.3	96	234	46	28.6205472, 77.2516466	<b>Drain Partially Trapped.</b> There is one operational STP of 10 MLD (2.2 MGD) capacity for treatment of trapped waste water of this drain. Over flow is observed from this drain. Sen Nursing Home Drain is trapped into Ring Road Trunk Sewer. Ring Road Trunk Sewer is badly silted up due to trapping of this storm water drain. Overflow of sewage is frequently noticed at IIPA, ITO. Action Plan for desilting of Ring Road Sewer has been prepared and timeline is June, 2024. Ring Road Pumping Station is under construction and expected to be commissioned by June, 2024. Timeline for trapping of this drain is June, 2024
12		ISBT Drain (Qudsia Bagh/ Mori Gate Drain)	43.2	7.5	80	196	40	28.6694576, 77.2336664	<b>Drain to be trapped</b> Waste water of this drain will be carried to Nehru Vihar SPS by laying a rising main from proposed SPS at ISBT Kashmere Gate for treatment in the Coronation Pillar STP. Work order has been issued on 23.12.2022 & Work is under progress (Cumulative Progress was about 31 % as on 06.10.2023) and likely to be completed by March, 2024 (Earlier Timeline was Sept, 2023).
13		Delhi Gate Drain / Power House Drain	75.16	7.2	78	176	38	28.6350404, 77.255442	<b>Drain Partially Trapped.</b> There are 2 operational STPs of 68.2 MLD (15 MGD) Capacity and 10 MLD (2.2 MGD) capacity for treatment of trapped waste water of this drain. Another STP of 45.46 MLD (10 MGD) is proposed for the treatment of remaining untapped waste water of this drain. MoHUA wide letter dated 14.09.2023 requested to accept allotment of land by DJB "as is where is" basis. Removal of structure is required for construction of STP.
14		Sonia Vihar Drain (On Eastern Bank of Yamuna)		6.9	82	256	39	28.7084002, 77.2360452	<b>Drain to be trapped</b> Work for construction of 31.8 MLD (7 MGD) STP for trapping and treating waste water of Sonia Vihar Drain is under progress (Cumulative Progress about 73 % as on

										06.10.2023) and revised timeline for completion is December, 2023.
15	Kailash Nagar Drain (On Eastern Bank of Yamuna)	7.0	68	168	34	28.6640877, 77.2494362	<b>Drain to be trapped</b> DJB has requested MCD to stop unchecked waste water being pumped in this drain finally discharging effluent into river Yamuna.			
16	Shastri Park Drain (On Eastern Bank of Yamuna)	7.4	56	160	28	28.6621096, 77.2546735	<b>Drain to be trapped</b> Partially trapped by DJB, finally going into Buland Masjid SPS. Balance discharge of storm water Pump House will be tapped by MCD.			
17	Maharani Bagh Drain	7.1	84	266	47	28.5723966, 77.2686193	Work of trapping of 9-10 MLD flow in C.V. Raman Marg Trunk sewer has been completed. The balance flow of about 20 MLD will be trapped in the proposed scheme of Barapullah Drain for treatment in Okhla STP. Work is under progress (Cumulative Progress was about 51% as on 06.10.2023) and to be completed by March, 2024 (Earlier Timeline Sept, 2023).			
18	Jaitpur Drain	-	7.6	72	40	28.5419379, 77.3083086	<b>Drain to be trapped</b> The flow in this drain will be trapped by DJB in the Sewerage System being laid in Batla House Phase II scheme in the upstream of this drain.			
19	Tuglakabad Drain (Kalka Ji Drain merged in this drain)	25.05	7.0	66	37	28.5419317, 77.3082674	<b>Drain to be trapped</b>			
220	Barapulla Drain	145.15	7.2	70	37	28.5831727, 77.2640264	<b>Drain to be trapped</b> Flow is proposed to be diverted by laying of interceptor sewer through micro tunneling for conveying to Okhla STP for treatment. Work is under progress (Cumulative Progress was about 51 % as on 06.10.2023) and to be completed by March, 2024 (Earlier Timeline Sept, 2023).			
21	Najafgarh Drain	2097	7.4	88	44	28.7090142, 77.2286028	<b>Being a large drain not feasible to trap.</b> This is a large drain and technically not feasible to trap the whole drain. There is about 462 MGD flow in the Najafgarh			

								<p>drain. 252 MGD comprises of treated effluent from STPs of DJB.</p> <p>About 187 MGD is discharge from the drains of Haryana [Badshahpur Drain L III, L II from Dharampur &amp; L I from Bajgera, Palam Vihar from Gurugram, Drain No. 6 from Sonpat and Mungeshpur &amp; Bhupania Drains from Bahadur Garh &amp; Bhupania region].</p> <p>There is Interceptor Sewer Project in which the waste water of most of the sub drains of Najafgarh Drain has been trapped for the treatment in nearest STPs. There are 126 sub drains out f alling into Najafgarh Drain including Supplementary drain.</p> <p>Out of 126 sub-drains, 26 sub-drains are un trapped and these will be trapped by December, 2023 in phased manner. Tapping of the balance 4 sub drains are dependent on the availability of land. 2 sub drains pertain to DDA.</p> <p>There are 110 sub drains out falling into Supplementary Drain. Out of 110 sub drains, 29 sub drains are un trapped and these will be trapped by Dec., 2023 in phased manner. One sub drain will be trapped within two months after high court decision.</p>	<p><b>Being a large drain not feasible to trap.</b></p> <p>This is a large drain and technically not feasible to trap the whole drain. Total discharge in Shahdara drain is about 105 MGD.</p> <p>About 50 MGD is discharge from UP through Shahibabad, Indirapuri and Bantthala drains. There is Interceptor Sewer Project in which the waste water of sub drains of Shahdara Drain has been trapped for treatment in nearest STPs. Remaining 2 sub drains are also proposed to be trapped (Progress - 73.4 %, Timeline is Dec., 2023).</p>
22	Shahdara Drain	475	7.4	102	293	56	28.5588984, 77.3207987		

**By Email / Speed Post**  
**URGENT/ NGT MATTER**



**DELHI POLLUTION CONTROL COMMITTEE**  
Department of Environment, Govt. of NCT of Delhi  
5th Floor, ISBT Building, Kashmere Gate, Delhi-110006  
visit us at : <http://dpcc.delhigovt.nic.in>



**F. No. DPCC/WMC II/OA 21(AshwaniYadav)/2023/4545-4612**

**Dated : 22-06-2023**

**Subject: Directions u/s 33(A) of Water (Prevention & Control of Pollution) Act, 1974 read along with Rule 34 (6) of Water (Prevention & Control of Pollution) Rules, 1975.**

1. Central Pollution Control Board is the State Board for all the Union Territories to exercise powers and perform functions under the Water (Prevention & Control of Pollution) Act, 1974 and Air (Prevention & Control of Pollution) Act, 1981, as amended to date.
2. Central Pollution Control Board has delegated all its powers and functions under the Water (Prevention & Control of Pollution) Act, 1974 and Air (Prevention & Control of Pollution) Act, 1981 in respect of Union Territory of Delhi-to-Delhi Pollution Control Committee (DPCC) vide Notification No.S.O.198 (E) Dated 15.03.1991.
3. It is a mandatory provision under u/s 25/26 of the Water (Prevention & Control of Pollution) Act, 1974 that no person without the previous consent of the DPCC shall establish or take any steps to establish any industry, operation or process or any treatment and disposal system an extension or addition thereto, which is likely to discharge sewage or trade effluent into a stream or well or sewer or on land.
4. Dyeing units and Jeans / Denim washing units are highly water polluting units. Their effluent is substantial. These units use various type of dyes and chemicals. Presence of dyes and other chemicals together make the textile effluent highly toxic. The effluent is also carcinogenic due to release of various harmful chemicals including heavy metals. The colloidal matter present in addition to the colours and the oily scum raises the turbidity, makes the water look foamy and smell bad, and inhibits the sunlight affecting self-cleaning property of Water Bodies / River Yamuna.
5. Effluent from illegal Dyeing activity and illegal Jeans / Denim washing activity has very detrimental effect on Water Bodies / River Yamuna and on human health as well as on flora and fauna.
6. The High-Level Committee on Rejuvenation of River Yamuna chaired by Hon'ble Lt. Governor, Delhi highlighted existence of illegal Dyeing units and illegal Jeans / Denim washing units which contribute substantial pollution in natural /storm water drains and river Yamuna.
7. In view of the orders dated 07.05.2004 of Hon'ble Supreme Court in I.A. No 22 in WP(C) No. 4677 of 1985 titled as "M.C. Mehta Vs. Union of India & Others", no industry can function in violation of the Master Plan of Delhi in areas which are non-Conforming for the activity. As such the question of giving consent to any unit, which is in non-conformity with the Master Plan of Delhi does not arise. Also, an activity even in the Approved Industrial Areas / Industrial Estates / Redevelopment Areas will be illegal if it does not have the consent from DPCC. This assumes particular significance in case of polluting units.



8. In view of the above and in exercise of the powers conferred under section 33(A) of the Water (Prevention & Control of Pollution) Act, 1974 read along with Rule 34 (6) of Water (Prevention & Control of Pollution) Rules, 1975, all Dyeing units and Jeans / Denim washing units operating outside the Approved Industrial Areas / Industrial Estates / Redevelopment Areas or operating within the Approved Industrial Areas / Industrial Estates / Redevelopment Areas but without mandatory consent of DPCC are therefore ordered to be closed / sealed with immediate effect. All the Local Bodies (Municipal Corporation of Delhi, New Delhi Municipal Council & Delhi Cantonment Board) and Delhi Development Authority shall ensure the closure / sealing including disconnection of their Electricity and Water Supply and send the Action Taken Report on the effective closure to DPCC, accordingly.

22/6/13  
(Ashwani Kumar)  
Chairman, DPCC

**To,**

1. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi-110023.
2. Chairman, New Delhi Municipal Council, Palika Kendra, New Delhi-110001.
3. Commissioner, Municipal Corporation of Delhi, 9th Floor, Dr. S.P.M Civic Center, J.L.Nehru Marg, Delhi-110002
4. Chief Executive Officer, Delhi Cantonment Board, Sadar Bazar, Delhi Cantt. Delhi-10.
5. Chief Executive Officer, Delhi Jal Board, Varunalaya, Phase -II, Jhandewalan, Delhi-110005.
6. The General Manager, BSES Yamuna Power Ltd., 3rd Floor Shakti Kiran Building, Karkardooma, Near Karkardooma Court, Delhi-110032.
7. The General Manager, BSES Rajdhani Power Ltd., BSES Bhawan, Nehru Place, Near Nehru Place Bus Terminal, New Delhi-110019
8. The General Manager, NDPL, NDPL House, Hudson Lane, Kingsway Camp, Delhi-110009

**Copy to:**

1. Commissioner of Police, Delhi Police Headquarters, Jai Singh Road, New Delhi-110001.
2. Additional Chief Secretary (Industries), Department of Units, Govt. of NCT of Delhi. 419, Udyog Sadan, FIE Patparganj, Delhi-92
3. Pr. Secretary to Hon'ble Lt. Governor, GNCTD, Raj Niwas, Delhi -110054.
4. Pr. Secretary (Revenue) cum Divisional Commissioner, Govt. of NCT of Delhi, 5, Sham Nath Marg, Delhi-110054.
5. Pr. Secretary (Env.), Govt. of NCT of Delhi, 6th Floor, Delhi Secretariat, I.P. Estate, Delhi-02.
6. Secretary (Power), Govt. of NCT of Delhi, 6th Floor, Delhi Secretariat, I.P. Estate, Delhi-02.
7. Secretary to Environment Minister, Govt. of NCT of Delhi, 7th Level, Delhi Secretariat, Delhi -02.
8. Spl. Secretary (Env.) Cum Member Secretary, Delhi Pollution Control Committee, 6th Floor, Delhi Secretariat, I.P. Estate, Delhi-02.
9. Staff Officer to Chief Secretary, Govt. of NCT of Delhi, 5th Level, Delhi Secretariat, Delhi -02
10. Sr. Env. Engineer (IT), DPCC for uploading on the DPCC website

22/6/13  
(Ashwani Kumar)  
Chairman, DPCC

**List of 13 CETPs along with their capacities and compliance status in September, 2023      Annexure –R-12**  
**(Based on the Analysis Reports of DPCC Laboratory for the Month of September, 2023)**

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
1	Jhilmil CETP	Jhilmil and Friends Colony Indl. Areas	16.8	3.157	13.09.2023	pH - 6.9 TSS - 440 COD - 536 BOD - 170 Oil & Grease - 15.6 Ammonical Nitrogen (N) - 21.9 Phosphate-13.2 Sulphide - 4.7	pH - 7.8 TSS - 68 COD - 108 BOD - 24 Oil & Grease - 4.4 Ammonical Nitrogen (N) - 4.4 Phosphate-3.2 Sulphide - 1.5	Meeting the Prescribed Standards.
2	Badli CETP	Badli Industrial Estate	12	4.77	15.09.2023	pH - 7.1 TSS - 276 COD - 368 BOD - 140 Oil & Grease - 16 Ammonical Nitrogen (N) - 35.6 Phosphate-13.8 Sulphide - 4.3	pH - 7.9 TSS - 92 COD - 104 BOD - 28 Oil & Grease - 6.0 Ammonical Nitrogen (N) - 7.1 Phosphate-4.5 Sulphide - 1.2	Meeting the Prescribed Standards.
3	Mayapuri CETP	Mayapuri Indl. Area	12	3.915	05.09.2023	pH - 6.4 TSS - 484 COD - 576 BOD - 220 Oil & Grease - 16.0 Ammonical Nitrogen (N) - 21.6 Phosphate-13.7 Sulphide - 2.2	pH - 7.7 TSS - 50 COD - 76 BOD - 19 Oil & Grease - 2.8 Ammonical Nitrogen (N) - 5.4 Phosphate-3.4 Sulphide - 1.3	Meeting the Prescribed Standards.

**List of 13 CETPs along with their capacities and compliance status in September, 2023**  
**(Based on the Analysis Reports of DPCC Laboratory for the Month of September, 2023)**

**Annexure –R-12**

S. N o.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
4	Mangolpuri CETP	Mangolpuri Indl. Area	2.4	1.62	05.09.2023	pH -6.9 TSS - 428 COD - 600 BOD - 210 Oil & Grease – 13.2 Ammonical Nitrogen (N) – 22.5 Phosphate-11.8 Sulphide – 5.0	pH - 7.1 TSS - 36 COD - 84 BOD - 22 Oil & Grease –5.6 Ammonical Nitrogen (N) – 1.3 Phosphate-1.2 Sulphide – 1.1	Meeting the Prescribed Standards.
5	Wazirpur CETP	Wazirpur Indl Area	24	3.161	15.09.2023	pH -6.8 TSS - 348 COD - 448 BOD - 150 Oil & Grease –10.8 Ammonical Nitrogen (N) – 35.8 Phosphate-8.0 Sulphide – 5.7	pH -7.0 TSS - 52 COD - 64 BOD - 18 Oil & Grease – 2.4 Ammonical Nitrogen (N) – 10.1 Phosphate-1.2 Sulphide – 1.4	Meeting the Prescribed Standards.
6	Nangloi CETP	Nangloi& Udyog Nagar Indl Areas	12	2.714	05.09.2023	pH -6.4 TSS - 424 COD - 440 BOD - 146 Oil & Grease – 13.6 Ammonical Nitrogen (N) – 26.4 Phosphate-13.8 Sulphide – 4.9	pH -7.2 TSS - 48 COD - 88 BOD - 26 Oil & Grease – 4.0 Ammonical Nitrogen (N) – 3.7 Phosphate-2.1 Sulphide – 1.2	Meeting the Prescribed Standards.

**List of 13 CETPs along with their capacities and compliance status in September, 2023**  
**(Based on the Analysis Reports of DPCC Laboratory for the Month of September, 2023)**

**Annexure –R-12**

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
7	SMA CETP	SMA, Rajasthani Udyog Nagar and SSI Industrial Areas	12	3.908	15.09.2023	pH -6.4 TSS - 360 COD - 416 BOD - 145 Oil & Grease - 14.0 Ammonical Nitrogen (N) -25.3 Phosphate-11.6 Sulphide - 5.0	pH -7.3 TSS - 62 COD - 104 BOD - 18 Oil & Grease - 3.2 Ammonical Nitrogen (N) -4.6 Phosphate-1.9 Sulphide - 1.0	Meeting the Standards. Prescribed
8	Okhla CETP	Okhla Indl. Area	24	2.274	21.09.2023	pH -6.4 TSS - 472 COD - 640 BOD - 236 Oil & Grease - 16.8 Ammonical Nitrogen (N) -34.2 Phosphate-12.9 Sulphide - 4.8	pH -7.2 TSS - 64 COD - 84 BOD - 29 Oil & Grease - 3.6 Ammonical Nitrogen (N) -10.3 Phosphate-1.7 Sulphide - 1.3	Meeting the Standards. Prescribed
9	Narela CETP	Narela Indl. Area	22.5	10.107	15.09.2023	pH -6.6 TSS - 344 COD - 344 BOD - 110 Oil & Grease - 16 Ammonical Nitrogen (N) -15.8 Phosphate-14.4 Sulphide - 4.5	pH -7.3 TSS - 40 COD - 96 BOD - 20 Oil & Grease - 5.2 Ammonical Nitrogen (N) -2.9 Phosphate-2.2 Sulphide - 1.6	Meeting the Standards. Prescribed
10	Bawana CETP	Bawana Indl. Area	35	21.45	12.09.2023	pH -6.5 TSS - 452 COD - 560 BOD - 205 Oil & Grease - 15.2 Ammonical Nitrogen (N) -14.1 Phosphate-12.6 Sulphide - 4.8	pH -7.9 TSS - 72 COD - 80 BOD - 26 Oil & Grease - 4.4 Ammonical Nitrogen (N) -3.2 Phosphate-4.0 Sulphide - 1.1	Meeting the Standards. Prescribed



**List of 13 CETPs along with their capacities and compliance status in September, 2023**  
**(Based on the Analysis Reports of DPCC Laboratory for the Month of September, 2023)**

**Annexure-R-12**

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
11	Naraina CETP	Naraina Indl. Area	21.6	4.97	05.09.2023	pH - 6.2 TSS - 420 COD - 536 BOD - 180 Oil & Grease - 16 Ammonical Nitrogen (N)-27.1 Phosphate-12.1 Sulphide - 5.2	pH - 7.5 TSS - 54 COD - 80 BOD - 24 Oil & Grease - 3.2 Ammonical Nitrogen (N)-4.0 Phosphate-1.9 Sulphide - 1.4	Meeting the Prescribed Standards.
12	GTK CETP	GTK Road Indl. Area	6	2.38	15.09.2023	pH - 6.3 TSS - 428 COD - 608 BOD - 200 Oil & Grease - 14.0 Ammonical Nitrogen (N)-31.1 Phosphate-14.4 Sulphide - 4.5	pH - 7.5 TSS - 60 COD - 76 BOD - 20 Oil & Grease - 2.4 Ammonical Nitrogen (N)-12.7 Phosphate-2.0 Sulphide - 0.8	Meeting the Prescribed Standards.
13	Lawrence Road CETP	Lawrence Road Indl. Area	12	2.06	15.09.2023	pH - 7.3 TSS - 3680 COD - 584 BOD - 210 Oil & Grease - 15.6 Ammonical Nitrogen (N)-23.3 Phosphate-14.8 Sulphide - 4.2	pH - 7.5 TSS - 80 COD - 128 BOD - 26 Oil & Grease - 5.2 Ammonical Nitrogen (N)- 11.6 Phosphate-2.8 Sulphide - 1.8	Meeting the Prescribed Standards
	<b>Total</b>		<b>212.3</b>	<b>66.486</b>				



wmc2 dpcc &lt;wmc2dpcc2023@gmail.com&gt;

**Explanation / Reasons for delay in projects mentioned in the Action Plan for Rejuvenation of River Yamuna prepared by High Level Committee constituted by Hon'ble NGT vide order dated 09.01.2023 in O.A. 21/2023**

1 message

wmc2 dpcc &lt;wmc2dpcc2023@gmail.com&gt;

Wed, Oct 11, 2023 at 4:03 PM

To: vcd da <vcd da@dda.org.in>, "ceodelhi.djb" <ceodelhi.djb@nic.in>  
 Cc: neelima.soni2033@dda.gov.in, Member Drainage <mrdrainage.djb@nic.in>, "Chairman (DPCC)" <chdpcc@nic.in>, Pr Secretary Home GNCTD <pshome@nic.in>, "Secretary (Environment)" <sehv@nic.in>, csdelhi <csdelhi@nic.in>, MS DPCC <msdpcc2022@gmail.com>, Member Secretary <msdpcc@nic.in>, Deepak Kumar Singh <dkasinghdpcc@gmail.com>

Sir / Madam,

Please find attached herewith letter dated 11.10.2023 regarding Explanation / Reasons for delay in projects mentioned in the Action Plan for Rejuvenation of River Yamuna prepared by High Level Committee constituted by Hon'ble NGT vide order dated 09.01.2023 in O.A. 21/2023 for urgent necessary action as mentioned in the said letter and provide Explanation / Reasons for delay **by 12:00 Noon on 12.10.2023** to this office at following email :

wmc2dpcc2023@gmail.com.

Thanks & Regards  
 D.K. Singh  
 SEE & Incharge, WMC-II  
 Delhi Pollution Control Committee

DPCC letter dt 11.10.2023 to DDA & DJB.pdf  
 1004K

**URGENT**

By Email / Speed Post



**DELHI POLLUTION CONTROL COMMITTEE**  
**DEPARTMENT OF ENVIRONMENT, GOVT. OF NCT OF DELHI**  
**5<sup>th</sup> FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-110006**  
 visit us at : <https://dpcc.delhigovt.nic.in>



**F. No. DPCC/WMC II/OA 21 (Ashwani Yadav) / 2023 /Part File/5380-5384 Dated: 11.10.2023**

To,

1. Vice Chairman, Delhi Development Authority, Vikas Sadan, INA, Delhi-110023.
2. Chief Executive Officer, Delhi Jal Board, Varunalya Ph-II, Jhandewalan, Delhi-110005

**Sub: Reasons for delay in projects mentioned in the Action Plan for Rejuvenation of River Yamuna prepared by High Level Committee constituted by Hon'ble NGT vide order dated 09.01.2023 in O.A. 21/2023**

Sir,

High Level Committee (HLC) has been constituted by the Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA. No. 21/2023 in the matter of Ashwani Yadav Vs. Govt. of NCT of Delhi with Chief Secretary, Delhi as Convener and Secretaries / HODs of various Ministries / Departments of Govt. of India / Delhi as members.

An Action Plan for Rejuvenation for River Yamuna has been prepared by the HLC and an order dated 27.01.2023 has also been issued by Chief Secretary Delhi. Copy of the said Action Plan and Order dated 27.01.2023 were sent to concerned Departments for necessary action.

Seventh Meeting of the High Level Committee to review progress in implementation of Action Plan & Vetting of Status Report to be filed before Hon'ble NGT was held on 10.10.2023

As decided in the said meeting of High Level Committee concerned departments are required to explain the reasons for delay in their projects mentioned in the said Action Plan for Rejuvenation of River Yamuna in Delhi.

In view of the above, please find enclosed herewith Table showing major projects which are Delayed / lagging behind the timelines given in the said Action Plan for providing reasons for delay in these projects **urgently by 12:00 Noon on 12.10.2023** since Status Report is to be filed by Govt. of NCT of Delhi before the Hon'ble National Green Tribunal in the said matter.

Next Date of Hearing in the above mentioned case is **17.10.2023**.

Yours Sincerely,

(Dr. K. S. Jayachandran)

Spl. Secy (Environment), GNCTD  
 Cum Member Secy, DPCC

Enclosure: As above

Copy to -

1. Chairman, Delhi Pollution Control Committee, 5<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
2. Pr. Secy (Env.), 6<sup>th</sup> level, Delhi Secretariat, I.P. Estate, Delhi - 02.
3. Staff Officer to Chief Secretary, Govt. of NCT of Delhi, 5<sup>th</sup> Level, Delhi Secretariat, I.P. Estate, Delhi - 02 - For kind information to the Chief Secretary, GNCTD.

(Dr. K. S. Jayachandran)

Spl. Secy (Environment), GNCTD  
 Cum Member Secy, DPCC

**Major Projects Delayed / Lagging behind the Timelines given in the Action Plan  
for Rejuvenation of River Yamuna in Delhi.**

**Projects of DJB**

S.No	Projects / Action Points	Timeline (Action Plan)	Revised Timeline	Deptt.	Explanation/ Reasons for Delay in Project
1.	Construction of New 124 MGD Capacity STP at Okhla	June, 2023	March, 2024	DJB	
2.	Construction of New 7 MGD Capacity STP at Sonia Vihar	Sept, 2023	December, 2023	DJB	
3.	Rehabilitation of existing 25 MGD Capacity STP at Kondli , Phase - II	June, 2023	October, 2023	DJB	
4.	Rehabilitation of existing 40 MGD Capacity STP at Rithala Phase -I	June, 2023	October, 2023	DJB	
5.	Rehabilitation of existing 40 MGD Capacity STP at Rithala Phase - II	March, 2023	December, 2023	DJB	
6.	Rehabilitation & Augmentation of capacity of existing STP at Yamuna Vihar, Phase -II from 10 MGD to 15 MGD.	September 2023	December 2023	DJB	
7.	Trapping of 03 Major Drains	September 2023	March, 2024		
	Mori Gate Drain			DJB	
	Barapulla Drain			DJB	
	Maharani Bagh Drain			DJB	
8.	Trapping of marginal flow/ overflow from Sen Nursing Home Drain	March, 2023	June, 2024	DJB	
9.	Trapping of Sub Drains of Najafgarh, Supplementary & Shahdara Outfall Drains (54 No of Subdrains were to be trapped by September, 2023 however only 47 Have been trapped)	September 2023	December, 2023	DJB	
10.	Laying of Sewerage Network in Unauthorized Colonies. (Sewerage Network was to be provided in 334 No of Unauthorized Colonies by September, 2023 however Sewerage Network was provided in only 232 No of Unauthorized Colonies)	September 2023		DJB	



116

**Major Projects Delayed / Lagging behind the Timelines given in the Action Plan for Rejuvenation of River Yamuna in Delhi.**

11.	Connection of Drains / Drainage System of 81 JJ Clusters with sewerage Network of DJB or providing DSTPs. (81 No of JJ Clusters were to be connected by Sept, 2023 however only 20 have been connected)	June, 2023	-	DJB	
12.	Desilting of Approx. 200 Kilometers of Trunk / Peripheral Sewer (Diameter 1000 mm or more) (Only 60.516 Km has been De-silted till September, 2023)	June, 2023 (for 90.34 KM)  September, 2023 (For entire 200 KM)	December, 2023	DJB	
13.	Utilization of Treated STP Wastewater				
	Smriti Van / Lake and nearby areas from Kondli STP (10MGD)	March, 2023	December, 2023	DJB	
	Rohini Lake No. 1(15MGD)	August, 2023	December, 2023	DJB	
	NTPC Eco Park (05 MGD)	July, 2023	December, 2023	DJB	

**Major Projects Delayed / Lagging behind the Timelines given in the Action Plan for Rejuvenation of River Yamuna in Delhi.**

**Projects of DDA**

S.No	Projects / Action Points (Restoration Projects on Yamuna Flood Plain)	Timeline (Action Plan)	Revised Timeline	Deptt.	Explanation/ Reasons for Delay in Project
1.	Asita East (Part B: 107 Hectare)	March, 2023	March, 2024	DDA	
2.	Kalindi Aviral (Part B: 163 Hectare inclusive of Baansera)	February, 2023	To be provided	DDA	
3.	Asita West (Part B: 107 Hectare)	June, 2023	December , 2023	DDA	
4.	Amrut Bio Diversity Park (Eastern Bank : 90 Hectare )	March, 2023	May, 2024	DDA	
5.	Amrut Bio Diversity Park (Western Bank: 18 Hectare)	22 <sup>nd</sup> May 2023	May, 2024	DDA	
6.	Ghat Area Wazirabad to Old Railway Bridge (Part A: Qudsia Ghat 16 Hectare)	April, 2023	November , 2023	DDA	
7.	Ghat Area Wazirabad to Old Railway Bridge (Part B: Sur Ghat: 13.6 Hectare)	July, 2023	To be provided	DDA	
8.	Yamuna Vanasthali (236.5 Hectare)	May, 2023	December , 2023	DDA	

Annexure- R-14

wmc2 dpcc &lt;wmc2dpcc2023@gmail.com&gt;

**Explanation / Reasons for delay in projects mentioned in the Action Plan for Rejuvenation of River Yamuna prepared by High Level Committee constituted by Hon'ble NGT vide order dated 09.01.2023 in O.A. 21/2023**

1 message

Member Drainage &lt;memberdrainagedjb@gmail.com&gt;

Fri, Oct 13, 2023 at 3:59 PM

To: wmc2dpcc2023@gmail.com

Cc: Vikram Singh &lt;cedrainage1@gmail.com&gt;, Shiv Kumar Bhardwaj &lt;cedrpri@gmail.com&gt;, R P Singh &lt;cedrpr3@gmail.com&gt;, "Bhupesh Kumar CE (SDW)" &lt;cesdwmwdjb@gmail.com&gt;

PFA Explanation/ Reasons for Delay in Projects of DJB.

Ajay Gupta  
Member (Drainage)  
Delhi Jal Board

 F.DPCC-Lagging Projects of Action Plan.doc  
78K

**Major Projects Delayed / Lagging behind the Timelines given in the Action Plan for Rejuvenation of River Yamuna in Delhi.**

**Projects of DJB**

S. No	Projects / Action Points	Timeline (Action Plan)	Revised Timeline	Deptt.	Explanation/ Reasons for Delay in Project
1.	Construction of New 124 MGD Capacity STP at Okhla	June 2023	March 2024	DJB	<ul style="list-style-type: none"> <li>Heavy rains during March, April &amp; May -2023.</li> <li>Slowdown/ suspension of work by executing firm due to non-payment by DJB from 07 April 2023 to 17.07.2023 due to shortage of funds from Central share/ state share.</li> <li>Second slowdown 1st Sep -2023 to till date.</li> <li>Monsoon period 2023.</li> </ul>
2.	Construction of New 7 MGD Capacity STP at Sonia Vihar	Sept, 2023	December, 2023	DJB	<ul style="list-style-type: none"> <li>Major work of STP has been completed. SPS is being constructed and time line has been extended due to unprecedented rains / flooding of the area &amp; also on account of change of design of sump well due to allotment of earlier requested land by Delhi Police at 5<sup>th</sup> Pusta, G-Block, Sonia Vihar after intervention of HLC recently.</li> </ul>
3.	Rehabilitation of existing 25 MGD Capacity STP at Kondli, Phase -II	June, 2023	October, 2023	DJB	<ul style="list-style-type: none"> <li>Liquid line has been commissioned on 24.06.2023 and 25 MGD sewage is being treated and effluent parameters of BOD/TSS less than 10/10 are being achieved.</li> <li>Delay in completion of balance works of sludge streams and roads etc. is due to unprecedented rains from March, April and May onwards.</li> <li>Delay in rehabilitation of 1400 mm dia. effluent pipe line due to unauthorised house sewer connections/connections of storm water drains and encroachments by residents over the effluent pipe line at DJB land.</li> </ul>
4.	Rehabilitation of existing 40 MGD Capacity STP at Rithala Phase-I	June, 2023	October, 2023	DJB	<ul style="list-style-type: none"> <li>Liquid line has been commissioned up to secondary treatment and entire available 30 MGD sewage is being treated from 15.06.2023.</li> <li>Delay in completion of balance works is due to unprecedented rains from May onwards.</li> <li>Delay in issue of NOC for Construction of outfall structure at the</li> </ul>



**Major Projects Delayed / Lagging behind the Timelines given in the Action Plan for Rejuvenation of River Yamuna in Delhi.**

					<ul style="list-style-type: none"> <li>bank of Supplementary drain from I&amp;FC department, GNCTD. Permission was sought on 20.02.2023 and NOC was received on 17.05.2023</li> </ul>
5.	Rehabilitation of existing 40 MGD Capacity STP at Rithala Phase - II	March, 2023	Oct, 2023	DJB	<ul style="list-style-type: none"> <li>Delay due to tree cutting permission from forest deptt.</li> <li>Delay due to supply of UV treatment unit from manufacturer being imported from Canada.</li> <li>The plant is commissioned except UV unit and meeting the prescribed standards of BOD/TSS as 10/10mg/l.</li> <li>Installation of UV unit is in progress and shall be completed by 25<sup>th</sup> Oct. 2023.</li> </ul>
6.	Rehabilitation & Augmentation of capacity of existing STP at Yamuna Vihar, Phase -II from 10 MGD to 15 MGD.	September 2023	December 2023	DJB	<ul style="list-style-type: none"> <li>Initially non release of running payment due to shortage of funds under AMRUT-I.</li> <li>Heavy rains during March, April &amp; May -2023 onwards.</li> <li>Work was on held up due to non-availability of labour /workmanship during flood in Delhi.</li> </ul>
7.	Trapping of 03 Major Drains  Mori Gate Drain SS  Barapulla Drain	September 2023	March, 2024	DJB  DJB	<ul style="list-style-type: none"> <li>Delay in removal of encroachment by DDA from site of SPS.</li> <li>Delay in Tree cutting permission.</li> <li>Delay in Shifting of cables by BSES.</li> <li>Delay in Shifting of Panel Room and Cables by TPDDL.</li> <li>Heavy rains and Flooding of SPS site.</li> <li>Non-Grant of permissions for laying 1000 mm dia. Rising main due to G20 and rainy season by PWD, DDA, MCD &amp; IFCD.</li> <li>Delay in issue of permission of Yamuna flood plain area by DDA &amp; UP Irrigation.</li> </ul>

**Major Projects Delayed / Lagging behind the Timelines given in the Action Plan for Rejuvenation of River Yamuna in Delhi.**

	Maharani Bagh Drain			DIB	<ul style="list-style-type: none"> <li>Delay in availability of alignment of 1800 mm dia interceptor sewer in the ROW of NHAI from DND to Khizrabad</li> <li>Works suspended due to Eid-Ul-Zuha</li> <li>Site works fully inundated during the recent flood.</li> </ul>
8.	Trapping of marginal flow/ overflow from Sen Nursing Home Drain	March, 2023	June, 2024	DIB	<ul style="list-style-type: none"> <li>Sen Nursing Home Drain has been trapped into Sen Nursing Home STP as well as into the Ring Road trunk sewer. Ring Road trunk sewer is badly silted up due to trapping of this storm water drains and unable to take entire drain discharge. Action Plan for desilting of ring road sewer has been prepared and timeline is June-2024 along with commissioning of under construction Ring Road Pumping Station. Due to technical constraints, only after completion of these two works trapping will be fully functional.</li> </ul>
9.	Trapping of Sub Drains of Najafgarh, Supplementary & Shahdara Outfall Drains (54 No of Subdrains were to be trapped by September, 2023 however only 47 Have been trapped)	September 2023	December, 2023	DIB	<ul style="list-style-type: none"> <li>Out of 54 nos subdrains to be trapped by September 23, 48 subdrains have been trapped i.e. approximately 90% subdrains have been trapped within timelines.</li> <li>One subdrain falling in Najafgarh drain is also 99.50% completed except for connection to the 1200 mm dia peripheral sewer line. The peripheral sewer line has been laid under two major drains i.e. Najafgarh and Supplementary drain through Micro Tunnelling Method (MTBM) which was delayed due to unprecedented pre monsoon rains in May/June 23 and same has now been completed. The work of trapping of this drain into sewer line will be completed very shortly.</li> <li>One drain of supplementary drain is dependent on installation of DSTP, tenders of which are not able to be floated due to budget constraints.</li> <li>For other two subdrains of supplementary drain i.e. Transport Deptt. and Mukundpur village drain the work is to be executed in supplementary drain which was stopped due to unprecedented rain/ flooding. The I&amp;FC Deptt. will be giving</li> </ul>

## Major Projects Delayed / Lagging behind the Timelines given in the Action Plan for Rejuvenation of River Yamuna in Delhi.

10. Laying of Sewerage Network in Unauthorized Colonies. (Sewerage Network was to be provided in 334 No of Unauthorized Colonies by September, 2023 however Sewerage Network was provided in only 232 No of Unauthorized Colonies)	September 2023	DJB	<ul style="list-style-type: none"> <li>• Heavy rains in May onwards and heavy floods.</li> <li>• Delay in grant of road cutting permission from PWD/MCD/DDA due to G-20 Summit and rainy season.</li> <li>• Delay in grant of Traffic police permission.</li> <li>• High subsoil water level.</li> <li>• Shifting of TPDCL cables.</li> <li>• Slow progress due to IGL pipelines in narrow streets.</li> <li>• Delay in Finalization of road levels by I&amp;FCD</li> <li>• non-allowing of road cutting in newly constructed CC roads/interlocking tile pavements.</li> <li>• Due to non-transfer of land of SPS by land owning department.</li> <li>• Due to narrow lanes work to be executed manually instead of mechanically.</li> <li>• non-availability of sufficient work front due to limited availability of approach roads to local residents.</li> <li>• Out of 639 JJ cluster drains 558 Nos i.e. 87%, were already trapped. Out of remaining 81 clusters, 16 Nos were feasible and 65 Nos were not feasible.</li> </ul>
11. Connection of Drains/ Drainage System of 81 JJ Clusters with sewerage Network of DJB or providing DSTPs. (81 No of JJ Clusters were	June, 2023	DJB	<ul style="list-style-type: none"> <li>• Out of 16 feasible JJ cluster drains 13 Nos have already been trapped. Two Nos have been 35% completed and balance work is held up due to public hindrance for which pursuance is being</li> </ul>

**Major Projects Delayed / Lagging behind the Timelines given in the Action Plan for Rejuvenation of River Yamuna in Delhi.**

	to be connected by Sept, 2023 however only 20 have been connected)				<p>made. For remaining 01 No drain estimate for installation of DSTP has been framed but NIT could not be floated due to budget constraints.</p> <ul style="list-style-type: none"> <li>65 Nos JJ cluster drains were not feasible since JJ clusters are situated at odd locations like along railway lines, along Nalla/Drains etc. with no functional sewerage system in the vicinity. There is also unavailability of space to lay the sewer lines. Space is so scarce that alternate solutions of DSTP is also not feasible. Further, several cluster are having multiple out fall points not feasible to trap.</li> </ul>
					<ul style="list-style-type: none"> <li>However, non feasible 65 sites were surveyed for exploring alternate feasible solutions like installation of Decentralized Sewage Treatment Plants (DSTPs) etc. After detailed survey 07 more has been trapped and action plan for trapping 27 Nos sites has been made for trapping so that same can be trapped in co-terminus with the commissioning of sewerage system being provided in the nearby colonies. The 08 Nos subdrains are out falling in Barapulla drain which is being trapped.</li> <li>In 15 Nos JJ clusters, where land is available, for installation of DSTP are found feasible for trapping by installation of DSTPs during the joint survey with NMCG staff. The advance copy of demand for funds was sent to NMCG. As per observations of NMCG, the DPR has been amended and under scrutiny in the planning cell of DJB.</li> </ul>
					<ul style="list-style-type: none"> <li>As per direction of High Level Committee (HLC), request have been sent to divisional commissioner for facilitate DJB for providing land for installation of DSTP at 15 nos JJC sites from respective land owning agencies.</li> </ul>



# Major Projects Delayed / Lagging behind the Timelines given in the Action Plan for Rejuvenation of River Yamuna in Delhi.

Desilting of Approx. 200 Kilometers of Trunk / Peripheral Sewer (Diameter 1000 mm or more) (Only 60.516 Km has been De-silted till September 2023)	June, 2023 (for 90.34 KM)	September 2023 (For entire 200 KM)	December, 2023	DIB	<p>A. Under the Command of Dwarka WWTP:-</p> <p>The work is to be executed in the command area of 4 SPS in Dwarka with Total length of 27Km out of which 7Km has been completed:</p> <ul style="list-style-type: none"> <li>Initially the work was planned to be executed through online Desilting method without need of permanent plugging and diversion of flow. However, the sewer lines were found to be 80-100% silted up and the work could be taken up only by providing plugging and flow diversion with pumping arrangement. This resulted in slow progress of work.</li> <li>The work could not be taken up simultaneously in the entire area as the plugging of sewer line created surcharged condition in the up stream area of uttam Nagar, Dabri, Kakrola, JJ colony Dwarka etc., causing inconvenience to the people at large.</li> <li>The work of Desilting is not feasible during Monsoon season 1<sup>st</sup> July to 30<sup>th</sup> September</li> </ul> <p>B. Under the Command of Okhla WWTP:-</p> <ul style="list-style-type: none"> <li>Delay due to Monsoon season.</li> <li>Delay due to unexpected rains.</li> <li>Delay due to traffic permission on main roads.</li> <li>Out of 11.51 Km, 8.5 Km has been desilted, about 3.0 Km has already been desilted in other work.</li> </ul> <p>C. Under the Command of Yamuna vhar and Kondli WWTPs:-</p> <ul style="list-style-type: none"> <li>Due to heavy rains in May-June and during rainy season, the work of desilting was not possible.</li> <li>Due to Petition by a bidder in Hon'ble High court, award of work under Kondli WWTP command was delayed. Its date of completion is December 2023</li> </ul>
13	Utilization of Treated STP Wastewater				

**Major Projects Delayed / Lagging behind the Timelines given in the Action Plan for Rejuvenation of River Yamuna in Delhi.**

67	Smriti Van / Lake and nearby areas from Kondli STP (10MGD)	March, 2023	December, 2023	DJB	<ul style="list-style-type: none"> <li>Due to change of capacity of Sumpwell &amp; pumproom from 10 MGD to 20 MGD.</li> </ul>
	Rohini Lake No. 1(15MGD)	August, 2023	December, 2023	DJB	<ul style="list-style-type: none"> <li>Physical work of lake completed except treatment unit. Delay due to electric connection.</li> </ul>
	NTPC Eco Park (05 MGD)	July, 2023	December, 2023	DJB	<ul style="list-style-type: none"> <li>Permission to cross Agra canal and road cutting along the canal is awaited from <u>UP Irrigation Department</u></li> </ul>