

**BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL
PRINCIPAL BENCH, NEW DELHI
OA.NO. 06 OF 2012**

In the matter of:

Nizamuddin West Association

...Appellant

Versus

Union of India and Others

... Respondents

NDOH:-22.12.2023

INDEX

Sl. No.	Particular	Page Number
1	Status/ Progress report of Government of NCT of Delhi in terms of the order dated 17.10.2023 and 07.12.2023.	1 - 26
2	<u>Annexure-1.</u> Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (BOD in mg/l) of January to December, 2022 and January to December, 2023.	27
3	<u>Annexure-2</u> Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (COD in mg/l) of January to December, 2022 and January to December, 2023.	28
4	<u>Annexure-3</u> Water Quality of River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage) [Faecal Coliform in Lakh MPN/100ml] of January to December, 2022 and January to December, 2023	29
5	<u>Annexure-4 (Colly)</u> Water Quality Status of River Yamuna at 8 locations of River Yamuna for the months of October, November & December, 2023	30 - 32
6	<u>Annexure-5</u> Status of 22 Drains out falling into River Yamuna in Delhi, their Water Quality in December, 2023 and Proposed Action for Tapping of Flow.	33 - 38
7	<u>Annexure-6</u> Brief of existing 37 operational STPs of Delhi Jal Board in Delhi along with their capacities and compliance with respect to prescribed standards for the month of November, 2023.	39 - 51

8	<u>Annexure-7</u> List of 768 Unauthorized Colonies where Sewerage System is to be laid by DJB along with Status & Proposed Timelines for Providing Sewerage System.	52-103
9	<u>Annexure-8</u> List of 60 JJ Clusters with Status & Timeline for connecting with the Sewerage System / DSTPs.	104 - 112
10	<u>Annexure-9</u> Copy of the letter dated 24.11.2023 issued by DJB.	113 - 116
11	<u>Annexure-10</u> Brief status of 10 projects taken up / to be taken up by DDA for development of Yamuna River Front (Restoration and Rejuvenation of River Yamuna Flood Plains Status as on 30.11.2023)	117-125
12	<u>Annexure-11</u> List of 13 CETPs along with their capacities and compliance status in November, 2023	126 - 129
13	<u>Annexure-12</u> Copy of the letter dated 14.12.2023 issued by DPCC to DJB.	130 - 133
14	<u>Annexure-13</u> Copy of the letter dated 18.12.2023 issued by DJB.	134 - 146

Filed by

(A.K. Singh)
Principal Secretary,
Environment & Forest
Government of NCT of Delhi

Date : 20.12.2023

Place:- Delhi

**BEFORE THE HON'BLE NATIONAL GREEN TRIBUNAL
PRINCIPAL BENCH, NEW DELHI
OA.NO. 06 OF 2012**

In the matter of:

Nizamuddin West Association ...Appellant

Versus

Union of India and Others ... Respondents

STATUS / PROGRESS REPORT OF GOVERNMENT OF NCT OF DELHI
WITH RESPECT TO THE ORDERS DATED 17.10.2023 and 07.12.2023.

1. That this Hon'ble National Green Tribunal vide order dated 17.10.2023 was pleased to ordered that:

“ 6. The situation with regard to cleaning of river Yamuna is far from satisfactory. The report submitted by all the above agencies seems to be deficit on the following issues.

i. Details of the drains discharging into the River Yamuna (both with treated waste water/untreated waste water). The details include the quantity and quality of the discharge water.

ii. Details of the STPs that have been constructed and operational to treat the waste water discharged from the above drains. The capacity of the existing STP and the quality of the treated waste water, if it is meeting the standards or not.

iii. Details of upgradation of the existing STPs.

iv. Details of those areas/colonies which have so far not been covered in the above scheme shall be furnished indicating timelines for laying down sewage network system to trap all the sewage generated from authorized and unauthorized colonies and linking to the main drain for treatment & disposal.

- v. *Measures/steps taken for utilization of the treated waste water for agriculture, horticulture, construction activities, dust mitigation and other non-contact purposes.*
- vi. *Details of monitoring of the functioning of the STPs, water quality monitoring.*
- vii *Rejuvenation and restoration of the Yamuna River Flood Plain and the associated wetlands.*

7. *CPCB is directed to verify the facts and figures disclosed in the report placed on record by the States and the authorities and file a comprehensive report reflecting the correct position. CPCB will also place on record the material disclosing that the sewage treatment being done is accordance with the prescribed standards and also the details of the proposed activities for the treatment of sewage/effluent.*

8. *List this matter on 07.12.2023”.*

2. That, this Hon'ble National Green Tribunal vide order dated 07.12.2023 adjourned the matter for 22.12.2023.
3. That, this Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA No. 21/2023 titled as “Ashwani Yadav Vs. Govt. of NCT of Delhi” with regard to abetment of pollution in river Yamuna, constituted a High Level Committee (HLC) of concerned authorities in Delhi headed by the Hon'ble Lieutenant Governor, Delhi, with the Chief Secretary, Delhi, as Convener; and consisting of Secretaries of the Departments of the Govt. of Delhi viz. Irrigation, Forest and Environment, Agriculture, and Finance; CEO, Delhi Jal Board; Vice Chairman, DDA; Secretary or his nominee (not below the rank of Additional Secretary), Ministry of Agriculture, GoI; DG Forest or his nominee (not below the rank of DDG), MoEF&CC, GoI ; Secretary, MoJS or his nominee not below the rank of Additional Secretary; Secretary, MoEF&CC or his nominee not below the rank of Additional Secretary; DG NMCG and Chairman CPCB.

The High Level Committee (HLC) was asked to deal with all issues as set out in order dated 27.01.2021 in OA No. 06 /2012 (Manoj Mishra vs. Union of India & Ors) and other ancillary matters mentioned above.

4. That High Level Committee (HLC) prepared Department wise detailed Action Plan for Rejuvenation of River Yamuna including Nodal Officer for each project after its first meeting on 20.01.2023 and an order dated 27.01.2023 was also issued by the Chief Secretary, Govt. of NCT of Delhi for implementation of the said action plan and directions mentioned in the said order. Copy of said Action Plan and order dated 27.01.2023 of Chief Secretary have already been submitted to Hon'ble Tribunal on 31.01.2023.
5. That action points of the "Action Plan for Rejuvenation of River Yamuna" were discussed and progress of various projects were reviewed by the High Level Committee (HLC) in its subsequent Second, Third, Fourth, Fifth, Sixth and Seventh meetings held on 14.02.2023, 14.03.2023, 21.04.2023, 09.06.2023, 10.08.2023 & 10.10.2023 respectively. Minutes of the meetings of the HLC up to 5th Meeting on 09.06.2023 were submitted to the Hon'ble Green Tribunal vide Status Report of Govt. of NCT of Delhi filed on 05.07.2023. Minutes of the 6th and 7th meetings of the HLC held on 10.08.2023 & 10.10.2023 respectively have been submitted to the Hon'ble Green Tribunal vide Status Report of Govt. of NCT of Delhi filed on 16.10.2023.
6. That the Hon'ble Supreme Court on 11.07.2023 has passed order including following in the Civil Appeal Diary No. 22325/2023 "Govt. of NCT of Delhi Vs. Ashwani Yadav" w.r.t. order dated 09.01.2023 of Hon'ble National Green Tribunal in OA No. 21 / 2023 :

"There shall be a stay of the operation of the direction issued on 9 January 2023 by the National Green Tribunal to the extent that the Lieutenant Governor has been directed to be a member of the Committee and to chair it. The rest of the Committee shall continue to function."

Copy of the above mentioned order dated 11.07.2023 of Hon'ble Supreme Court has been submitted to the Hon'ble Green Tribunal vide Status Report of Govt. of NCT of Delhi filed on 16.10.2023. Next date of hearing in the said matter is 23.01.2024.

7. That the Hon'ble Supreme Court vide order dated 08.08.2023 in SMW (C) No. 1 / 2021 "In Re Remediation of Polluted Rivers" has given directions including following :

"...In that view, we deem it appropriate to first hear the issue relating to the pollution of the Yamuna River. In that regard, the status report shall separately be filed by the State of Haryana as also by the State of Delhi....

For the present, to consider the issue relating to the pollution of the Yamuna River, list the matters on 03rd October, 2023....."

Copy of the above mentioned order dated 08.08.2023 of Hon'ble Supreme Court has been submitted to the Hon'ble Green Tribunal vide Status Report of Govt. of NCT of Delhi filed on 16.10.2023.

Date of hearing in the above mentioned Supreme Court case was 21.11.2023 however case was not listed on the said date and next date is awaited.

8. That Water Quality Monitoring Results of DPCC Laboratory (BOD, COD and Faecal Coliform of the period January, 2022 to December, 2022 and January, 2023 to December, 2023) particularly of Najafgarh Drain (Before out fall into River Yamuna), Water Quality of River Yamuna at ISBT (After meeting Najafgarh Drain) and Water Quality of River Yamuna at Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains) were appraised and discussed by the High Level Committee in its sixth and seventh meetings held on 10.08.2023 and 10.10.2023 respectively.

Following main eight action points of the "Action Plan for Rejuvenation of River Yamuna" were discussed and progress of various projects were reviewed by the High Level Committee (HLC) in its meetings held in the past and last meeting held on 10.10.2023 :

- (i) 100 % Treatment of Sewage
- (ii) Trapping of Drains
- (iii) Sewerage Network in Unauthorised Colonies and JJ Clusters
- (iv) Industrial Effluent Management by CETPs
- (v) Faecal Sludge (Septage) Management

- (vi) Regulation of Floodplain
- (vii) Utilization of Treated Wastewater from STPs
- (viii) Other Issues

9. Water Quality Monitoring Results:

That due to coordinated action taken by the various concerning departments on the above mentioned eight action points of the "Action Plan for Rejuvenation of River Yamuna" water quality of River Yamuna has improved in the period of January, 2023 to December, 2023 in comparison to the corresponding months in the period of January, 2022 to December, 2022.

It has been observed that water quality of River Yamuna in respect of BOD, COD and Faecal Coliform at ISBT (After meeting Najafgarh Drain) and Asgarpur (D/s of Okhla Barrage after confluence of Shahdara & Tuglakabad Drains) and water quality of Najafgarh Drain in respect of BOD & COD have improved significantly in the months of January, 2023 to December, 2023 in comparison to corresponding months of January, 2022 to December, 2022.

Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (BOD in mg/l) of January to December, 2022 and January to December, 2023 are given in tabular form at **Annexure – R- 1.**

Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (COD in mg/l) of January to December, 2022 and January to December, 2023 are given in tabular form at **Annexure - R - 2.**

Water Quality of River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage) [Faecal Coliform in Lakh MPN/100ml] of January to December, 2022 and January to December, 2023 are given in tabular form at **Annexure - R -3.**

Water Quality Status of River Yamuna at 8 locations is being monitored by DPCC Laboratory on monthly basis. Water Quality Status of River Yamuna of October, November & December, 2023 is collectively enclosed as **Annexure - R- 4 (Colly).**

Main achievements of High Level Committee constituted by Hon'ble National Green Tribunal vide order dated 09.01.2023 in OA No. 21/2023 is given in following table:

Main Achievements of High Level Committee

S. No.	Achievements	Status in January,2023	Status in December, 2023									
1.	Improvement in water quality of River Yamuna in 2023 in comparison to corresponding months of 2022	Improvement in Water Quality of River Yamuna in respect of BOD										
			<table border="1"> <thead> <tr> <th></th> <th>December, 2022</th> <th>December, 2023</th> </tr> </thead> <tbody> <tr> <td>ISBT</td> <td>46 mg/l</td> <td>35mg/l (24 % reduction)</td> </tr> <tr> <td>Asgarpur</td> <td>73 mg/l</td> <td>51 mg/l (30 % reduction)</td> </tr> </tbody> </table>		December, 2022	December, 2023	ISBT	46 mg/l	35mg/l (24 % reduction)	Asgarpur	73 mg/l	51 mg/l (30 % reduction)
	December, 2022	December, 2023										
ISBT	46 mg/l	35mg/l (24 % reduction)										
Asgarpur	73 mg/l	51 mg/l (30 % reduction)										
2.	Increase in treatment capacity by 35 MGD	632 MGD	667 MGD									
3.	Increase in treatment by 40 MGD from January, 2023 to November, 2023	530 MGD	570 MGD (Nov.,2023)									
4.	Significant progress in major projects:	76.7%	94.7%									
	a) Construction of New 124 MGD STP at Okhla											
	b) Construction of New 07 MGD STP at Sonia Vihar	38.84%	81.58%									
	c) Rehabilitation/ upgradation of 40 MGD Rithala Phase II STP	29%	100%									
	d) Rehabilitation / upgradation of 25 MGD Kondli Phase II STP (Liquid stream started on 24.06.2023)	85%	Under Test & Trial run									
	e) Rehabilitation / upgradation of 45 MGD Kondli Phase IV STP	07%	76%									
5.	Allotment of land for DSTPs	Land at 19 location allotted										
6.	Laying of sewerage network in additional 283 unauthorized colonies	747 No	1031 No									
7.	Connection of additional 21 JJ Clusters with the sewerage networks / DSTPs	558	579									

10. Compliance / Action Taken Report with respect to issues mentioned at para 06 of the order dated 17.10.2023 of Hon'ble Green Tribunal :

Compliance / Action Taken Report with respect to issues mentioned at para 06 of the order dated 17.10.2023 of Hon'ble Green Tribunal is as follows:

(i) Details of the drains discharging into the River Yamuna (both with treated waste water / untreated waste water including quantity and quality of the discharge water):

There are 22 drains which are out falling into river Yamuna in the Delhi. Brief of these drains are as follows:

- 09 Drains tapped and no flow observed by DPCC Laboratory in the month of December, 2023.
- 02 Drains (Delhi Gate Drain & Sen Nursing Home Drain) are partially tapped.
- 02 Drains (Najafgarh & Shahdara) are large drains and technically not feasible to tap whole drain (Both the drains are included in the Interceptor Sewer Project of DJB where substantial flow of sub-drains has been / will be tapped)
- 09 drains flow yet to be tapped / diverted to Sewer / STPs for treatment. Out of 09 drains, no flow was observed in Abul Fazal drain by DPCC Laboratory in the months of September, October, November & December, 2023.

Proposed action for tapping of remaining flow of following two partially tapped drains are as follows:

(i) Delhi Gate Drain (Drain Partially Tapped).

There are 2 operational STPs of 68.2 MLD (15 MGD) capacity and 10 MLD (2.2 MGD) capacity for treatment of tapped waste water of this drain. Another STP of 45.46 MLD (10 MGD) is proposed for the treatment of remaining untapped waste water of this drain. MoHUA vide letter dated 14.09.2023 requested to accept allotment of land by DJB "as is where is" basis. Removal of structure is required for construction of STP. DDA has informed that permission for removal of religious structure has been received and DDA is to remove the structure and hand over the land to DJB.

(ii) Sen Nursing Home Drain (Drain Partially Tapped)

There is one operational STP of 10 MLD (2.2 MGD) capacity for treatment of tapped waste water of this drain. Over flow is observed from this drain. Sen Nursing Home Drain is tapped into Ring Road Trunk Sewer. Ring Road Trunk Sewer is badly silted up due to trapping of this storm water drain. Overflow of sewage is frequently noticed at IIPA, ITO. Action Plan for desilting of Ring Road Sewer has been prepared and timeline is June, 2024. Ring Road Pumping Station is under construction and expected to be commissioned by June, 2024. Timeline for tapping of this drain is June, 2024.

Proposed action for tapping of flow of following three untapped drains are as follows:

(i) Qudsia Bagh / Mori Gate Drain (ISBT Drain) (Untapped Drain)

Waste water of this drain will be carried to Nehru Vihar SPS by laying a rising main from proposed SPS at ISBT Kashmere Gate for treatment in the Coronation Pillar STP. Work order has been issued on 23.12.2022 & Work is under progress (Cumulative Progress was about 48% as on 10.12.2023) and likely to be completed by March, 2024.

(ii) Barapulla Drain (Untrapped Drain)

Flow is proposed to be diverted by laying of interceptor sewer through micro tunneling for conveying to Okhla STP for treatment. Work is under progress (Cumulative Progress was about 54% as on 10.12.2023) and to be completed by March, 2024.

(iii) Maharani Bagh Drain (Untrapped Drain)

Work of tapping of 9 - 10 MLD flow in C.V. Raman Marg Trunk sewer has been completed. The balance flow of about 20 MLD will be tapped in the proposed scheme of Barapullah Drain for treatment in Okhla STP. Work is under progress (Cumulative Progress was about 54% as on 10.12.2023) and to be completed by March, 2024.

Status of 22 Drains out falling into River Yamuna in Delhi, their Water Quality in December, 2023 and Proposed Action for Tapping of Flow is at Annexure - R -5.

- ii. **Details of the STPs that have been constructed and operational to treat the waste water discharged from the above drains. The capacity of the existing STP and the quality of the treated waste water, if it is meeting the standards or not.**

DJB is operating its existing 37 operational STPs in Delhi with total installed capacity of 667 MGD and have capacity augmentation plan to meet the gap and accommodate future increase in sewage generation.

(A) Status of Sewage Management (November, 2023).

1	Estimated Sewage Generation	792 MGD (80 % of 990 MGD Water Supply)
2	Installed Treatment Capacity of 37 Operational STPs	667 MGD (84.2% of Estimated Sewage Generation)
3	Capacity Utilization of existing 37 operational STPs	570 MGD (85.45 % of installed capacity)
4	Gap in Treatment Capacity	125 MGD (15.8%)
5	Gap in Treatment	222 MGD (28%)
6	Compliance Status w.r.t Prescribed Standards	<ul style="list-style-type: none"> • Out of 37 Operational STPs , 15 are meeting the prescribed standards of BOD : TSS 10 :10 mg/l • Out of 37 Operational STPs, 36 are meeting the designed parameters.

Following are the standards prescribed by DPCC for STPs of DJB in Delhi as per the directions of CPCB under section 18 (1(b)) of the Water (Prevention and Control of Pollution) Act, 1974 vide letter dated 21.04.2015 and further clarified vide letter dated 27.04.2016 (More Stringent than prescribed by MoEF& CC vide notification dated 13.10.2017):

- (i) pH - 6.5 - 9.0 (ii) TSS \leq 10 mg/l (iii) BOD \leq 10 mg/l
 (iv) COD \leq 50 mg/l (v) Ammonical Nitrogen (NH₄ - N) \leq 5mg/l
 (vi) Total Nitrogen (N-Total) \leq 10 mg/l (vii) Phosphate (PO₄ - P) \leq 2 mg/l
 (viii) Fecal Coliform (FC) (MPN/100ml) < 230

There are 37 Operational STPs of DJB in Delhi. Following 10 STPs of Delhi Jal Board with total 185 MGD capacity are designed for BOD / TSS : 10 / 10 mg/l :

- (i) Pappankalan Phase II (20 MGD)
- (ii) Nilothi Phase II (20 MGD)
- (iii) Delhi Gate Phase II (15 MGD)
- (iv) Kapashera (5 MGD)
- (v) Chilla (9 MGD)
- (vi) Common Wealth Games Village (1 MGD)
- (vii) Coronation Pillar New STP (70 MGD)
- (viii) Kondli STP Phase-I (10 MGD)
- (ix) Kondli STP Phase-II (25 MGD)
- (x) Kondli STP Phase-III (10 MGD)

STP of 70 MGD Capacity at Coronation Pillar was constructed and commissioned by DJB on 15.03.2022.

The Coronation Pillar STP is State of Art STP with latest parameters of BOD / TSS : 10 / 10 mg/l including removal of Nitrogen and Phosphorus along with power generation through Bio Gas. Additional capacity of 40 MGD created by commissioning of this STP has already been included in total 667 MGD capacity of 37 existing operational STPs of DJB.

Kondli STPs Phase - I (10 MGD), Phase-II (25 MGD) and Phase-III (10 MGD) have been Rehabilitated / Upgraded in 2023 to meet the BOD / TSS : 10 / 10 mg/l and in operation and meeting the prescribed standards.

All the existing operational STPs of DJB are being monitored by DPCC Laboratory on monthly basis and Analysis Reports are placed on the website of DPCC. As per the Analysis Reports of DPCC Laboratory for the month of November, 2023, 15 out of 37 operational STPs of DJB were found meeting the standards prescribed by DPCC (BOD / TSS: 10 / 10 mg/l) and 36 were found meeting the Design Parameters.

Letters are issued by DPCC to DJB regularly (on monthly basis) for taking rectification measures to meet the prescribed standards.

Brief of existing 37 operational STPs of Delhi Jal Board in Delhi along with their capacities and compliance with respect to prescribed standards for the month of November, 2023 is at Annexure - R- 6.

(B) Proposed Sewage Treatment Plants (STPs)

Govt. of NCT of Delhi / Delhi Jal Board is working on following four sectors for augmenting the sewage treatment capacity in Delhi:

(i) Rehabilitation of existing 3 STPs with total capacity of 70 MGD

[Kondli Phase II (25 MGD - under test & trial run and included in 667 MGD total capacity of operational STPs), Rithala Phase-I (40 MGD) and Yamuna Vihar Phase-II (From 10 MGD to 15 MGD)] [Capacity addition - 45 MGD]

(ii) Upgradation and increasing capacity of remaining 18 existing STPs

[Coronation Pillar Phase-III STP of 10 MGD capacity in operation; Addition of Capacity - 113.5 MGD]

(iii) Construction of 3 New STPs with capacity addition of 47 MGD

[Okhla (124 MGD, Progress 94.7 %, Revised Timeline for completion – March, 2024), Delhi Gate (10 MGD – Land to be handed over by MoHUA/ DDA to DJB) and Sonia Vihar (07 MGD, Progress 81.58 % , Revised Timeline for completion – December, 2023)]

(iv) Construction of 40 New Decentralised STPs (DSTPs) with total capacity of 92 MGD [26 DSTPs with total capacity of 60 MGD at various locations and 14 DSTPs with total capacity of 32 MGD in Najafgarh Drainage Zone] [29 DSTPs of total capacity of 57.57 MGD by December, 2024 and 11 DSTPs of total capacity of 34.43 MGD - 12 months after allocation of land]

Future Scenario of Sewage Treatment Capacity Augmentation in Delhi :

After construction of New STPs / DSTPs, Rehabilitation / Up-gradation of Existing STPs & other projects of DJB following will be the scenario in future :

As per Action Plan		Revised Timelines & Scenario	
Timeline	Capacity (in MGD)	Timeline	Capacity (in MGD)
June, 2023	727	June, 2023	632
December, 2023	814	December, 2023	674
June, 2024	964.5	June, 2024	814
		December, 2024	922
		March, 2025	964.5

All the STPs (existing as well as new) with total capacity of 964.5 MGD are targeted to achieve standards prescribed by DPCC i.e BOD / TSS: 10/10 mg/l by March, 2025.

iii. Details of upgradation of the existing STPs.

Out of 37 Operational STPs of DJB 10 are designed for BOD / TSS : 10/10 mg/l and status of 20 STPs which are being / proposed to be Rehabilitated / Upgraded / Capacity to be augmented to achieve standards prescribed by DPCC i.e BOD / TSS: 10/10 mg/l are given in following table:

Status of 20 STPs which are being / proposed to be Rehabilitated / Upgraded

S. No.	Name of STP	Existing Capacity (In MGD)	Enhanced Capacity (In MGD)	Status (Cumulative Progress as on 10.12.2023)	Timelines
1	Rithala Phase –I	40	40	94.75%	March, 2024
2	Yamuna Vihar Phase– II	10	15	89%	March, 2024
3.	Rithala Phase –II	40	40	100%	Rehabilitated /Upgraded
4.	Kondli Phase -IV	45	45	76 %	February, 2024
5.	Pappan Kalan Phase- I	20	30	28%	March, 2024
6.	Nilothi Phase –I	40	60	28%	
7.	Najafgarh	5	5	37%	
8.	Keshopur Phase –II	20	20	37%	
9.	Keshopur Phase-III	40	60	37%	
10.	Rohini Sector 25	15	25	39%	
11.	Narela	10	15	39%	

12.	Coronation Pillar Phase -I & II	20	20	39%	
13.	Coronation Pillar Phase - III	10	10	39%	
14.	Okhla Phase- V	16	16	These cases have been put on hold due to scarcity of funds.	December, 2024
15.	Ghitorni	5	7.5		March, 2025
16.	Vasant Kunj	5	7.5		
17.	Mehrauli	5	7.5		
18.	Yamuna Vihar Phase- I	10	15	4th consecutive call of tender has been done. As decided fresh tender is to invited.	March, 2025
19.	Keshopur Phase- I	12	18		December, 2024
20.	Yamuna Vihar Phase – III	25	55	File under process for approval of Estimate.	March, 2025
	Total	393	511.5	Addition of 118.5 MGD by March, 2025.	

iv. **Details of those areas / colonies which have so far not been covered in the above scheme shall be furnished indicating timelines for laying down sewage network system to trap all the sewage generated from authorized and unauthorized colonies and linking to the main drain for treatment & disposal.**

(A) Sewerage Network in Unauthorized Colonies:

There are 1799 Unauthorized Colonies in Delhi. Timelines for providing sewerage network in unauthorised colonies not having sewerage system are given at Annexure - 10 of the “Action Plan for Rejuvenation of River Yamuna” prepared by High Level Committee and submitted to Hon’ble Green Tribunal along with Status Report filed on 31.01.2023.

Status of Sewerage Network in Unauthorized Colonies, as provided by Delhi Jal Board is given in following Table:

S. No	Description	Cumulative Status (No.)	Timelines / Remarks
1	Sewer line laid / commissioned	1031	Laid / Commissioned
2	Work of sewer network is in Progress	296	November, 2024

3	Colonies where NOC is awaited / O Zone	161	The work shall be taken up after NOC from Forest Deptt. /DDA.
4	Colonies where sewerage network is to be laid along with Decentralized STPs	311	The work shall be taken up after allotment & possession of land for DSTPs by DDA /Revenue Deptt.
	Total	1799	

List of 768 Unauthorized Colonies where Sewerage System is to be laid by DJB along with Status & Proposed Timelines for Providing Sewerage System is enclosed as **Annexure - R-7**.

(B) Connection of JJ Clusters with Sewerage System / Decentralized STPs:

There are 639 JJ Clusters in Delhi. Timelines for connecting JJ Clusters with the sewerage system or with Decentralized STPs are given at Annexure - 11 of the “Action Plan for Rejuvenation of River Yamuna” prepared by High Level Committee and submitted to Hon’ble Green Tribunal along with Status Report filed on 31.01.2023.

579 out of 639 JJ Clusters have been connected with the sewerage system or with Decentralized STPs for treatment of sewage. Rest of the 60 cases are at various stages.

List of 60 JJ Clusters with Status & Timelines for connecting with the Sewerage System / DSTPs is enclosed as **Annexure - R -8**.

(C) Faecal Sludge (Septage) Management

“Delhi Water Board Septage Management Regulation 2018” were notified by the Urban Development Department, GNCTD on 12.11.2018 (published in Gazette on 21.11.2018) and necessary action is to be taken by Delhi Jal Board, District Magistrates and Local Bodies / Municipal Corporations as per the provisions of the said Notification.

DJB registered 160 licensed / authorized vendors (Emptiers) (License to be renewed by DJB) for collection and transportation of sewage from the septic tanks and has identified 86 designated Sewage Pumping Stations(SPS) /Sewage

Treatment Plants (STPs) for receiving the Septage for its treatment. Total 178.6 Crore Litres of septage was collected till 26.11.2023 through licensed/ authorized vendors and treated by DJB at its STPs.

Joint Committee headed by Hon'ble Justice (Retd.) Sh. S. P. Garg and having members from CPCB, DPCC & DJB constituted by Hon'ble NGT vide Order Dated 22.04.2022 in OA No. 365 / 2021 in the matter of "Shamsher Singh Vs Govt. of NCT of Delhi" has submitted its Interim Progress Report Dated 17.12.2022 to the Hon'ble Tribunal. Necessary action is being taken as per the directions of the Hon'ble Tribunal in the order dated 21.12.2022 in the said matter.

"Vide order dated 27.01.2023, a Committee under the chairmanship of Divisional Commissioner, Revenue Department and consisting of CEO, DJB, Commissioner MCD as member and Secy (UD), GNCTD as member cum convener has been constituted to revisit the "Delhi Water Board Septage Management Regulations, 2018" to make them more effective enforceable.

Report of the committee of the meeting held on 28.02.2023 along with proposed amendments in the existing "Delhi Water Board Septage Management Regulation 2018" has been approved by DJB in its Board meeting on 04.05.2023 and the matter is under process.

DPCC has issued Directions u/s 33 (A) of Water Act, 1974 on 27.03.2023 for imposition of penalties (a) for deposit of septage by unauthorized (unlicensed) entities, (b) disposal of Septage at place other than the designated places by authorized licensee and (c) Penalty on a person who uses the services of unlicensed vendors/ vehicle for discharging the septage.

As per the said directions, Revenue Department (An officer not lower than the rank of Nayab Tehshildar in DM offices), Sub Inspector in Delhi Police, Sanitary Inspector in MCD and Junior Engineers of DJB & IFCD are competent to impose penalties.

Copy of the Directions u/s 33 (A) of Water (Prevention and Control of Pollution) Act, 1974 issued by DPCC on 27.03.2023 has already been submitted to Hon'ble Green Tribunal vide Status Report filed on 05.07.2023.

Action Taken Report of District Magistrates w.r.t. "Delhi Water Board Septage Management Regulations, 2018" for collection, transportation and disposal of waste of septic tanks (Septage) in the period of 12.11.2018 to 05.12.2023 is briefed below.

- Total No. of Meetings of Septage Management Committees held - 136
- No. of Vehicles /Tankers found unauthorizedly discharging septage into Drains etc. - 64
- No. of Vehicles /Tankers impounded - 63
- No. of Challans / Notices issued - 57
(07 Cases are under process)
- Total Amount of Environmental Compensation Imposed - Rs 17.19 Lakh
- Total Amount of Environmental Compensation Received - Rs 17.19 Lakh

DJB vide letter dated 24.11.2023 has informed regarding action taken with respect to suggestions and recommendations mentioned in the Report of Joint Committee headed by Hon'ble Justice (Retd.) Sh. S. P. Garg and order dated 21.12.2022 of Hon'ble National Green Tribunal in OA No. 365 / 2021 in the matter of "Shamsher Singh Vs Govt. of NCT of Delhi".

Copy of the letter dated 24.11.2023 of Delhi Jal Board is enclosed as **Annexure- R- 9.**

v. Measures / steps taken for utilization of the treated waste water for agriculture, horticulture, construction activities, dust mitigation and other non-contact purposes.

For use of treated STP water DJB is constructing artificial lakes at various locations and have Action Plan for utilization of treated STP water as given in following Table :

S.No.	Particular	Quantum in MGD																																
1	Quantum of Available Treated STP Water	570 (November, 2023)																																
2	Mandatory Return Flow in River Yamuna	267 (As per the orders of Hon'ble Supreme Court)																																
3	Present Use of Treated STP Water	About 125 MGD [90 MGD for Horticulture in various parks in Delhi including Millennium Park in I.P Estate, Japanese Garden in Rohini and various parks in NDMC area and DTC Depots, PPCL etc. + 35 MGD in Development / Rejuvenation of Lakes / Water Bodies (Pappankalan, Nilothi, Najafgarh & Farm Houses)]																																
4	Proposed Use of Treated STP Water	Presently, 100 MGD Treated Effluent is generated from Coronation Pillar Ph I & II STPs. Following is the breakup of use of 100 MGD Treated Effluent : 21.5 MGD is currently used by IFCD for horticulture / farming purposes. Regarding balance 78.5 MGD plans as follows: a. 28.5 MGD to be used in marshy land of Coronation Pillar STP, b. 40 MGD to be used in Jahangir puri drain for ground water recharge and c. 10 MGD to be used in Bhalaswa Lake & DDA Golf Course. Regarding the proposed usage of 78.5 MGD Treated Effluent in principle approval from Hon'ble (Minister) received and estimates are to be prepared.																																
5	Balance Available Treated STP Water	78 MGD DJB has following projects for use of remaining treated STP Water for Development / Rejuvenation of Lakes :																																
		<table border="1"> <thead> <tr> <th>Project</th> <th>Treated Water Use (in MGD)</th> <th>Progress Cumulative</th> <th>Timelines (Revised)</th> </tr> </thead> <tbody> <tr> <td>Sanjay Lake Kondli STP</td> <td>10</td> <td>98%</td> <td>March, 2024</td> </tr> <tr> <td>Smiriti Van / Lake and nearby areas from Kondli STP.</td> <td>10</td> <td>96%</td> <td>March, 2024</td> </tr> <tr> <td>Rohini Lake No.1</td> <td>15</td> <td>98%</td> <td>December, 2023</td> </tr> <tr> <td>NTPC Eco Park</td> <td>5</td> <td>43% (DJB is pursuing with U.P. Irrigation Department for grant of permission to lay effluent line along and across the Agra Canal.</td> <td>March, 2024</td> </tr> <tr> <td>Okhla</td> <td>20</td> <td>Tender received & under process of award</td> <td>June, 2024</td> </tr> <tr> <td>Rohini Lake No2</td> <td>15</td> <td>95%</td> <td>January, 2024</td> </tr> <tr> <td>Total</td> <td>65</td> <td></td> <td></td> </tr> </tbody> </table>	Project	Treated Water Use (in MGD)	Progress Cumulative	Timelines (Revised)	Sanjay Lake Kondli STP	10	98%	March, 2024	Smiriti Van / Lake and nearby areas from Kondli STP.	10	96%	March, 2024	Rohini Lake No.1	15	98%	December, 2023	NTPC Eco Park	5	43% (DJB is pursuing with U.P. Irrigation Department for grant of permission to lay effluent line along and across the Agra Canal.	March, 2024	Okhla	20	Tender received & under process of award	June, 2024	Rohini Lake No2	15	95%	January, 2024	Total	65		
Project	Treated Water Use (in MGD)	Progress Cumulative	Timelines (Revised)																															
Sanjay Lake Kondli STP	10	98%	March, 2024																															
Smiriti Van / Lake and nearby areas from Kondli STP.	10	96%	March, 2024																															
Rohini Lake No.1	15	98%	December, 2023																															
NTPC Eco Park	5	43% (DJB is pursuing with U.P. Irrigation Department for grant of permission to lay effluent line along and across the Agra Canal.	March, 2024																															
Okhla	20	Tender received & under process of award	June, 2024																															
Rohini Lake No2	15	95%	January, 2024																															
Total	65																																	

		<p>DJB has approved the policy of supplying treated effluent for irrigation purposes, for supply to farmhouse+s for horticulture and recharging of ground water schemes are in progress for supply to farmhouses from Mehrauli, Kapashera, Narela and Okhla STPs. Further schemes of recharging ground water are also in progress from Yamuna Vihar, Pappankalan, Najafgarh, Keshopur, Rithala, Kondli, Okhla, Coronation Piller STPs</p>
--	--	---

vi. Details of monitoring of the functioning of the STPs, water quality monitoring.

All the existing operational STPs of DJB are being monitored by DPCC Laboratory on monthly basis and Analysis Reports are placed on the website of DPCC. As per the Analysis Reports of DPCC Laboratory for the month of November, 2023, 15 out of 37 operational STPs of DJB were found meeting the standards prescribed by DPCC (BOD / TSS: 10 / 10 mg/l) and 36 were found meeting the Design Parameters.

Letters are issued by DPCC to DJB regularly (on monthly basis) for taking rectification measures to meet the prescribed standards.

Brief of existing 37 operational STPs of Delhi Jal Board in Delhi along with their capacities and compliance with respect to prescribed standards for the month of November, 2023 is at **Annexure - R- 6.**

vii Rejuvenation and restoration of the Yamuna River Flood Plain and the associated wetlands

Rejuvenation and restoration of the Yamuna River Flood Plain and the associated wetlands is as follows:

Restoration and Rejuvenation of the floodplains of River Yamuna by DDA is an initiative to enhance the ecological character of the floodplains and to make them accessible to public. A 22 Kilometer stretch of Yamuna floodplains from Wazirabad Barrage to Okhla Barrage (eastern and western banks) covering an area of about 1600 hectares is being taken up for restoration as per the directions of the Hon'ble Green Tribunal and recommendations of the Principal Committee constituted by Hon'ble Green Tribunal.

DDA is going ahead with the Restoration and rejuvenation of floodplains of River Yamuna. The complete stretch of Zone-'O' falling under the jurisdiction

of DDA has been subdivided into 10 projects including the development of Bio-diversity Park near Kalindi Kunj Colony.

Brief status of 10 projects taken up / to be taken up by DDA for development of Yamuna River Front (Restoration and Rejuvenation of River Yamuna Flood Plains Status as on 30.11.2023 is at Annexure - R- 10.

11. Industrial Effluent Management and CETPs :

Regarding industrial effluent discharge and its management, it is submitted that there are 28 Approved Industrial Areas & 26 Redevelopment Areas in NCT of Delhi as briefed below:

(A) Approved Industrial Areas

- There are 28 Approved Industrial Areas in Delhi out of which 17 are connected with the 13 CETPs with total installed capacity of 212.3 MLD.
- There are total 1369 Effluent Treatment System (ETP etc.) in these Approved Industrial Areas.
- Most of the Industries / Units operating in remaining 11 Approved Industrial Areas are Non Water Polluting. Water Polluting Industries / Units in these 11 Approved Industrial Areas have individual waste water treatment facilities (ETPs etc.).
- Water Polluting Industries / Units in NCT of Delhi are regulated by DPCC through consent mechanism and consent to operate / renewal is granted by DPCC to the Water Polluting Industries / Units only after installation of Effluent Treatment System (ETP etc.) and meeting the prescribed standards.

(B) Re-development Areas

- There are 26 Areas Notified by the Industries Department, Govt. of NCT of Delhi for Re-development. These areas are non-conforming clusters of industries for redevelopment. Most of the industries / units in these Re-development areas are dry / non water polluting.

- These Redevelopment Areas are lacking infrastructural facilities which are to be developed as per the norms for redevelopment of clusters of Industrial Concentration in Non-Conforming Areas as given in point no. 7.6.2.1. of MPD- 2021.
- The redevelopment scheme of these unplanned Industrial Areas will have to be prepared by the concerned local body / land owning agency in consultation with the Society (to be formed by the land owners). Accordingly, the redevelopment of these 26 industrial areas is to be done by concerned local body/ landowning agency.

(C) Non Conforming Areas :

- Hon'ble Supreme Court vide judgment dated 07.05.2004 in WP (C) No. 4677 of 1985 in the matter of M.C. Mehta Vs. Union of India & others has directed that All Industrial Units that have come up in Residential / Non-conforming areas in Delhi on or after 1st August, 1990 shall close down and stop operating as per the schedule given in the said order. Therefore unauthorised / illegal Industries including water polluting industries are not permitted to operate in Residential / Non-conforming areas in Delhi.
- Hon'ble Supreme Court vide said Judgment also appointed a Monitoring Committee comprising (i) Chief Secretary of Delhi (ii) Commissioner of Police, Delhi (iii) Commissioner, Municipal Corporation of Delhi (iv) Vice Chairman of Delhi Development Authority and made this Committee responsible for stoppage of illegal industrial activity in NCT of Delhi.
- As per the decisions taken in the meetings of Chief Secretary, Govt. of NCT of Delhi held on 08.12.2010 and 05.06.2015 regarding implementation of the said Judgment Dated 07.05.2004 of Hon'ble Supreme Court "Action on industries operating in non- conforming areas and violating Master Plan will be taken under the Delhi Development Act by Delhi Development Authority (DDA) in development areas and Municipal Corporation of Delhi (MCD) in other areas.

- As per the decisions taken in the meeting of Chief Secretary, Govt. of NCT of Delhi held on 13.09.2018, for effective implementation of said order dated 07.05.2004 of Hon'ble Supreme Court, MCD has / is taking necessary action for closure of unauthorized / illegal Industries in Residential / Non-conforming areas in Delhi in STEP 1, 2 & 3 as mentioned in the minutes of said meeting.
- Action under STEP – 1 & 2 have been completed and erstwhile East DMC, South DMC & North DMC have given certificates that the required action with regard to number of units identified in their jurisdiction under STEP - 3 has been taken and no impermissible industrial activity is going on in residential/ non-conforming areas under their jurisdiction.
- Further, in order to ensure to stop violation in this behalf, necessary instructions have been issued to all Zonal Dy. Commissioners for regular monitoring and to take action against the defaulters, if any violation is noticed.
- As per the order dated 04.11.2019 of Hon'ble Supreme Court in WP (C) No. 4677 of 1985 regarding Industries / units in Non conforming areas, it is the responsibility of Zonal Dy. Commissioners of Municipal Corporations to ensure compliance of orders of Hon'ble Supreme Court and closure of unauthorized/ illegal industries in Non Conforming areas of Delhi.
- In view of the above, earlier orders of Hon'ble Supreme Court and also decisions taken by the Monitoring Committee headed by Chief Secy, Delhi, action in non- conforming areas are to be taken by the concerned land owning agencies (DMCs / DDA).
- Industries Department, Govt. of NCT is the Nodal Department which is filing reports before the Hon'ble Supreme Court in the said matter.

(D) Action Against Water Polluting Industries / Units:

DPCC takes action against the violating Water Polluting Industries / Units in NCT of Delhi as per the provisions of the Water (Prevention and Control of Pollution) Act, 1974 and also imposes Environmental Compensation on the Polluter Pays Principle regularly. Action taken by DPCC against Water Polluting Industries / Units u/s 33(A) of Water Act from 01.01.2022 to 23.10.2023 is briefed in following Table:

S.No.	Action Taken	
1	No of Industries / Units Against which action was taken	400
2	No of Show Cause Notice issued	289
3	No of Directions for Closure issued	115
4	Environmental Compensation Imposed	Rs. 8.89 Crores
5	Environmental Compensation Received	Rs. 3.47 Crores

Action against Dyeing Industries / Units in Non-Conforming Areas of Delhi

Joint Teams consisting of MCD, DPCC, Revenue Dept., Power Companies, and DJB have been constituted for taking action taken against Dyeing Industries / Units in Non-Conforming Areas of Delhi.

Following action has been taken by the said Joint Teams in the period of 28.04.2023 to 10.12.2023 :

- Total No. of Industries/ Units inspected : 298
- No. of Dyeing Industries Close down /Sealed/
Electricity Disconnected : 134

DPCC has also issued directions on 22.06.2023 to Local Bodies, DDA, DJB & Discoms (BSES/ NDPL) for closure / sealing & disconnection of Electricity and Water Supply of all Dyeing units and Jeans /Denim washing units operating outside the Approved Industrial Areas /Industrial Estates / Redevelopment Areas or operating without mandatory consent of DPCC.

Copy of the Directions issued by DPCC to Local Bodies, DDA, DJB & Discoms (BSES/ NDPL) on 22.06.2023 has already been submitted to Hon'ble Green Tribunal vide Status Report filed on 05.07.2023.

(E) Common Effluent Treatment Plants (CETPs)

There are 13 CETPs with sufficient total installed capacity of 212.3 MLD for treating the waste water generated from the 17 Approved Industrial Areas in Delhi. The Industries / Units which are operational in Non-CETP industrial areas have individual waste water treatment facilities (ETP etc.).

Out of 13 CETPs, 11 were designed by National Environmental Engineering Research Institute (NEERI) and constructed by Delhi State Industrial and Infrastructure Development Corporation (DSIIDC). Two CETPs at Narela and Bawana were constructed by DSIIDC and designed by their consultants.

As per the scheme approved by Hon'ble Supreme Court, CETPs were handed over to 11 CETP Societies. Out of 11, 10 CETPs are based on physiochemical process and one CETP at Mangolpuri is based on biological process.

CETPs have been designed to treat mix waste i.e. industrial effluent and sewage (from Toilets / Bath Rooms) generated from the Industries / Units in the Industrial Areas / Estates connected with CETPs. There is common conveyance system for carrying the effluent from the Industrial Areas / Estates to concerned CETPs.

Govt. of NCT of Delhi has enacted "The Delhi Common Effluent Treatment Plants Act, 2000" vide Notification dated 05.01.2001 and "The Delhi Common Effluent Treatment Plants Rules, 2001" vide Notification dated 22.05.2001 to provide for recovery of the dues as arrears of land revenue in respect of the capital and recurring costs of CETPs set up in the Industrial Estate in the NCT of Delhi and matters connected there with or incidental thereto.

Commissioner of Industries or any other officer not below the rank of Joint Director authorised by him from time to time in this regard is the "Appropriate Authority" under the said CETP Act, 2000 for carrying out the apportionment of the cost among the occupiers of the CETP in respect of Initial Capital Cost,

Recurring Cost , Operation & Maintenance Cost , recovery of any dues from the occupiers and to take such other steps as may be necessary for the fulfillment of the objects of the CETP Act, 2000.

13 CETPs received about 64 MLD in November, 2023 against the installed capacity of 212.3 MLD. Online Continuous Effluent Monitoring System (OCEMS) have been installed at the CETPs for measuring pH, TSS, BOD & COD at the outlet of the CETPs. OCEMS are connected to the servers of DPCC and CPCB.

All the existing 13 CETPs are being monitored by DPCC Laboratory on monthly basis and Analysis Reports are placed on the website of DPCC and also conveyed to the CETP Societies / Operator of CETPs for rectification of the deficiencies, if any, to meet the prescribed standards.

As per the Analysis Reports of DPCC Laboratory for month of November, 2023 all the 13 CETPs are meeting the prescribed standards.

List of 13 CETPs along with their capacities and compliance status in November, 2023 is at **Annexure - R -11.**

Up gradation of CETPs in Delhi

Since the CETPs in Delhi are more than 15 years old and characteristics of effluent in the Industrial Areas / Estates have also changed over the period therefore DSIIDC has engaged CSIR-NEERI vide letter dated 05.11.2019 for providing consultancy w.r.t various issues related to CETPs including up gradation of CETPs in Delhi.

NEERI has already carried out Overall Performance Evaluation of all the 13 CETPs in Delhi and Draft Integrated Report titled "Status, Gap Analysis and Suggestions for Improvement and Upgradation in existing 13 CETPs of Delhi" has been submitted to DSIIDC in March, 2022. Quotations used by NEERI while preparing the estimates for the CETPs were also shared with DSIIDC in March, 2022.

As per the order dated 27.01.2023 of Chief Secretary, Govt. of NCT of Delhi issued with respect to the order dated 09.01.2023 of Hon'ble National Green Tribunal in OA No. 21 / 2023, Out of 13 CETPs, 02 CETPs at Narela and Bawana will be upgraded by DSIIDC by December, 2023 and with respect to other 11 CETPs, DSIIDC shall discuss the issue with DJB once again to decide finally who (DSIIDC / DJB) is the appropriate authority for upgradation and O&M of these CETPs, especially after considering the fact that sewage to be treated in STPs and CETPs is of different nature and composition.

Department which is to upgrade the 11 CETPs is yet to be decided by Industries Department and DJB.

12. Monitoring of Action Plan through Delhi E-Samiksha Dashboard:

Dashboard was developed in February, 2023 for Monitoring of the progress of various projects / Action Points mentioned in the "Action Plan for Rejuvenation of River Yamuna" through E-Samiksha Portal of Government of NCT of Delhi and monitoring of various projects is being done through said Dashboard.

13. As decided by the High Level Committee in its seventh meeting held on 10.10.2023, a letter dated 11.10.2023 was issued by DPCC to Delhi Jal Board and Delhi Development Authority for providing Reasons for delay in their major projects.

Copy of the letter dated 11.10.2023 issued by DPCC to DJB & DDA and their Replies Dated 12.10.2023 & 13.10.2023 respectively have already submitted to Hon'ble Green Tribunal vide Status Report filed on 16.10.2023.

14. That a letter dated 14.12.2023 was issued by DPCC to Delhi Jal Board seeking clarification as to why all the 8 parameters including total Nitrogen prescribed by DPCC have not been considered by DJB for upgradation of STPs including STPs in Package I, II & III. DJB was also requested to forward the tender documents and work contract of the aforesaid STPs to DPCC.

Copy of the letter dated 14.12.2023 of DPCC to Delhi Jal Board is at

Annexure- R -12.

15. That vide letter dated 18.12.2023 Delhi Jal Board has clarified that all 8 Nos. of parameter for treated effluent prescribed by DPCC shall be maintained after upgradation of STPs including STPs contained in Package I, II & III. KPI and Target for 8 Nos. of parameters prescribed by DPCC are also given in respect of three Packages (Package I, II & III), Kondli Phase – IV, Yamuna Vihar Phase – II & Rithala Phase – I.

Copy of the letter dated 18.12.2023 of Delhi Jal Board is at **Annexure -R -13.**

16. That the present status / progress report may kindly be taken on record.

A. K. Singh
20/12/23

(A. K. Singh)

Principal Secretary,
Environment & Forests
Government of NCT of Delhi

New Delhi

Dated : 20.12.2023

27

Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (BOD in mg/l)

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	Mar, 2022	Mar, 2023	Apr, 2022	Apr, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023	Aug, 2022	Aug, 2023	Sept, 2022	Sept, 2023	Oct, 2022	Oct, 2023	Nov, 2022	Nov, 2023	Dec, 2022	Dec, 2023
Najafgarh Drain (Before Outfall into Yamuna)	80	53	85	55	75	58	80	60	76	48	70	50	73	46	75	42	70	44	65	48	66	52	68	46
ISBT (After meeting Najafgarh Drain)	42	38	45	40	48	44	50	48	55	38	68	42	66	38	56	36	54	40	52	44	50	38	46	43
2N Asgarpur (D/s of Okhla Barrage After confluence of Shahdara & Tuglakabad Drains)	60	56	65	52	70	54	75	58	80	48	75	58	76	40	66	35	75	43	75	50	70	56	73	51

25

Annexure – R-2

Water Quality of Najafgarh Drain and River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage (COD in mg/l)

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	Mar, 2022	Mar, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023	Aug, 2022	Aug, 2023	Sept, 2022	Sept, 2023	Oct, 2022	Oct, 2023	Nov, 2022	Nov, 2023	Dec, 2022	Dec, 2023
Najafgarh Drain (Before Outfall into Yamuna)	304	272	320	288	336	293	352	272	320	224	346	213	373	192	384	186	352	208	336	240	320	264	384	248
ISBT (After meeting Najafgarh Drain)	208	208	224	272	240	272	256	256	272	240	88	224	304	208	320	192	288	196	272	213	192	112	176	202
Asgarpur (D/s of Okhla Barrage) or confluence of Shahdara & Tuglakabad Drains)	192	186	224	176	232	181	240	192	256	186	266	181	240	152	272	112	272	144	288	176	304	184	256	170

29

Annexure – R-3

Water Quality of River Yamuna at ISBT & Asgarpur (D/s of Okhla Barrage) [Faecal Coliform in Lakh MPN/100ml]

Location	Jan, 2022	Jan, 2023	Feb, 2022	Feb, 2023	Mar, 2022	Mar, 2023	April, 2022	April, 2023	May, 2022	May, 2023	June, 2022	June, 2023	July, 2022	July, 2023	Aug, 2022	Aug, 2023	Sept, 2022	Sept, 2023	Oct, 2022	Oct, 2023	Nov, 2022	Nov, 2023	Dec, 2022	Dec, 2023
ISBT (After meeting Najafgarh Drain)	2.1	1	107	0.1	3.1	0.2	2.6	0.25	2.7	0.2	2.5	0.22	1.7	0.17	2.4	0.06	2.2	0.08	2.4	0.93	2.1	0.01	0.63	0.10
Asgarpur (D/s of Okhla Barrage after confluence of Shahdarak & Fuglakaabad Drains)	8.4	2	7.9	2.5	8.4	4.3	6.1	4.7	8.1	4	8.3	4.30	8.1	3.20	6.8	1.70	6	2	6.1	2.5	6.8	3.2	8.1	2.4

9264



WATER QUALITY STATUS OF RIVER YAMUNA

REPORT NO: DPCC/W/Y/2023/343
DATE OF SAMPLING: 04.10.2023

Dated: 18/10/23

30

S. No.	Locations	Latitude Longitude	pH	COD (mg/l)	BOD (mg/l)	DO (mg/l)	Fecal Coliform MPN/100ml	Phosphate (mg/l)	Surfactant (mg/l)
	Water Quality Criteria ('C' Class)		6.5-8.5	-	3mg/l or less	5mg/l or more	500(desirable) 2500 (max permissible)	-	-
1	Palla	28.8138023, 77.2100181	7.38	32	2.5	8.1	3.7×10^2	2.9	1.10
2	Wazirabad	28.7131310, 77.2319304	7.42	48	8.5	5.0	5.6×10^2	4.4	2.24
3	ISBT Bridge	28.6713533, 77.2338207	7.40	112	36	1.3	9.3×10^3	20.9	4.92
4	ITO Bridge	28.6284288, 77.2534977	7.26	96	29	2.2	7.8×10^3	13.8	3.11
5	Nizamudin Bridge	28.5915608, 77.2715342	7.22	154	38	1.0	17×10^3	21.2	6.78
6	Okhla Barrage	28°18'49" 77°32'40"	7.30	160	41	0.7	21×10^4	35.1	8.80
7	Agra Canal at Okhla Barrage	28.545414, 77.311075	7.09	165	43	0.4	22×10^4	31.6	5.19
8	River Yamuna at Asgarpur (After confluence of Shandara & Tuglakabad drains)	28.4657003, 77.33905231	7.10	176	50	NIL	25×10^4	42.9	11.38

Nandita
I/C Water Lab
Dr. Nandita Moitra
Scientist 'D'



DELHI POLLUTION CONTROL COMMITTEE
WATER LABORATORY
4thFLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-06
visit us at : <http://dpcc.delhigovt.nic.in>

WATER QUALITY STATUS OF RIVER YAMUNA


REPORT NO: DPCC/W/Y/2023/ 414
DATE OF SAMPLING: 1.11.2023

Dated: - 21/11/20

S. No.	Locations	Latitude Longitude	pH	COD (mg/l)	BOD (mg/l)	DO (mg/l)	Fecal Coliform MPN/100ml	phosphate (mg/l)	Surfactant (mg/l)
	Water Quality Criteria ('C' Class)		6.5-8.5	-	3mg/l or less	5mg/l or more	500(desirable) 2500 (max permissible)	-	-
1	Palla	28.8138023, 77.2100181	7.14	36	3.0	6.3	4.0×10^2	3.5	1.53
2	Wazirabad	28.7131310, 77.2319304	7.21	56	9.8	4.0	7.8×10^2	5.2	3.98
3	ISBT Bridge	28.6713533, 77.2338207	7.39	112	38	NIL	10×10^3	22.4	5.74
4	ITO Bridge	28.6284288, 77.2534977	7.18	106	32	NIL	8.1×10^3	15.1	4.65
5	Nizamudin Bridge	28.5915608, 77.2715342	7.29	160	43	NIL	24×10^3	23.6	7.02
6	Okhla Barrage	77°18'49" 28°32'40"	7.33	176	48	NIL	26×10^4	37.0	9.11
7	Agra Canal at Okhla Barrage	28.545414, 77.311075	NO FLOW						
8	River Yamuna at Asgarpur (After confluence of Shahdara & Tuglakabad drains)	28.4657003, 77.33905231	7.15	184	56	NIL	32×10^4	44.7	13.98

N. Mishra
I/C Water Lab

Dr. Nancita Moitra
Scientist 'D'



DELHI POLLUTION CONTROL COMMITTEE
WATER LABORATORY
4thFLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-06
visit us at : <http://dpcc.delhigovt.nic.in>

WATER QUALITY STATUS OF RIVER YAMUNA

REPORT NO: DPCC/W/Y/2023/485
DATE OF SAMPLING: 04.12.2023

Date: 18.12.2023

S. No.	Locations	Latitude Longitude	pH	COD (mg/l)	BOD (mg/l)	DO (mg/l)	Fecal Coliform MPN/100ml
Water Quality Criteria ('C' Class)			6.5-8.5	-	3mg/l or less	5mg/l or more	500(desirable) 2500 (max permissible)
1	Palla	28.8138023, 77.2100181	7.24	37	2.0	6.8	3.6×10^2
2	Wazirabad	28.7131310, 77.2319304	7.37	53	8.0	4.3	6.1×10^2
3	ISBT Bridge	28.6713533, 77.2338207	7.48	106	35	0.2	10×10^3
4	ITO Bridge	28.6284288, 77.2534977	7.29	90	29	0.5	8.2×10^3
5	Nizamudin Bridge	28.5915608, 77.2715342	7.18	149	40	NIL	15×10^3
6	Okhla Barrage	77°18'49" 28°32'40"	7.33	154	43	NIL	17×10^4
7	Agra Canal at Okhla Barrage	28.545414, 77.311075	7.39	162	45	NIL	21×10^4
8	River Yamuna at Asgarpur (After confluence of Shahdara & Tuglakabad drains)	28.4657003, 77.33905231	7.72	170	51	NIL	24×10^4

Mishra
I/C Water Lab

Dr. Nandita Moitra
Scientist 'D'



23

Information about 22 Drains out falling into River Yamuna in Delhi, their Water Quality in December, 2023 and Proposed Action for Tapping of Flow

Annexure-R-5

S. No.	Drain Owning Agency	Name of Drain	Flow in MLD (As per DJB)	Water Quality of Discharge into River Yamuna (Parameters) (December, 2023)				Point of Sampling (Before Outfall into river) (Latitude, Longitude*)	Status of Drain (Tapped / Partially Tapped / Untapped)	STP in which tapped waste water is treated /proposed to be treated	Proposed Action/ Timeline for Tapping of Drain
				pH (5.5-9)	TSS (mg/l) (100)	COD (mg/l) (250)	BOD (mg/l) (30)				
1.	Municipal Corporation of Delhi (MCD)	Meicalf House Drain	17.25 (3.8 MGD)	No Flow	No Flow	No Flow	28.6803991, 77.2291258	Tapped	Okhla STPs (Operational)	An integrated 124 MGD STP at Okhla (In place of existing Phases-I, II, III & IV STPs) for outlet parameters of BOD/ TSS: 10/10 mg/l is under construction Progress 94.7 % (as on 10.12.2023). Revised Timeline for completion - March, 2024.	
		Khyber Pass Drain	1.7 (0.37 MGD)	No Flow	No Flow	No Flow	28.6953254, 77.2279064	Tapped			
		Sweeper Colony Drain	8.6 (1.89 MGD)	No Flow	No Flow	No Flow	28.6900959, 77.2282293	Tapped			
		Magazine Road Drain	7.8 (1.72 MGD)	No Flow	No Flow	No Flow	28.6977573, 77.2274876	Tapped			
		Tonga Stand Drain	7.8 (1.72 MGD)	No Flow	No Flow	No Flow	28.6629212, 77.2407143	Tapped			
		Civil Mill Drain	14.68 (3.23 MGD)	No Flow	No Flow	No Flow	28.6507572, 77.2525033	Tapped			
		Moat Drain (Vijay Ghat)	-	Dry			-	Tapped/ Dry			
		Drain No. 14	25.87 (5.7 MGD)	No Flow	No Flow	No Flow	28.6115925, 77.2517744	Tapped			
		Tekhhand Drain	39.74 (8.75 MGD)	-	-	-	-	Tapped			
		10.	Abul Fazal Drain	-	No Flow	No Flow	No Flow	28.5458359, 77.2982617	No Flow observed by DPCC Lab on 04.09.2023, 04.10.2023, 01.11.2023 & 04.12.2023		

9269

S.No.	Drain Owning Agency	Name of Drain	Flow in MLD (As per DJB)	Water Quality of Discharge into River Yamuna (Parameters) (December, 2023)				Point of Sampling (Before Outfall into river) (Latitude, Longitude*)	Status of Drain (Tapped / Partially Tapped / Untapped)	STP in which waste water is treated /proposed to be treated	Proposed Action/ Timeline for Tapping of Drain ●
				pH (5.5 -9)	TSS (mg/l) (100)	COD (mg/l) (250)	BOD (mg/l) (30)				
11.	MCD	Sen Nursing Home Drain	43.20 (9.5 MGD)	7.3	84	245	41	28.6205472, 77.2516466	Partially Tapped	Sen Nursing Home STP (Operational)	There is one operational STP of 10 MLD (2.2 MGD) capacity for treatment of tapped waste water of this drain. Over flow is observed from this drain. Sen Nursing Home Drain is tapped into Ring Road Trunk Sewer. Ring Road Trunk Sewer is badly silted up due to tapping of this storm water drain. Overflow of sewage is frequently noticed at IIPA, ITO. Action Plan for desilting of Ring Road Sewer has been prepared and timeline is June, 2024. Ring Road Pumping Station is under construction and expected to be commissioned by June, 2024. Timeline for tapping of this drain is June, 2024.
12		ISBT Drain (Qudsia Bagh/ Mori Gate Drain)	43.2 (9.5 MGD)	7.8	86	202	43	28.6694576, 77.2336664	To be tapped	New Coronation Pillar STP (Operational)	Waste water of this drain will be carried to Nehru Vihar SPS by laying a rising main from proposed SPS at ISBT Kashmere Gate for treatment in the Coronation Pillar STP. Work order has been issued on 23.12.2022 & Work is under progress (Cumulative Progress was about 48 % as on 10.12.2023) and likely to be completed by March, 2024 (Earlier Timeline was Sept, 2023).

15

S.No.	Name of Drain	Flow in MLD (As per D:JB)	Water Quality of Discharge into River Yamuna (Parameters) (December, 2023)				Point of Sampling (Before Outfall into river) (Latitude, Longitude*)	Status of Drain (Tapped / Partially Tapped / Untapped)	STP in which tapped waste water is treated /proposed to be treated	Proposed Action/ Timeline for Tapping of Drain
			pH (5.5 -9)	TSS (mg/l) (100)	COD (mg/l) (250)	BOD (mg/l) (30)				
13	Delhi Gate Drain / Power House Drain	75.16 (16.5 MGD)	7.1	82	197	42	28.6350404, 77.255442	Partially Tapped.	Delhi Gate STP (Operational)	There are 2 operational STPs of 68.2 MLD (15 MGD) capacity and 10 MLD (2.2 MGD) capacity for treatment of tapped wastewater of this drain. Another STP of 45.46 MLD (10 MGD) is proposed for the treatment of remaining untapped waste water of this drain. MoHUA vide letter dated 14.09.2023 requested to accept allotment of land by DJB "as is where is" basis. Removal of structure is required for construction of STP. DM central convened a meeting in which DDA informed that permission for removal of religious structure has been received and directed to remove structure by land owning agencies.
14	Sonia Vihar Drain (On Eastern Bank of Yamuna)	-	7.2	76	176	36	28.7084002, 77.2360452	To be tapped	Sonia Vihar STP (Under Construction)	Work for construction of 31.8 MLD (7 MGD) STP for tapping and treating waste water of Sonia Vihar Drain is under progress (Cumulative Progress about 81.58% as on 10.12.2023) and revised timeline for completion is December, 2023.
15	Kailash Nagar Drain (On Eastern Bank of Yamuna)	-	7.0	70	160	38	28.6640877, 77.2494362	To be tapped	-	DJB has requested MCD to stop unchecked waste water being pumped in this drain finally discharging effluent into river Yamuna.

S.No.	Name of Drain	Flow in MLD (As per DJB)	Water Quality of Discharge into River Yamuna (Parameters) (December, 2023)				Point of Sampling (Before Outfall into river) (Latitude, Longitude*)	Status of Drain (Tapped / Partially Tapped / Untapped)	STP in which waste water is treated /proposed to be treated	Proposed Action/ Timeline for Tapping of Drain ●
			pH (5.5 -9)	TSS (mg/l) (100)	COD (mg/l) (250)	BOD (mg/l) (30)				
16	Shastri Park Drain(On Eastern Bank of Yamuna)	-	6.8	58	148	27	To be tapped	-	Partially tapped by DJB, finally going into Buland Masjid SPS. Balance discharge of storm water Pump House will be tapped by MCD.	
17	Maharani Bagh Drain	30.24 (6.66 MGD)	7.5	72	256	44	To be tapped	Okhla STP (Operational)	Work of tapping of 09-10 MLD flow in C.V. Raman Marg Trunk sewer has been completed. The balance flow of about 20 MLD will be tapped in the proposed scheme of Barapullah Drain for treatment in Okhla STP. Work is under progress (Cumulative Progress was about 54% as on 10.12.2023) and to be completed by March, 2024 (Earlier Timeline Sept, 2023).	
18	Jaitpur Drain	-	7.4	82	218	35	To be tapped		The flow in this drain will be tapped by DJB in the Sewerage System being laid in Batla House Phase II scheme in the upstream of this drain.	
19	Tuglakabad Drain (Kalka Ji Drain merged in this drain)	25.05 (5.51 MGD)	7.1	64	182	32	To be tapped		An integrated 124 MGD STP at Okhla (In place of existing Phase-I, II, III & IV STPs) for outlet parameters of BOD/TSS: 10/10 mg/l is under construction Progress 94.7 % (as on 10.12.2023).Revised Timeline for completion - March, 2024.	

S.No.	Name of Drain	Flow in MLD (As per DJB)	Water Quality of Discharge into River Yamuna (Parameters) (December, 2023)				Point of Sampling (Before Outfall into river) (Latitude, Longitude*)	Status / Proposed Action for Tapping of Flow	STP in which tapped waste water is treated /proposed to be treated	Proposed Action/ Timeline for Tapping of Drain
			pH (5.5 - 9)	TSS (mg/l) (100)	COD (mg/l) (250)	BOD (mg/l) (30)				
20	Irrigation & Flood Control Deptt. (IFCD)	Barapulla Drain 145.15 (31.9 MGD)	7.6	74	184	40	28.5831727, 77.2640264	To be tapped	Okhla STP (Operational)	Flow is proposed to be diverted by laying of intercepter sewer through micro tunneling for conveying to Okhla STP for treatment. Work is under progress (Cumulative Progress was about 54 % as on 10.12.2023) and to be completed by March, 2024 (Earlier Timeline Sept, 2023).
21	Najafgarh Drain	2056.32 (452.4 MGD)	7.5	92	248	46	28.7090142, 77.2286028	Being a large drain not feasible to tap.	Being a large drain not feasible to tap (Covered under Interceptor Sewer Project)	There is about 453 MGD flow in the Najafgarh drain. Out of this at present 252 MGD comprises of treated effluent from STPs. From Haryana, untreated discharge of 105 MGD is being discharged through Badshahpur and DD-6 drains. There are 126 sub-drains out falling into Najafgarh Drain including Supplementary drain. Out of 126 sub-drains, 26 sub-drains are untapped and these will be trapped by December, 2023 in phased manner. The balance 4 sub-drains which depend upon availability of land and 2 sub-drains are related to DDA. There are 110 sub-drains out falling into Supplementary drain. Out of

9273

22		Shahdara Drain	475.2 (104.6 MGD)	7.4	96	304	49	28.5588984, 77.3207987	Being a large drain not feasible to tap.		110 sub-drains, about 29 sub-drains are untapped and these will be tapped by in phased manner and balance one will be tapped within two months after the high court decision.	Total discharge in Shahdara drain is about 105 MGD, out of which 50 MGD (i.e., 45%) is untreated sewage being discharged by Uttar Pradesh through Sahibabad, Indirapuri and Banthala drains. There are 230 sub-drains out falling into Najafgarh & Shahdara drains. Out of 230 sub-drains, 2 sub-drains are untapped and these will be tapped by December, 2023.
----	--	----------------	----------------------	-----	----	-----	----	---------------------------	--	--	---	--

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S.No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status Standards by DPCC:	Compliance w.r.t. Design parameters
1.	Mehrauli	5	5.61	20/30	03.11.2023	pH - 7.8 TSS -148 BOD -95 COD -240 Oil & Grease -4.4 Ammonical Nitrogen (N) - 11.1 Dissolved Phosphate-21.5	pH -7.6 TSS -38 BOD -20 COD -56 Oil & Grease -1.2 Ammonical Nitrogen (N) -1.8 Dissolved Phosphate-1	[pH 6.5 - 9.0], (TSS ≤ 10 mg/l), (BOD ≤ 10 mg/l), (COD ≤50mg/l), (Ammonical Nitrogen ≤ 5mg/l), (Total Nitrogen ≤10 mg/l), (Phosphate (PO ₄ - P) ≤ 2 mg/l), (Fecal Coliform (FC) (MPN / 100ml) < 230)]	Yes
2.	Okhla, Phase - II	12	14.36	30/50	03.11.2023	pH - 7.1 TSS -232 BOD -120 COD -224 Oil & Grease -4.8 Ammonical Nitrogen (N) - 15.6 Dissolved Phosphate-12.6	pH -7.5 TSS -24 BOD -11 COD -40 Oil & Grease -1.2 Ammonical Nitrogen (N) -1.1 Dissolved Phosphate-1.2	Not Meeting the Prescribed standard in respect of TSS (24 mg/l) & BOD (11 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
3.	Okhla Phase - III	37	39.87	30/50	03.11.2023	pH - 7.1 TSS -232 BOD -120 COD -224 Oil & Grease -4.8 Ammonical Nitrogen (N) - 15.6 Dissolved Phosphate-12.6	pH -7.2 TSS -24 BOD -15 COD -48 Oil & Grease -1.2 Ammonical Nitrogen (N) -2.1 Dissolved Phosphate-1.6	Not Meeting the Prescribed standard in respect of TSS (24 mg/l) and BOD (15 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes

9275

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status [Prescribed Standards by DPCC : [pH 6.5 - 9.0),(TSS≤ 10 mg/l),(BOD ≤ 10 mg/l),(COD ≤50mg/l),(Ammonical Nitrogen ≤10 mg/l),(Phosphate (PO ₄ - P)≤ 2 mg/l),(Fecal Coliform (FC){MPN / 100ml}< 230]]	Compliance w.r.t. Design parameters
4.	Okhla Phase - IV	45	55.20	30/50	03.11.2023	pH - 7.1 TSS -232 BOD -120 COD -224 Oil & Grease -4.8 Ammonical Nitrogen (N) - 15.6 Dissolved Phosphate-12.6	pH -7.3 TSS -30 BOD -19 COD -48 Oil & Grease -2.4 Ammonical Nitrogen (N) -2.2 Dissolved Phosphate-1.3	Not Meeting the Prescribed standard in respect of TSS (30 mg/l) and BOD (19 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes 9276
5.	Okhla Phase - V	16	18.85	30/50	03.11.2023	pH - 7.1 TSS -232 BOD -120 COD -224 Oil & Grease -4.8 Ammonical Nitrogen (N) - 15.6 Dissolved Phosphate-12.6	pH - 7.4 TSS -8 BOD -4 COD -28 Oil & Grease -0.8 Ammonical Nitrogen (N) -1.8 Dissolved Phosphate-1.4	Meeting the Prescribed standards.	Yes
6.	Okhla Phase - VI	30	34.97	20/30	03.11.2023	pH - 7.4 TSS -188 BOD -90 COD -248 Oil & Grease -8.8 Ammonical Nitrogen (N) - 14.3 Dissolved Phosphate-21.5	pH -7.7 TSS -10 BOD -7 COD -40 Oil & Grease -1.6 Ammonical Nitrogen (N) -1.3 Dissolved Phosphate-1.4	Meeting the Prescribed standards.	Yes 40

● **Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023**

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status by Prescribed Standards	Compliance w.r.t. Design parameters
7.	Molar Band	0.66	0.56	30/50	03.11.2023	pH - 7.6 TSS -340 BOD -170 COD -368 Oil & Grease -6.4 Ammonical Nitrogen (N) -25.2 Dissolved Phosphate-23.5	pH -7.4 TSS -36 BOD -23 COD -80 Oil & Grease -1.6 Ammonical Nitrogen (N) -1.5 Dissolved Phosphate-1.3	Not Meeting the Prescribed standard in respect of TSS (36 mg/l), BOD (23 mg/l), COD (80 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
8.	Sen Nursing Home Nallah	2.2	2.62	10/15	09.11.2023	pH - 7.6 TSS -236 BOD -150 COD -208 Oil & Grease -4.8 Ammonical Nitrogen (N) -19.5 Dissolved Phosphate-19.1	pH -7.3 TSS -6 BOD -5 COD -24 Oil & Grease -1.5 Ammonical Nitrogen (N) -1 Dissolved Phosphate-1.3	Meeting the Prescribed standards.	Yes
9.	Vasant Kunj (Old) Phase-I	2.2	1.65	30/50	03.11.2023	pH - 7.6 TSS -232 BOD -180 COD -368 Oil & Grease -15.6 Ammonical Nitrogen (N) -18.2 Dissolved Phosphate-23.6	pH -7.2 TSS -26 BOD -18 COD -64 Oil & Grease -2 Ammonical Nitrogen (N) -1.6 Dissolved Phosphate-2.8	Not Meeting the Prescribed standard in respect of TSS (26 mg/l), BOD (18 mg/l), COD (64 mg/l) and Dissolved Phosphate as P (2.8 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes

9277

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status Prescribed Standards by DPCC :	Compliance w.r.t. Design parameters
10.	Vasant Kunj (New) Phase-II	3	1.68	30/50	03.11.2023	pH - 7.5 TSS -280 BOD -145 COD -304 Oil & Grease -4 Ammonical Nitrogen (N) -17.1 Dissolved Phosphate-22.5	pH -7.8 TSS -34 BOD -13 COD -40 Oil & Grease -1.6 Ammonical Nitrogen (N) -2.1 Dissolved Phosphate-1.4	[(pH 6.5 - 9.0), (TSS ≤ 10 mg/l), (BOD ≤ 10 mg/l), (COD ≤ 50mg/l), (Ammonical Nitrogen ≤ 10 mg/l), (Total Nitrogen ≤ 10 mg/l), (Phosphate (PO ₄ - P) ≤ 2 mg/l), (Fecal Coliform (FC) (MPN / 100ml) < 230)]	Yes
11.	Ghitorni	5	2.52	30/50	03.11.2023	pH - 7. TSS -112 BOD -60 COD -144 Oil & Grease -4 Ammonical Nitrogen (N) -10.8 Dissolved Phosphate-19.5	pH -7.8 TSS -34 BOD -21 COD -40 Oil & Grease -1.6 Ammonical Nitrogen (N) -1.3 Dissolved Phosphate-1.4	Not Meeting the Prescribed standard in respect of TSS (34 mg/l) and BOD (13 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	9278
12.	Delhi Gate Nallah (Old) Phase-I	2.2	2.50	10/15	09.11.2023	pH - 7.8 TSS -164 BOD -120 COD -240 Oil & Grease -3.5 Ammonical Nitrogen (N) -23.2 Dissolved Phosphate-11.5	pH -7.2 TSS -10 BOD -9 COD -40 Oil & Grease -1.2 Ammonical Nitrogen (N) -2.3 Dissolved Phosphate-1.3	Not Meeting the Prescribed standard in respect of TSS (34 mg/l), BOD (21 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes

58

Annexure - R-6

● **Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023**

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status Prescribed Standards by DPC :	Compliance w.r.t. Design parameters
13.	Delhi Gate Nallah (New) Phase-II	15	16.58	10/10	09.11.2023	pH -7.7 TSS -144 BOD -85 COD -112 Oil & Grease -7.6 Ammonical Nitrogen (N) -19.9 Dissolved Phosphate-9.5	pH -7.3 TSS -10 BOD -7 COD -32 Oil & Grease -1.6 Ammonical Nitrogen (N) -1.7 Dissolved Phosphate-1.5	Meeting the Prescribed standards.	Yes
14.	Kondli Phase - I	10	9.99	10/10	09.11.2023	pH -7.4 TSS -220 BOD -96 COD -256 Oil & Grease -4.4 Ammonical Nitrogen (N) -27.5 Dissolved Phosphate-25.6	pH -7.6 TSS -8 BOD -5 COD -32 Oil & Grease -2 Ammonical Nitrogen (N) -2.5 Dissolved Phosphate-1.9	Meeting the Prescribed standards.	Yes
15.	Kondli Phase - II	25	25.30	10/10	09.11.2023	pH -7.4 TSS -220 BOD -96 COD -256 Oil & Grease -4.4 Ammonical Nitrogen (N) -27.5 Dissolved Phosphate-25.6	pH -7.8 TSS -10 BOD -5 COD -32 Oil & Grease -1.2 Ammonical Nitrogen (N) -1.8 Dissolved Phosphate-1.1	Meeting the Prescribed standards.	Yes

9279

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status [Prescribed Standards by DPCC : [(pH 6.5 - 9.0),(TSS ≤ 10 mg/l),(BOD ≤ 10 mg/l),(COD ≤50mg),(Ammonical Nitrogen ≤10 mg/l),(Total Nitrogen ≤10 mg/l),(Phosphate (PO ₄ - P) ≤ 2 mg/l),(Fecal Coliform (FC){MPN / 100ml}< 230)]	Compliance w.r.t. Design parameters
16.	Kondli Phase - III	10	9.99	10/10	09.11.2023	pH - 7.4 TSS -220 BOD -96 COD -256 Oil & Grease -4.4 Ammonical Nitrogen (N) -27.5 Dissolved Phosphate-25.6	pH -7.7 TSS -6 BOD 4 COD -24 Oil & Grease -4.1 Ammonical Nitrogen (N) -1.6 Dissolved Phosphate-1.7	Meeting the Prescribed standards.	Yes
17.	Kondli Phase - IV	45	26.31	20/30	09.11.2023	pH - 7.5 TSS -216 BOD -185 COD -256 Oil & Grease -6.8 Ammonical Nitrogen (N) -20.6 Dissolved Phosphate-24.6	pH -7.3 TSS -36 BOD -19 COD -76 Oil & Grease -3.6 Ammonical Nitrogen (N) -1.9 Dissolved Phosphate-1.5	Not Meeting the Prescribed standard in respect of TSS (36 mg/l), COD (76 mg/l) and BOD (19 mg/l).	No
18.	Chilla	9	8.36	10/10	09.11.2023	pH - 7.2 TSS -204 BOD -68 COD -176 Oil & Grease -7.2 Ammonical Nitrogen (N) -22.3 Dissolved Phosphate-14.1	pH -7.6 TSS -8 BOD -6 COD -40 Oil & Grease -2 Ammonical Nitrogen (N) -1.7 Dissolved Phosphate-1.1	Meeting the Prescribed standards.	Yes

94

5

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status Prescribed Standards by DPCC: [pH 6.5 - 9.0), (TSS ≤ 10 mg/l), (BOD ≤ 10 mg/l), (COD ≤ 50mg/l), (Ammonical Nitrogen ≤ 5mg/l), (Total Nitrogen ≤ 10 mg/l), (Phosphate (PO ₄ - P) ≤ 2 mg/l), (Faecal Coliform (FC) {MPN / 100ml} < 230)]	Compliance w.r.t. Design parameters
19.	Yamuna Vihar Phase-I	10	9.55	30/50	06.11.2023	pH -7.5 TSS -184 BOD -95 COD -104 Oil & Grease -4 Ammonical Nitrogen (N) -13.9 Dissolved Phosphate-23.7	pH -7.4 TSS -26 BOD -11 COD -48 Oil & Grease -1.6 Ammonical Nitrogen (N) -2.9 Dissolved Phosphate-1.9	Not Meeting the Prescribed standard in respect of TSS (26 mg/l) & BOD (11 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
20.	Yamuna Vihar Phase-II	10	8.55	30/50	06.11.2023	pH -7.5 TSS -120 BOD -90 COD -144 Oil & Grease -8 Ammonical Nitrogen (N) -7.2 Dissolved Phosphate-17.1	pH -7.7 TSS -18 BOD -11 COD -48 Oil & Grease -1.6 Ammonical Nitrogen (N) -1.2 Dissolved Phosphate-7.3	Not Meeting the Prescribed standard in respect of TSS (18 mg/l), BOD (11 mg/l) and Dissolved Phosphate as P (7.3 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
21.	Yamuna Vihar Ph-III	25	24.47	20/30	06.11.2023	pH -7.3 TSS -200 BOD -125 COD -184 Oil & Grease -5.6 Ammonical Nitrogen (N) -16.3 Dissolved Phosphate-24.2	pH -7.8 TSS -28 BOD -15 COD -48 Oil & Grease -2 Ammonical Nitrogen (N) -1.2 Dissolved Phosphate-1.9	Not Meeting the Prescribed standard in respect of TSS (28 mg/l) and BOD (15 mg/l). However meeting the Design Parameters (BOD/TSS:20/30).	Yes

9281

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status [Prescribed Standards by DPCC : (pH 6.5 - 9.0),(TSS ≤ 10 mg/l),(BOD ≤ 10 mg/l),(COD ≤50mg/),(Ammonical Nitrogen ≤10 mg/l),(Total Nitrogen ≤10 mg/l),(Phosphate (PO ₄ - P) ≤2 mg/l),(Fecal Coliform (FC){MPN / 100ml}< 230)]	Compliance w.r.t. Design parameters
22.	Akshardham / Common Wealth Games Village	1	0.05	02/01 (in mg/l)	09.11.2023	pH - 7.2 TSS -232 BOD -95 COD -224 Oil & Grease -4.4 Ammonical Nitrogen (N) -14.1 Dissolved Phosphate-16.5	pH -7.6 TSS -6 BOD -4 COD -24 Oil & Grease -1.6 Ammonical Nitrogen (N) -1.3 Dissolved Phosphate-15	Meeting the Prescribed standards.	Yes
23.	Coronation Pillar Phase-I&II	20	7.44	30/50	17.11.2023	pH - 7.6 TSS -296 BOD -90 COD -368 Oil & Grease -10.4 Ammonical Nitrogen (N) -24.3 Dissolved Phosphate-20.1	pH -7.5 TSS -30 BOD -20 COD -64 Oil & Grease -3.6 Ammonical Nitrogen (N) -2.2 Dissolved Phosphate-1.9	Not Meeting the Prescribed standard in respect of TSS (30 mg/l), BOD (20 mg/l) and COD (64 mg/l) . However meeting the Design Parameters (BOD/TSS:30/50).	Yes
24.	Coronation Pillar Phase- III	10	2.00	30/50	17.11.2023	pH - 7.5 TSS -216 BOD -120 COD -288 Oil & Grease -7.6 Ammonical Nitrogen (N) -21.9 Dissolved Phosphate-16.9	pH -7.2 TSS -14 BOD -10 COD -56 Oil & Grease -3.6 Ammonical Nitrogen (N) -1.5 Dissolved Phosphate-1.4	Not Meeting the Prescribed standard in respect of TSS (16 mg/l), BOD (14 mg/l) & COD (60 mg/l) . However meeting the Design Parameters (BOD/TSS:30/50).	Yes

46

52

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status Prescribed Standards by DPC: [pH 6.5 - 9.0), (TSS ≤ 10 mg/l), (BOD ≤ 10 mg/l), (COD ≤ 50mg/l), (Ammonical Nitrogen ≤ 5mg/l), (Total Nitrogen ≤ 10 mg/l), (Phosphate (PO ₄ - P) ≤ 2 mg/l), (Faecal Coliform (FC) {MPN / 100ml} < 230)]	Compliance w.r.t. Design parameters
25.	New Coronation Pillar	70	63.55	10/10	17.11.2023	pH - 7.1 TSS -268 BOD -175 COD -368 Oil & Grease -12 Ammonical Nitrogen (N) -20.6	pH -7.5 TSS -8 BOD -5 COD -28 Oil & Grease -3.2 Ammonical Nitrogen (N) -2.5	Meeting the Prescribed standards.	Yes
26.	Narela	10	3.11	30/50	08.11.2023	pH -7.3 TSS -188 BOD -75 COD -128 Oil & Grease -8.4 Ammonical Nitrogen (N) -15.6	pH -7.7 TSS -26 BOD -11 COD -52 Oil & Grease -2.4 Ammonical Nitrogen (N) -1.1	Not Meeting the Prescribed standard in respect of TSS (26 mg/l), BOD (11 mg/l) and COD (52 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
27.	Rithala Phase - II	40	39.47	15/20	08.11.2023	pH -7.2 TSS -204 BOD -130 COD -320 Oil & Grease -10.8 Ammonical Nitrogen (N) -10.5	pH -7.5 TSS -8 BOD -7 COD -28 Oil & Grease -3.2 Ammonical Nitrogen (N) -2.6	Meeting the Prescribed standards.	Yes

9283

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status [Prescribed Standards by DPCC:	Compliance w.r.t. Design parameters
28.	Rohini	15	8.79	30/50	08.11.2023	pH - 7.7 TSS -308 BOD -170 COD -312 Oil & Grease -9.2 Ammonical Nitrogen (N) -21.5 Dissolved Phosphate-11.5	pH -7.8 TSS-28 BOD -13 COD -60 Oil & Grease -5.6 Ammonical Nitrogen (N) -3.8 Dissolved Phosphate-1.7	[pH 6.5 - 9.0),(TSS≤ 10 mg/l),(BOD ≤ 10 mg/l),(COD ≤50mg/),(Ammonical Nitrogen ≤10 mg/l),(Phosphate (PO ₄ - P)≤ 2 mg/l),(Fecal Coliform (FC){MPN / 100ml}< 230)]	Yes
29.	Keshopur Phase - I (New)	12	9.80	20/30	17.11.2023	pH - 7.6 TSS -244 BOD -170 COD -384 Oil & Grease -13.6 Ammonical Nitrogen (N) -21.8 Dissolved Phosphate-21.1	pH -7.9 TSS-26 BOD -17 COD -64 Oil & Grease -4 Ammonical Nitrogen (N) -1.6 Dissolved Phosphate-1.8	Not Meeting the Prescribed standard in respect of TSS (28 mg/l), BOD (13 mg/l), COD (60 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	9284
30.	Keshopur Phase-II	20	10.76	30/50	17.11.2023	pH - 7.3 TSS -204 BOD -120 COD -240 Oil & Grease -20 Ammonical Nitrogen (N) -25.5 Dissolved Phosphate-19.9	pH -7.6 TSS-30 BOD -22 COD -68 Oil & Grease -2.8 Ammonical Nitrogen (N) -1.3 Dissolved Phosphate-1.9	Not Meeting the Prescribed standard in respect of TSS (30 mg/l), BOD (22 mg/l) and COD (68 mg/l) . However meeting the Design Parameters (BOD/TSS:30/50).	Yes

42

Annexure - R-6

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status Prescribed Standards by DPCC: [pH 6.5 - 9.0), (TSS ≤ 10 mg/l), (BOD ≤ 10 mg/l), (COD ≤ 50mg/l), (Ammonical Nitrogen ≤ 5mg/l), (Total Nitrogen ≤ 10 mg/l), (Phosphate (PO ₄ - P) ≤ 2 mg/l), (Faecal Coliform (FC) {MPN / 100ml} < 230)]	Compliance w.r.t. Design parameters
31.	Keshopur Phase - III	40	27.47	30/50	17.11.2023	pH - 7.3 TSS -204 BOD -120 COD -240 Oil & Grease -20 Ammonical Nitrogen (N) -25.5	pH -7.5 TSS -40 BOD -22 COD -68 Oil & Grease -2.8 Ammonical Nitrogen (N) -1.3	Not Meeting the Prescribed standard in respect of TSS (40 mg/l), BOD (22 mg/l) and COD (68 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes
32.	Nilothi Phase-I	40	20.43	30/50	22.11.2023	pH - 7.6 TSS -208 BOD -100 COD -336 Oil & Grease -15.6 Ammonical Nitrogen (N) -21.8	pH -7.7 TSS -34 BOD -25 COD -72 Oil & Grease -3.6 Ammonical Nitrogen (N) -2.9	Not Meeting the Prescribed standard in respect of TSS (34 mg/l), BOD (25 mg/l) and COD (72 mg/l) . However meeting the Design Parameters (BOD/TSS:30/50).	Yes
33.	Nilothi Phase-II	20	19.17	10/10	22.11.2023	pH -7.2 TSS -164 BOD -120 COD -384 Oil & Grease -13.6 Ammonical Nitrogen (N) -11.5	pH -7.4 TSS -10 BOD -7 COD -36 Oil & Grease -2.8 Ammonical Nitrogen (N) -1.8	Meeting the Prescribed standards.	Yes

Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters BOD/TSS (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status [Prescribed Standards by DPCC : (pH 6.5 - 9.0), (TSS ≤ 10 mg/l), (BOD ≤ 10 mg/l), (COD ≤ 50 mg/l), (Ammonical Nitrogen ≤ 5 mg/l), (Total Nitrogen ≤ 10 mg/l), (Phosphate (PO ₄ - P) ≤ 2 mg/l), (Fecal Coliform (FC) (MPN / 100ml) < 230)]	Compliance w.r.t. Design parameters
34.	Pappankalan Phase - I	20	9.94	30/50	22.11.2023	pH - 7.4 TSS -232 BOD -130 COD -352 Oil & Grease -18.8 Ammonical Nitrogen (N) -22.8 Dissolved Phosphate-23.8	pH -7.5 TSS-40 BOD -21 COD -104 Oil & Grease -5.2 Ammonical Nitrogen (N) -2.9 Dissolved Phosphate-2.7	Not Meeting the Prescribed standard in respect of TSS (40 mg/l), BOD (21 mg/l), COD (104 mg/l) & Dissolved Phosphate as P (2.7 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes 9286
35.	Pappankalan Phase - II	20	19.97	10/10	22.11.2023	pH - 7.3 TSS -158 BOD -120 COD -384 Oil & Grease -13.2 Ammonical Nitrogen (N) -20.9 Dissolved Phosphate-19.5	pH -7.8 TSS -10 BOD -6 COD -36 Oil & Grease -4 Ammonical Nitrogen (N) -1.9 Dissolved Phosphate-1.5	Meeting the Prescribed standards.	Yes
36.	Najafgarh	5	2.78	30/50	22.11.2023	pH - 7.5 TSS -248 BOD -105 COD -304 Oil & Grease -14 Ammonical Nitrogen (N) -21.1 Dissolved Phosphate-9.8	pH -7.7 TSS -30 BOD -19 COD -80 Oil & Grease -2.4 Ammonical Nitrogen (N) -2.5 Dissolved Phosphate-1.6	Not Meeting the Prescribed standard in respect of TSS (30 mg/l), COD (80 mg/l) and BOD (19 mg/l). However meeting the Design Parameters (BOD/TSS:30/50).	Yes

● **Brief of Existing 37 Operational STPs of DJB in Delhi along with their Capacities and Compliance w.r.t Prescribed Standards for the month of November, 2023**

S. No.	Name of STP	Capacity (in MGD)	Capacity being utilized (in MGD)	Design Parameters (in mg/l)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance status Prescribed Standards by DPCC :	Compliance w.r.t. Design parameters
37.	Kapashera	5	4.93	10/10	03.11.2023	pH -7.4 TSS -212 BOD -82 COD -220 Oil & Grease -4.4 Ammonical Nitrogen (N) -22.8 Dissolved Phosphate-10.8	pH -7.6 TSS -10 BOD -5 COD -48 Oil & Grease -2 Ammonical Nitrogen (N) -2.1 Dissolved Phosphate-1.5	Meeting the Prescribed standards.	Yes
9287	Total	667.26 MGD	569.14 MGD						

Note:-

- As per the Analysis Reports of DPCC Water Laboratory for November, 2023, out of 37 operational STPs of DJB, 15 STPs were found complying with the standards prescribed by DPCC.
- Out of 37 STPs, 36 STPs were found Complying w.r.t. Design parameters (BOD/TSS).

**Fwd: R1-List of 768 UACs**

2 messages

Tauseef Hussain <stauseefh.7@gmail.com>

Wed, Dec 20, 2023 at 8:12 PM

To: wmc2dpcc2023@gmail.com

Cc: Member Drainage <memberdrainagedjb@gmail.com>, Vikram Singh <cedrainage1@gmail.com>, CE DR <cedrprii@gmail.com>

Sir pfa

----- Forwarded message -----

From: **Tauseef Hussain** <stauseefh.7@gmail.com>

Date: Wed, Dec 20, 2023, 7:08 PM

Subject: R1-List of 768 UACs

To: <dpcc.wmc2.delhi@gmail.com>

Cc: Member Drainage <memberdrainagedjb@gmail.com>, Vikram Singh <cedrainage1@gmail.com>, CE DR <cedrprii@gmail.com>

Dear Singh sb, plz find the list of 768 unauthorised colonies where work is in different stages of progress.

**R1-List of 768 UACs.xlsx**

167K

Vikram Singh <cedrainage1@gmail.com>

Wed, Dec 20, 2023 at 8:13 PM

To: wmc2dpcc2023@gmail.com

[Quoted text hidden]

**R1-List of 768 UACs.xlsx**

167K

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR (Physical Progress during the period of 26.11.2023- 10.12.2023 %)	Cumulative Progress upto 10.12.2023 - %
1	859		Bijwasan East GOC	Palam Apt. Bijwasan, Najafgarh Delhi-61	Bijwasan	Work will be started soon	0%	0%	Sep-23	Mar-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
2	224		Goyia Vihar GOC	Pankaj Garden near Ambhatni, Sec-19, Dwarka	Matiiala	Work in progress	45	5.36	Jul-23	Mar-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	96	0	96
3	601		Goyia Vihar GOC	Qutab Vihar Ph-II, New Delhi-71	Matiiala	work in progress	35	4.17	Jul-23	Mar-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	72	1	74
4	654		Goyia Vihar GOC	Goyala Vihar, Najafgarh, Delhi	Matiiala	work in progress	45	5.36	Jul-23	Mar-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	96	0	96
5	1193		Goyia Vihar GOC	Qutab Vihar Ph-I Najafgarh Delhi-71	Matiiala	Work in progress	35	4.17	Jul-23	Mar-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	66	1	70
6	42-(LOP)		Goyia Vihar GOC	Qutub Vihar Phase I, Extn. E- Block New Delhi 59	Matiiala	Work in progress	30	3.57	Jul-23	Mar-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	79	1	82
7	31		Dichaon GOC	Najafgarh Park Colony, Block A, B, & C, Dichaon Road, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
8	41		Dichaon GOC	New Hira Park, Dichaon Road, Najafgarh, New Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
9	64		Dichaon GOC	Shiv Enclave, Main Dichaon Road, Najafgarh, New Delhi-43	NAJAFGARH	work in progress	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	40	0	40
10	98		Dichaon GOC	Dichaon Enclave opp. D. K. Depot, Nangloi Road	NAJAFGARH	work in progress	5%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	86	0	87
11	152		Dichaon GOC	Indira Market & Aggarwal Colony, Haibapura, Najafgarh, New Delhi-43	NAJAFGARH	work in progress	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	40	0	42
12	317		Dichaon GOC	Bajrang Enclave, Nangloi Road, Najafgarh	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
13	511		Dichaon GOC	Ugarsen Park, Nangloi Road, Delhi-43	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
14	513	A	Dichaon GOC	Shiv Enclave Extn, Nangloi Road, Najafgarh, Delhi-43	NAJAFGARH	work in progress	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	38	0	40
15	513	B	Dichaon GOC	Shiv Enclave Extn, Nangloi Road, Najafgarh, Delhi-43	NAJAFGARH	work in progress	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	38	0	40
16	538		Dichaon GOC	Deepak Vihar, Najafgarh, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
17	648	A	Dichaon GOC	Najafgarh Extn (Maksudabad), Nangloi Road, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
18	648	B	Dichaon GOC	Najafgarh Extn (Maksudabad), Nangloi Road, Delhi	NAJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0

53

53

9290

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023-10.12.2023-%]	Cumulative Progress upto 10.12.2023 - %
19	648	C	Dichraon GOC	Najafgarh Extn (Maksudabad), Nangloi Road, Delhi	NALJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	0	0	0
20	939		Dichraon GOC	Shiv Nagar Virendra Market Raghuvir Enclave Najafgarh Delhi-43	NALJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	0	0	0
21	939	A	Dichraon GOC	Shiv Nagar Virendra Market Raghuvir Enclave Najafgarh Delhi-43	NALJAFGARH	work in progress	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	1	1	3
22	989		Dichraon GOC	Laxmi Vihar Block A B C Main Najafgarh Road Near D.T.C. Dept. Najafgarh	NALJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	0	0	0
23	1058		Dichraon GOC	Sultan Garden B- Block Najafgarh Nangloi Road Delhi-43	NALJAFGARH	work in progress	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	60	1	63
24	1104		Dichraon GOC	Sainik Niketan Najafgarh, Delhi	NALJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	0	0	0
25	1219		Dichraon GOC	Lokesh Park & Heera park extn., Najafgarh, Delhi	NALJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	0	0	0
26	1335		Dichraon GOC	Laxmi vihar B- Block Nangli, Sakrawati, Delhi	NALJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	0	0	0
27	1372		Dichraon GOC	Nirma Vihar Najafgarh, Delhi	NALJAFGARH	work in progress	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	82	2	85
28	1388		Dichraon GOC	Shri Anand Niketan Laxmi Vihar D- Block Najafgarh, Delhi	NALJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	0	0	0
29	1481		Dichraon GOC	Lokesh Park, Near DTC Bus Terminal, Bahadurgarh Road	NALJAFGARH	work in progress	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	50	1	54
30	84-(ELD)		Dichraon GOC	Dichraon Kalan Extn, Main Dichraon Kalan Road, Najafgarh New Delhi 43	NALJAFGARH	work will be started soon	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	0	0	0
31	9		Mitraon GOC	Krishna Enclave Opp C R P F Camp, Dichraon Road, Jharoda Kalan	NALJAFGARH	work in progress	83	27.03	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	89	0	90
32	69		Mitraon GOC	Janta Vihar, Jharoda Road, Najafgarh	NALJAFGARH	work in progress	78.5	27.32	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	88	0	89
33	69	A	Mitraon GOC	Janta Vihar, Jharoda Road, Najafgarh	NALJAFGARH	work in progress	78.5	27.32	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	88	0	88
34	72		Mitraon GOC	Eka Vihar (Block A, B & C) near New Grain Market, Jharoda Road, Najafgarh	NALJAFGARH	work in progress	58	5.2	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	76	0	76
35	108		Mitraon GOC	Gopal Nagar, N-Block, M. D. Road, Najafgarh	NALJAFGARH	work in progress	43	14.98	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	77	0	78
36	116	A	Mitraon GOC	Vinoba Enclave, CRPF, Jharoda Kalan	NALJAFGARH	work in progress	72	27.75	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (D-1)	Sh. OP Sharma, EE(C)/D-XIV	85	0	85

54

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
37	116	B	Mitraon GOC	Vinoba Enclave, CRPF, Jharoda Kalan	NAJAFGARH	work in progress	72	27.75	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	82	0	82
38	144		Mitraon GOC	Chandan Place, Kali Piau, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	82	28.8	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	89	0	89
39	159		Mitraon GOC	Naya Gopal Nagar, Surakhpur Road, Najafgarh, New Delhi-43	NAJAFGARH	work in progress	62	21.56	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	76	0	76
40	163		Mitraon GOC	New Gopal Nagar Extn ABCD Block, South of Dhansa Road, Najafgarh	NAJAFGARH	work in progress	65	5.83	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	82	0	83
41	170		Mitraon GOC	Saraswati Kunj, C.R.P.F. Road, Jharoda Kalan, Najafgarh	NAJAFGARH	work in progress	71	24.62	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	81	0	81
42	177		Mitraon GOC	Vinoba Enclave Ext. CRPF Colony, Jharoda Kalan, Najafgarh, New Delhi-72	NAJAFGARH	work in progress	72	27.75	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	82	0	82
43	206		Mitraon GOC	Gopal Nagar Ph-2, Z-Block, New Delhi-43	NAJAFGARH	work in progress	20	1.79	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	69	0	69
44	253		Mitraon GOC	Shri Krishna Colony, Surakhpur Road, Gopal Nagar, Najafgarh	NAJAFGARH	work in progress	93	8.34	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	97	0	97
45	363		Mitraon GOC	Gopal Nagar Extn Main Surakhpur Road, Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	66	0	67
46	364		Mitraon GOC	Prem Nagar, G-Block, Leftout Portion near Sant Kabir Ashram, Najafgarh	NAJAFGARH	work in progress	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	10	10
47	393		Mitraon GOC	Gopal Nagar Extn., P&R Block, Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	77	0	78
48	403		Mitraon GOC	New Gopal Nagar, A&B Block, Nanak Piau, Dansa Road, Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	58	0	59
49	413		Mitraon GOC	Navleen Place D-Block Najafgarh, New Delhi	NAJAFGARH	work in progress	72	6.45	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	83	0	83
50	417	A	Mitraon GOC	Saraswati Enclave, Gopal Nagar Surakhpur Road	NAJAFGARH	work in progress	50	4.48	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	78	0	79
51	417	B	Mitraon GOC	Saraswati Enclave, Gopal Nagar Surakhpur Road	NAJAFGARH	work in progress	50	4.48	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	73	0	74
52	476	A	Mitraon GOC	Gopal Nagar, M-N Block, Najafgarh, Delhi-43	NAJAFGARH	work in progress	48	4.3	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	71	0	71
53	476	B	Mitraon GOC	Gopal Nagar, M-N Block, Najafgarh, Delhi-43	NAJAFGARH	work in progress	49	4.3	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	71	0	71
54	495		Mitraon GOC	Sainik Enclave, CRPF Colony, Jharodakalan, New Delhi-72	NAJAFGARH	work in progress	40	3.58	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	76	0	76

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR Physical Progress during the period of 26.11.2023-10.12.2023 %	Cumulative Progress upto 10.12.2023 - %
55	534		Mitraon GOC	Naveen Place, Jharoda Road, Najafgarh	NAJAFGARH	work in progress	72	25	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	82	0	82
56	640		Mitraon GOC	Sainik Enclave, Jharoda Kalan Road, Najafgarh	NAJAFGARH	work in progress	50	17.4	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	79	0	79
57	645		Mitraon GOC	Sainik Enclave, Part-II, Jharoda Kalan, Najafgarh, Delhi	NAJAFGARH	work in progress	80	27.84	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	84	0	84
58	685		Mitraon GOC	Krishna Enclave Part-II, Dhichron Kalan Road, New Delhi-72	NAJAFGARH	work in progress	83	26.68	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	87	0	87
59	689		Mitraon GOC	Sryan Enclave (Z-Block), Gopal Nagar Extn, Najafgarh	NAJAFGARH	work in progress	85	29.53	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	89	0	89
60	690	A	Mitraon GOC	Mitraon Extn, Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	76	0	76
61	690	B	Mitraon GOC	Mitraon Extn, Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	0	0	0
62	690	C	Mitraon GOC	Mitraon Extn, Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	0	0	0
63	690	D	Mitraon GOC	Mitraon Extn, Main Dhansa Road, Najafgarh, New D elhi-43	NAJAFGARH	work in progress	50	17.4	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	0	0	0
64	705		Tajpur Knurd GOC	New Roshanpura Extn, 'Y' Block, Pappawali Road, Najafgarh, New Delhi-43	NAJAFGARH	Under Estimate Stage	0	0	Dec-23	Dec-24	Sh. R.P Singh, Chief Engr (D)-III	Sh. Pankaj Kumar, EEC(D)-XV	Award Stage		Award Stage
65	712		Mitraon GOC	Mahesh Garden Main Bahadur Gahr Road, Najafgarh, New Delhi-43	NAJAFGARH	work in progress	80	27.84	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	82	0	82
66	712	A	Mitraon GOC	Mahesh Garden Main Bahadur Gahr Road, Najafgarh, New Delhi-43	NAJAFGARH	work in progress	80	27.84	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	82	0	82
67	722	A	Mitraon GOC	Baba Hari Dass Nagar, Najafgarh, Bahadurgarh Road, Delhi	NAJAFGARH	work in progress	58	20.18	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	74	0	74
68	733		Mitraon GOC	Kashmere Enclave, Kishan Chand Enclave, Bosco Colony, Aiyra Nagar, Gopal Nagar Extn, Najafgarh	NAJAFGARH	work in progress	60	5.38	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	78	0	78
69	804		Mitraon GOC	Surya Kunj Bahadurgarh Road, Najafgarh Delhi-43	NAJAFGARH	work in progress	70	6	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	87	0	87
70	828		Mitraon GOC	Chetan Vihar (Gopal Nagar Extn.) Dhansa Road, Najafgarh, Delhi	NAJAFGARH	work in progress	11	1	Dec-23	Jun-24	Sh. Vikram Singh, Pt. Chief Engr (D)-1	Sh. OP Sharma, EEC(D)-XIV	75	0	75

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR (Physical Progress during the period of 26.11.2023- 10.12.2023-%)	Cumulative Progress upto 10.12.2023 - %
71	849		Tajpur KHard GOC	New Roshanpura Extn, Part-II (Prem Nagar 'G' Block) Najafgarh, Delhi	NAJAFGARH	Under Estimate Stage	0	0	Dec-23	Dec-24	Sh. R P Singh, Chief Engr (Dr)-III	Sh Pankaj Kumar, EE(C)Dr-XV	Award Stage		Award Stage
72	895		Mitraon GOC	Halbatpura Extn Near Anaj Mandi Bahadurgarh Road Najafgarh, Delhi	NAJAFGARH	work in progress	46	4	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	65	0	65
73	896		Mitraon GOC	Aradhana Enclave Gopal Nagar Extn, Najafgarh, New Delhi	NAJAFGARH	work in progress	51	4	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	82	0	82
74	963		Mitraon GOC	West Gopal Nagar Ph-II Surakh Pur Road Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	64	0	66
75	976		Mitraon GOC	Prem Nagar H Block Old Khaira Road Najafgarh Delhi-43	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
76	980		Mitraon GOC	Nanda Enclave Dhansa Road Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	11	0	16
77	985		Mitraon GOC	East Krishna Vihar A B Block Khaira Road Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	62	0	63
78	1042		Mitraon GOC	Gopal Nagar Ph-2 Z-Block Surkhpur Road Najafgarh, Delhi	NAJAFGARH	Work in progress	54	4.84	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	74	0	74
79	1063		Mitraon GOC	Gopal Nagar Extn PH-I Main Khera Road Delhi-43	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	37	0	40
80	1057		Mitraon GOC	Gopal Nagar 'P' Block & Gopal Ngr. Extn. -(E F G & H Blocks) Main Dhansa Rd	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	76	0	76
81	1081		Mitraon GOC	Sunder Nagar Gopal Nagar Extn Surakhpur Road Najafgarh Delhi	NAJAFGARH	work in progress	74	6.63	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	85	0	85
82	1113		Mitraon GOC	Surya Kunj PH-I Dichiao Road Najafgarh, Delhi	NAJAFGARH	work in progress	70.76	6.34	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	82	0	82
83	1126		Mitraon GOC	Gopal Nagar Ph-II Shyam Vihar Chouhan Enclave Najafgarh, Delhi	NAJAFGARH	work in progress	20	1.79	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	68	0	68
84	1127	A	Mitraon GOC	Gopal Nagar B-Block Main Dhansa Road Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
85	1127	B	Mitraon GOC	Gopal Nagar B-Block Main Dhansa Road Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
86	1134		Mitraon GOC	Main Gopal Nagar Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	0	0	0
87	1161		Mitraon GOC	Nanu Ram Park HeibatPura, Jharoda Road Najafgarh, Delhi	NAJAFGARH	Work in progress	47	4.21	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	75	0	75
88	1191	A	Mitraon GOC	Krishna vihar West Najafgarh, Delhi	NAJAFGARH	Work in progress	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	61	0	61
89	1191	B	Mitraon GOC	Krishna vihar West Najafgarh, Delhi	NAJAFGARH	Work in progress	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. OP Sharma, EE(C)Dr-XIV	63	0	63

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
90	1192		Mitraon GOC	Dalip Vihar Near Suraj Cinema, Najafgarh, Delhi	NAJAFGARH	Under Estimate Stage	0%	0%	Dec-23	Dec-24	Sh. R P Singh, Chief Engr. (D)-III	Sh Pankaj Kumar, EE(C)-D-XV	Award Stage	0	88
91	1197		Mitraon GOC	Satyam Puram Jharoda Kalan Border Delhi	NAJAFGARH	Work in progress	83	7.48	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	88	0	88
92	1235		Mitraon GOC	Gopal Nagar Extn Phuli Block A & B Surakhpur Road, Najafgarh	NAJAFGARH	Work in progress	20	1.79	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	65	0	66
93	1273	A	Mitraon GOC	Gopal nagar Extn Najafgarh, Delhi	NAJAFGARH	Work in progress	30	2.69	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	50	0	50
94	1273	B	Mitraon GOC	Gopal nagar Extn Najafgarh, Delhi	NAJAFGARH	Work in progress	30	2.69	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	50	0	50
95	1276	A	Mitraon GOC	Gopal nagar A- Block, Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	0	0	0
96	1276	B	Mitraon GOC	Gopal nagar A- Block, Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	50	0	50
97	1276	C	Mitraon GOC	Gopal nagar A- Block, Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	0	0	0
98	1276	D	Mitraon GOC	Gopal nagar A- Block, Najafgarh, Delhi	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	0	0	0
99	1329		Mitraon GOC	Virocha Enclave A1 Block Najafgarh Main Road Opp DSIDC SHOP, Delhi	NAJAFGARH	Work in progress	72	6.48	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	81	0	81
100	1405		Mitraon GOC	Navreen Place Block-C4, Jharoda Rd., Najafgarh, Delhi	NAJAFGARH	Work in progress	72	6.45	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	81	0	81
101	1449		Mitraon GOC	Hari Dass Enclave, Jharoda Kalan, New Delhi-72	NAJAFGARH	Work in progress	65	5.83	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	79	0	79
102	1459		Mitraon GOC	Baba Haridas Enclave, B-Block, Jharoda Kalan, New Delhi-72	NAJAFGARH	Work in progress	65	5.83	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	81	0	81
103	1477		Mitraon GOC	Prem Nagar Z-Block, Paprawal Road, Najafgarh, Delhi-110043	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	0	0	0
104	1510		Mitraon GOC	Manesh Garden, No.1, Handapura, Bahadurgarh Road, Najafgarh, N.D	NAJAFGARH	Work in progress	80	7.17	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	86	0	86
105	1606		Mitraon GOC	Gopal Nagar, Block AM & N Block Extn, Najafgarh	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	0	0	0
106	1611		Mitraon GOC	Prem Nagar, D-Block Extension	NAJAFGARH	Work yet to be started	0%	0%	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	0	0	0
107	100-(ELD)		Mitraon GOC	Baba Hari Dass Colony, Jharoda Kalan New Delhi, 72	NAJAFGARH	Work in progress	80	7.17	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	90	0	90
108	137-(ELD)		Mitraon GOC	Jharoda Kalan, Delhi 72	NAJAFGARH	Work in progress	37	3.31	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	63	0	63
109	5-(LOP)		Mitraon GOC	D-Block, Gopal Nagar Najafgarh New Delhi	NAJAFGARH	Work yet to be started	0	0	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr. (D)-I	Sh. OP Sharma, EE(C)-D-XIV	0	0	0

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
110	65-(ELD)		Mitraon GOC	Mitroun Uthan Samiti, ICE Factory Road, Village-Mitroun, New Delhi-43	NAJAFGARH	Work in progress	20	1.79	Dec-23	Jun-24	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. OP Sharma, EE(C)Dr-XIV	66	0	68
111	226		Batia House Ph-II	Zakir Nagar, H-Block, Okhla	Okhla	Work is in progress	43.59	30	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	22	20	42
112	236		Batia House Ph-II	Abul Fazal Enclave, Block-E to N, New Delhi-25	Okhla	Work is in progress	43.59	36.17	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	44.5	0	44.5
113	391		Batia House Ph-II	Abul Fazal Enclave (Main), Kailindikunj Road Okhla, New Delhi	Okhla	Work in progress	31.47	26.12	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	32.5	0	32.5
114	391	A	Batia House Ph-II	Abul Fazal Enclave (Main), Kailindikunj Road Okhla, New Delhi	Okhla	Work in progress	31.47	26.12	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	32.5	0	32.5
115	391	B	Batia House Ph-II	Abul Fazal Enclave (Main), Kailindikunj Road Okhla, New Delhi	Okhla	Work in progress	31.47	26.12	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	32.5	0	32.5
116	767		Batia House Ph-II	Taimoor Nagar, Extn Near Kizrabad Delhi-65	Okhla	Work in progress	33.61	27.89	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	53	17	70
117	1014		Batia House Ph-II	Zakir Nagar H-Block, Okhla Delhi-25	Okhla	Work in progress	33.78	28.03	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	47	0	47
118	1069		Batia House Ph-II	Abul Fazal Enclave Pt-II Shahin Bagh, Delhi	Okhla	Work in progress	15.33	12.72	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	45.5	0	45.5
119	1069	B	Batia House Ph-II	Abul Fazal Enclave Pt-II Shahin Bagh, Delhi	Okhla	Work in progress	15.33	12.72	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	45.5	0	45.5
120	1182	A	Batia House Ph-II	Abul Fazal Enclave Pt-II Block G & H Delhi-25	Okhla	work is in progress	0	0	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
121	1182	B	Batia House Ph-II	Abul Fazal Enclave Pt-II Block G & H Delhi-25	Okhla	work is in progress	0	0	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
122	1424		Batia House Ph-II	Batia House Okhla, Delhi	Okhla	work in progress	43.95	36.47	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	82.5	1.5	84
123	1582		Batia House Ph-II	Nai Basti, (Harjan Basti) Okhla	Okhla	Work is yet to be started	0	0	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
124	11-(ELD)		Batia House Ph-II	Taimoor Nagar, Mohalia Piliandji, Delhi-65	Okhla	work yet to be started	0	0	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	0	10	10
125	119-(ELD)		Batia House Ph-II	Extended Abadi, Taimoor Nagar -I, Near Village Community Centre Taimoor Nagar, New Delhi-25	Okhla	work yet to be started	0	0	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
126	27-(ELD)		Batia House Ph-II	Taimoor Nagar, Kapasia Mohalia Delhi-25	Okhla	Work yet to be started	0	0	Dec-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
127	1346		Sadh nagar GOC	Sadh Nagar-II F - Block Gali No21 -25 New Delhi-45	PALAM	Work in progress	37	6.42	Mar-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. OF Sharma, EE(C) Dr-XIV	98	0	98
128	908		Tughlakabad GOC	Pul Pathiadpur M. B Road N.D-44	Tughlakabad	Sewer line is in progress	65	35	Jun-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (Dt)-I	Sh. A M SHARMA, EE(C)DR-VI	93	1	94

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR (Physical Progress during the period of 10.12.2023 -%)	Cumulative Progress upto 10.12.2023 - %
129	1483	A	Tughlakabad GOC	Village Lal Kuan, Block-D, Chungi No.3 & Block A, B Pul Pahlad Pur,	Tughlakabad	Work is in progress	30	21	Jun-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)/DR-VI	58	1	59
130	1604		Tughlakabad GOC	Pul Pahlad Pur	Tughlakabad	Work is in progress	65	54.26	Jun-23	Dec-23	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)/DR-VI	85	1	86
131	87		Sant Nagar GOC	Nehru Gali, Bhagat Colony, Burari, Sant Nagar, Delhi-84	Burari	work in progress	0%	0%	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
132	113	B	Sant Nagar GOC	Charnden Vihar, West Sant Nagar, Burari, Delhi-84	Burari	work in progress	0	0	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
133	196		Sant Nagar GOC	Baba Colony, B-Block, Burari, Delhi-84	Burari	work in progress	79	70	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	91.7	0.1	93
134	237		Sant Nagar GOC	Sant Nagar Block 'A' Burari Road, Delhi	Burari	work in progress	0	0	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
135	245		Sant Nagar GOC	Hingiri Enclave, Mukand Pur (Exn.-II), Burari	Burari	work in progress	32	24	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	66.5	1.2	68
136	271		Sant Nagar GOC	Tomar Colony (Kamal Pur) Burari, Delhi-84	Burari	work in progress	68	59	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	78.7	2	81
137	307		Pradhan Enclave GOC	Pradhan Enclave, C&D Block Mazra Burari, New Delhi-84	Burari	work in progress	3.57	0	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	23	2	27
138	329	A	Sant Nagar GOC	Ajit Vihar Burari Garhi, Delhi-84	Burari	work in progress	32	23	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	35.5	1	37
139	444		Sant Nagar GOC	Sant Nagar, B-Block Burari, Delhi-84	Burari	work in progress	51	43	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	62.6	2	65
140	448		Sant Nagar GOC	Amrit Vihar, Burari	Burari	work in progress	0	0	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	7.5	24	10
141	530		Sant Nagar GOC	Mukundpur Extn., Part-I, Delhi-42	Burari	work in progress	43	34	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	65.5	1	67
142	683		Sant Nagar GOC	West Sant Nagar Colony, A, 2 Block, Burari, Delhi-84	Burari	work in progress	0	0	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
143	696		Sant Nagar GOC	Kaushtik Enclave (B) Part-II, Burari, Nahnupura Road, Delhi-84	Burari	work in progress	74	65	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	75.5	2	78
144	697		Swaroop Nagar GOC	Swaroop Nagar Extn. (South), Delhi	Badli	Work in progress	58.58	23	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	29.7	0	30

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
145	725		Sant Nagar GOC	Kaushik Enclave, Burari Extn. Delhi-84	Burari	work in progress	25	17	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	26.50	2.00	29.00
146	726	A	Shahbad GOC	Shiv Vihar, Shahbad-Daulatpur, Bawana, Delhi-42	Bawana	Work in progress	0	0	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	12.06	0	14.56
147	726	B	Shahbad GOC	Shiv Vihar, Shahbad-Daulatpur, Bawana, Delhi-42	Bawana	Work in progress	0	0	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	43.5	0	43.5
148	765	A	Shahbad GOC	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	9	0	11
149	765	B	Shahbad GOC	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	9	0	11
150	765	C	Shahbad GOC	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	9	0	11
151	765	D	Shahbad GOC	Pehladpur (Banger) Extn. Village Pehladpur Delhi-42	Bawana	Work in progress	0	0	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	9.5	0	11.5
152	772	A	Sant Nagar GOC	Mukand Pur Vistar Delhi-42	Burari	work in progress	38	29	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	57.30	1.50	59.00
153	772	B	Sant Nagar GOC	Mukand Pur Vistar Delhi-42	Burari	work in progress	39	31	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	58.2	0	58.5
154	778		Swaroop Nagar GOC	Guru Nanak Dev Colony Bhalswa Dairy Delhi-42	Badli	Work in progress	0	0	Sep-23	Jan-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	95.49	0	95.5
155	809		Sant Nagar GOC	Kamal Vihar Kamal Pur Burari Delhi-84	Burari	work in progress	53.8	39	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	68	2	71
156	843		Sant Nagar GOC	Harit Vihar Kamalpur Burari Delhi-84	Burari	work in progress	4	2	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	6.5	0.5	7.5
157	843	B	Sant Nagar GOC	Harit Vihar Kamalpur Burari Delhi-84	Burari	work in progress	0	0	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
158	845	A	Sant Nagar GOC	Satya Vihar (Kamal Pur) Burari Delhi-84	Burari	work in progress	0	0	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
159	904		Swaroop Nagar GOC	Saroop Nagar Extn. W X Y Z Block Pt-II East Village Libaspur Delhi-42	Badli	Work in progress	65.25	28	Sep-23	Jan-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	96.1	0	97
160	928		Sant Nagar GOC	West kamal Vihar Near Kamal Pur Burari Delhi-84	Burari	work in progress	70	61	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	73	1.3	75.5

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR Physical Progress during the period of 10.12.2023-%	Cumulative Progress upto 10.12.2023 -%
161	987		Sant Nagar GOC	Sant Nagar Block A1 Extn Burari Road Delhi-84	Burari	work in progress	14	9	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	16.2	1	17.5
162	1071	A	Shahbad GOC	Deep Vihar Pansali, Poonh Kalan Paritadpur Delhi-42	Bawana	Work in progress	53.5	34.13	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	84	0	84.5
163	1071	B	Shahbad GOC	Deep Vihar Pansali, Poonh Kalan Paritadpur Delhi-42	Bawana	Work in progress	53.15	34.13	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	84	0	84.5
164	62-(LDP)		SBI Colony	State Bank Coop Housing Society, Nanak PIAO Factory Owner Association	Model Town	Land under dispute	0	0	Dec-23	Work could not executed due to land dispute	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	Work could not executed due to land dispute	Work could not executed due to land dispute	Work could not executed due to land dispute
165	64-(LDP)		Swaroop Nagar GOC	Swaroop Nagar, Part-II, East G.T. Road to Buaradi Road, Delhi-42	Badli	Work in progress	60	23	Sep-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	93	0	93.6
166	89-(ELD)		Shahbad GOC	Prabhad pur (Banger) Extn, Delhi 42	Bawana	Work in progress	0	0	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	60	0	61
167	9-(ELD)		Shahbad GOC	Extended Abadi of Village, Pahlad Pur Banger Lal Dora, Delhi-42	Bawana	Work in progress	0	0	Jun-23	Mar-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	65	0	66.5
168	189		Ranhola GOC	Anand Vihar, near Nangli Sakrawati, Najafgarh	Mattala	work in progress	43	35	Jul-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	75%	0%	76%
169	816		Ranhola GOC	Arjun park Colony Near Nangli Dairy Najafgarh Road, New Delhi	Mattala	work in progress	23	19	Sep-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	76%	0%	79%
170	882		Ranhola GOC	Arjun Park Najafgarh Road, New Delhi	Mattala	work in progress	23	19	Sep-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	76%	0%	79%
171	398		Ranhola GOC	Jai Vihar Phase-II, Dichaou Village, Najafgarh, Delhi-49	NALFAGRH	Work in progress	0	0	Dec-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	39%	0%	41%
172	236		Ranhola GOC	Rambaua Vihar, Nangloi, New Delhi-41	Vikasपुर	work in progress	15	13	Dec-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	36%	0%	36%
173	482		Ranhola GOC	Satvam Vihar Ph-II, Near Baprola Village, Nangloi, Najafgarh Road, Delhi-43	Vikasपुर	work in progress	74	60	Nov-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	86.50%	0%	86.50%
174	120-(ELD)		Ranhola GOC	Gant Baprola Najafgarh New Delhi 43	Vikasपुर	work in progress	0	0	Sep-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Execution Stage	0%	Under Execution Stage
175	559		Ranhola GOC	Baprola Vihar, Nangloi, Delhi	Vikasपुर	work in progress	82	67	Dec-23	June-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	91%	0%	91%
176	586		Ranhola GOC	Jai Vihar, Nangloi Road, Najafgarh, new Delhi	Vikasपुर	work in progress	45	37	Nov-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	60.0%	0%	60.0%
177	635		Ranhola GOC	Brahm Puri Colony, Ph-1, Rahaocula Extn., Nangloi, Najafgarh, Road	Vikasपुर	work in progress	0	0	Oct-23	June-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Execution Stage	0%	2%
178	763		Ranhola GOC	Charachal Park Part I & II Nangloi Delhi-41	Vikasपुर	work in progress	65	53	Sep-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	89%	0%	89%

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 -%
179	1018		Ranhola GoC	Jai Vihar Extn. Baprola Village Delhi	Vikasपुरी	work in progress	6	5	Dec-23	June - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	31%	0%	32%
180	1055		Ranhola GoC	Nangli Vihar Extn. Baprola Delhi	Vikasपुरी	work in progress	45	37	Dec-23	June - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	65%	0%	66%
181	1065		Ranhola GoC	Harphool Vihar Baprola Nangloi Delhi-43	Vikasपुरी	work in progress	10	8	Dec-23	Mar - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	40.0%	0%	41.0%
182	1452		Ranhola GoC	Meera Enclave, Ranhola Village, New Delhi-41	Vikasपुरी	work in progress	20	16	May-23	Dec - 23	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	54%	0%	59%
183	1496		Ranhola GoC	Chandhai Park, Main Nangloi, Najafgarh Road, Delhi	Vikasपुरी	work in progress	65	53	Sep-23	Mar - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	82%	0%	83%
184	1521		Ranhola GoC	Harphool Vihar, Jai Vihar Ph-III A, near Baprola Vill., Nangloi, New Delhi-43	Vikasपुरी	work in progress	10	8	Dec-23	June - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	42%	0%	43%
185	1522		Ranhola GoC	Harphool Vihar, Jai Vihar, Ph-III B, Baprola, Nangloi, New Delhi-43	Vikasपुरी	work in progress	33	27	Dec-23	June - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	54%	0%	55%
186	1531		Ranhola GoC	Ganga Ram Park, Village Ranhola, Nangloi, New Delhi-41	Vikasपुरी	work in progress	66	54	Aug-23	June - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	74%	0%	74%
187	1533		Ranhola GoC	Laxmi Park Ranhola Extn. Ph-I, Nangloi, Delhi-41	Vikasपुरी	work will start soon	0	0	Jun-23	Mar - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	12%	0%	14%
188	1249		Ranhola GoC	Bakkarwaia Village New Delhi-51	Mudka	work will start soon	0	0	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Estimate stage	Under Estimate stage	Under Estimate stage
189	366		Vikasपुरी GoC	Suraksha Vihar, Vikas Nagar, Uttam Nagar, New Delhi-59	Vikasपुरी	work in progress	73	71.46	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	91%	0%	91%
190	481		Vikasपुरी GoC	Vikas Vihar, Vikas Nagar, Uttam Nagar, New Delhi-59	Vikasपुरी	work in progress	83	81	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	91%	0%	91%
191	660	A	Vikasपुरी GoC	Sainik Enclave, Vikas Nagar, Uttam Nagar, Hastal, New Delhi-59	Vikasपुरी	work in progress	54	53	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	79%	0%	79%
192	770		Vikasपुरी GoC	Shiva Enclave Vikas Nagar, Hastal, New Delhi-59	Vikasपुरी	work in progress	93	91	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	98%	0%	98%
193	927		Vikasपुरी GoC	Niyadhar Enclave Vikas Nagar, Hastal, Delhi	Vikasपुरी	work in progress	70	68	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	90%	0%	90%
194	1401		Vikasपुरी GoC	Sai Enclave G-2,G-3, Mohan Garden, Delhi-59	Vikasपुरी	work in progress	48	47	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	79%	0%	79%
195	286		Vikasपुरी GoC	Yadav Enclave Vikas Nagar, Ext, Hastal, New Delhi	Vikasपुरी	work in progress	54	52	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	75%	0%	75%
196	488		Vikasपुरी GoC	Deep Enclave, Vikas Nagar, Hastal, Uttam Nagar, New Delhi-59	Vikasपुरी	work in progress	30	29	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	78%	0%	79%
197	1572		Vikasपुरी GoC	Sainik Enclave	Vikasपुरी	work will start soon	0	0	Dec-23	Sep - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Estimate Stage	0%	Under Estimate Stage

S.No	Reg No	Part	GoC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR Physical Progress during the period of 10.12.2023-%	Cumulative Progress upto 10.12.2023 - %
198	1003		Vikaspur GoC	Shiv Vihar West Ranhola Road Vikas Nagar Delhi-59	Vikaspur	work will start soon	0	0	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	55%	0%	55%
199	1020		Vikaspur GoC	Gupta Enclave Ranhola road Vikas Nagar New Delhi-59	Vikaspur	work in progress	50	49	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	80%	0%	80%
200	1080		Vikaspur GoC	Sai Enclave G-III, Ph-III Mohan Garden Delhi-59	Vikaspur	work will start soon	0	0	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Execution Stage	Under Execution Stage	Under Execution Stage
201	1103	A	Vikaspur GoC	Vikas Kunj Sainik Vihar Mohan garden Delhi	Vikaspur	work will be started soon	0	0	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	63%	0%	6%
202	1103	B	Vikaspur GoC	Vikas Kunj Sainik Vihar Mohan garden, Delhi	Vikaspur	work will be started soon	0	0	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	63%	0%	63%
203	1164		Vikaspur GoC	Tyagi Enclave Mohan garden Delhi-59	Vikaspur	work in progress	71	69	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	89%	0%	89%
204	1165		Vikaspur GoC	Panchsheel Enclave Vikas Nagar, Hasital, Uttam Nagar, Delhi	Vikaspur	work in progress	54	53	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	78%	0%	78%
205	1169		Vikaspur GoC	Ganga Vihar G-3 Sai Enclave Mohan Garden Delhi-59	Vikaspur	work in progress	87	85	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	95%	0%	95%
206	1212		Vikaspur GoC	Vikas Nagar Ph. II Ph-III Extn, Uttam Nagar, Delhi	Vikaspur	work in progress	75	73	Jun-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	98%	0%	98%
207	1215		Vikaspur GoC	Vikas Nagar Hasital Village S-Block, Uttam Nagar	Vikaspur	work in progress	82	80	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	91%	0%	91%
208	1224		Vikaspur GoC	Sai Enclave G-1, G-2 Block Mohan Garden Uttam nagar	Vikaspur	work in progress	57	56	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	82%	0%	82%
209	1226		Vikaspur GoC	Shiv Enclave F & G Block Green Avenue Bhism Enclave Shiv Vihar Delhi-59	Vikaspur	work in progress	67	65	Jun-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	97%	0%	97%
210	1234		Vikaspur GoC	Vikas Nagar, Marbal Block Raj Hans vihar, Vikas Vihar, Uttam Nagar	Vikaspur	work in progress	64	63	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	84%	0%	84%
211	1363		Vikaspur GoC	Hasital Extn Vikas Nagar Uttam Nagar Delhi-59	Vikaspur	work will start soon	0	0	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Execution Stage	Under Execution Stage	Under Execution Stage
212	1364		Vikaspur GoC	Vikas Nagar R- Block & R Extn, Hasital, Delhi-59	Vikaspur	work in progress	77	75	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	90.5%	0	90.5
213	1364	A	Vikaspur GoC	Vikas Nagar R- Block & R Extn, Hasital, Delhi-59	Vikaspur	work will start soon	0	0	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Execution Stage	Under Execution Stage	Under Execution Stage
214	1366		Vikaspur GoC	Vikas Kunj Extn, Uttam Nagar Delhi-59	Vikaspur	work will start soon	0	0	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	77%	0%	77%
215	1367		Vikaspur GoC	Sai Enclave Mohan Garden, Delhi	Vikaspur	work in progress	63	62	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	91%	0%	91%
216	1530		Vikaspur GoC	Vikas Vihar(West) Vikas Nagar, Hasital, New Delhi-59	Vikaspur	work in progress	31	30	Dec-23	Sep -24	Sh Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	91%	0	91%

29

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%]	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %]
217	146-(ELD)		Sarangpur GOC	Rural Village Maikpur Lal Dora Extension Extended Area New Delhi-73	NAJAFGARH	work will start soon	0	0	Dec-23		Sh.Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	95%	0%	95%
218	1524		Sarangpur GOC	Extended Abadi, Dhansa Gaon,(Gopal Nagar), New Delhi-73	NAJAFGARH	work in progress	25	0	Dec-23		Sh.Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	95%	0%	95%
219	1580		Sangam Vihar	Krishna Park Extension, D-Block, Deoli Village	Ambedkar Nagar	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh.Vikram Singh, CE(DR)PR-III	R.K.Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence.	0%	File has been sent for financial concurrence.
220	42		Sangam Vihar	Khanpur Extended Abadi, F-Block, Khanpur, New Delhi	Ambedkar Nagar	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh.Vikram Singh, CE(DR)PR-III	R.K.Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence.	0%	File has been sent for financial concurrence.
221	621	B	Sangam Vihar	Jawahar Park, Khanpur, Deoli Road, A, B, C, D & E Block, New Delhi	Ambedkar Nagar	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh.Vikram Singh, CE(DR)PR-III	R.K.Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence.	0%	File has been sent for financial concurrence.

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023-10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
222	681		Sangan Vihar	Duggal Colony, Khanpur Extn. Part-II, New Delhi-62	Ambekar Nagar	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence	0%	File has been sent for financial concurrence.
223	914		Sangan Vihar	Duggal Housing Complex School Road Khanpur New Delhi-62	Ambekar Nagar	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence	0%	File has been sent for financial concurrence.
224	1186		Sangan Vihar	Ratu park, C- Block Devli Vill Delhi-62	Ambekar Nagar	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence	0%	File has been sent for financial concurrence.
225	1231		Sangan Vihar	Krishna park, Khanpur, Devli Road	Ambekar Nagar	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence	0%	File has been sent for financial concurrence.

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR (Physical Progress during the period of 26.11.2023- 10.12.2023 %)	Cumulative Progress upto 10.12.2023 - %
226	1232	B	Sangam Vihar	Krishna Park Extn Block D Devli road Delhi-62	Ambedkar Nagar	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh.Vikram Singh, CE(DR)PR-III	R.K.Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence.	0%	File has been sent for financial concurrence.
227	877		Sangam Vihar	Tigri Extn Ph-II New Delhi-62	Devli	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh.Vikram Singh, CE(DR)PR-III	R.K.Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence.	0%	File has been sent for financial concurrence.
228	989	A	Sangam Vihar	Tigri Extn Ambedkar Nagar Sect-I New Delhi-62	Devli	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh.Vikram Singh, CE(DR)PR-III	R.K.Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence.	0%	File has been sent for financial concurrence.
229	621	A	Sangam Vihar	Jawahar Park,Khanpur, Deoli Road, A, B, C, D & E Block, New Delhi	Ambedkar Nagar	The work has been rescind recently. This will be shifted the list of colony under Estimate stage. The Estimate for the balance part of this colony has been prepared and under the process of approval.	0	0	Dec-23	December-24	Sh.Vikram Singh, CE(DR)PR-III	R.K.Tyagi, EE(C)DR-VIII	File has been sent for financial concurrence.	0%	File has been sent for financial concurrence.
230	145		Kirari GOC	Pratap Vihar Part-I, Nangloi, Delhi-41	KIRARI	work in progress	76	33	Mar-23	Jun-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	87	0	87
231	220		Kirari GOC	Vidyapati Nagar, Mubarakpur, Delhi-81	KIRARI	work in progress	69	30.29	Jun-23	Mar-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	86	0	86

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 26.10.2023-%	ATR [Physical Progress during the period of 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
232	19		Kirari GOC	Hari Enclave, Part-II, Kirari, Suleman Nagar	Kirari	work in progress	38	16.68	Sep-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	70	2	72
233	79		Kirari GOC	Pratap Vihar, Part-II, Kirari, Suleman Nagar, New Delhi-41	KIRARI	work in progress	69	30	Sep-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	90	0	90
234	221		Kirari GOC	Inder Enclave-II, F-Block, Mubarakpur- Delhi-81	KIRARI	work in progress	16	7.02	Sep-23	Jun-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	58	2	60
235	283		Kirari GOC	Ramesh Endave, Kirari Extn., Bawana, New Delhi-41	KIRARI	work in progress	56	24.59	Sep-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	93	0	93
236	311		Kirari GOC	Ashta Vihar, Prem Nagar-3, Kanjhawla, New Delhi	KIRARI	work in progress	60	26.34	Sep-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	90	0	90
237	521		Kirari GOC	Yadav Nagar, Prem Nagar-2, Near Sani Bazar, Delhi-41	KIRARI	work will be started soon	0	0	Sep-23	Jun-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	23	3	28
238	1395		Kirari GOC	Meer Vihar, Mubarakpur Dabas Rd, Madanpur Dabas Delhi-81	Mundka	work in progress	74	32.48	Sep-23	Feb-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	97	0	98
239	17		Kirari GOC	Balbir Nagar, Kirari, Suleman Nagar, Nangloi, Delhi-41	Kirari	work in progress	39	17.12	Dec-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	79	0	79
240	57		Kirari GOC	Hari Enclave -I, Kirari, Suleman Nagar, Delhi-41	Kirari	work in progress	63	28	Dec-23	Jun-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	77	0	79
241	67		Kirari GOC	Savva Enclave, Prem Nagar-II, Delhi-41	KIRARI	work will be started soon	0	0	Dec-23	Jun-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	70	3	78
242	127		Kirari GOC	Sharda, vaasa Enclave, PremNagar-III	KIRARI	work in progress	40	17.56	Dec-23	Jun-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	60	0	65
243	167		Kirari GOC	Laxmi Vihar, Mundka Road, Prem Nagar-III	KIRARI	work will be started soon	0	0	Dec-23	Jun-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	59	0	64
244	168		Kirari GOC	Pandey enclave, Prem Nagar-III, delhi-41	KIRARI	work in progress	0	0	Dec-23	Feb-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	82	0	82
245	169		Kirari GOC	Inder Enclave, Pr-I, Mubarakpur Road, Nangloi	KIRARI	work in progress	38	16.68	Dec-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	75	0	75
246	181		Kirari GOC	Karan Vihar, Part-III, Kirari, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	Dec-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	55	0	62
247	231		Kirari GOC	Agar Enclave-I, Prem Nagar-III, Mubarak Pur road, Nangloi	KIRARI	work will be started soon	0	0	Dec-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	1	0	1
248	261		Kirari GOC	Vikas Vihar, Sec-22, Rohini, Delhi	KIRARI	work will be started soon	0	0	Dec-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	1	0	1
249	262		Kirari GOC	Karan Vihar, Part-IV, Kirari Delhi-86	KIRARI	work will be started soon	0	0	Dec-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	50	0	50
250	298		Kirari GOC	Biji Vihar, Agra Nagar, Prem Nagar-3, New Delhi	KIRARI	work will be started soon	0	0	Dec-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	89	0	89
251	300		Kirari GOC	Sheesh Mahal, Endave, Prem Nagar-3, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	Dec-23	Jun-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	8	0	8
252	301		Kirari GOC	Chandan Park, Prem Nagar-3, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	Dec-23	Jun-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PR)SR-1	1	0	1

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
253	333		Kirari GOC	Adarsh Laxmi Vihar, Prem Nagar-3, Kirari, Delhi-86.	KIRARI	work will be started soon	0	0	Dec-23	Jun-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	1	0	1
254	423		Kirari GOC	Vikash Enclave, A-Block, Agar Nagar, Prem Nagar, Delhi	KIRARI	work in progress	44	19.32	Dec-23	Jun-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	69	0	69
255	497		Kirari GOC	Prem Nagar-3, Part-II, Shanti Bazar Road, Kirari Suleman Nagar, Nangloi, Delhi	KIRARI	work in progress	60	26.34	Dec-23	Jun-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	80	0	80
256	510		Kirari GOC	Kishan Vihar, Roop Vihar, Delhi-43	KIRARI	work will be started soon	0	0	Dec-23	Jun-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	80	0	80
257	616		Kirari GOC	Agar Nagar, Prem Nagar-3, Nangloi, Delhi-41	KIRARI	work in progress	28	12.29	Dec-23	Jun-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	50	0	57
258	620		Kirari GOC	Agar Nagar, D-Block, Prem Nagar-3, Nangloi	KIRARI	work will be started soon	0	0	Dec-23	Jun-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	7	0	7
259	626		Kirari GOC	Vikash Enclave, Agra Nagar, B-Block, Nangloi, Prem Nagar-3	KIRARI	work will be started soon	0	0	Dec-23	Mar-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	72	0	72
260	667		Kirari GOC	Prem Nagar-II ABCD Block, Nangloi, Delhi-41	KIRARI	work in progress	73	32.05	Dec-23	Jun-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	78	0	78
261	672		Kirari GOC	Gourav Nagar-2 (Prem Nagar)-3, Sultan Puri, Kanjhawala, Delhi-41	KIRARI	work in progress	9	3.95	Dec-23	Mar-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	50	0	60
262	692		Kirari GOC	Gouri Shankar Enclave, Prem Nagar-III, Nangloi, Delhi-41	KIRARI	work will be started soon	0	0	Dec-23	Sep-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	50	0	55
263	723		Kirari GOC	Dhruv Enclave, Rohini, Sec-22, Nithari, New Delhi	KIRARI	work will be started soon	0	0	Dec-23	Sep-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	1	0	1
264	741		Kirari GOC	Laxmi Nagar, Prem Nagar-III D1-Block, Kanjhawala, Delhi-41	KIRARI	work will be started soon	0	0	Dec-23	Sep-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	30	0	35
265	183		Kirari GOC	Guru Yogi Raj Pura Jain & Agganwal Colony, Ranikhera	Mundka	work in progress	0.24	0.2	Dec-23	Sep-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	56	0	62
266	439		Kirari GOC	Bhagya Vihar, Jain Colony Rani Khera, Delhi-81	Mundka	work in progress	0.42	0.38	Dec-23	Sep-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	70	0	70
267	74		Kirari GOC	Inder Enclave PH-II Nangloi, Mubarakpur Road, Delhi-41	KIRARI	work in progress	21	9.22	Dec-23	Jun-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	78	0	78
268	90		Kirari GOC	Kirari Extn., R-Block, Karan Vihar Part-6	KIRARI	work will be started soon	0	0	Dec-23	Sep-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	20	0	25
269	148		Kirari GOC	Balbir Vihar, Kirari Suleman Nagar, Delhi-41	KIRARI	work in progress	5	2.2	Dec-23	Mar-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	66	0	66
270	202		Kirari GOC	Hind Vihar, Prem Nagar-III	KIRARI	work will be started soon	0	0	Dec-23	Mar-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	60	0	60
271	235		Kirari GOC	Janta Enclave, G-Block, Prem Nagar-III, New Delhi	KIRARI	work will be started soon	0	0	Dec-23	Jan-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	76	0	76
272	702		Kirari GOC	Singh Adarsh Enclave, Prem Nagar-III, Delhi-41	KIRARI	work will be started soon	0	0	Dec-23	Sep-24	Sh.Vikram Singh, CE(DR)PR-III	Sh. N. K Sharma EE(PR)SR-I	13	0	13

9305

69

List of 768 Unauthorized Colonies where Sewerage System is to be laid by DUB along with Status and Proposed Timelines for Providing Sewerage System Annexure - R-7

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR Physical Progress during the period of 10.12.2023-%	Cumulative Progress upto 10.12.2023 - %
273	799		Kirari GOC	Sural Vihar Block A B C Mubarakpur Dabas Delhi-81	KIRARI	work will be started soon	0	0	Dec-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	75	0	75
274	838		Kirari GOC	Parvesh Nagar Mubarakpur Dabas Delhi-81	KIRARI	work will be started soon	0	0	Dec-23	Jun-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	40	5	45
275	1271		Kirari GOC	Sharma Enclave Mubarak Pur Extn Delhi-81	KIRARI	work will be started soon	0	0	Dec-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	22	0	22
276	478		Kirari GOC	Guru Yograj Puram Rani, Khera Extn., Rani Khera, Delhi-81	Mundka	work will be started soon	0	0	Dec-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	42	0	42
277	1077		Kirari GOC	Bhagya Vihar Ph-II Nangloi Delhi-41	Mundka	work will be started soon	0	0	Dec-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	1	0	1
278	1255		Kirari GOC	Lui Braili Vihar Rani Khera Delhi	Mundka	work will be started soon	0	0	Dec-23	Mar-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	85	0	85
279	1430		Kirari GOC	Bhagya Vihar, Jain Colony Rani Khera, Delhi-81	Mundka	work will be started soon	0	0	Dec-23	Sep-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	1	0	1
280	36-(ELD)		Kirari GOC	Rani Khera Village, Delhi-81	Mundka	work will be started soon	0	0	Dec-23	Dec-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	28	0	28
281	41-(ELD)		Kirari GOC	Village Madan Pur Dabas Extended Abadi, Delhi-81	Mundka	work will be started soon	0	0	Dec-23	Dec-24	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	9	0	9
282	99		Kamuddin Nagar GOC	Yaday Park Block-C, Rohak Road, Nangloi, Delhi-41	Mundka	work will be started soon	0	0	Jun-23	31/03/2024	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	1	0	1
283	80		Kamuddin Nagar GOC	Yaday Park (A & B Block) Rohak Road Nangloi	Mundka	work in progress	4	4	Jun-23	31/03/2024	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	5	0	5
284	201		Kamuddin Nagar GOC	Swam Park Extn -II, Mundka, Delhi-41	MUNDKA	work will be started soon	0	0	Jun-23	31/03/2024	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	1	0	1
285	404		Kamuddin Nagar GOC	Swam Park & Swam Park Extn., Part 1&2	Mundka	work will be started soon	0	0	Jun-23	31/03/2024	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Shama	1	0	1
286	6		Sangam Vihar GOC	Sangam Vihar A-Block, New Delhi-62	Devli	work in progress	26.63	23.54	Sep-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)DR-XV	95	0	95.2
287	706		Sangam Vihar GOC	Sangam Vihar B-1, Block, Sangam Vihar, New Delhi-62	Devli	work in progress	39.34	31.26	Sep-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)DR-XV	88.2	0	86.4
288	921		Sangam Vihar GOC	Sangam Vihar A- Block New Delhi-62	Devli	work in progress	40	31.78	Sep-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)DR-XV	91.6	0	91.6
289	1256		Sangam Vihar GOC	Sangam Vihar F-2 Block Hamard Near Batra Hospital, M.B Road, Delhi.	Sangam Vihar	work in progress	21.28	16.9	Sep-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)DR-XV	94	0	95
290	1155		Jafarpur GOC	Dabar Enclave (S R Block A) Rawla Mode Jafar pur Najafgarh Delhi	NAJAFGARH	Work in progress	36.22	15.49	Dec-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)DR-XV	80	0	80
291	1156		Jafarpur GOC	Durga Enclave Jafarpur Kallan Najafgarh Delhi-73	NAJAFGARH	Work in progress	24.23	10.36	Dec-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)DR-XV	75	0	75
292	1159		Jafarpur GOC	Jafarpur Extn, Jafarpur Kallan Najafgarh	NAJAFGARH	Work in progress	70.5	30.15	Dec-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)DR-XV	90	0	90

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %]
293	85-(ELD)		Jafarpur GOC	Sai Lal Bagh Housing Complex, Village Jafarpur Kalan, New Delhi-73	NAJAFGARH	Work in progress	25.8	11.03	Dec-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)DR- XV	90	0	90
294	941		Khera Dabar GOC	Baba Garib Das Colony Khera Dabar Najafgarh Delhi-73	Matiala	Work in progress	0	0	Dec-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Satyender Dabas EE(C)DR- XV	1	0	1
295	942		Khera Dabar GOC	Shiv Vihar Khera Dabar Najafgarh New Delhi-73	NAJAFGARH	Work in progress	0	0	Dec-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Satyender Dabas EE(C)DR- XV	1	0	1
296	1026		Khera Dabar GOC	Khera Dabar Extn Colony North West Najafgarh Delhi-73	Matiala	Work in progress	0	0	Dec-23	Dec-23	Sh. Vikram Singh, CE(DR)PR-III	Satyender Dabas EE(C)DR- XV	97	0	97
297	59		Tajpur GOC	Pir Baba Basti, Vill. Jaitpur, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
298	84		Tajpur GOC	Saurabh Vihar, N-Block (Amar Market) Hari Nagar Extn. Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
299	91		Tajpur GOC	Mohan Baba Nagar, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
300	91	B	Tajpur GOC	Mohan Baba Nagar, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
301	95		Tajpur GOC	Jaitpur Extn. L-Block, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
302	102		Tajpur GOC	Meethapur Extn. Block 'D', Part-I, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
303	124		Tajpur GOC	Saurabh Vihar, S-Block, Hari Nagar Extn. Jaitpur, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
304	128		Tajpur GOC	Mithapur Extn. A-Block, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
305	139		Tajpur GOC	Mohan Baba Nagar, G-Block, Tajpur Extn., Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
306	141		Tajpur GOC	Saurabh Vihar, R-Block, Hari Nagar Extn., Part-I, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
307	174		Tajpur GOC	Mithapur Extn. A-Block, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA

71

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
308	184		Tajpur GOC	Arpan Vihar, J-Block, Jaiipur Extn, Part-I, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
309	185		Tajpur GOC	Ektia Vihar (Block A, B & C) Jaiipur, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
310	186		Tajpur GOC	Shakti Vihar Block A, Molar Band Extn., Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
311	216		Tajpur GOC	Saurabh Vihar, O-Block, Har Nagar Extn.-II, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
312	225		Tajpur GOC	Har Nagar Extn., F-Block, Part-II, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
313	234		Tajpur GOC	Jaiipur Extn., K-Block, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
314	240		Tajpur GOC	Lakshmi Colony, Part-II, Mithapur Extn, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
315	273		Tajpur GOC	Sai Nagar, Mithapur, Extn, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
316	275		Tajpur GOC	Ektia Vihar, Mithapur Extn, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
317	284		Tajpur GOC	Gagan Vihar (near Molar Bund), Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
318	304		Tajpur GOC	Jaiipur Extn., E-1 Block, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
319	305		Tajpur GOC	Molar Band Extn., Block No.-E/3, Part-2, Badarpur, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
320	307	A	Tajpur GOC	Pradhan Enclave, C&D Block, Mazra Bura, New Delhi-84	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
321	327		Tajpur GOC	Sudarshan Park, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
322	368		Tajpur GOC	Jaiipur Extn., Part-1, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)/DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA



S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
323	379		Tajpur GOC	Hari Nagar Extn., Block D I, Jaitpur, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
324	400		Tajpur GOC	Shakti Vihar, Meethapur, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
325	414		Tajpur GOC	Shiv Puri Mithapur Extn., Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
326	436	A	Tajpur GOC	Harsh Vihar Hari Nagar, Part-3, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
327	436	B	Tajpur GOC	Harsh Vihar Hari Nagar, Part-3, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
328	462		Tajpur GOC	Budh Vihar (Tajpur Pahar) Badarpur, Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
329	506		Tajpur GOC	Jaitpur Vistar Part-1, Block E F G H	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
330	516		Tajpur GOC	Jaitpur Extn, A-Block, Badarpur	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
331	524		Tajpur GOC	Tajpur Pahari, Badarpur, New Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
332	544		Tajpur GOC	Hari Nagar Extn, Jaitpur Road, Badarpur, Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
333	562		Tajpur GOC	Jaitpur Extn, Part-1, Block-1, Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
334	565		Tajpur GOC	Badarpur Extn., D-1, Block, New Delhi	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
335	568		Tajpur GOC	Badarpur Extn., Block C&D, Badarpur, New Delhi To be Checked	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
336	596	A	Tajpur GOC	Prince Colony, Hari Nagar Ext, Pt-III, Block D, E & F, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
337	596	B	Tajpur GOC	Prince Colony, Hari Nagar Ext, Pt-III, Block D, E & F, Delhi-44	Badarpur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023-10.12.2023-%]	Cumulative Progress upto 10.12.2023 - %
336	598		Tapkur GOC	Meetha Pur Colony-B Block, Badapur, Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
339	673		Tapkur GOC	Om Nagar, Badapur, New Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
340	682		Tapkur GOC	Mohan Baba Nagar, Tapkur Exn, Badapur, Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
341	719		Tapkur GOC	Mohan Baba Nagar, Tapkur Exn, Badapur, Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
342	727		Tapkur GOC	Molar Band Exn, New Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
343	742		Tapkur GOC	Hari Nagar Exn, Block-D, Jaiapur, Badapur, New Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
344	803		Tapkur GOC	Hari Nagar Exn, N. Block, Jaiapur, Badapur, New Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
345	805		Tapkur GOC	Hari Nagar colony Part-I D-Block, Badapur, New Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
346	820		Tapkur GOC	Molar Band Exn, E-I Block, Badapur, Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
347	831		Tapkur GOC	Molar Band Exn, Block ABC, D (Gail No.1,25) Badapur, Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
348	841		Tapkur GOC	Hari Nagar Part-I E-Block, Badapur, New Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
349	847		Tapkur GOC	Mithapur Exn, Part-III New Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
350	855		Tapkur GOC	Hari Nagar Exn, M-Block, Sauroth Vihar, Badapur, New Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
351	890		Tapkur GOC	Jaiapur Exn, Part-II, Badapur, New Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
352	933	A	Tapkur GOC	Lakhpal Colony Part-I Mithapur Exn, Badapur, Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A.M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA

Annexure - R-7

List of 768 Unauthorized Colonies where Sewerage System is to be laid by DJB along with Status and Proposed Timelines for Providing Sewerage System

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %]
353	933	B	Tajpur GOC	Lakhat Colony PI-I Mithapur Extn.Badapur, Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
354	1030		Tajpur GOC	Molar Band Extn,Block E-2 Badapur, Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
355	1082		Tajpur GOC	Hari Nagar Extn, I- Block Jaitpur Road Badapur, Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
356	1083	A	Tajpur GOC	Badapur Extn, Pocket A, B, Mathura Road, Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
357	1083	B	Tajpur GOC	Badapur Extn, Pocket A, B, Mathura Road, Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
358	1102		Tajpur GOC	Bachh Raj Colony Mithapur Extn, Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
359	1109		Tajpur GOC	Molar band Extn, Block F- Delhi-44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
360	1124		Tajpur GOC	Hari Nagar Extn, A Block Jaitpur Road Badapur, Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
361	1129		Tajpur GOC	Hari Nagar A B Block Extn, Pt-II Badapur, Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
362	1133		Tajpur GOC	Molar Band Extn, G Block, Badapur	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
363	1162	A	Tajpur GOC	Molar Band Extn, Block E-III Badapur	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
364	1162	B	Tajpur GOC	Molar Band Extn, Block E-III Badapur	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
365	1211		Tajpur GOC	Molarband Extn, E1, E2, E3 Block, Badapur New Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
366	1213		Tajpur GOC	Hari Nagar Extn, C Block, Part 2 Badapur, Delhi	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
367	1243		Tajpur GOC	H-Block, Hari Nagar Extn, Jaitpur Road Badapur New Delhi 44	Badapur	Land for DSTP is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023-10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
368	1267	A	Tajpur GOC	Sourabh Vihar K-Block Hari Nagar Jait Pur Badapur, Delhi	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
369	1267	B	Tajpur GOC	Sourabh Vihar K-Block Hari Nagar Jait Pur Badapur, Delhi	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
370	1272	A	Tajpur GOC	Mitna Pur Extn. 1 Block A B C 2 D, Delhi	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
371	1272	B	Tajpur GOC	Mitna Pur Extn. 1 Block A B C 2 D, Delhi	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
372	1299		Tajpur GOC	Mitna Pur Extn. A-Block Badapur, Delhi	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
373	1300		Tajpur GOC	Mithanpur Extn. Badapur Delhi-36	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
374	1301		Tajpur GOC	Ch. Lakha Ram Colony School Rd Shakti Vihar P-I Delhi-44	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
375	1558		Tajpur GOC	Village Molaband, B-Block, New Delhi	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
376	1578		Tajpur GOC	Hari Nagar Extn., L-Block, Saurabh Vihar, Jaitpur, New Delhi	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
377	1612		Tajpur GOC	Budh Vihar Extension, Badapur	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
378	14-(OP)		Tajpur GOC	A-Block, Meethapur Extn. Shree Colony Badapur New Delhi 44	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
379	3-(ELD)		Tajpur GOC	Badapur Village, Delhi-44	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
380	93-(ELD)		Tajpur GOC	Molaband Village Badapur New Delhi 44	Badarpur	Land for DSTP is to be allocated by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. A M SHARMA, EE(C)DR-VI	Land has been handed over by DDA	Land has been handed over by DDA	Land has been handed over by DDA
381	138		Manipalpur GOC	Manipalpur Extn., K-II Block, New Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. OP Sharma, EE(C)DR-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
382	321	A	Manipalpur GOC	Defence Enclave, Manipalpur, Extn.-II, New Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (D)-1	Sh. OP Sharma, EE(C)DR-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted

Annexure - R-7

List of 768 Unauthorized Colonies where Sewerage System is to be laid by DJB along with Status and Proposed Timelines for Providing Sewerage System

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
383	321	B	Mahipalpur GOC	Defence Enclave, Mahipalpur, Extn-II, New Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
384	341		Mahipalpur GOC	Mahipalpur Extn. L-Block, New Delhi	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
385	500		Salapur Khara G	Yawanika Colony Salapur, Khara, Bijwasan, New Delhi-61	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
386	515		Mahipalpur GOC	Mahipalpur K-Block, West Vasant Kunj, New Delhi	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
387	605		Mahipalpur GOC	Mahipalpur Ext. K-II Block, New Delhi-7	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
388	1130	A	Mahipalpur GOC	Rangpuri Extn.A-Block Vasant Kunj Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
389	1130	B	Mahipalpur GOC	Rangpuri Extn.A-Block Vasant Kunj Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
390	1131		Mahipalpur GOC	Rangpuri Extn.B-Block Vasant Kunj Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
391	1140		Mahipalpur GOC	Mahipalpur Block A Extn, Delhi	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
392	1229		Shabad Mohd Pur GOC	Village Shabad Mohd Pur Extn.Area Delhi-61	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
393	1266		Kapashera GOC	Kapashera Extn.B-Block Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
394	1278		Kapashera GOC	Kapashera Extn.A-Block Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
395	1508		Shabad Mohd Pur GOC	Shalapur Khara, Bijwasan, New Delhi-61	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
396	1593		Mahipalpur GOC	Defence Enclave Development Association, Mahipal Pur Extn, New Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted
397	37-(ELD)		Kapashera GOC	Natural Growth of Kapashera Village, New Delhi-37	Bijwasan	Land allotment is being pursued with DDA		15 months after allotment of land	Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh.OP Sharma, EE(C)Dr-XIV	Land yet to be allotted	Land yet to be allotted	Land yet to be allotted

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 10.12.2023 - %]	Cumulative Progress upto 10.12.2023 - %
398	80-(ELD)			Extended Colony, New Mangla Puri, New Delhi-30	Chatatapur	Estimate stage			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
399	56			Chhatapur Enclave Ph-I, Block-A, Maidan Garhi, Village Road	Chhatapur	Tender stage			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
400	96			Satapur Extn. Sabbari, Mehrauli	Chhatapur	Work is in progress			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
401	916			Chhatapur Extn. Mehrauli New Delhi-74	Chhatapur	Land allotment is being pursued with DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
402	1015	A	Madangarhi (Rajpur Khurd) GOC	Maidan Garhi Extn. Chhatapur Road Delhi-68	Chhatapur	Land allotment is being pursued with DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
403	1015	B	Madangarhi (Rajpur Khurd) GOC	Maidan Garhi Extn. Chhatapur Road Delhi-68	Chhatapur	Land allotment is being pursued with DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
404	1036		Chandanhola & Ansal GOC	Dr. Ambedkar Colony Ansal Road, Sabbari Delhi-54	Chhatapur	Work is in progress			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
405	132-(ELD)			Extended Apsal of Village Chhatapur New Delhi	Chhatapur	Work is in progress			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
406	2-(ELD)			Gadai Pur Extn. 26-A Club Drive, Gadai Pur Extn., Mehrauli, Gurgaon Road, Gadai Pur, Delhi-30	Chhatapur	In Estimate stage			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
407	31-(ELD)			Silver OAK Enclave, Village Jonapur Gadai Pur, Mandi Road, New Delhi-47	Chhatapur	Estimate stage			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
408	66-(ELD)			Sanskritik Aur Vikas Sansha OSHO Drive Gadai Pur Extn. Of Village Gadai Pur Mehrauli New Delhi	Chhatapur	Estimate stage			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
409	5			Bhawani Kunj behind Sector D-II, Vasant Kunj, New Delhi-70	Mehrauli	Affluent colony NOC awarded form UD			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
410	1144			Shanti Kunj, Behind Deep Public School, Vasant Kunj Delhi-70	Mehrauli	Affluent colony NOC awarded form UD			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
411	103-(ELD)			Village Sultanpur New Delhi 30	Mehrauli	Estimate			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
412	13-(ELD)			Harjan Basit(Foovi, Chhatra) Rajokri Pahari, Mehrauli Road, New Delhi-38	Mehrauli	Estimate Stage			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
413	419		Madanpur Khadar GOC	Madanpur Khadar Extn, New Delhi-44	Okhla	Land for SPS is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
414	571		Madanpur Khadar GOC	Aali Extn. Block A&B, Badarpur, Delhi	Okhla	Land for SPS is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0

20

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Notal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
415	628	A	Madanpur Khadar GOC	Madanpur Khadar Extn, Part-1, 2, 3, Badarpur, New Delhi	Okhla	Land for SPS is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
416	628	B	Madanpur Khadar GOC	Madanpur Khadar Extn, Part-1, 2, 3, Badarpur, New Delhi	Okhla	Land for SPS is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
417	1128		Madanpur Khadar GOC	Aali Vihar -(Block A B C D E F G & H)	Okhla	Land for SPS is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
418	1181		Madanpur Khadar GOC	Jagdamba Colony Aali Vihar Badarpur, Delhi	Okhla	Land for SPS is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
419	30-(ELD)		Madanpur Khadar GOC	Aali Village Extended, Abadi, New Delhi-44	Okhla	Land for SPS is to be allotted by DDA			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
420	574		Shiv Mandir Colony	Shiv Mandir Colony,Safabad Border Narela, Delhi-40	Narela	Under award	July-24		Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	Work Order issued on 31.03.2023. Difficulty in transfer of land by the agency in the name of Delhi Jal Board due to an unauthorized colony	Work Order issued on 31.03.2023. Difficulty in transfer of land by the agency in the name of Delhi Jal Board due to an unauthorized colony	Work Order issued on 31.03.2023. Difficulty in transfer of land by the agency in the name of Delhi Jal Board due to an unauthorized colony
421	20		Nayabans GOC	Vashu Vihar Colony Holambi Kalan	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
422	21		Nayabans GOC	Ankur Vihar Colony Holambi Kalan	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
423	25		Auchandi (Part of Nayabans GOC)	Harjan Colony, Village-Harewali, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
424	45		Zindpur GOC	Nangli Poonia Extn. G. T. Karnal Road, Delhi-36	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	0
425	50		Nayabans GOC	Pren Colony, Bawana Road, Narela, Delhi-40	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
426	86		Pooth khurd and Bajitpur Thakran GOC	Ishwar Colony Extn. Ph-I Bawana, New Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
427	156	A	Pooth khurd and Bajitpur Thakran GOC	Krishna Vihar Colony, Bawana, New Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
428	156	B	Pooth khurd and Bajitpur Thakran GOC	Krishna Vihar Colony, Bawana, New Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
429	173		Zindpur GOC	Sushant Vihar, Ibrahimpur Extn., Delhi-36	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	10.3	3	18.3

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %]
430	197		Nayabans GOC	Swatantra Nagar Ph-II (Left out portion), Narela	Narela	Estimate stage	NA	NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
431	197	A	Nayabans GOC	Swatantra Nagar Ph-II (Left out portion), Narela	Narela	Estimate stage	NA	NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
432	197	B	Nayabans GOC	Swatantra Nagar Ph-II (Left out portion), Narela	Narela	Estimate stage	NA	NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
433	200		Nayabans GOC	New Colony, Samtot Choga More, Narela, Bawana	Narela	Estimate stage	NA	NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
434	207		Zindpur GOC	Prem Nagar, Nathupura, Delhi-84	Burari	Tender stage	Nov-24	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	43.6	4	50
435	219		Pooh khurd and Bajipur Thakran GOC	Vijay Nagar, Bawana, Delhi-37	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
436	255	A	Qutubgarh (Part of Nayabans GOC)	Qutabgarh Extn Colony, Kanjhawla Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
437	255	B	Qutubgarh (Part of Nayabans GOC)	Qutabgarh Extn Colony, Kanjhawla Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
438	255	C	Qutubgarh (Part of Nayabans GOC)	Qutabgarh Extn Colony, Kanjhawla Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
439	339		Auchandri (Part of Nayabans GOC)	Siri Krishna Colony Harewali, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
440	343		Nayabans GOC	Sapt Rishi Garden, Holambi Kalam, Narela, Delhi-82	Narela	Estimate stage	NA	NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
441	406	A	Zindpur GOC	Shastri Park, Nathupura More, Burari, Delhi-87	Burari	Tender stage	Nov-24	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	0
442	406		Zindpur GOC	Shastri Park, Nathupura More, Burari, Delhi-87	Burari	Tender stage	Nov-24	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	0
443	437		Auchandri (Part of Nayabans GOC)	Harjan Colony B-Block, Harewali, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
444	442		Nayabans GOC	Hazari Park, Holambi Kalam, Delhi-82	Narela	Estimate stage	NA	NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage

Annexure - R-7
List of 768 Unauthorized Colonies where Sewerage System is to be laid by DJB along with Status and Proposed Timelines for Providing Sewerage System

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023-10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
445	445		Nayabans GOC	Nai Basti Lampur, Narela, Delhi-40	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	0
446	464		Zindpur GOC	Ibrahim Pur Extn. DCM Colony, Burari, Delhi	Burari	Tender stage		Work completed	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	100	0	0
447	477		Pooth Khurd and Bajitpur Thakran GOC	Hashthal Colony Narela Road, Bawana, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
448	501		Nayabans GOC	Ambedkar Colony Extn., Vill Bankner, Narela	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	Under Estimate Stage
449	502	A	Nayabans GOC	Bankner Basti (Firani Road), Narela	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	Under Estimate Stage
450	502	B	Nayabans GOC	Bankner Basti (Firani Road), Narela	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	Under Estimate Stage
451	529		Nayabans GOC	Basti Banker South, Lampur Road, Delhi-40	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	Under Estimate Stage
452	535		Zindpur GOC	Saroop Nagar, J&K Block, Samaipur, Badli, Delhi	Badli	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	15	2	20
453	570		Pooth Khurd and Bajitpur Thakran GOC	Shiv Colony, Katewada, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
454	577		Nayabans GOC	Swatantra Nagar Extn. West Gonda Road, Narela, Delhi-40	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0	Under Estimate Stage
455	587		Punjab Khor (Part of Salahapur GOC)	Baleji Enclave, Punjab Khor, Delhi-81	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
456	595		Pooth Khurd and Bajitpur Thakran GOC	Ishwar Colony Ext., III, Bawana, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
457	612		Zindpur GOC	Kadipur Extn., Nangli Road, Delhi-36	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	75	2.5	80
458	658		Pooth Khurd and Bajitpur Thakran GOC	Indraj Colony (Bawana Extn) Kanjhawala Road, Bawana, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
459	659		Pooth Khurd and Bajitpur Thakran GOC	Ishwar Colony Extn. (Phase-II) Bawana, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
460	688		Zindpur GOC	Nathu Colony, Nathupura, Delhi-84	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	85.2	2.5	92

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%]	ATR (Physical Progress during the period of 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %]
461	728		Zindpur GOC	Kushak No.2, Extn., Delhi-36	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	52	4	60
462	729		Zindpur GOC	Kushak No.1, Extn., Delhi-36	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	0	0
463	773		Zindpur GOC	Pradeep Vihar Nathupura Mode Delhi-36	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	0	0
464	808	A	Zindpur GOC	Shastri Park, Extn. Nathu Pura More Burari Delhi-84	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	0	0
465	808	B	Zindpur GOC	Shastri Park, Extn. Nathu Pura More Burari Delhi-84	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	0	0
466	821	A	Zindpur GOC	Kadi Vihar Near Nathupura Delhi-36	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	0	0
467	821	B	Zindpur GOC	Kadi Vihar Near Nathupura Delhi-36	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	0	0
468	854		Qutubganj (Part of Nayabans GOC)	Uzala Harijan Colony Sarti Road Qutab Ganj Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	P.K. Kapil, EE(C)-D-XI	0	0	0
469	858		Poohi Khurd and Bajlipur Thakran GOC	Ramesh Nagar Bawana Near Harijan Basti, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	P.K. Kapil, EE(C)-D-XI	0	0	0
470	862		Zindpur GOC	Kushak No-I-B, Block Kadipur Village Delhi-36	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	0	0
471	918		Poohi Khurd and Bajlipur Thakran GOC	Iskwar Colony Bawana New Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	P.K. Kapil, EE(C)-D-XI	0	0	0
472	951		Zindpur GOC	Phool bagh Place (Shastri Park Extn) Nathupura Mode Delhi-36	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	0	0
473	952		Zindpur GOC	Keshav Nagar Burari Nathupura Road Delhi-36	Burari	Tender stage	Dec-23	Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	0	0
474	981		Salahanur Majra GOC	Anand Vihar Colony Poohi Khurd Bawana Road Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	P.K. Kapil, EE(C)-D-XI	0	0	0
475	992		Qutubganj (Part of Nayabans GOC)	Qutab Ganj, Enclave of Nayabans Qutab Ganj Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	P.K. Kapil, EE(C)-D-XI	0	0	0
476	1028		Nayabans GOC	Om Vihar Colony Lampur Road Narela, Delhi	Narela	Estimate stage	Dec-23	NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	Under Estimate Stage	Under Estimate Stage
477	1029		Kherakhurd part of Nayabans GOC	Mann Enclave Khera Khurd Delhi-82	Narela	Estimate stage	Dec-23	NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Ashish Kumar, EE(C)-D-III	0	Under Award	Under Award

68

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
478	1084		Zindpur GOC	Zind Pur Extn Delhi-36	Narela	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	0	0
479	1170		Punjab Khor (Part of Salahapur GOC)	Durga Enclave V/shal Enclave Delhi-81	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
480	1194		Nayabans GOC	Vishal Enclave Bawana Road, Narela, Delhi-40	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
481	1196		Nayabans GOC	Sannoth Extn. Pt-I,II,III Narela Delhi-41	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
482	1205		Qutubgarh (Part of Nayabans GOC)	Qutub Garh Extn.Nai Basti Delhi-59	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
483	1236		Zindpur GOC	Zindpur Village Extn.Alipur Delhi-36	Narela	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	0
484	1292		Nayabans GOC	Nai basti Bakner Paschim, Delhi	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
485	1383		Kherakhurd part of Nayabans GOC	Khera Khurd Extn Village Khera Khurd Delhi	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
486	1411		Nayabans GOC	Ghoga Extn., Narela, Delhi-39	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Award	Under Award
487	1462		Pooth khurd and Bajipur Thakran GOC	Sanjay Nagar, Bawana Extn. Bawana, Delhi-39	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
488	1494		Pooth khurd and Bajipur Thakran GOC	Ishwar Colony Extn.PH-I, II Left Out Portion, Kanjhawala Road, Bawana.	Bawana	Estimate stage	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	P.K. Kapil, EE(C)Dr-XI	0	0	0
489	1588		Zindpur GOC	Mukti Ashram Colony, Ibrahim Pur.	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	0	0
490	116-(ELD)		Nayabans GOC	Village Ghoga Extn. Delhi 39	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE(C)Dr-III	0	Under Estimate Stage	Under Estimate Stage
491	141-(ELD)		Zindpur GOC	Extended Abadi Of Kadi Pur Village	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
492	17-(ELD)		Zindpur GOC	Extended Abadi of Kushak No-1, Village Kadi Pur, Delhi-36	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%]	ATR [Physical Progress during the period of 26.11.2023-10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %]
493	24-(ELD)		Zindpur GOC	Zindpur Village Extn., Zindpur, P O Alipur, Delhi-36	Narela	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
494	25-(LOP)		Nayabans GOC	Village Bakror Ambedkar Colony Extn. Part II, Delhi, 40	Narela	Estimate stage		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	Under Estimate Stage	Under Estimate Stage
495	27-(LOP)		Zindpur GOC	Kadi Vihar Extn, Delhi-36	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
496	3-(LOP)		Zindpur GOC	Sushanti Vihar Delhi 36	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE(C)Dr.-III	0	0	0
497	44-(ELD)		Zindpur GOC	Nangli Poona Extn., Part-II, Delhi-36	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
498	45-(ELD)		Nayabans GOC	Holambi Khurd Extn., Delhi-82	Narela	Estimate stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	Under Estimate Stage	Under Estimate Stage
499	54-(LOP)		Zindpur GOC	Kadi Pur Extn., 'C' Block, Delhi-36	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
500	61-(LOP)		Zindpur GOC	Keshrav Nagar, Garhi Khuro, Burari, Delhi	Burari	Tender stage		Nov-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE (C) Dr.-III	0	0	0
501	70-(ELD)		Zindpur GOC	Laxman Colony Village Jindpur, Alipur Delhi 36	Narela	Tender stage		Nov-25	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE(C)Dr.-III	0	0	0
502	76-(ELD)		Zindpur GOC	Khera Kalan & Khera Garhi Extned Abadi Post Office Khera Khalan Delhi-82	Narela	Tender stage		Nov-26	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE(C)Dr.-III	0	0	0
503	77-(ELD)		Zindpur GOC	Village Khera Kalan Delhi 82	Narela	Tender stage		Nov-27	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. Ashish Kumar, EE(C)Dr.-III	0	0	0
504	88-(ELD)		Salahaur Majra GOC	Sultanpur Dabas Extn. Delhi 39	Bawana	Yet to awarded	Dec-23	Dec-24	Sh. S.K. Bhardwaj, Pr. Chief Engr (D)-II	Sh. P.K. Kapil, EE (C) Dr.-XI	0	0	0
505	819	B	Palla GOC	Jageevan Ram Colony	Narela	estimate stage		Dec - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Estimate Stage	Under Estimate Stage	Under Estimate Stage
506	957		Palla GOC	Govind colony Near Jhargola No.2 Alipur Delhi-36	Narela	Estimate Stage		Dec - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Estimate Stage	Under Estimate Stage	Under Estimate Stage
507	28-(ELD)		Palla GOC	Bakhtawar Pur Extn., Bakhtawar Pur, Delhi-36	Narela	Estimate stage		Dec - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Estimate Stage	Under Estimate Stage	Under Estimate Stage
508	32-(LOP)		Palla GOC	Bakhtawarpur Extn. III, Bakhtawarpur Delhi 36	Narela	Estimate stage		Dec - 24	Sh. Vikram Singh, CE(DR)PR-III	Sh. V.P Sharma EE(C)DR-XII	Under Estimate Stage	Under Estimate Stage	Under Estimate Stage

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
509	64-(ELD)		Palla GoC	Bakhtawar Pur Extn.II, Bakhtawar Pur, Delhi-36	Narela	Estimate stage		Dec - 24	Sh Vikram Singh, CE(DR)/PR-III	Sh. V.P Sharma EE(C)/DR-XII	Under Estimate Stage	Under Estimate Stage	
510	87-(ELD)		Palla GoC	Janda Bakhtawar Pur Extn.Delhi 36	Narela	Estimate stage		Dec - 24	Sh Vikram Singh, CE(DR)/PR-III	Sh. V.P Sharma EE(C)/DR-XII	Under Estimate Stage	Under Estimate Stage	
511	578		Palla GoC	Om Vihar Colony, Akbarpur, Mazra, Near Alipur Palla Road, Delhi-36	Narela	Estimate stage		Dec - 24	Sh Vikram Singh, CE(DR)/PR-III	Sh. V.P Sharma EE(C)/DR-XII	Under Estimate Stage	Under Estimate Stage	
512	1341		Palla GoC	Pawan Dham Trivani Ciy Delhi-36	Narela	Estimate Stage		Dec - 24	Sh Vikram Singh, CE(DR)/PR-III	Sh. V.P Sharma EE(C)/DR-XII	Under Estimate Stage	Under Estimate Stage	
513	1572		Ranhola GoC	Sainik Enclave	Vikasपुरी	Yet to be started		Dec - 24	Sh Vikram Singh, CE(DR)/PR-III	Sh. V.P Sharma EE(C)/DR-XII	Under Estimate Stage	Under Estimate Stage	
514	30		Nizampur & Ghewra	Upkar Vihar, Sawda Village, Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
515	55		Mohammadpur Mazri	Baldeev Vihar, Karala Extn., Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
516	110		Mohammadpur Mazri	Shiv Vihar Main Kanjhawala Road, Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
517	121		Mohammadpur Mazri	Shiv Colony, Village Guri Ramdhala, Kanjhawala, Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
518	218	A	Mohammadpur Mazri	Shaheed Bhagat Singh Nagar, Majri Karala, Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
519	309		Mohammadpur Mazri	Utsav Vihar, A-3, Karala, New Delhi	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
520	399		Kanjhawala	Anandpur Dham, Karala, Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
521	561		Mohammadpur Mazri	Vardhman Enclave, Shiv Vihar, Karala, Delhi	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
522	629		Kanjhawala	Rupali Enclave, Karala, Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
523	802		Kanjhawala	Manhavi Vihar Kanjhawala Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	
524	1202		Kanjhawala	Anandpur Dham C-Block Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)/PR-III	Sh. N.K. Sharma EE(PR)/SR-I	under award stage	under award stage	

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR Physical Progress during the period of 26.11.2023-10.12.2023 %	Cumulative Progress upto 10.12.2023 - %
525	1379		Kanjhawala	Udai Vihar Kanjhawala Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PRS)-I	under award stage	under award stage	under award stage
526	142-(ELD)		Kanjhawala	Extended Apsari Of Lad Pur Village Delhi- 81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PRS)-I	under award stage	under award stage	under award stage
527	22-(ELD)		Mohammadpur Mazri	Majri Village Extn., Majri P.O Karala, Delhi-81	Mundka	estimate stage		9 months after award of work	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PRS)-I	under award stage	under award stage	under award stage
528	48-(ELD)		Kanjhawala	Harjan Basti Village, Jaurti, New Delhi-81	Mundka	Land yet to be allotted by DDA		9 months after award of work	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PRS)-I	under award stage	under award stage	under award stage
529	1185		Shahabad Extn.	Shahbad Extn. East South of Sec -17 Rohini Delhi- 42	Ritihala	work is recently awarded		December 2023	Sh. Vikram Singh, CE(DR)PR-III	Sh. N. K. Sharma EE(PRS)-I	40	0.1	45.1
530	594		Sonia Vihar	Soniya Vihar, Sarada, Delhi-94	Karawal Nagar	NIT Floated & Tech Bid is likely to be opened on 13.2.23		December 2024	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	The case was put up before the Board in its meeting held on 13.06.23 for award of work but the case was deferred for next meeting	0%	The case was put up before the Board in its meeting held on 13.06.23 for award of work but the case was deferred for next meeting.
531	614		Sonia Vihar	Shri Ram Colony, Rajeev Nagar, Delhi-94	Karawal Nagar	NIT Floated & Tech Bid is likely to be opened on 13.2.23		December 2024	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	The case was put up before the Board in its meeting held on 13.06.23 for award of work but the case was deferred for next meeting	0%	The case was put up before the Board in its meeting held on 13.06.23 for award of work but the case was deferred for next meeting.
532	1280		Sonia Vihar	Milan Garden Near Sabha pur Extn, Delhi-92	Karawal Nagar	NIT Floated & Tech Bid is likely to be opened on 13.2.23		December, 2024	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	Estimate stage	0%	Estimate stage
533	1586		Sonia Vihar	Chaura Patli Vistar, West Karawal Nagar Delhi 91	Karawal Nagar	Estimate stage		December, 2024	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	Estimate stage	0%	Estimate stage
534	107-(ELD)		Sonia Vihar	Chauran Patli Extn, Sahapur Mazra Delhi 94	Karawal Nagar	Estimate stage		December, 2024	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	Estimate stage	0%	Estimate stage

List of 768 Unauthorized Colonies where Sewerage System is to be laid by DUB along with Status and Proposed Timelines for Providing Sewerage System Annexure - R-7

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
535	75-(ELD)		Sonia Vihar	Village Sabha pur Extned Abadi Delhi 94	Karawal Nagar	NIT Floated & Tech Bid is likely to be opened on 13.2.23		December, 2024	Sh. Vikram Singh, CE(DR)PR-III	R. K. Tyagi, EE(C)DR-VIII	Estimate stage	0%	Estimate stage
536	15		Tajpur Khurd GOC	Somesh Vihar, Chhawla, Najafgarh	Matiiala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
537	71		Tajpur Khurd GOC	Chhawla Extension, Paharwa Colony Part-I, New Delhi-71	Matiiala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
538	77		Tajpur Khurd GOC	Munirka Kuri, Deendarpur	Matiiala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
539	103		Tajpur Khurd GOC	Shanti Vihar, Deenpur Najafgarh, New Delhi-43.	Matiiala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
540	160		Tajpur Khurd GOC	Roshan Vihar, Gurgaon Road, Najafgarh	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
541	160	A	Tajpur Khurd GOC	Roshan Vihar, Gurgaon Road, Najafgarh	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
542	161		Tajpur Khurd GOC	Sarika Vihar, Goyla More, Deenpur Ext. Najafgarh	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
543	190		Tajpur Khurd GOC	Shiv Puri Part-II, Deenpur, Najafgarh	Matiiala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
544	232		Tajpur Khurd GOC	Gandhi Park Main Gurgaon road, Deenpur, Najafgarh	Matiiala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
545	293		Tajpur Khurd GOC	Durga Vihar, Ph-III, Najafgarh, New Delhi	Matiiala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR (Physical Progress during the period of 26.11.2023- 10.12.2023 %)	Cumulative Progress upto 10.12.2023 - %
546	314		Tapur Khurd GOC	Velasta Enclave (Kashmiri Colony) Prem Nagar, Z-Block, Najafgarh	NALAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)C/D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
547	320	A	Tapur Khurd GOC	Chhawa Ext., Kangam Heri Road	Mattala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
548	320	B	Tapur Khurd GOC	Chhawa Ext., Kangam Heri Road	Mattala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
549	430		Tapur Khurd GOC	Shyam Kunj, Najafgarh, Delhi-71	Mattala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
550	432		Tapur Khurd GOC	Shyam Vihar, Deenpur, Najafgarh	Mattala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
551	469		Tapur Khurd GOC	Brilj Vihar, Najafgarh, Delhi	NALAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
552	536		Tapur Khurd GOC	Roshan Vihar, Ph-II Paprawal, Road Najafgarh, Delhi-41	Mattala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
553	638		Tapur Khurd GOC	Sunje Vihar, Deendapur, Gurgaon Road, Najafgarh	Mattala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
554	739		Tapur Khurd GOC	Durga Vihar, Phase-I, Gurgaon Road, Najafgarh, New Delhi-43	Mattala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
555	785		Tapur Khurd GOC	Data Ram Park Near Deendapur, Najafgarh, Delhi	Mattala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court
556	786		Tapur Khurd GOC	Ganapati Enclave Extn, Najafgarh New Delhi	NALAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)D-XXV	Case has been stayed for order by the Honble Delhi High Court	0	Case has been stayed for order by the Honble Delhi High Court

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023 - 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
557	790		Tajpur Khurd GOC	Risal Vihar Chhawla Extn Najafgarh, Delhi	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
558	812		Tajpur Khurd GOC	Vardhman Vihar U & F Block New Roshan Pura Extn Najafgarh	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
559	833		Tajpur Khurd GOC	Shyam Vihar Phase-II, (Behind Pooja Pipe Factory) Najafgarh Delhi-43	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
560	881		Tajpur Khurd GOC	Shiv vihar Prem Nagar G-Block Paprawat Road Najafgarh	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
561	900		Tajpur Khurd GOC	Sri Ganga Vihar Colony DinDar- Pur Najafgarh	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
562	917		Tajpur Khurd GOC	Shiv Nagar New Roshanpura Najafgarh New Delhi-43	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
563	919		Tajpur Khurd GOC	Deendarpur Extn. Najafgarh, Delhi	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
564	955		Tajpur Khurd GOC	Raghubir Block Prem Nagar Najafgarh Paprawat Road	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
565	956		Tajpur Khurd GOC	Durga Vihar Ph-II Najafgarh, Delhi	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
566	967		Tajpur Khurd GOC	Bhawani Nagar Near Dimpur. Najafgarh, Delhi	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
567	1016		Tajpur Khurd GOC	Shyam Enclave Deendarpur Najafgarh, Delhi	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)/PR-III	satyender Dabas EE(C)/Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
568	1040		Tapur Khurd GOC	Prem Nagar C- Block Najafgarh, Delhi	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
569	1060		Tapur Khurd GOC	Defence Enclave Goela Tapur Khurd Najafgarh, Delhi	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
570	1070		Tapur Khurd GOC	Prem Nagar Z Block Najafgarh SW, Delhi	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
571	1111		Tapur Khurd GOC	Durga Park Din Darpur Extn, Najafgarh, Delhi	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
572	1175	A	Tapur Khurd GOC	Prem Nagar D- Block Najafgarh	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
573	1175	B	Tapur Khurd GOC	Prem Nagar D- Block Najafgarh	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
574	1227		Tapur Khurd GOC	Chinar Enclave Najafgarh, Delhi	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
575	1265		Tapur Khurd GOC	Prem Nagar A Block Ph-V Najafgarh, Delhi	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
576	1265	A	Tapur Khurd GOC	Prem nagar Najafgarh G-Block & G-1, Delhi	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
577	1277	B	Tapur Khurd GOC	Prem nagar Najafgarh G-Block & G-1, Delhi	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
578	1311		Tapur Khurd GOC	Defence Enclave Goela Tapur Rd Chawla New Delhi-71	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.

Annexure - R-7
List of 768 Unauthorized Colonies where Sewerage System is to be laid by DJB along with Status and Proposed Timelines for Providing Sewerage System

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %]
579	1327		Tajpur Khurd GOC	Chhawia Extn Near B S F Camp Gurgaon Road Chhawia, Delhi	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
580	1357		Tajpur Khurd GOC	Chhawia Extn 1 Panchia Mohalla Delhi-71	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
581	1458		Tajpur Khurd GOC	Shivpuri Dindarpur, Part-I New Delhi-43	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
582	1461		Tajpur Khurd GOC	Prem Nagar, B-Block, Najafgarh, New Delhi-43	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
583	1470		Tajpur Khurd GOC	Todarmal Block, Prem Nagar, Najafgarh, Delhi-43	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
584	1490		Tajpur Khurd GOC	Prem Nagar Ph-III, Najafgarh, Delhi-110043	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
585	1509		Tajpur Khurd GOC	Dindarpur Extn. Chhawala Road, Delhi-43	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
586	1516		Tajpur Khurd GOC	Prem Nagar Z-Block, Kashmin Colony, Near Khaira Village, Paprawat Road	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
587	1526		Tajpur Khurd GOC	German Nagar Colony Kalyan & Vikas Samiti Old Khiera Road, Najafgarh,	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
588	1564		Tajpur Khurd GOC	Prem nagar, F & G Block	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
589	1590		Tajpur Khurd GOC	Prem Nagar, A B & D E F Najafgarh	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR Physical Progress during the period of 26.11.2023- 10.12.2023 %	Cumulative Progress upto 10.12.2023 - %
590	1592		Tapur Khurd GOC	Durga Vihar Extension, Najafgarh, New Delhi	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
591	129-(ELD)		Tapur Khurd GOC	Village Khaira, Najafgarh Rural Village, New Delhi-43	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
592	130-(ELD)		Tapur Khurd GOC	Village Khaira, Najafgarh New Delhi-43	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
593	140-(ELD)		Tapur Khurd GOC	Jerman Nagar/Kashmiri Colony Revenu Estate Of Village Khera On Old Khaira Road Najafgarh New Delhi	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
594	43-(ELD)		Tapur Khurd GOC	Dinpur Extn., Goyla More, Dinpur, Najafgarh, New Delhi-43	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
595	54-(ELD)		Tapur Khurd GOC	Sheetal Vihar, Chhawaia Extn., New Delhi-71	Maitala	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
596	96-(ELD)		Tapur Khurd GOC	E-Block, Pram Nagar Najafgarh, New Delhi-43	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
597	215		Tapur Khurd GOC	Kamia Enclave, New Roshan Pura Extn., Najafgarh	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
598	1493		Tapur Khurd GOC	Tuglakabad Extn, T A Block, New Delhi-19	Sangam Vihar	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	Sh. Satyender Dabas EE(C)CDR-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
599	931		Tapur Khurd GOC	Madhav Enclave, Khairia Road, Najafgarh, New Delhi-43	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.
600	722	B	Tiki Kalan GOC	Baba Hari Dass (Gaetanjali Enclave) Nagar, Najafgarh, Bahadurgarh Road, Delhi -72	NAJAFGARH	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)D-XV	Case has been stayed for order by the Honble Delhi High Court.	0	Case has been stayed for order by the Honble Delhi High Court.

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 25.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
601	199		Tajpur Khurd GOC	Sri Hans Nagar Colony, Ghumanhera Road, Najafgarh	Matiala	Tender stage			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
602	412		Tajpur Khurd GOC	Hans Nagar, Pandwala Kalan, Najafgarh, Delhi-43	Matiala	Tender stage			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
603	192		Tikri Kalan GOC	Tikri Kalan Extn. (Lekh Ram Park), New Delhi-41	MUNDKA	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
604	1554(1154)		Tikri Kalan GOC	Tikri Extn., Nr. Kabir Park Dham	Mundka	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
605	48-ELD		Tikri Kalan GOC	Harijan Basti	Mundka	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
606	701		Tikri Kalan GOC	Neelaji Subhash Vihar Colony, Tikri Kalan, New Delhi-41	Mundka	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
607	775		Tikri Kalan GOC	Baba haridas Nagar Tikri Border Delhi-41	Mundka	Land Yet to be allotted			Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Case has been stayed for order by the Hon'ble Delhi High Court.	0	Case has been stayed for order by the Hon'ble Delhi High Court.
608	7			Harijan Basti, Masoodpur near Pocket-B, Sector 7, 8, 9, Vasant Kunj	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
609	10			St. John Church Colony, Mehrauli, New Delhi-30	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
610	22			Aruna Asafali Road, Village Kishan Garh	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
611	37			Club Drive Colony, M.G. Road, Gadaipur (Opp. Ghitorni)	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
612	54			JNU Road Village, Kishangarh, New Delhi-70	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
613	78			Aaya Nagar Extn. Ph-I, New Delhi-47	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
614	83			Shanti Kunj, Behind Sect. D, Pocket III & IV, Vasant Kunj	Mehrauli	ASI			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
615	109			Tekhand Extn., Okhla Indl. Area Ph-I, New Delhi-20	TUGALAKABAD	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%]	ATR [Physical Progress during the period of 26.11.2023-10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %]
616	115			Village Pustan Kishan Garh, Vasant Kunj, New Delhi-10	MEHRAULI	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (DD)-1	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
617	129			Harcharan Bagh, Ancharia More, Vasant Kunj Road, Delhi-30	Mehrauli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (DD)-1	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
618	135			Sambhav Bapu Colony, Jaunapur Mandi, Pahari Abadi, Mehrauli	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (DD)-1	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
619	162			Sangam Vihar, Block M-I, New Delhi-72	Deoli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
620	203			Church Colony, L-Block Sangam Vihar, New Delhi-62	Deoli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
621	208			Sangam Vihar, J-II, New Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
622	210			Gyan Jyoti Budh Vihar, J-3, Sangam Vihar	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
623	291			Sangam Vihar, K-II, New Delhi-62	Deoli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
624	312			Sangam Vihar, L-1, Pocket-C, New Delhi	Deoli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
625	314			Vastala Enclave (Kashmiri Colony)/Prem Nagar, Z-Block, Najafgarh	najafgarh	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
626	335			Dera Mandi, Shanti Camp-I, Delhi-47	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (DD)-1	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
627	350			Sangam Vihar, Block-I & II, New Delhi	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
628	354			Sangam Vihar, L-Block, New Delhi-62	Deoli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
629	354	B		Sangam Vihar, L-Block, New Delhi-62	Deoli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
630	358			Sangam Vihar, Block M-II, New Delhi	Deoli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0
631	359	A		Sangam Vihar, H-Block	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayyender Dabas EE(C)D-XV	Forest Land	0	0

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
632	359	B	Sangam Vihar GOC	Sangam Vihar H-Block	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Forest Land	0	Forest Land
633	375			Chattarpur Extn. A-1, New Delhi	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
634	378			Garhwal Colony, Mehrauli, New Delhi-30	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
635	390			Sangam Vihar, L-1, A-Block, New Delhi	Devli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Forest Land	0	Forest Land
636	394			Rajpur Khurd Extn (South) Rajpur Extn., New Delhi-68	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
637	397			Sangam Vihar, Block-C, Part-1	Devli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Forest Land	0	Forest Land
638	425			Vasant Kunj Enclave, Delhi-70	A Bijwasan	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C)DR-XIV	Forest Land	0	Forest Land
639	429			Sangam Vihar, J&B Block	Sangam Vihar	Not feasible		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Forest Land	0	Forest Land
640	433			Sangam Vihar, D-Block, Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Forest Land	0	Forest Land
641	452			Defence Service Enclave (Sainik Farm)	Dr Ambedkar Nagar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	satyender Dabas EE(C)Dr-XV	Forest Land	0	Forest Land
642	480			Chattarpur Enclave, Mehrauli Chattarpur, Road, Delhi-68	Chattarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
643	480	B		Chattarpur Enclave, Mehrauli Chattarpur, Road, Delhi-68	Chattarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
644	480	C		Chattarpur Enclave, Mehrauli Chattarpur, Road, Delhi-68	Chattarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
645	483	A		Lado Sarai Extn., Delhi	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
646	483	B		Lado Sarai Extn., Delhi	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
647	492			Sangam Vihar, L-1st Block, New Delhi-62	Devli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
648	504			Shri Sai Kunj, Mehrauli, Delhi-70	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR Physical Progress during the period of 26.11.2023- 10.12.2023 %	Cumulative Progress upto 10.12.2023 - %	
649	519			Anupam Garden, Delhi-68	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh A M SHARMA, EEC(DR-VI)	0	0	0	
650	537		Mandangari (Rajpur Khurd) GOC	Rajpur Khurd Colony, North Exn., Maidan Garhi, New Delhi-68	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh A M SHARMA, EEC(DR-VI)	0	0	0	
651	556			Amalias Avenue (Samalka) Colony, Rajokri, Delhi	Mehraulti	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh A M SHARMA, EEC(DR-VI)	0	0	0	
652	563			Sangam Vihar, J-1st, New Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	Sh A M SHARMA, EEC(DR-VI)	0	0	0	
653	576			Brawanji Kunj Near Vasanti Kunj, Delhi-70	Mehraulti	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh A M SHARMA, EEC(DR-VI)	0	0	0	
654	589			Jonapur Bhim Basti Panari, Delhi-42	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh A M SHARMA, EEC(DR-VI)	0	0	0	
655	591			Green Meadows, Sabbari Mehrauli, Delhi	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh A M SHARMA, EEC(DR-VI)	0	0	0	
656	603			Sangam Vihar Colony, New Delhi	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayender Dabas EEC(DR-XV)	Forest Land	0	0	0
657	656			Sangam Vihar C-Block, New Delhi-62	Devli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayender Dabas EEC(DR-XV)	Forest Land	0	0	0
658	714			Sangam Vihar L-Block, New Delhi-62	Devli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayender Dabas EEC(DR-XV)	Forest Land	0	0	0
659	806	A		Sangam vihar L-Block (Pkt-1) New Delhi-62	Devli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayender Dabas EEC(DR-XV)	Forest Land	0	0	0
660	806	B		Sangam vihar L-Block (Pkt-1, 2, 3, 4,) New Delhi-62	Devli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	sayender Dabas EEC(DR-XV)	Forest Land	0	0	0
661	813			Sangam Vihar F-3 Block New Delhi-62	Devli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	EEC(DR-XV)	Forest Land	0	0	0
662	848			Sangam Vihar Block K-1 New Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	EEC(DR-XV)	Forest Land	0	0	0
663	860			Adarsh Enclave Aya Nagar Exn. New Delhi	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh A M SHARMA, EEC(DR-VI)	0	0	0	
664	865			Sangam Vihar K-Block Near Bara Hospital M/B Road, Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	EEC(DR-XV)	Forest Land	0	0	0
665	866			Chatterpur Mini Farms Chatterpur main Road Mehrauli New Delhi-62	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh A M SHARMA, EEC(DR-VI)	0	0	0	
666	873			Sangam Vihar Block C, Part-II Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	EEC(DR-XV)	Forest Land	0	0	0

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR (Physical Progress during the period of 28.11.2023- 10.12.2023 %)	Cumulative Progress upto 10.12.2023 - %
667	965			Pratap Gandas Colony-I Village Kishangarh Delhi-70	Mehrauli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
668	986		Sangam Vihar GOC	Sangam Vihar Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C)DR-VI	Forest Land	0	Forest Land
669	1000		Fatehpur Beri, Asola GOC	Fatehpur Beri Extn Mehrauli Delhi-74	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
670	1022		Maidangarhi (Rajpur Khurd) GOC	Manavir Campus Rajpur Khurd Extn Maidangarhi, Delhi-68	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
671	1025	A	Sangam Vihar GOC	Sangam Vihar G- Block Delhi-62	Devi	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C)DR-VI	Forest Land	0	Forest Land
672	1025	B	Sangam Vihar GOC	Sangam Vihar G- Block Delhi-62	Devi	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C)DR-VI	Forest Land	0	Forest Land
673	1043		Sangam Vihar GOC	Sangam Vihar, J-2 B, Tuglakabad, Delhi	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C)DR-VI	Forest Land	0	Forest Land
674	1112			Shanti Kunj (Main) Near Church Vasant Kunj Delhi-70	Mehrauli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
675	1121		Maidangarhi (Rajpur Khurd) GOC	Har Govind Enclave Rajpur Khurd Delhi-68	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
676	1121	B	Maidangarhi (Rajpur Khurd) GOC	Har Govind Enclave Rajpur Khurd Delhi-68	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
677	1121	C	Maidangarhi (Rajpur Khurd) GOC	Har Govind Enclave Rajpur Khurd Delhi-68	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
678	1152		Chandantolia & Satbari GOC	Chandan Haula Extn, East Chhatarpur Bhati, Saharpur, Delhi-74	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
679	1195			Sant Mohalia (Chhuriya Mohalia) Tuglakabad, Delhi	Tughlakabad	ASI		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
680	1208		Maidangarhi (Rajpur Khurd) GOC	Raj Pur Khurd Extn, Mehrauli Delhi-68	Chhatarpur	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
681	1222		Sangam Vihar GOC	Sangam Vihar L-I Block Delhi	Devi	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C)DR-VI	Forest Land	0	Forest Land
682	1295		Sangam Vihar GOC	Sainik Farms Western Avenue N, Delhi	Dr Ambedkar Nagar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C)DR-VI	Forest Land	0	Forest Land
683	1343			Asha Kunj Vasant Kunj Delhi-70	Mehrauli	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
684	1354		Sangam Vihar GOC	Sangam Vihar G- Block Near Shooting Range Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C)DR-VI	Forest Land	0	Forest Land

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 10.12.2023 - 26.11.2023 - %]	Cumulative Progress upto 10.12.2023 - %
685	1354	B	Sangam Vihar GOC	Sangam Vihar-G-Block Near Shooting Range Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	EE(C)DR-XV	Forest Land	0	Forest Land
686	1483	B	Tughlakabad GOC	Village Lai Kuan, Block-D, Chungi No 3 & Block A, B Pul Perhad Pur.	Tughlakabad	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
687	1492		Tughlakabad GOC	Village Lai Kuan, Block-A to J, Mehrauli Badarpur Road, New Delhi-44	Tughlakabad	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
688	1492	A	Tughlakabad GOC	Village Lai Kuan, Block-A to J, Mehrauli Badarpur Road, New Delhi-44	Tughlakabad	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
689	1493		Tughlakabad GOC	Tughlakabad Extn T. A. Block, New Delhi-19	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	EE(C)DR-XV	Forest Land	0	Forest Land
690	1498		Tughlakabad GOC	J-Block, Prem Nagar, Lal Kuan, M B Road Delhi-44	Tughlakabad	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
691	1519			Aya Nagar Extn. B-Block, New Delhi-47	Chhatrapur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
692	1520		Mahipalpur GOC	Ruchi Vihar, Rangpuri Pahari, New Delhi	Bijwasan	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (D)-I	EE(C)DR-XIV	Forest land	Forest land	Forest land
693	1552		Sangam Vihar GOC	Sangam Vihar, G-II, Gali No.18, New Delhi-62	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, CE(DR)PR-III	EE(C)DR-XV	Forest Land	0	Forest Land
694	1569		Fatehpur Beri, Asola GOC	Asnola Extension, Delhi.	Chhatrapur	ASI			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
695	1589		Fatehpur Beri, Asola GOC	Asnola Extn. Part-I	Chhatrapur	ASI			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
696	106-(ELD)		Maidangarhi (Rajpur Khurd) GOC	Village Rajpur Khurd (Madian Gar) New Delhi-68	Chhatrapur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
697	109-(ELD)			The Sunrise, Sunrise India Heritage Pvt. Ltd. Haveli Sarai No. 8, Kaika Das Marg Mehrauli, New Delhi 30	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
698	110-(ELD)			The Haven Athene Hospitality Services Pvt. Ltd. Property No. 4-1-14, Ward- I, Kaika Das Marg, Mehrauli New Delhi 30	Mehrauli	ASI			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
699	111-(ELD)			The Sunrise, Sunrise India Heritage Pvt. Ltd. Haveli Sarai No. 6, Kaika Das Marg Mehrauli, New Delhi 30	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (D)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR (Physical Progress during the period of 26.11.2023- 10.12.2023 %)	Cumulative Progress upto 10.12.2023 - %
700	112-(ELD)			The Qila, Sunridge Qila Resorts Pvt. Ltd. 4A, Ward -I, Kaika Das Marg Mehrauli New Delhi	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
701	12-(ELD)		Sangam Vihar GOC	Defence Service Enclave, Khanpur, New Delhi-62	Dr Ambedkar Nagar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief CE(DR)PR-III	EE(C)DR-XV	Forest Land	0	Forest Land
702	122-(ELD)			Resident Welfare Association, Rajokari Harijan Basti, New Delhi 38	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
703	127-(ELD)			Tuglakabad Village Extended Lal Dora Abadi East, New Delhi 44	Tughlakabad	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
704	128-(ELD)			Nab Sarai, Saidulajab Market Association New Delhi 68	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
705	143-(ELD)		Mehipalpur GOC	Ruchi Vihar, Rang Puri Abutting Block-B, Delhi 37	Bijwasan	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C)DR-XIV	Forest Land	Forest land	Forest land
706	147-(ELD)			Qutab Enclave Village Mehrauli 4C Ward No. - New Delhi 30	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
707	148-(ELD)			Village Mehrauli 4B- Ward No. 1, New Delhi 30	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
708	23-(ELD)			Extended Abadi of Aya Nagar Village, New Delhi-47	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
709	25-(ELD)		Tughlakabad GOC	Harijan Nandan Basti, Lal Kuan, M.B.Road, New Delhi-44	Sangam Vihar	Forest Land		12 Months after receipt of NOC from forest department	Sh. Vikram Singh, Pr. Chief CE(DR)PR-III	EE(C)DR-XV	Forest Land	0	Forest Land
710	28-(LOP)			C-4, C-5, & G1 Block Village Aya Nagar New Delhi	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
711	29-(ELD)			Extended Lal Dora Abad Area, Village Aya Nagar, New Delhi-47	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
712	29-(LOP)			B-1, Block Bandh Road Village, Aya Nagar New Delhi	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
713	30-(LOP)			H1, Block Village Aya Nagar New Delhi	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
714	38-(ELD)			Chhatar Pur, Near Durga Ashram, New Delhi-74	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
715	39-(ELD)			Shanti Kunj, Chhatarpur, Delhi-30	Chhatarpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
716	40-(ELD)			Village Kishan Garh(Mehrauli) New Delhi-70	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0
717	40-(LOP)			Lado Sarai Extn. New Delhi 30	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A M SHARMA, EE(C)DR-VI	0	0	0

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Notia Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 10.12.2023-%]	Cumulative Progress upto 10.12.2023 - %
718	46-(ELD)			Kishan Garh Part Village, Mehrauli, Delhi	Mehrauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
719	47-(LOP)			Silver Oak Enclave, Village Jonapur Gadajpur Mandi Road New Delhi 47	Chhatanpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
720	52-(ELD)		Mahipalpur GOC	Mahipal Pur Village Extended, Abadi, New Delhi-37	Biwasan	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	EE(C)DR-XIV	Forest land	Forest land	Forest land
721	59-(LOP)			Sanjay Colony, Bhaiti Mines, Bhagrathi Nagar, New Delhi-74	CHATTARPUR	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
722	6-(ELD)			Masocopur, Dist. South West, New Delhi-70	Meharauli	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
723	81-(ELD)			Anchari More Extn. Village Mehrauli New Delhi 30	Chhatanpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
724	82-(ELD)			Phase -II, Aya Nagar New Delhi 47	Chhatanpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
725	100			Shakti Enclave, Klokri near Kairdi Colony, New Delhi	Jangpura	Not traceable			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
726	111			New Auna Nagar Colony (Mainu ka tila), Delhi-54	Chandni Chowk	O Zone			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
727	213			Rajasthan Colony, West Patel Nagar, New Delhi	Patel Nagar	Not feasible			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
728	218	B	Mohammadpur Majri	Shahed Bhagat Singh Nagar, Majri, Karala, Delhi-81	Mundka	Not traceable			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	Not traceable	Not traceable
729	266			Baljeet Nagar and Punjabi basti, New Delhi-8	Patel Nagar	Not feasible			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
730	374			Sultan Apartment, Gali No.2, Saidulla Jalb, M B, Road, Delhi-30	Chhatanpur	Forest Land			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
731	409		Kiran GOC	Bhargu Vihar Colony, Majri, Delhi-81	Mundka	Not traceable			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	EE(P)SR-I	0	Not traceable	Not traceable
732	567	B	Friend enclave Sultanpur Mazra	Friends Enclave, East Block, Part-I, pooch kalan road Sultanpur Extn., Nangoli, Delhi	Sultan Pur Mazra	Not traceable			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	EE(P)SR-I	0	Not traceable	Not traceable
733	662		Sangam Vihar GOC	Raju Park, C-11 Block, South Delhi-Deoli Village, Delhi-62	Ambedkar Nagar	Not feasible			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	EE(C)DR-XV	0	0	0
734	755			Bhikam Singh Colony Block No.33 Vishwas Nagar Shandara Delhi-32	Vishwas Nagar	Not feasible			Sh. S. K. Bhardwaj, Pr. Chief Engr (Dr)-1	Sh. Anil Tyagi, EE(C)DR-X	0	0	0
735	1041			Araakpur, Bagh Wochi, Moti Bagh 2, Delhi-21	R. K. Puram	Not traceable			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	Sh. A M SHARMA	0	0	0
736	1094			Anand Parbat Delhi	Patel Nagar	Not feasible			Sh. Vikram Singh, Pr. Chief Engr (Dr)-1	EE(C)DR-II	0	0	0

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 26.11.2023- 10.12.2023 %]	Cumulative Progress upto 10.12.2023 - %
737	1178			Baljeet Nagar & Punjabi Basti Extn. Near Nepal Mandir Delhi-8	Pate Nagar	Not feasible			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C) DR-II	0		
738	1198			Harjan Basti Rohitek Road Delhi-5	Sadar Bazar	Not feasible			Sh. Vikram Singh, Pr. Chief Engr. (Dr)-I	EE(C) DR-II	0		
739	1204	B		Kardam Farm R S T Enclave, Johripur Extn., Delhi-94	Gokalpur	Not traceable			Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) DR-XI			
740	1204	C		Kardam Farm R S T Enclave, Johripur Extn., Delhi-94	Gokalpur	Not traceable			Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) DR-XI			
741	1204	D		Kardam Farm R S T Enclave, Johripur Extn., Delhi-94	Gokalpur	Not traceable			Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) DR-XI			
742	1225			Bhagat Singh Park Extn. Siraspur Vill. Delhi-42	Badli	This colony is on DDA land and it has been demolished, no structure exists.		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) DR-III	This colony is on DDA land and it has been demolished, no structure exists.	This colony is on DDA land and it has been demolished, no structure exists.	This colony is on DDA land and it has been demolished, no structure exists.
743	1371		O Zone	Village Garhi Mandu Delhi-53	Ghonda	O Zone		09 month after receive of NOC	Sh. Vikram Singh, CE(DR)PR-III	R.K Tyagi, EE(C)DR-VIII	O Zone	0	O Zone
744	1407			Guru Nanak Industrial Area Main Bawana Rd Sameipur, Delhi-42	Rohini	Not traceable		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr. (Dr)-II	EE(C) DR-III	Not traceable	Not traceable	Not traceable
745	1410			Krishna vihar, Khampur (Alipur), New Delhi	Narela	Not traceable		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) DR-III	Not traceable	Not traceable	Not traceable
746	1422			Ganga Vihar Klokri Near Kalindi City Delhi-14	Jangpura	Not traceable			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C) DR-II	0		
747	1570			Shanti Park, Uttam Nagar, Main Najafgarh Road, New Delhi-59	UTTAM NAGAR	Forest Land			Sh. R.P. Singh, Chief Engr (Dr)-III	EE(P) SR-II			
748	1596			South Indian Madras Colony, Mori Gate	Chandni chowk	Not traceable			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C) DR-VI	0		
749	1600			Radha Krishan Vihar,	Janpura	Not traceable			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C) DR-VI	0		
750	1603			Vipin Garden Extension,	UTTAM NAGAR	Not feasible			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(P) SR-II			
751	1610			Indira Park, Indira Market	RIK PURAM	Not traceable			Sh. A.M. SHARMA, EE(C)DR-VI	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
752	104-(ELD)		Extended Abadi Of OT Village Barwala	Extended Abadi Of Village Barwala Delhi 39	Bawana	Not traceable		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) DR-III	Not traceable	Not traceable	Not traceable
753	118-(ELD)			Khara Khurd Extn. Khara Khurd, Delhi 82	Narela	Not traceable		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) DR-III	Not traceable	Not traceable	Not traceable

S.No	Reg No	Part	GOC Name	UC Name	Assembly Constituency	Present Status (Not Feasible/ Feasible)	Physical Progress (%) As on 20.01.2023	Financial Progress (%) As on 20.01.2023	Timeline for Trapping	Revised Timelines	Nodal Officer (Chief Engineer)	Name of EE and Division	Cumulative Progress upto 25.10.2023-%	ATR [Physical Progress during the period of 10.12.2023 - %]	Cumulative Progress upto 10.12.2023 - %
754	135-(ELD)			Village Tikri Khurd, Delhi 40	Narela	Not traceable		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) JDR-III	Not traceable	Not traceable	Not traceable
755	145-(ELD)		Kanjhawala	Rupali Enclave Karala Delhi 81	Mundka	Not traceable		9 months after award of work	Sh. Vikram Singh, CE(DR)PR-III	Sh. N.K. Sharma EE(PR)SR-I	under award stage	under award stage	under award stage
756	20-(ELD)			Krassara No-617, Extn of Allganj Village, Delhi-13	Kasturba Nagar	Not traceable			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C) JDR-VI	0		
757	21-(LOP)			Baliel Nagar New Delhi 8	Patel nagar	Not feasible			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	EE(C) JDR-VI	0		
758	26-(LOP)			Kolla Mahi Gram Extn, Jasola, Sarla Vihar, New Delhi 76	Okhla	Not feasible			Sh. Vikram Singh, Pr. Chief Engr (Dr)-I	Sh. A.M. SHARMA, EE(C)DR-VI	0	0	0
759	4-(LOP)		O Zone	Old Village, Ushman Pur 3rd Pushla, Dhalian Road Delhi 53	Ghonda	O Zone		09 month after receive of NOC	Sh. Vikram Singh, CE(DR)PR-III	R.K Tyagi, EE(C)DR-VIII	0	0	0
760	55-(LOP)			Neihar Bazar Sudhar Samiti, Mauz Pur, Delhi-53	Seelam pur	Not feasible			Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	Sh. Anil Tyagi, EE(C)DR X			
761	6-(LOP)		Sangam Vihar GOC	Jamhit Sewa Samiti, Shri Niwas Pur Extn., New Delhi 65	Kalkaji	Not traceable		NA	Sh. Vikram Singh, CE(DR)PR-III	EE(C) JDR-XV	Not Traceable	0	Not Traceable
762	60-(ELD)			Village Pansali & Extn. Abadi Delhi 85	Bawana	Forest Land		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) JDR-III	Forest Land	Forest Land	Forest Land
763	60-(LOP)			Deep Vihar Colony, Pansali, Delhi	Bawana	Not traceable		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) JDR-III	Not traceable	Not traceable	Not traceable
764	61-(ELD)			Village Prantadpur & Extn. Abadi Delhi 85	Bawana	Not traceable		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) JDR-III	Not traceable	Not traceable	Not traceable
765	63-(LOP)			J & K Block, Swaroop Nagar, Delhi-42	Badli	Not traceable		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) JDR-III	Not traceable	Not traceable	Not traceable
766	7-(ELD)		Nizampur & Ghewra	Extended Abadi of Sawada Village, New Delhi-81	Mundka	Not traceable		9 months after award of work	Sh. Vikram Singh, CE(DR)PR-III	Sh. N.K. Sharma EE(PR)SR-I	under award stage	under award stage	under award stage
767	7-(LOP)			Sahabad Extn, Lal Dora Part II Main Bawana Road, Sahabad Daulat Pur Delhi 42	Bawana	Not traceable		NA	Sh. S.K. Bhardwaj, Pr. Chief Engr (Dr)-II	EE(C) JDR-III	Not traceable	Not traceable	Not traceable
768	99-(ELD)		Razapur Village	Raza Pur Village Vistar Abadi, sector - 9, Rohini Delhi 85	Rohini	Not traceable			Sh. Vikram Singh, CE(DR)PR-III	Sh. N.K. Sharma EE(PR)SR-I	0	Not traceable	Not traceable

9339

Annexure - R-8



wmc2 dpcc <wmc2dpcc2023@gmail.com>

104

Updated report 60 nos JJC's

1 message

Sudhir Kumar <acecivil812@gmail.com>

Wed, Dec 20, 2023 at 8:10 PM

To: wmc2dpcc2023@gmail.com

Cc: ExecutiveEngineer DRXII <executiveengineercdr12@gmail.com>

Pl discard my earlier mail dt 20.12.23 at 1.43 pm. This is updated report for consideration please



60 nos. JJC annexure R 8.xisx

18K

105

List of 60 JJ Clusters with Status and Timelines for connecting with the Sewerage System / DSTPs Annexure - R - 8

S. No.	Name of JJ Cluster	Revised Timelines for Trapping (Earlier Timeline - June, 2023)	Nodal Officer (Chief Engineer)	Name of EE and Division	Status (Progress upto 20.12.2023)
1	Dr.Ambedker JJC Near Wazirabad Timarpur.	31.03.2024	Sh Pawan Kumar, ACE(M)-4	Sh S.A. Haider, AEE(M)-3	Estimate for installation of DSTP is under awarded stage
2	Okhla DTC Depot-I	30.06.2024	Sh S.K.Dahiya ACE(M)-10	Sh. Naresh Kumar EE(M)-51	There is some public hindrance however, the drain will be trapped by June 2024
3	Gandhi Camp Behind Fruit & Vegitable Market Okhla Railway Station	30.06.2024	Sh S.K.Dahiya ACE(M)-10	Sh. Naresh Kumar EE(M)-51	There is some public hindrance however, the drain will be trapped by June 2024
4	Khub Ram park Pem Nagar Kirari	31.12.2024	Sh B.S Rawat, ACE(M)-7	Sh Brijesh Kumar, EE(M)-9	The work of laying the sewer line in Kirari GoC is in progress and this drain will be trapped into sewer line by 31.12.2024 by Maintenance Wing.
5	Madrasi Basti Near Railway Line Jal Vihar	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.	Sh S.K.Dahiya ACE(M)-10	Sh N.K Verma, EE(M)-41	Installation of DSTP not Feasible due to jhuggies are present both side of railway track and forming multiple discharge points,space is also not available. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.
6	Shri Ram JJC near SPRINGDALE School Dhaula Kaun	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	Installation of DSTP is not feasible due to space constraints. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.
7	Ambedkar Basti West Block-II R.K.Puram	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	Installation of DSTP is not feasible, as discharge into storm water drain is directly from individual household. Discharge pipes from individuals houses are underground upto the storm water drain.Hence, it is difficult to collect discharge of JJC at single point. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.
8	Leprosy Colony Infront of Mohan Singh Market R.K.Puram	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	Installation of DSTP is not feasible, as discharge into storm water drain is directly from individual household. Discharge pipes from individuals houses are underground upto the storm water drain.Hence, it is difficult to collect discharge of JJC at single point. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.
9	Nehru Ekta Camp Sector-VII R.K.Puram	30.06.2024	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	This drain will be trapped into DJB sewerage network by Maintenance Wing by 30.06.2024.

List of 60 JJ Clusters with Status and Timelines for connecting with the Sewerage System / DSTPs Annexure - R-8

106

S. No.	Name of JJ Cluster	Revised Timelines for Trapping (Earlier Timeline - June, 2023)	Nodal Officer (Chief Engineer)	Name of EE and Division	Status (Progress upto 20.12.2023)
10	S.P./J.P. Colony Sector 6 R.K.Puram	Not Feasible	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	This drain will be trapped into DJB sewerage network by Maintenance Wing by 30.06.2024.
11	Sector-1 R.K.Puram Police Post (Hanuman Camp)	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	Installation of DSTP is not feasible due to space constraints. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.
12	Ravi Dass Camp Sector-3 R.K.Puram	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.
13	Nepali Camp Near Bhanwar Singh Camp Vasant Vihar	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	Drain has been Trapped in DJB sewerage network. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.
14	Bhanwar Singh Camp Behind Janta Flat Block-D Vasant Vihar Phase-I	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action. The drain will be trapped within six months after receipt of funds from NMCG.
15	Sewa Camp Behind Police Staff Quarter Vasant Vihar Depot Munirika	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	Installation of DSTP is not feasible due to space constraints. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.
16	Shiva Camp Vasant Vihar Near Petrol Pump	The discharge from the JJC drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.	Sh S.K.Dahiya ACE(M)-10	Sh Satish Kumar, EE(M)-44	Installation of DSTP is not feasible as discharge into storm water drain is directly from individual household. Discharge pipes from individuals houses are underground upto the storm water drain. Hence, it is difficult to collect discharge of JJC at single point. However, this drain is ultimately out-falling in Barapulla Drain which is likely to be trapped by 31.03.2024.
17	Jagdamba Camp Near SFS Sheikh Sarai	30.06.2024	Sh S.K.Dahiya ACE(M)-10	Sh N.K Verma, EE(M)-50	Installation of DSTP is not feasible, AE Maintenance informed that sewer line is running at 100 meter distance approx. from this JJC. This drain will be trapped into DJB sewerage network by Maintenance Wing by 30.06.2024 by constructing a lift station due to level difference.

List of 60 JJ Clusters with Status and Timelines for connecting with the Sewerage System / DSTPs Annexure - R - 8

107

S. No.	Name of JJ Cluster	Revised Timelines for Trapping (Earlier Timeline - June, 2023)	Nodal Officer (Chief Engineer)	Name of EE and Division	Status (Progress upto 20.12.2023)
18	Priyanka Camp Mathura Road Opposite Sukhdev Vihar Depot	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh S.K.Dahiya ACE(M)-10	Sh Naresh Kumar, EE(M)-51	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.
19	CRRRI Camp Mathura Road Opposite Sukhdev Vihar Depot	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh S.K.Dahiya ACE(M)-10	Sh Naresh Kumar, EE(M)-51	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.
20	Priya Camp Mathura Road Opposite Sukhdev Vihar Depot	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh S.K.Dahiya ACE(M)-10	Sh Naresh Kumar, EE(M)-51	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.
21	Shahbad Daulatpur Block-A, E & F	30.06.2024	Sh. Sukhpal Chauhan ACE (M)-3	Sh Paramveer, EE(M)-7	The work of laying the sewer line in Shahbad GoC is in progress and this drain will be trapped into sewer line by 30.06.2024 by Maintenance Wing.
22	Jhuggies Kholi Wala Baba Mandir	JJC does not exist	Sh B.C Patel, ACE (M)-11	Sh. Sawant Singh, EE(M)-45	JJC does not exist at site.
23	Jhuggies Kewal Krishan Chowk Post Rajokari	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh. Sawant Singh, EE(M)-45	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action. The drain will be trapped within six months after receipt of funds from NMCG.
24	Ram Dev Ka Dera BSF Office Rajokari Pahari, Delhi	Not Feasible	Sh B.C Patel, ACE (M)-11	Sh. Sawant Singh, EE(M)-45	Not Feasible due to multiple Discharge and collection point DSTP not feasible due to Forest land. This JJ Cluster may be relocated for reducing pollution.
25	Kusumpur Pahari Block-B Vasant Vihar	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh. Sawant Singh, EE(M)-45	This drain will be trapped by Maintenance Wing after laying approx.. 3 Km sewer line by 30.09.2024.
26	Jai Hind Camp near Masoodpur Village Vasant Kunj	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh. Sawant Singh, EE(M)-45	This drain will be trapped by Maintenance Wing after laying approx.. 2 Km sewer line by 30.09.2024.
27	Moti Lal Nehru Camp J.N.U	30.06.2024	Sh B.C Patel, ACE (M)-11	Sh. Sawant Singh, EE(M)-45	This drain will be trapped by Maintenance Wing after completion of work of ongoing work of rehabilitation.
28	Junapur Bhim Basti	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.

S. No.	Name of JJ Cluster	Revised Timelines for Trapping (Earlier Timeline - June, 2023)	Nodal Officer (Chief Engineer)	Name of EE and Division	Status (Progress upto 20.12.2023)
29	Mandi Pahari (Shambhav Camp)	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	This JJC can be trapped into DJB sewer line with in one month after completion of sewer network laid by Project wing. The expected date for trapping this drain into sewer line is 30.09.2024 by Maintenance Wing.
30	Mandi Village Bapu Camp	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	This JJC can be trapped into DJB sewer line with in one month after completion of sewer network laid by Project wing. The expected date for trapping this drain into sewer line is 30.09.2024 by Maintenance Wing.
31	Mandi Village (Biru Camp)	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	This JJC can be trapped into DJB sewer line with in one month after completion of sewer network laid by Project wing. The expected date for trapping this drain into sewer line is 30.09.2024 by Maintenance Wing.
32	Mandi Village (Shanti Camp)	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	This JJC can be trapped into DJB sewer line with in one month after completion of sewer network laid by Project wing. The expected date for trapping this drain into sewer line is 30.09.2024 by Maintenance Wing.
33	Dr. Ambedkar Satwari Mehrauli	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.
34	Suhrpuri Mehrauli	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action. The drain will be trapped within six months after receipt of funds from NMCG.
35	Kharak Riwara Satwari Mehrauli	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	Sewer line work is in progress in the vicinity. Therefore drain will be trapped in DJB sewerage network by Maintenance Wing by 30.09.2024

List of 60 JJ Clusters with Status and Timelines for connecting with the Sewerage System / DSTPs Annexure - R-8

S. No.	Name of JJ Cluster	Revised Timelines for Trapping (Earlier Timeline - June, 2023)	Nodal Officer (ChiefEngineer)	Name of EE and Division	Status (Progress upto 20.12.2023)
36	Sanjay Colony-Mehrauli Bhatti Mines	NMCG does not consider this habitation as a JJ Cluster. Trapping of drains not feasible.	Sh B.C Patel, ACE (M)-11	Sh Satish Kumar, EE(M)-46	No JJC found at site. This colony is situated on forest land as mentioned by area JE (maintenance) having big size plots, wide roads etc. It was observed during inspection along with NMCG official and JE maintenance that there are so many outfalls of SW drains falling in to low lying area/rocky area.
37	Shanshi Camp Mathura road Badarpur, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-52	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.
38	Dora Tabu Camp Near Tughlakabad Railway Station in Mohan Co-Operative, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-52	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.
39	Indira Camp Alimore Mathura road Mohan Co-Operative, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-52	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.
40	Grah Kalyan Samiti Railway Colony Tughlakabad (V.P. Singh Camp), Tughlakabad	Not Feasible	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-52	The trapping of this JJC drain into DJB sewer line is not feasible. However, its discharge is going into NTPC drain which is already trapped into DJB trunk sewer line near Mohan Cooperative Industrial area.
41	Sonia Ganghi Camp Pul-Prahladpur Railway line Tughlakabad	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-52	This JJC will be trapped into DJB sewer line by 30.09.2024 by Maintenance Wing.
42	Ram Pyari Camp Near Nangia Park Lal kuan, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-52	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action. The drain will be trapped within six months after receipt of funds from NMCG.
43	Shiv Camp Lal Kuan Badarpur ChungiNo proposal.-2 & 3 M.B. Road, Tughlakabad	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-52	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.

List of 60 JJ Clusters with Status and Timelines for connecting with the Sewerage System / DSTPs Annexure - R-8 9345 17

S. No.	Name of JJ Cluster	Revised Timelines for Trapping (Earlier Timeline - June, 2023)	Nodal Officer (ChiefEngineer)	Name of EE and Division	Status (Progress upto 20.12.2023)
44	Khatta Camp Gosain Crusher M.B. Road Lal Kuan, Tughlakabad	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-52	Sewer line work is in progress in the vicinity. Therefore drain will be trapped in DJB sewerage network by Maintenance Wing by 30.09.2024
45	Sonia Gandhi Camp Pul-Prahladpur Railway Line Tughlakabad Part-2, Tughlakabad	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-52	This JJC will be trapped into DJB sewer line by 30.09.2024 by Maintenance Wing.
46	Subash Camp NTPC Badarpur	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, EE(M)-53	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action.
47	BIW JJ Camp B.T. Badarpur	31.12.2024	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, EE(M)-53	Sewer line work is in progress in Gautampuri. Thereafter, drain will be trapped in DJB sewerage network by Maintenance Wing by laying a sewer line by 31.12.2024
48	Tajpur Pahari Badarpur	31.12.2024	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, EE(M)-53	This JJC will be trapped into DJB sewer line only after laying of sewer network in surrounding UACs which is in approval under EE(C) Dr-VI. Discharge of this JJC is mixing with discharge of UAC also and is collected in a depression/ pond located in between the JJC & UACs. Installation of DSTP is also not feasible as collection of discharge at one point is not feasible. However, the tentative timelines for trapping of this drain into DJB sewer network is 31.12.2024
49	Parasad Nagar, Molarband Extn, Badarpur	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, EE(M)-53	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action. The drain will be trapped within six months after receipt of funds from NMCG.

List of 60 JJ Clusters with Status and Timelines for connecting with the Sewerage System / DSTPs Annexure - R - 8

S. No.	Name of JJ Cluster	Revised Timelines for Trapping (Earlier Timeline - June, 2023)	Nodal Officer (Chief Engineer)	Name of EE and Division	Status (Progress upto 20.12.2023)
50	Bilas Pur Camp Molar Band NTPC, Badarpur	31.12.2024	Sh B.C Patel, ACE (M)-11	Sh Manoj Kr. Sharma, EE(M)-53	This JJC will be trapped into DJB sewer line only after laying of sewer network in surrounding UACs which is in approval under EE(C) Dr-VI. Discharge of this JJC is going into Agra Canal, not in River Yamuna . Installation of DSTP is also not feasible as collection of discharge at one point is not feasible. However, the tentative timelines for trapping of this drain into DJB sewer network is 31.12.2024
51	New Priyanka Camp near Sarita Vihar	Not Feasible	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-54	Not feasible because collection of JJC discharge is not possible at single point. However, this discharge of this JJC is falling into Agra Canal, not in River Yamuna .
52	Subhash Camp, Ali Gaon, Near Old Iron Bridge.	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-54	This JJC will be trapped into DJB sewer line by 30.09.2024 by Maintenance Wing.
53	Abul Fazal Enclave Okhla Village Across Canal (Pucca Structure)	30.09.2024	Sh B.C Patel, ACE (M)-11	Sh Mukesh Kumar Raghav, AEE(M)-54	This JJC will be trapped into DJB sewer line by 30.09.2024 by Maintenance Wing.
54	Pankaj Garden Goela Dairy	31.12.2024	Sh. Anil Kumar Sharma, ACE (M) - 9	Sh. R.D. Meena EE (M) -35	The work of laying the sewer line in Goela Vihar GoC is in progress. For DSTP at Goela, tenders have been received. The drain will be trapped by Maintenance wing on completion of sewer line and construction of DSTP work.
55	JJC at Goela Dairy Najafgarh	31.12.2024	Sh. Anil Kumar Sharma, ACE (M) - 9	Sh. R.D. Meena EE (M) -35	The work of laying the sewer line in Goela Vihar GoC is in progress. For DSTP at Goela, tenders have been received. The drain will be trapped by Maintenance wing on completion of sewer line and construction of DSTP work.
56	Arjun Camp Mahipal Pur	9 months after receipt of funds from NMCG and availability of land for DSTP	Sh. Anil Kumar Sharma, ACE (M) - 9	Sh. Sudhir Sharma AEE (M) 36	DPR for feasible sites approved by NMCG after joint inspection is prepared. The DPR and estimate has been checked by planning cell and sent to NMCG on 28.11.2023 for further action. The drain will be trapped within six months after receipt of funds from NMCG.
57	Rangpur Pahari Milkpur Kohi	31.03.2025	Sh. Anil Kumar Sharma, ACE (M) - 9	Sh. Sudhir Sharma AEE (M) 36	Can be trapped by installing lift station and laying sewer line by maintenance wing.

9347


12

S. No.	Name of JJ Cluster	Revised Timelines for Trapping (Earlier Timeline - June, 2023)	Nodal Officer (Chief Engineer)	Name of EE and Division	Status (Progress upto 20.12.2023)
58	Harijan Balmiki Camp, Rangpur Pahadi	31.03.2025	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) 36	Can be trapped by installing lift station and laying sewer line by maintenance wing.
59	Rangpuri Pharai Nalla	31.03.2025	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) 36	Can be trapped by installing lift station and laying sewer line by maintenance wing.
60	Nehru Camp Behind Satya Rani Farm Bijwasan	31.03.2025	Sh. Anil Kumar Sharma , ACE (M) - 9	Sh. Sudhir Sharma AEE (M) 36	Can be trapped by installing lift station and laying sewer line by maintenance wing.



DELHI JAL BOARD: GOVT. OF N.C.T. OF DELHI
OFFICE OF THE ADDITIONAL CHIEF ENGINEER (P)-7
E-39, CONNAUGHT PLACE, NEW DELHI-110001
E-mail:- acep.7djb@gmail.com, Ph:- 011-23414990 "STOP"

Annexure-R-9



SEE CASE 9348

No:-DJB/ACE(P)-7/2023/ 142

DATED:- 24.11.2023

To

Member(Secretary)
 Delhi Pollution Control Committee
 5th floor, ISBT Building , Kashmere Gate.
 Email:dpcp.wmc2.delhi@gmail.com

Va
28-11
MS/1455
28/11/23

Delhi Pollution Control Committee Dairy No. <u>14/264</u> 24 NOV 2023 <i>ms</i> Sign. of Receiving Officer

Sub:- Effectives steps taken to improve the situation at ground level for better management of septage in Delhi in the matter of Shamsher Singh versus Govt. of NCT of Delhi.

Case No. NGT M. A. 105/2023 in original application no. 365/2021

The effectives steps taken by DJB in compliance with the letter of DPCC vide No 5516-5530 dt. 31/10/2023 in reference to the directions issued by Hon'ble NGT vide order dated 17.10.2023 in OA no 365/2021 in the matter of "Shamsher Singh V/s Govt. NCT of Delhi" are as under.

Amulya
28/11/2023
F.E./SU
28/11/2023
MS/Swasth

Point No	Suggestions and recommendations of NGT	Reply
75	As per provisions of Septage Management Regulations, DJB should give wide publicity periodically after every four months on its website as well as through print and electronic media about the vendors to whom it has issued licenses for collection, transportation, and disposal of septage. List of all such vendors should be sent to Revenue Department, (GNCTD) and Delhi Police/Traffic Police for necessary action in case of violation.	Already complied by DJB. List of vendors are available on the DJB website as well as published in leading newspapers. List is also shared with District magistrate/revenue department/Delhi Police.
76	Fixed rates/charges for collection and transportation of septage have been prescribed by DJB. It is suggested that there should be rationalization of rates and these be assessed considering the volume of the septic tank waste and the total distance traveled by the tanker from the point of collection till the disposal at designated SPSs/STPs. There should be wide publicity of the rates/charges to be taken by the vendors from the waste generators to prevent overcharging by them.	DJB has fixed the charges as per the distance of the consumer / septic tank from the designated STP / SPS of DJB. The rate are given as under: 1- Rs. 2000/- per trip upto 5 km. 2- Rs. 2500/- per trip for 5-10 km. 3- Rs. 2795/- per trip for more than 10 km.
77	The vendors/drivers collecting septic tank must issue a receipt to the consumer for the payments received by them. It should be prepared in triplicate and one copy of the receipt must be deposited by the vendor/driver along with the Deposit Form at the designated STP. It would prevent misuse and exploitation.	The desired format has been finalized and is sent to the license holders for compliance.

CHC-VII

78	<p>Presently, no specific area for collection of septage tank has been earmarked to the vendors and they can collect septic waste from any place throughout Delhi. To have proper control over the vendors to comply with the conditions of the license, it is recommended that DJB should make an assessment as to how many vehicles/tankers are required for disposal of septic waste depending upon number of households having septic tanks and the quantity of the septic waste generated in that district. Considering the requirement of that district, sufficient number of authorized vendors/tankers be deployed there. In case of emergency, the vendors can be permitted to collect septic waste from outside the said Page 25 of 29 district. The DJB or other enforcement agencies will have proper monitoring of the vehicles in their respective districts. The consumers will be aware of vehicles/vendors to be contacted. The vehicles can provide instant services without delay and it will also reduce the cost of transportation.</p>	<p>Septic tanks generally exist in the colonies which don't have the sewerage system. List of vendors nearest to such colonies is already prepared and uploaded on the website of DJB to facilitate the residents to avail the services of the vendors.</p> <p>There is no binding on the vendors to serve in a particular group of colonies. They can serve any colony as per the requirements of the residents.</p>
79	<p>District-Wise Task Force be constituted by DJB in consultation with concerned District Magistrate for taking action against the unauthorized dumping of septage and also for monitoring the activities of authorized vendors. A Nodal Officer can be appointed to monitor the performance of task forces.</p>	<p>In order to have effective control on unauthorized dumping of septage and vendors, DPCC has notified the directions under u/s 33 A of the Water (Prevention and Control of Pollution) Act, 1974 on 27.03.2023 and has empowered an officer not lower than the rank of Nayab Tehsildar in DM offices & Sub Inspector in Delhi Police, Sanitary Inspector in MCD and JE in DJB and I&FC to impose penalties on unauthorized tankers, residents using the services of unauthorized vendors, unauthorized dumping of septage.</p>
80	<p>DJB must make necessary action plan for early development of Centralized Monitoring System/GPS for tracking the performance of licensed vehicles. It shall also explore possibility of developing App based monitoring system for regulating the activities of the authorized vendors/tankers. DJB should establish Centralized Control Room with contact number of Nodal Officer at the head office for attending complaints/grievances related to unauthorized vehicles/tankers carrying septage or found discharging in the open drains/water bodies. CCTV cameras be installed at all the designated SPSs/STPs.</p>	<p>DJB has awarded the contract for setting of control room for monitoring the movement of all the registered vehicles and the same has been in operation since 26/06/2023. Regarding CCTV cameras, directions have already been issued to install CCTV cameras at the designated STP/SPS. Most of these CCTVs have been installed.</p>
81	<p>Adequate staff should be deployed at SPSs/STPs to maintain proper record indicating the total number of vehicles/tankers discharging the septage there along with its quantity. They should be strictly instructed to allow disposal of septage only to the licensees who submit complete and duly filled Disposal Form with payment receipt with them.</p>	<p>This is being complied at the designated SPSs/STPs of DJB.</p>

84

115

82	DJB should ensure that the licensees/vendors display license number on the tankers/vehicles for proper identification.	Already instructions issued to the licensed vendors.
83	DJB to explore possibility of linking AADHAR card of the licensee with the license. It should also explore possibility of increasing penalty charges for violation of the conditions of license. It should also Endeavour to issue license to small vehicles that can function in narrow lanes.	<p>The penalties have been increased as per details given below:</p> <p>1. a) Penalty for deposit of septage by unauthorised (unlicensed) entities shall be Rs. 50,000/- plus confiscation of vehicle.</p> <p>b) Penalty for disposal of Septage at places other than the designated places by authorised licensee shall be Rs. 50,000/- per violation.</p> <p>c) Penalty on a person who uses the services of unlicensed vendors/vehicles for discharging the septage shall be Rs Rs. 10,000/- per violation.</p> <p>2. An officer not lower than the rank of Nayak Tehsildaar in DM offices, JE in DJB/I&FC and Sub inspector in Delhi Police and sanitary Inspector in MCD shall be competent to impose penalty.</p>
84-87		This does not pertain to DJB
88	Almost all the licenses have been issued to the vehicles/tankers registered in Haryana. The said tankers/vehicles with Haryana number cannot ply in Delhi. Diesel vehicles are not registered to ply on roads in Delhi. Only 10 vehicles with Delhi registration have been given license and all others are from Haryana. The traffic police issues challans to book the said vehicles for violating the terms and conditions of registration/permit. It causes a unique situation whereby despite being authorized by DJB to collect and transport the septage in Delhi, they are challaned by traffic police under the Motor Vehicle Act. To overcome this difficulty, it is suggested that the DJB should have its own arrangement either by purchase of vehicles or engaging some agency on hire for collection and transportation of septage from the households free of cost or at reasonable rates. It would prevent violation of Motor Vehicle Act by the vendors who have got licenses of the tankers with registration number from Haryana. It would also prevent exploitation of the consumers by the vendors. It will further ensure that the septage so collected is disposed of at the designated SPSS or STPs. Presently, the unauthorized	DJB invited Expression Of Interest from the experienced agencies in the field of septage/sewerage management to provide mechanized vehicles for collection of septage from the septic tanks of the residents, commercial establishment etc., transportation and disposal of the same at the designated STPs/SPSSs of DJB. It was proposed that the agency will also develop an App with a control room for receiving the complaints from the residents and tracking the movement of vehicles. DJB will give license to the agency for its vehicles for 5 years to perform this activity and the payment will


	<p>tankers and even the authorized tankers endeavor to discharge septage in the drains/water bodies on the way to avoid long travel to designated SPS/STP to save petrol/diesel.</p>	<p>be collected by the agency from the residents directly with information to DJB as per existing "Delhi Water Board Septage Management Regulations 2018" (DWBSMR-2018). But no response was received from any agency having past experience in this field.</p> <p>The existing vendors owning the tractor & trollies are being motivated to switch to mechanised vehicles. The govt. of India is also offering subsidy and low interest rates to the interested agencies under NAMASTE SCHEME. A workshop was also organized with the officials of NSKFDC, Gol with the vendors by DJB on 28.01.2023 to motivate the existing vendors.</p>
89	<p>DJB should conduct awareness programs for all stakeholders through print media, radio and television to make aware about the septage regulations. Online mobile based application may be developed for registering request of the consumers for collection of septage. The application may have the option to register complaints with local police with regard to disposal of septage illegally and unauthorizedly.</p>	<p>DJB has already taken initiatives on FM radio to make aware the residents about the septage regulations and information of authorized vendors of Septage management</p>

-sd-

Add. Chief Engineer (P)-7

Copy for information to:-

1. Member (Dr.) for kind inf. pl.
2. EE(SDW)VIII to follow up.



Add. Chief Engineer (P)-7

Through e-mail

(117)

DELHI DEVELOPMENT AUTHORITY
OFFICE OF THE SUPTDG. ENGINEER, HCC-3
17TH FLOOR, VIKAS MINAR, I.P. ESTATE,
NEW DELHI -110002

To


Sh. D.K. Singh,
Addl. Director, DPCC,
Deptt. of Environment, Govt. of NCT of Delhi,
5th floor, ISBT Building, Kashmere Gate.
Delhi -110006.

Sub:- Monthly progress report as on 30th November 2023 in reference to the order of Hon'ble NGT in OA No. 673/2018(Reg. Rejuvenation of River Yamuna).

Sir,

Kindly find enclosed herewith the monthly progress report as on 30th November 2023 in respect of projects taken up / to be taken up by DDA for development of Yamuna River Front for your kind perusal please.


Yours faithfully,


(Er. Rajnish Kumar)
SE/HCC-3/DDA

Encl: As above.

Copy to :

1. CE/Hort./DDA for kind information please (through email).
2. Smt. Kalpana Khurana, Addl. Comm.(LS), DDA for kind information please (through email).


SE/HCC-3/DDA

(81)

DETAILS OF CHALLANS FROM THE YEAR 2018-23

Sl. No.	Year	Offence	No. of challans	Compensation amount	Recovery amount
1.	2018	Dumping of malba	1	Rs.50,000/-	Nil
2.	2019	Dumping of malba, unauthorized parking and garbage dumping in Yamuna River flood plain.	186	Rs. 90,40,000/-	Rs.25,47,500/-
3.	2020	Dumping of malba and unauthorized parking in Yamuna River flood plain.	54	Rs.21,30,000/-	Rs.6,45,000/-
4.	2021	Dumping of malba and illegal parking in Yamuna River Flood Plain	776	Rs.1,22,95,000/-	Rs.31,35,000/-
5.	2022	Dumping of malba and illegal parking in Yamuna River Flood Plain	1167	Rs.2,75,25,000/-	Rs.24,20,000/-
6.	2023	Dumping of malba and illegal parking in Yamuna River Flood Plain	1209	Rs.1,22,60,000/-	Rs.5,45,000/-
TOTAL =			3393	Rs. 6,33,00,000/-	Rs.92,92,500/-

9353

S. No.	Project Area	Total Site Area (In Ha)	Area repossessed (In Ha)	Area to be repossessed (In Ha)	Details
1.	Asita East (DDA)	90	90	Nil	-
	Asita East (UP)	107	75.09	*4.00	21 Hectares area has Already been transferred to PWD by UP irrigation Deptt.
2.	Kalindi Aviral	263	54.81	02	05 Ha under litigation.
3.	Kalindi Biodiversity Park	115	2.5	-	-
4.	Asita West	200	181.89	-	-
5.	Amrut Biodiversity Park (DDA)	108	92.5	-	-
	Amrut Biodiversity Park (CPWD)	8.25	-	-	-
6.	Yamuna Vansathali	256.5	105.36	15.7	-
7.	Mayur Nature Park (DDA)	235	67.77	*55.25	Part land is under litigation. 100 Ha land de-notified.
	Mayur Nature Park (UP)	162.75	-	-	-
8.	Eco-Tourism (DDA)	22.7*	7.3	0.00	-
	Eco-Tourism (DTC)	7.3	-	-	-
	Total	1555.5	677.22	76.95	Regular demolition programmes are being organized to remove the encroachments in time bound manner.

120

9355

ACTION TAKEN FOR PROTECTION OF LAND	
Demarcation of 1 in 25 year Floodplains	591 Bollards erected at site; 375 Flag Posts have already been installed.
Signages	27. nos. of sign boards have been installed
Manual security	125 Security Guards have been deployed by DDA round the clock in three shifts at vulnerable points. with 4 patrolling vehicles in the Yamuna Flood Plain area from Wazirabad Barrage to Okhla Barrage to check illegal dumping of malba and to prevent encroachment. GPS monitoring of security guards & patrolling vehicles is being done.
Demolition programs	661.22 Hectares area has been retrieved from the encroachment by DDA in the floodplains of River Yamuna.
Electronic surveillance system	93 No. CCTV cameras have been installed at 27 locations from Wazirabad Barrage to Okhla Barrage to check the illegal dumping of Malba in the Yamuna Flood Plain area.
Removal of C&D Waste	54,960 metric tonnes of C&D waste lying in floodplain has been lifted to H.&FS site or utilized for development of Yamuna Project by DDA.

Phase I Protection, Restoration, Connect

- I. Protection of floodplains**
 - I. Removal of encroachment
 - II. Re-possession of land
- 2. Restoration and Rejuvenation of the ecology**
 - I. Creation and revival of wetlands
 - II. Plantation of riverine species
- 3. Connect to the River**
 - I. Walkways, cycle tracks, trails

Phase 2:Facilities and Amenities

- I. Entrance plazas
- II. Solar lighting
- III. Eco-friendly Structures
- IV. Basic amenities
- V. Benches, toilets, dustbins.
- VI. Kids play area
- VII. Urban streetscape along major roads
- VIII. Signage

Phase 3: Operation and Management

- 1. Economic Revenue Model**
 - I. Souvenir shop at urban streetscapes
 - II. Event organization.
 - III. Eco-tourism activities
- 2. Public Awareness Programme**
 - I. Nature Walks
 - II. Website development
 - III. Awareness through Social media like Twitter, Instagram
- 3. Public Participation**
 - I. Cleanliness drives.
 - II. Plantation drives.
 - III. School trips
 - IV. Organization of medical camps
 - V. Flower shows
 - VI. Fund raising programmes for ecological cause.

(122)

<p>10. Hindan Sarovar- (NH-24 to DND Flyway- Eastern Bank) Part Area-II-Hindon Cut Wetlands I&II PART A: Under the jurisdiction of DDA, PART B: Under the jurisdiction of UP Irrigation Deptt. (Deposit work)</p>	<p>Total Site Area- 53.6 Ha PART A: 15 Ha PART B: 30 Ha</p>	<p>DDA - 1366.75 Ha / 17.7 Ha/ 120 Nos. UP Irrig.-299.75Ha 1666.5 Ha</p>	<p>28/25</p>	<p>NOC to the Pr. Secretary (Environment, Forests & Wild Life) has been withdrawn. Land to be taken back from Forest Department</p> <p>(a) Completed DDA = 283 Ha (b) In progress DDA = 640.75 Ha UP Irrig. = 107 Ha. = 747.75 Ha (c) In planning DDA = 443Ha UP = 192.75 Ha = 635.75 Ha</p>
<p>Protection and management of Flood Plain Zone(FPZ)</p>				<p>Protection of flood plain of Yamuna River & prevention of encroachment:</p> <ol style="list-style-type: none"> 1. Demarcation of 1 in 25 years floodplains and fixing up of bollards and fencing: The demarcation of 1 in 25 years flood plain of River Yamuna from Wazirabad to Jaitpur on both banks has been done by installation of bollards duly marked with GPS Co-ordinates. The Flood plains stretch have been demarcated by providing 591 bollards (250 mm dia, 1 m high with 1x1x1 footing); 375 nos. Flag post & 27 nos. sign boards. 2. Engagement of Private Security to stop illegal Dumping: Private security has been engaged by DDA to stop illegal dumping. 125 Security Guards have been deployed by DDA round the clock in three shifts at vulnerable points, with 4 patrolling vehicles in the Yamuna Flood Plain area from Wazirabad Barrage to Okhla Barrage to check illegal dumping of Malba and to prevent encroachment. 3. Installation of Electronic Surveillance System: 93 nos cameras have been installed at 27 no locations from Wazirabad Barrage to Okhla Barrage to check illegal dumping of malba into flood plains area. 4. Removal of Encroachment from Flood Plain: Regular demolition programmes are being organized to remove the encroachments in time bound manner.

Status of 'Restoration and Rejuvenation of River Yamuna floodplains' as on 30th November, 2023

7. Yamuna Vanasthali- (Wazirabad Barrage to ISBT Bridge- Eastern Bank, around GarhiManduVillage&Us manpur Village)	236.5 Ha / 15.7 Ha /20Nos.	7/6	Timeline of completion of above said project is subjected to the imposition of GRAP	<p>Present progress is 87.5% (Civil), 69% (Hort.) Work completed are as under (for 236.5 Ha):</p> <ol style="list-style-type: none"> 1. Excavation of 6 water bodies and about 84% of pedestrian pathway works are complete. 2. Mounds completed. 3. Spreading of moorum was underway. 4. Site is partially submerged due to rise in water level of River Yamuna <p>Work was delayed due to flooding & sludgy site. Work held up due to GRAP imposed by CAQM</p> <p>Court Cases: 1) WP(C) 7542/ 2017; NDOH- 22/04/2024, 2) WP(C) 7135/2019; NDOH- 20/02/2024</p>
8. Mayur Nature Park- (NH-24 to DND Flyway- Eastern Bank) PART A: Under the jurisdiction of DDA. PART B: Under the jurisdiction of UP Irrigation Deptt.	Total Area- 397.75 Ha PART A: 235 Ha PART B: 162.75 Ha	---	---	<ol style="list-style-type: none"> i. The land demarcation completed. ii. L.M Department informed that approximately 119 Ha of land has been de-notified out of the total 235 Ha. iii. Accordingly, the revised landscape proposal is ready. <p>The work of UP Irrigation land of 162.75 Ha is to be taken up on deposit work basis.</p> <p>Case no: W.P.(C) 10900/2019, NDOH:-06.02.2024 Case no: W.P.(C)10918/2019, NDOH :- 06.02.2024 Case no: W.P.(C)2504/23, NDOH:-07.02.2024</p>
9. Eco-Tourism Area- (Geeta Colony Bridge to ITO Barrage- Western Bank)	30 Ha/0.00 Ha	---	---	<p>Area falls outside the 1 in 25 year floodplain. Proposal will be taken up once the 'O-II' is finalized after notification of MPD-2041.</p> <p>LPA No : 196/2023, NDOH- DISPOSED OFF</p>

129

<p>4. Asita West- (Old) Railway Bridge to ITO Barrage- Western Bank) Part A : 93 Ha (Already developed) Part B : 107 Ha (under development)</p>	<p>200 Ha /0.00 Ha.</p>	<p>Part A : 2/2 Part B : 5/4</p>	<p>Part A:- Complete Part B: On directions of Hon'ble LG the proposal is being revised and timeline will be shared once proposal is approved.</p>	<p>Part B :- (for 107 Ha) Present progress is 83% (Civil) & 70% (Hort.). Work completed are as under : 1. Excavation of 4 water bodies. 2. Excavation of 1 oxidation pond. 3. 3 ramps constructed. 4. 1100 m cycle hike zone (cycle track) out of 1200 m 5. Pathways drawings are being revised. Work was delayed due to flooding & sludgy site. Work held up due to GRAP imposed by CAQM Case no: SLP(C) No. 9284/2023 Next date of hearing- Not Decided.</p>
<p>5. Amrut Bio Diversity Park- T/O to NH-24 (Eastern & Western Bank)- Area South of CWG Village Area Part A : 90 Hac (Eastern bank) - DDA Part B : 18 Hac (Western bank) -DDA Part C : 8.25 Hac (Western bank) - CPWD</p>	<p>18 Ha / -/-</p>	<p>6/6</p>	<p>22.05.2024</p>	<p>Part A : For 90 Ha of land: Present progress is 81% (Civil) 20% (Hort.). Work completed are as under (For 90 Ha): 1. Excavation of 6 water bodies. 2. 11800 m pedestrian path out of 12000m. 3. 1 entrance plaza out of 2. Work was delayed due to flooding & sludgy site. Work held up due to GRAP imposed by CAQM. Part B : HC / LM (36878)19/1. WPC) No 12504/2019; NDOH: 04.03.2024 Demolition carried out on 17th October. Part C : Area handed over to CPWD (Nav Bharat Udyan)</p>
<p>6. Ghat Area : Wazirabad to Old Railway Bridge- Western Bank Part A : Entrusted to INTACH (Qudsia Ghat) Part B : Sur ghat. Eco-trail. Yamuna Bazaar</p>	<p>Total Site Area- 66 Ha (Qudsia Ghat- 16 Ha, Sur Ghat-13.6 Ha, Eco-trail- 33 Ha, Yamuna Bazaar Area- 3.4 Ha)</p>	<p>1/-</p>	<p>Part A & Part B : Timeline of completion of above said project is subjected to the imposition of GRAP</p>	<p>Part A : Present progress is 72% (Civil) 71% (Hort.). The work has been assigned to M/s INTACH on nomination basis for Qudsia Ghat. Work for Parking & Boundary wall is in progress at site. Work was delayed due to flooding & sludgy site. Work held up due to GRAP imposed by CAQM Case no: W.P.(C) 1980/2023, NDOH:-15.12.2023 Case no: RCA/SCJ 17/2022, NDOH:-23.02.2024 Case no: HCLM (32198)2018 W.P.(C)9342/2018, NDOH:-11.12.2023. Case no: W.P.(C)4637/2023, NDOH:-Disposed off. Case no: W.P.(C) 2377/2023&CM Appl. 26530/2023, NDOH: 11.01.2024. Case no: CS No. 1191/23, NDOH: 16.01.2024. Part B: Work awarded on 01st March 2023. Works to be undertaken. Waterbody, parking, Eco-trail, Chauris and plantation works. Site is sludgy due to the rise in water level of River Yamuna.</p>

Project	Area/ Encroached area/Jhuggis	Water bodies Total/ Completed	Timelines	Status
1. Asifa East- (Old Railway Bridge to ITO Barrage - Eastern Bank) PART A: Under the jurisdiction of DDA. PART B: Under the jurisdiction of UP Irrigation Deptt. (Deposit work)	Total Area- 197 Ha PART A: 90 Ha PART B: 107 Ha.	PART A: 1/1 PART B: 3/3	PART-A: Completed PART-B: 31.03.2024	PART B: Present progress is 74% (Civil) & 92% (Hort.). Work completed are as under: 1. Excavation of 3 water bodies. 2. Construction of 3 ramps. 3. Embankment of 1 parking. Work was delayed due to flooding & sludgy site. Work held up due to GRAP imposed by CAQM. Fresh tender has been called for the works as directed by Hon'ble LG. Case No: SLP (C) 14342/2022 Case Title: Shakarpur Slum Union v/s DDA Court: Supreme court of India. Panel lawyer: Ms. Shalini Chandra & Mr. Sanjay Jain (ASG) Next Date of Hearing: Not decided & No stay
2. Kalindi Aviral- (NH24 to DND Flyway- Western Bank)	Total Area : 263 Ha Part A : 100 Ha Part B : 163 Ha/2Ha /100nos (approx)	3/3	Part A : Completed	Part B : Restoration work in progress. Fountain work Completed. Meri Mati Mera Desh prepared and pathway work in progress at M3D site. Pipeline irrigation system installed. Work held up due to GRAP imposed by CAQM 17 Hac under litigation NDOH:-23/01/2024 26 Court Cases under 24(2) are pending in the Supreme Court of India.
3. Kalindi Biodiversity Park- (DND to proposed Kalindi By-Pass- Western Bank) Entrusted to CEMDE	115 Ha		Wetland completed in available space.	Project is being executed by CEDMIE. (Prof. C R Babu) 3 nos. Wetlands are completed in available space. Further work is held up due to NHAI work. DJB is initiating a project to tap the drains. Case no: WP(C)No. 10420/23, NDOH:-15.12.2023 Case no: Cont. case- 1147/2023, NDOH:-11.12.2023 Case no: WP (C) 5822/2021, NDOH:- 07/02/2024 Case no: CS(SCJ) 1352/2023, NDOH:- 04.12.2023 Case no: CS(SCJ) 1336/2023, NDOH:- 04.12.2023

125

126

List of 13 CETTPs , Capacities and Compliance Status in November, 2023

Annexure - R -11

S. No.	Name of CETTP	Industrial Areas Connected with CETTP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
1	Jhilmil CETTP	Jhilmil and Friends Colony Indl. Areas	16.8	3.363	06.11.2023	pH - 6.6 TSS - 436 COD - 536 BOD - 180 Oil & Grease - 14.4 Ammonical Nitrogen (N) - 25.1 Phosphate-11.2 Sulphide - 4.4	pH - 7.5 TSS - 58 COD - 112 BOD - 25 Oil & Grease - 4.0 Ammonical Nitrogen (N) - 3.6 Phosphate-2.1 Sulphide - 1.4	Meeting the Prescribed Standards.
2	Badli CETTP	Badli Industrial Estate	12	3.711	02.11.2023	pH - 6.2 TSS - 260 COD - 362 BOD - 136 Oil & Grease - 15.6 Ammonical Nitrogen (N) - 30.9 Phosphate-14.6 Sulphide - 3.8	pH - 7.4 TSS - 82 COD - 100 BOD - 29 Oil & Grease - 7.2 Ammonical Nitrogen (N) - 6.5 Phosphate-4.1 Sulphide - 1.4	Meeting the Prescribed Standards.
3	Mayapuri CETTP	Mayapuri Indl. Area	12	3.64	23.11.2023	pH - 6.6 TSS - 474 COD - 592 BOD - 195 Oil & Grease - 17.2 Ammonical Nitrogen (N) - 37.1 Phosphate-15.5 Sulphide - 2.8	pH - 7.7 TSS - 56 COD - 80 BOD - 20 Oil & Grease - 3.6 Ammonical Nitrogen (N) - 4.2 Phosphate-2.1 Sulphide - 1.4	Meeting the Prescribed Standards.

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
4	Mangolpuri CETP	Mangolpuri Indl. Area	2.4	1.50	23.11.2023	pH -6.5 TSS - 420 COD - 600 BOD - 200 Oil & Grease - 13.6 Ammonical Nitrogen (N) - 14.9 Phosphate-10.8 Sulphide - 3.5	pH - 7.2 TSS - 34 COD - 92 BOD - 21 Oil & Grease - 6.0 Ammonical Nitrogen (N) - 2.6 Phosphate-2.1 Sulphide - 1.4	Meeting the Prescribed Standards.
5	Wazirpur CETP	Wazirpur Indl Area	24	3.531	02.11.2023	pH -6.9 TSS - 360 COD - 456 BOD - 140 Oil & Grease - 9.2 Ammonical Nitrogen (N) - 30.4 Phosphate-5.1 Sulphide - 4.0	pH -7.4 TSS - 50 COD - 72 BOD - 17 Oil & Grease - 2.4 Ammonical Nitrogen (N) - 9.2 Phosphate-1.8 Sulphide - 1.0	Meeting the Prescribed Standards.
6	Nangloi CETP	Nangloi & Udyog Nagar Indl Areas	12	1.992	23.11.2023	pH -6.2 TSS - 440 COD - 456 BOD - 143 Oil & Grease - 14 Ammonical Nitrogen (N) - 19.9 Phosphate-13.6 Sulphide - 4.8	pH -7.1 TSS - 42 COD - 96 BOD - 28 Oil & Grease - 3.6 Ammonical Nitrogen (N) - 2.1 Phosphate-1.9 Sulphide - 1.5	Meeting the Prescribed Standards.

129

List of 13 CETTPs, Capacities and Compliance Status in November, 2023

Annexure - R-11

S. No.	Name of CETTP	Industrial Areas Connected with CETTP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
7	SMA CETTP	SMA, Rajasthan Udyog Nagar and SSI Industrial Areas	12	3.883	02.11.2023	pH -6.6 TSS - 372 COD - 464 BOD - 155 Oil & Grease - 11.6 Ammonical Nitrogen (N) -23.6 Phosphate-12.8 Sulphide -4.7	pH -7.2 TSS - 58 COD - 80 BOD - 16 Oil & Grease -4.4 Ammonical Nitrogen (N) -4.0 Phosphate-1.9 Sulphide -1.2	Meeting the Prescribed Standards.
8	Okhla CETTP	Okhla Indl. Area	24	2.067	03.11.2023	pH -6.8 TSS - 480 COD - 656 BOD - 240 Oil & Grease - 16.0 Ammonical Nitrogen (N) -32.1 Phosphate-12.1 Sulphide -4.1	pH -7.3 TSS - 70 COD - 80 BOD - 27 Oil & Grease -4.8 Ammonical Nitrogen (N) -16.4 Phosphate-1.8 Sulphide -1.5	Meeting the Prescribed Standards.
9	Narela CETTP	Narela Indl. Area	22.5	9.639	08.11.2023	pH -6.7 TSS - 420 COD - 360 BOD - 120 Oil & Grease - 18 Ammonical Nitrogen (N) -13.8 Phosphate-14.4 Sulphide -4.2	pH -7.5 TSS - 52 COD - 100 BOD - 19 Oil & Grease -4.0 Ammonical Nitrogen (N) -6.4 Phosphate-2.1 Sulphide -1.0	Meeting the Prescribed Standards.
10	Bawana CETTP	Bawana Indl. Area	35	22.294	08.11.2023	pH -6.9 TSS - 454 COD - 592 BOD - 200 Oil & Grease - 13.2 Ammonical Nitrogen (N) -13.8 Phosphate-11.7 Sulphide -4.2	pH -7.7 TSS - 66 COD - 104 BOD - 27 Oil & Grease -6.4 Ammonical Nitrogen (N) -4.9 Phosphate-3.0 Sulphide -1.2	Meeting the Prescribed Standards.


List of 13 CETPs , Capacities and Compliance Status in November, 2023

Annexure - R -11

9364

129

S. No.	Name of CETP	Industrial Areas Connected with CETP	Capacity (in MLD)	Monthly Average Flow (in MLD)	Date of Sampling	Influent Quality at Inlet (in mg/l)	Effluent Quality at Outlet (in mg/l)	Compliance Status w.r.t Prescribed Standards.
11	Naraina CETP	Naraina Indl. Area	21.6	4.70	23.11.2023	pH - 6.6 TSS - 430 COD - 520 BOD - 160 Oil & Grease -15.2 Ammonical Nitrogen (N)-26.3 Phosphate-8.1 Sulphide - 3.5	pH - 7.6 TSS - 52 COD - 112 BOD - 23 Oil & Grease -2.8 Ammonical Nitrogen (N)-2.7 Phosphate-1.9 Sulphide - 1.8	Meeting the Prescribed Standards.
12	GTK CETP	GTK Road Indl. Area	6	2.29	02.11.2023	pH - 6.3 TSS - 432 COD - 576 BOD - 180 Oil & Grease -15.6 Ammonical Nitrogen (N)-34.2 Phosphate-12.2 Sulphide -4.4	pH - 7.4 TSS - 46 COD - 116 BOD - 25 Oil & Grease -3.6 Ammonical Nitrogen (N)-8.1 Phosphate-1.5 Sulphide - 1.3	Meeting the Prescribed Standards.
13	Lawrence Road CETP	Lawrence Road Indl. Area	12	1.468	02.11.2023	pH - 6.9 TSS - 460 COD - 464 BOD - 215 Oil & Grease -14.8 Ammonical Nitrogen (N)- 16.9 Phosphate-12.4 Sulphide - 4.4	pH - 7.4 TSS - 70 COD - 136 BOD - 28 Oil & Grease -4.4 Ammonical Nitrogen (N)- 8.2 Phosphate-2.8 Sulphide - 1.2	Meeting the Prescribed Standards
		Total	212.3	64.078				

URGENT
By Email

F. No. DPCC/WMC-II/OA 21 (Ashwanl Yndav) / 2023 / 5747-5750

Dated: 14.12.2023

To,

Chief Executive Officer,
 Delhi Jal Board, Varunlalaya Phase-II, Jhandewalan,
 Karol Bagh, New Delhi-110005.

Sub: Clarification Regarding Non-Inclusion of All the Prescribed Parameters Including Total Nitrogen by DPCC for Upgradation of Sewage Treatment Plants (STPs) of Delhi Jal Board.

Reference: Letter dated 31.01.2020 (Copy enclosed), email dated 01.12.2023 of DPCC and letter dated 05.12.2023 of Delhi Jal Board regarding Compliance of Prescribed Standards by Sewage Treatment Plants of Delhi Jal Board.

Sir,

I am directed to mention that DPCC has prescribed following Standards for Sewage Treatment Plants of Delhi Jal Board as per the Directions of Central Pollution Control Board (CPCB) u/s 18 (1)(b) of the Water (Prevention and Control of Pollution) Act, 1974 vide letter dated 21.04.2015 and further clarified vide letter dated 27.04.2016 to specify stringent standards for STPs :

- | | | | |
|--|--------------------|---|--------------------|
| (i) pH - 6.5 - 9.0 | (ii) TSS < 10 mg/l | (iii) BOD < 10 mg/l | (iv) COD < 50 mg/l |
| (v) Ammonical Nitrogen < 5mg/l | | (vi) Total Nitrogen (N-Total) < 10 mg/l | |
| (vii) Phosphate (PO ₄ - P) < 2 mg/l | | (viii) Faecal Coliform (FC) (MPN/100ml) < 230 | |

Vide letter dated 05.12.2023, DJB has informed regarding Five Output Parameters (BOD, TSS, Phosphorus, Pathogen & Ammonia) for upgradation of STPs in Package I, II & III [Pappankalan Phase-I, Nilothi Phase-I, Najafgarh, Keshopur Phase-II, Keshopur Phase-III, Rohini Sec-25, Narela, Coronation Pillar Phase I & II and Coronation Pillar Phase-III] against the above mentioned 8 Parameters prescribed by DPCC..

Similarly, DJB has also informed regarding Seven Output Parameters (BOD, COD, TSS, Phosphorus, Pathogen, Ammonia/ Ammonical Nitrogen and Total Nitrogen) for upgradation of Kondli Ph-IV, Yamuna Vihar Ph-II and Rithala Ph-I against the above mentioned 8 Parameters prescribed by DPCC.

Table showing parameters prescribed by DPCC and Output Parameters for various STPs of DJB for Upgradation is enclosed.

In view of the above, it is requested to clarify as to why all the 8 Parameters including Total Nitrogen prescribed by DPCC have not been considered by DJB for upgradation of STPs including STPs in Package I, II & III, urgently by 15.12.2023. Also it is further requested to forward the tender documents and work contract of the aforesaid STPs to this office so that the parameters used by the DJB in the procurements concerned can be verified.

Yours Sincerely,


 (Dr. K. S. Jayachandran)
 Member Secretary, DPCC

Enclosures: As Above

Copy to:

1. Staff Officer to Chief Secretary, GNCTD, 5th Level, Delhi Secretariat, I.P. Estate, Delhi - 110002.
2. PS to Chairman, DPCC.
3. PS to Pr. Secy (Env.), Govt. of NCT of Delhi.


 (Dr. K. S. Jayachandran)
 Member Secretary, DPCC

Comparison between parameters prescribed by DPCC, Hon'ble NGT & Output Parameters for various STPs of DJB for Upgradation

151

9366

S N o.	Parameters & Standards Prescribed by DPCC		Parameters & Standards Mentioned in NGT order Dated 30.04.2019 for Mega and Metropolitan Cities		Parameters & Standards for STPs in Package I, II & III (As per DJB)		Parameters & Standards for Kondli Phase-IV & Yamuna Vihar Phase-II & Rithala Phase - 1		Parameters & Standards for Rithala Phase - 1	
	Parameters	Standards	Parameters	Standards	Parameters	Standards	Parameters	Standards	Parameters	Standards
1.	pH	6.5-9.0	pH	5.5-9.0	BOD	10 mg/l	BOD	10 mg/l	BOD	10 mg/l
2.	BOD	10 mg/l	BOD	10 mg/l	TSS	10 mg/l	COD	50 mg/l	COD	50 mg/l
3.	COD	50 mg/l	COD	50 mg/l	Phosphorus	1 mg/l	TSS	10 mg/l	TSS	10 mg/l
4.	TSS	10 mg/l	TSS	20 mg/l	Pathogen	230 mg/l	Phosphorus	1 mg/l	Phosphorus	2 mg/l
5.	NH ₄ N	5 mg/l	-	-	Ammonia	5 mg/l	Pathogen	230 mg/l	Pathogen	100 mg/l
6.	N-Total	10 mg/l	N-Total	10 mg/l	Ammonia	5 mg/l	Ammonia	5 mg/l	Ammonical Nitrogen	5 mg/l
7.	Fecal Coliform	230 MPN/100 ml	Fecal Coliform	230 MPN/100 ml	* pH, Total Nitrogen & COD is not mentioned in the table. ** Phosphorus is mentioned in place of PO ₄ -P, pathogen mentioned in place of Fecal coliform and Ammonia in place of Ammonical Nitrogen	Total Nitrogen	10 mg/l	Total Nitrogen	10 mg/l	
8.	Phosphate (PO ₄ -P)	2 mg/l	Phosphorus as total(for discharge into ponds, lakes	1 mg/l	* pH is not mentioned in the table. ** Phosphorus is mentioned in place of PO ₄ -P, pathogen mentioned in place of Fecal coliform and Ammonia in place of Ammonical Nitrogen	* pH is not mentioned in the table. ** Phosphorus is mentioned in place of PO ₄ -P, pathogen mentioned in place of Fecal coliform and Ammonia in place of Ammonical Nitrogen	* pH is not mentioned in the table. ** Phosphorus is mentioned in place of PO ₄ -P and pathogen mentioned in place of Fecal coliform	* pH is not mentioned in the table. ** Phosphorus is mentioned in place of PO ₄ -P and pathogen mentioned in place of Fecal coliform	* pH is not mentioned in the table. ** Phosphorus is mentioned in place of PO ₄ -P and pathogen mentioned in place of Fecal coliform	

DELHI POLLUTION CONTROL COMMITTEE
DEPARTMENT OF ENVIRONMENT, GOVT OF NCT OF DELHI
5TH FLOOR, ISBT BUILDING, KASHMERE GATE, DELHI-110005
visit us at : <http://dpcc.delhi.gov.in>

732

DPCC/AY/NO/ST/HR/2019/247

Date: 5/11/2019

The Member (Drainage)
Delhi Jal Board, Varunalaya Phase-II, Handwalat,
New Delhi-110005.

Sub: Analysis Reports of DPCC for the months of November and December, 2019 in respect of STPs of Delhi Jal Board and prescribed standards for Treated Effluent of STPs of DJB.

Sir,

Delhi Pollution Control Committee (DPCC) carries out monthly monitoring of all STPs of Delhi Jal Board. DPCC had issued letters dated 14.09.2018, 29.10.2018, 14.01.2019, 01.03.2019, 17.07.2019, 21.08.2019 & 25.11.2019 communicating the parameters found exceeding based on Analysis Results of STPs and seeking compliance reports along with rectification measures taken to meet the prescribed standards. However proper reply/response w.r.t. said letters have not been received from DJB.

Analysis reports of DPCC laboratory in respect of STPs of DJB are briefed in tabular form for the months of November and December, 2019 and the same is enclosed herewith. According to Analysis Reports of DPCC Laboratory, 8 STPs in the month of November 2019 and 21 STPs in the month of December 2019, were not meeting the prescribed standards applicable at the time of DPCC monitoring as mentioned in the Table enclosed. Analysis Reports of DPCC laboratory for STPs of Delhi Jal Board are also uploaded on the website of DPCC and the same can be perused for parameters analysed and results at DPCC website.

By way of this letter, you are hereby directed to take rectification measures to meet the prescribed standards and send the Action Taken/Compliance Report along with rectification measures taken to meet the prescribed standards, within 15 days of issuance of this letter.

Various issues relating to standards for Sewage Treatment Plants of Delhi Jal Board were discussed in the meeting of Committee for the purpose, held by Chairman, DPCC, on 01.06.2016 and was decided by the said Committee following Standards for Treated Effluent of Sewage Treatment Plants (STPs) of Delhi Jal Board (for Old as well as New Sewage Treatment Plants) vide letter dated 01.06.2016 / June 2016, which is being referred to Delhi Jal Board vide letter dated 01.06.2016 / June 2016, which is being referred to in the Question Papers.

Parameters	Prescribed Standards for Treated Effluent of STPs of DJB
pH	6.5-9.0
Total Suspended Solid (TSS)	≤ 10 mg/l
Biochemical Oxygen Demand (BOD)	≤ 10 mg/l
Chemical Oxygen Demand (COD)	≤ 50 mg/l
Ammonical Nitrogen (NH ₄ -N)	≤ 5 mg/l
Total Nitrogen (N: Total)	≤ 10 mg/l
Phosphate (PO ₄ -P)	≤ 2 mg/l
Fecal Coliform (FC) (MPN/100ml)	< 230

Copy of the Minutes of said Meeting of the Committee for II (a) Category cases headed by Chairman, DPCC, held on 14.10.2019 is enclosed.

The above mentioned prescribed standards for treated effluent for STPs of DJB are applicable w.e.f. 03.01.2020 (from the date of issue of said Minutes) and accordingly you are hereby directed to take immediate necessary action for incorporating the said prescribed standards in the Online Monitoring System installed at the Sewage Treatment Plants of Delhi Jal Board.

Yours Sincerely



(Arun Mishra)
Member Secy, DPCC

Enclosures: As Above

- Copy to:
1. The Chief Executive Officer, Delhi Jal Board, Varunalya, Ph-II, Jhandewalan, New Delhi-110005
 2. The Member Secretary, Central Pollution Control Board, Rajiv Gandhi Bhawan, East Arun Nagar, Shantana, Delhi-110032
 3. The Incharge, Water Lab, DPCC
 4. The Incharge, Eff. Coll., DPCC



(Arun Mishra)
Member Secy, DPCC

9369

Annexure - R-13



wmc2 dpcc <wmc2dpcc2023@gmail.com>

134

Fwd: Clarification Regarding Non inclusion of all the prescribed parameters including nitrogen by DPCC for upgradation of sewage treatment plants of DJB
1 message

Chief Engineer <cesdwnwdjb@gmail.com>
To: "wmc2dpcc2023@gmail.com" <wmc2dpcc2023@gmail.com>

Tue, Dec 19, 2023 at 1:31 PM

----- Forwarded message -----

From: **Chief Engineer** <cesdwnwdjb@gmail.com>

Date: Mon, Dec 18, 2023 at 9:04 PM

Subject: Clarification Regarding Non inclusion of all the prescribed parameters including nitrogen by DPCC for upgradation of sewage treatment plants of DJB

To: <dksingh.dpcc@nic.in>


Please find enclosed herewith the attachment

--

Thanks & Regards,
Chief Engineer (SDW), Delhi Jal Board
6th Floor, Varunalaya Ph-II,
Karol Bagh Delhi-110005
Email: cesdwnwdjb@gmail.com,

--

Thanks & Regards,
Chief Engineer (SDW), Delhi Jal Board
6th Floor, Varunalaya Ph-II,
Karol Bagh Delhi-110005
Email: cesdwnwdjb@gmail.com,

 **CamScanner 12-18-2023 15.03.pdf**
5680K

9370

(135)



DELHI JAL BOARD :GOVT. OF DELHI
OFFICE OF CHIEF ENGINEER(SDW)
6TH FLOOR, VARUNALAYA PH-II
JHANDEWALAN, ND-110005



F No/DJB/CE(SDW)/2023/565

DATE: 18.12.2023

To

Member(Secretary), DPCC
DPCC, 5th Floor, ISBT Building
Kashmere Gate, New Delhi-110006

Sub: Clarification Regarding Non-inclusion of all the prescribed parameters including total nitrogen by DPCC for upgradation of sewage treatment plants of Delhi Jal Board.

Sir,

This is in reference to E-mail dated 14.12.2023 on the subject cited above, in this connection it is certified that after upgradation of all the three packages, all 8 nos. of parameters prescribed by DPCC shall be maintain as follows:

S.N	KPI	Target
1	pH	6.5-9.0
2	BOD	≤10mg/l
3	COD	≤50mg/l
4	TSS	≤10mg/l
5	NH ₄ N	≤5mg/l
6	N-Total	≤10mg/l
7	Fecal coliform	230MPN
8	Phosphate (PO ₄ -P)	≤1mg/l

In support of above, photocopies of the Basic Engineering Package consisting of process, Design, Layout and hydraulic flow diagram duly vetted by Sh. A.K. Haritash, Professor, department of environmental engineering Delhi Technological University (formerly Delhi collage of Engineering) is attached herewith for reference as Annexure 'A'.

It is further certified that the parameters after upgradation of Kondli Ph-IV, Yamuna Vihar Ph-II shall be as under:

S.N	KPI	Target
1	pH	6.5-9.0
2	BOD	$\leq 10\text{mg/l}$
3	COD	$\leq 50\text{mg/l}$
4	TSS	$\leq 10\text{mg/l}$
5	NH ₄ N	$\leq 5\text{mg/l}$
6	N-Total	$\leq 10\text{mg/l}$
7	Fecal coliform	$\leq 100\text{MPN}$
8	Phosphate (PO ₄ -P)	$\leq 1\text{mg/l}$

It is further certified that the parameters after upgradation of Rithala Ph-I shall be as under:

S.N	KPI	Target
1	pH	6.5-9.0
2	BOD	$\leq 10\text{mg/l}$
3	COD	$\leq 50\text{mg/l}$
4	TSS	$\leq 10\text{mg/l}$

5	NH ₄ N	≤5mg/l
6	N-Total	≤10mg/l
7	Fecal coliform	≤100MPN
8	Phosphate (PO ₄ -P)	≤2mg/l

Further photocopies of the design basis and plant process description as per CA provision for Kondli Ph-IV, Yamuna Vihar Ph-II and Rithala Ph-I are attached herewith for reference please.

In view of the above, it is clarified that all 8 Nos. of parameter for treated effluent prescribed by DPCC shall be maintained after up-gradation of STP including STP contained in Package- I, II & III.


Thanking you.

With regards

Sd/-
(Bhupesh Kumar)
CE(SDW)

Copy for information to:

1. CEO, DJB
2. Member(Dr)


CE(SDW)

CHAPTER - II TREATMENT DESIGN

2.1 PLANT DESIGN CRITERIA

It has been proposed to renovate and upgrade the existing 20MGD STP to 30 MGD with the addition/renovation of structures for increasing its removal efficiency with respect to BOD, COD, TSS, Faecal coliforms etc. as well for achieving nutrients removal i.e. phosphorus removal, nitrogen removal through nitrification, de-nitrification and process up-gradation followed by Tertiary Treatment with disc filtration then UV disinfection so as to achieve the treated waste water parameters prescribed by CPCB/DPCC.

Item/ Parameter/ Description	Units	
Treatment Process		IFAS
Existing STP Capacity	MGD	20
Design Average Flow (Upgraded flow)	MGD	30
Peak flow to STP	MGD	40
Influent Wastewater Characteristics		Asper adendum-5
pH	-	6.0 - 8.5
BOD	mg/L	250
COD	mg/L	550
TSS	mg/L	450
NH ₄ -Nitrogen	mg/L	35
TKN, mg/ L	Mg/L	45
TP as PO ₄ , mg/ L	mg/L	6
Total Coliform	MPN/100 mL	1.0 x 10 ⁶
Min. Sewage Temperature (T min)	°C	18
Max. Sewage Temperature (T max)	°C	35
Min. Ambient Temperature	°C	15
Max. Ambient Temperature	°C	45
Treated Effluent Quality Requirements (at outlet of disinfected Channel)		
pH - instantaneous range		6.5 - 9.0
BOD ₅ at 20°C	mg/L	≤10
COD	mg/L	≤50
TSS	mg/L	10
NH ₄ -N	mg/L	≤5
TKN	mg/L	10
PO ₄ -P (TP)	mg/L	≤1
Fecal Coliform	MPN/100mL	< 230

For SIPL Dwarka Water Systems Pvt. Ltd.

Authorized Signatory

EUROTECK ENVIRONMENTAL
PVT. LTD.

SIPL- DWARAKA WATER SYSTEMS PRIVATE LIMITED

A. K. HARITASH
Professor
Department of Environmental Engineering
Delhi Technological University

DELHI JAL BOARD



PROJECT TITLE


REHABILITATION/ UP-GRADATION OF 20 MGD SEWAGE TREATMENT PLANT AT KESHOPUR PHASE II, DELHI.

2.1 PLANT DESIGN CRITERIA

It has been proposed to renovate and upgrade the existing 20 MGD STP with the addition/renovation of structures for its hydraulic load and removal efficiency with respect to BOD, COD, TSS, Faecal coliforms etc. as well for achieving nutrients removal i.e. phosphorus removal, nitrogen removal through nitrification, de-nitrification and process up-gradation followed by Tertiary Treatment with disc filtration then UV disinfection so as to achieve the treated waste water parameters prescribed by CPCB/DPCC.

Item/ Parameter/ Description	Units	
Treatment Process		IFAS
Existing STP Capacity	MGD	20
Design Average Flow (Upgraded flow)	MGD	20
Design Peak flow to STP	MGD	40
Influent Wastewater Characteristics		
pH.	-	6.0 - 8.5
BOD	mg/L	250 ✓
COD	mg/L	550 ✓
TSS	mg/L	450 ✓
NH4-Nitrogen	mg/L	30
TKN, mg/ L (assumed)	Mg/L	35
TP as PO4, mg/ L	mg/L	6
Total Coliform	MPN/100 mL	1.0 x 10 ⁶
Min. Sewage Temperature (T min)	°C	18
Max. Sewage Temperature (T max)	°C	35
Min. Ambient Temperature	°C	15
Max. Ambient Temperature	°C	45
Treated Effluent Quality Requirements (at outlet of disinfected Channel)		
pH - instantaneous range		6.5 - 9.0
BOD5 at 20°C	mg/L	≤10
COD	mg/L	≤50
TSS	mg/L	10
NH4-N	mg/L	≤5
TKN	mg/L	10
PO4-P (TP)	mg/L	≤1
Faecal Coliform	MPN/100mL	< 230

SUNIL DIXIT
Executive Engineer (S&W) VI
DELHI JAL BOARD
WSTP Keshopur, New Delhi-16



PROJECT TITLE

REHABILITATION/ UP-GRADATION OF 10 MGD TO 15 MGD SEWAGE TREATMENT PLANT AT NARELA, DELHI.

2.1 PLANT DESIGN CRITERIA

It has been proposed to renovate and upgrade the existing 10 MGD STP to 15 MGD with the addition/renovation of structures for increasing its hydraulic load and removal efficiency with respect to BOD, COD, TSS, Faecal coliforms etc. as well for achieving nutrients removal i.e. phosphorus removal, nitrogen removal through nitrification, de-nitrification and process up-gradation followed by Tertiary Treatment with disc filtration then UV disinfection so as to achieve the treated waste water parameters prescribed by CPCB/DPCC.

Item/ Parameter/ Description	Units	
Treatment Process		IFAS
Existing STP Capacity	MGD	10
Design Average Flow (Upgraded flow)	MGD	15
Peak flow to STP	MGD	20
Influent Wastewater Characteristics		
pH	-	6.5 - 9.0
BOD	mg/L	300
COD	mg/L	550
TSS	mg/L	450
NH4-Nitrogen	mg/L	30
TKN, mg/ L	Mg/L	38
TP as PO4, mg/ L	mg/L	6
Total Coliform	MPN/100 mL	1.0 x 10 ⁶
Min. Sewage Temperature (T min)	°C	18
Max. Sewage Temperature (T max)	°C	35
Min. Ambient Temperature	°C	15
Max. Ambient Temperature	°C	45
Treated Effluent Quality Requirements (at outlet of disinfected Channel)		
pH - instantaneous range		8.5 - 9.0
BOD5 at 20°C	mg/L	≤10
COD	mg/L	≤50
TSS	mg/L	10
NH4-N	mg/L	≤5
TKN	mg/L	10
PO4-P (TP)	mg/L	
Fecal Coliform	MPN/100 mL	

DELHI JAL BOARD

Code 1 Recommended for approval for construction
 Code 2 Recommended for approval with comments
 Code 3 Recommended for submission for approval
 Code 4 Recommended for approval of

APPROVAL STATUS: Drawing Approved under code

SE (SDM) EE (SDM) AE (E&M) JE (E&M)

CONTRACTOR **CLIENT**

DINESHCHANDRA ROHINI PROJECTS PRIVATE LIMITED

DELHI JAL BOARD

A. K. HARITASH
 Professor
 Department of Environmental Engineering
 Delhi Technological University
 Bawana Road, Shakti Nagar, Delhi-42



141

PROJECT NUMBER


BILITATION/ UP-GRADATION OF 15 MGD TO 25 MGD SEWAGE TREATMENT PLANT AT ROHINI, DELHI.

1.3.2	Treated effluent Sewage Characteristics-secondary treatment		
	pH	=	6.5 to 9.0
	BOD5, mg/ l.	=	10.00
	COD, mg/ L	=	50.00
	TSS, mg/ L	=	20.00
	Coliform , MPN/100ml	=	100000.00
	Total Nitrogen, mg/ L	=	10.00
	NH ₄ - Nitrogen, mg/ L	=	5.00
	TP as P,mg/ L (As PO ₄ -P)	=	1.00
1.3.3	Treated effluent Sewage Characteristics-Tertiary treatment		
	pH	=	6.5 to 9.0
	BOD5, mg/ L	=	10.00
	COD, mg/ L	=	50.00
	TSS, mg/ L	=	10.00
	Coliform , MPN/100ml	=	230.00
	Total Nitrogen, mg/ L	=	10.00
	NH ₄ - Nitrogen, mg/ L	=	5.00
	TP as P,mg/ L (As PO ₄ -P)	=	1.00
1.4.0	Flow Rates		
1.4.1	Peak Flow for design		
	m ³ / day		36200.00
	m ³ / Hr		5678.00

[Handwritten Signature]

A. K. HARITASH

Department of Environmental Engineering
 Faculty of Civil Engineering
 Jawahar Lal Nehru University
 New Delhi - 110067



Code 1 Recommended for approval for construction
 Code 2 Recommended for approval with conditions
 Code 3 Recommended for approval for construction subject to incorporation of conditions
 Code 4 Recommended for approval for construction
 Code 5 Not recommended

142

Influent Sewage Characteristics	Value
pH	6.8.5
TSS, mg/L	250-300
COO, mg/L	425-600
TSS, mg/L	400-550
Faecal coliform, MPN/100ml	12×10^{16}
Temperature, °C	26 (Design shall be suitable for all temperature)
NH ₄ - Nitrogen, mg/L	45
TP as PO ₄ , mg/L	8
Oil & Grease mg/l	35

The above data is based on wastewater quality analyzed by DJB. However, the contractor may conduct the sampling and tests of raw sewage by himself to ascertain the raw sewage quality for treatment process. The Employer (Delhi Jal Board) will not be responsible for the above and no relaxation will be given to the guarantee conditions of desired treated effluent quality. For design purposes, values higher of the two i.e. as given above or as per test got conducted by the contractor shall be considered.

1.6 Treated Effluent & Residual Guarantees

1.6.1 Treated Effluent Quality Requirement & Guarantee

The contractor shall design the process in such a way that the treated effluent qualities meet the following minimum standards or even better after secondary & tertiary treatment and disinfection

S No	Particulars	To be Guaranteed by Bidder
1	pH	6.5-9.0
2	TSS	≤ 10 mg/l
3	Total Nitrogen	≤ 10 mg/l
4	Ammonical Nitrogen (NH ₄ -N)	≤ 5 mg/l
5	BCD ₅	≤ 10 mg/l
6	COO	≤ 50 mg/l
7	PO ₄ -P (TP)	≤ 1 mg/l

000342

8	Fecal Coliform	< 100 MPN/100ml
---	----------------	-----------------

The contractor is to maintain guarantee parameters for treated effluent quality, as listed above, during defect liability period and O&M period.

Demonstration of the treated effluent quality parameters measurement incident, sampling, analyzing in laboratory and liquidated damages/penalty for non-conformance etc. have been mentioned in Volume-II, Part-9 Service Level Agreement.

1.6.2 Sludge Quality Standard

- Solids content in wet cake of at least 20 % (+/-) 2% w/w
- Ratio of TVSS/TSS shall be 46 % or less

The penalty for each residual noncompliance "incident" as indicated in Volume-II, Part-9 Service Level Agreement shall be adopted for residual quality guarantee.

1.7 Brief Scope of Work:


The brief scope of work comprises of the following major heads:

- 1) Interim Operation of the existing & partly rehabilitated WWTP during construction & rehabilitation period.
- 2) Construction, Rehabilitation and up-gradation of existing WWTP.
- 3) Integration of rehabilitated WWTP & Trial Run.
- 4) Operation of Plant during Defect Liability Period of two year.
- 5) Operation & Maintenance of the plant for a period of 10 years after successful completion of DLP.
- 6) Demolition of structures of existing WWTP, if any.

The Duration of the work execution shall be as follows:

Sl. No.	Description	Period
a)	Construction, rehabilitation & up-gradation period along with integration of rehabilitated plant	12 months
b)	Trial run	3 months
c)	Defect Liability Period (DLP)	24 months after successful completion of Trial run.
d)	O&M period	120 months (10 years) after successful completion of DLP

1) Interim Operation of the existing & partly rehabilitated WWTP during construction



[Handwritten signature]

[Handwritten signature]

PROJECT TITLE

REHABILITATION/ UP-GRADATION OF 10 MGD (45.5 MLD) SEWAGE TREATMENT,
PLANT PHASE II AT YAMUNA VIHAR DELHI.

Item/ Parameter/ Description	Units	15MGD YAMUNA VIHAR
pH - instantaneous range		6.5 - 9.0
BOD5 at 20°C	mg/L	≤10
COD	mg/L	≤50
TSS	mg/L	10
NH4-N	mg/L	≤5
Total N	mg/L	10
PO4-P (TP)	mg/L	≤1
Fecal Coliform - max monthly avg.	MPN/100mL	< 100
Treated Sludge Quality Requirements (Dewatered Sludge)		
Solids content in wet cake	w/w	at least 25 % (+/-) 2%
Ratio of TVSS/TSS shall be	%	48 % or less

Treated sludge disposal

The generation of sludge from the STP i.e digested sludge is de-watered in Belt Filter Press aided by the polyelectrolyte dosing and the wet cake is disposed off to the sludge dumping site identified by DJB.

Chemical requirements

Dewatering polyelectrolyte dosing tanks fitted with an agitator facilitates the Preparation of 0.20 % solution. DWPE dosing pumps are provided to dose the polyelectrolyte solution to centrifuges to improve the dewatering characteristics of the digested sludge. The dosing rate of the DWPE solution is varied by the manual stroke adjustment of the dosing pumps.

Tertiary Treatment

After the Biological Treatment the overflow of Secondary clarifier would be fed to the Disc Cloth Filter for filtration followed which the treated water would be dis-infected with UV System.

Dis-Infection

The area available for constructing Chlorine contact has lot of old trees and plantations hence cutting of large amount of tress would become inevitable. SO it has been proposed to dis-infect the tertiary treated water with UV System.

TECHNOLOGY PROVIDER


EUROTECK
EUROTECK
ENVIRONMENTAL PVT. LTD.

CONTRACTOR


SUSHASH INFRAENGINEERS
PRIVATE LIMITED


Page 10 of 58

CONSULTANT


WAPCOS LIMITED

CLIENT


DELHI JAL BOARD





DESIGN BASIS & PLANT PROCESS DESCRIPTION

Rehabilitation & Up-gradation of Rithala Phase-I (182 MLD) Waste Water Treatment Plant (WWTP)

Bid Doc. No. BID-YAP-(III) (R2/2016-17)

Delhi Jal Board

Table 2. *Incoming Wastewater Quality*


Sl. No.	PARTICULARS	UNITS	RAW WASTEWATER			DESIGN VALUE
			AVG	MIN	MAX	
1	Air Temperature	C	25	5	48	Min & Max
2	Water	C	26.4	17.8	29.0	Min & Max
3	pH Value	-	7.20	7.054	7.38	7.0 to 7.40
4	Total Alkalinity	mg/l	350	279	415	400
5	Chlorides	mg/l	205	140	292	250
6	TSS	mg/l	275	205	330	400
7	VSS	mg/l	170	115	247	240
8	BOD	mg/l	175	100	212	225
9	COD	mg/l	426	300	515	450
10	Ammonia-N	mg/l	33	18	48	42
11	TKN	mg/l	46	29	55	50
12	Oil & Grease	mg/l	17.0	15.0	19.0	20
13	Total Phosphorus	mg/l	5	3.2	5.7	6.0

4.5 TREATED EFFLUENT QUALITY REQUIREMENTS

The treated effluent qualities shall meet the following minimum standards or even better after treatment and disinfection-

Table 3. *Treated effluent quality requirement and Guarantee*

Sl. No.	PARTICULARS	TO BE GUARANTEED
1	pH	6.5-9.0
2	TSS	≤ 10 mg/l
3	Total Nitrogen	≤ 10 mg/l
4	Ammoniacal Nitrogen (NH ₄ -N)	≤ 5 mg/l



000000261



DESIGN BASIS & PLANT PROCESS DESCRIPTION

Rehabilitation & Up-gradation of Rithala Phase-I (182 MLD) Waste Water Treatment Plant (WWTP)

Bid Doc. No. BID-YAP-(III) (R2/2016-17)

Delhi Jal Board

SI. No.	PARTICULARS	TO BE GUARANTEED
5	BOD	≤ 10 mg/l
6	COD	≤ 50 mg/l
7	PO ₄ -P (TP)	≤ 2 mg/l
8	Faecal Coliform	< 100 MPN/100ml

4.6 SLUDGE QUALITY STANDARD

The sludge quality requirements to be met are listed below-

Sludge Quality requirements (Dewatered sludge)

PARAMETER	REQUIREMENT
Sludge Quality	Digested Stabilised Sludge
Minimum Sludge Consistency after Dewatering	25% (+/-) 2% w/w

The Dewatered Sludge should be truck-able and be suitable for disposal by open body truck.

4.7 UTILISATION OF BIOGAS FROM THE PROPOSED PLANT

Bio-gas generated from the proposed plant shall be taken for power generation by Biogas engine.

4.8 TREATED WATER DISPOSAL

The treated water shall be disposed-off to the existing Nangloi supplementary drain as per the specification in tender. Outfall structure shall be of RCC.

